

Docket No. SA-534

Exhibit No. 2-AK

NATIONAL TRANSPORTATION SAFETY BOARD

Washington, D.C.

NTSB_036-008
MILPITAS UPS UPGRADE
PROJECT DOCUMENTATION

(74 Pages)



Job Scope:

PROJECT DESCRIPTION / JUSTIFICATION

(IE: PROBLEM, OBJECTIVE, SCOPE, CONSEQUENCES, COST/BENEFIT, ALTERNATIVES):

PROBLEM: THE UNINTERRUPTIBLE POWER SUPPLY AT THE MILPITAS TERMINAL FAILED ON MARCH 31, 2010. TEMPORARY SMALL UPS UNITS WERE INSTALLED TO PROVIDE POWER TO THE VALVE CONTROLLERS UNTIL THE STANDBY GENERATORS COME ON LINE. **THE EXISTING UPS IS OVER 20 YEARS OLD.** THE MANUFACTURER IS NO LONGER IN BUSINESS AND PARTS AND SERVICES ARE NO LONGER AVAILABLE. THE BATTERY IS SHOWING SIGNS OF EARLY FAILURE AND NEEDS TO BE LOAD TESTED TO DETERMINE CAPACITY & CONDITION. SIGNIFICANT CHANGES HAVE BEEN MADE TO THE TERMINAL SINCE THE UPS WAS ORIGINALLY INSTALLED. AN EVALUATION IS APPROPRIATE TO ENSURE THE UPS MEETS LOAD AND DURATION REQUIREMENTS FOR THE STATION.

OBJECTIVE: CREATE A SAFE AND RELIABLE POWER DISTRIBUTION SYSTEM AT MILPITAS TERMINAL. EVALUATE UPS AND BATTERY REQUIREMENTS AND REPLACE THE UNIT WITH AN APPROPRIATELY SIZED UNIT TO MEET THE TERMINAL S NEEDS.

SCOPE:

- EVALUATE EXISTING LOADS AND SYSTEM PHILOSOPHY OF UPS.
- DESIGN AND SPECIFY REPLACEMENT EQUIPMENT AND CONFIGURATION
- REPLACE UPS AND BATTERY (AS REQUIRED)
- UPDATE DRAWINGS, SCHEDULES AND BOM DOCUMENTATION.

CONSEQUENCES: **CONTINUING TO OPERATE THE TERMINAL WITH THE TEMPORARY UPS UNITS FOR A PROLONGED PERIOD OF TIME COULD REDUCE THE RELIABILITY OF THE SYSTEM.** THE TEMPORARY UPS UNITS WITH SELF-CONTAINED BATTERY DO NOT HAVE THE LONG TERM RELIABILITY NORMALLY SPECIFIED.

Tasks (cont.):

PACIFIC GAS & ELECTRIC COMPANY

DESIGN CRITERIA

**REPLACE UPS SYSTEM
MILPITAS TERMINAL**

Job Order No. 30772051

REV. NO.	DESCRIPTION	PM	District Rep	Project Engineer	Station Engineer	GSO	Date
A	Issue for review	ARP3	DLBk	JG	AAR3	KAS5	5/21/2010
B	Issued for review w/B. Schell comments incorporated	ARP3	DLBk	JG	AAR3	KAS5	5/23/2010
1	Issued for Use	ARP3	DLBk	JG	AAR3	KAS5	7/14/10

PACIFIC GAS & ELECTRIC COMPANY

DESIGN CRITERIA REPLACE UPS SYSTEM MILPITAS TERMINAL

1 BACKGROUND

- 1.1 This document contains the Design Basis for replacing the UPS System at Milpitas Terminal.
- 1.2 The UPS system at Milpitas Terminal provides continuous AC power to critical loads during utility power outages to ensure the equipment connected stay powered until the Stand-by Generators come on line.
- 1.3 Over the past 10 years the critical load connected to the UPS System has decreased. This is predominately due to the removal of the Gas SCADA VAX system. This has reduced the maximum load requirement of the UPS from 15 KVA to 5 KVA.

2 PROJECT OBJECTIVES

- 2.1 Provide reliable continuous AC power to critical station control equipment at Milpitas Terminal during utility power outages.
- 2.2 Provide reliable continuous AC power to critical SCADA telecommunication equipment during utility power outages.
- 2.3 Reduce maintenance by replacing existing, obsolete, malfunctioning UPS with a new, industrial quality UPS.
- 2.4 Test existing UPS batteries to determine their condition and either retain or replace, based on the battery test.
- 2.5 Install an external Maintenance Bypass Switch to allow work to be performed on the UPS totally de-energized.

3 PROJECT SCOPE

- 3.1 The physical scope of this project consists of the following:
 - 3.1.1 Replace the existing 15 KVA UPS with a new 5 KVA, single phase UPS.
 - 3.1.2 Test the battery system to determine condition.
 - 3.1.2.1 If the battery test confirms the battery condition is good, the existing batteries will be retained.

PACIFIC GAS & ELECTRIC COMPANY

- 3.1.2.2 If the battery test confirms the battery condition is poor, the batteries will be replaced with flooded cell Lead Acid batteries. This will be determined in conjunction with the district after the test.
- 3.1.3 Install a new Maintenance Bypass Switch to allow the UPS to be worked on completely de-energized while maintaining power to critical control systems.
- 3.1.4 Install a new Isolation Transformer to convert the voltage to the Maintenance Bypass Switch from 208 VAC to 240 VAC single phase.
- 3.1.5 Modify the UDP panel from a 208 VAC three phase panel to a 240 VAC single phase panel.
- 3.1.6 Re-route and install conduit and cables as required to facilitate the replacement effort.

4 DESIGN CONDITIONS

4.1 UPS

- 4.1.1 Input Voltage – 208 VAC, three phase, 60 Hz
- 4.1.2 Output Voltage – 240 VAC, single phase, 60 Hz
- 4.1.3 Output Power – 5 KVA
- 4.1.4 Harmonic Distortion - < 5%
- 4.1.5 Inverter – Ferroresonant
- 4.1.6 Conversion – True sine wave
- 4.1.7 Type – On-Line
- 4.1.8 Meters
 - 4.1.8.1 AC Output Voltage
 - 4.1.8.2 AC Output Current
 - 4.1.8.3 AC Output Frequency
 - 4.1.8.4 DC Output Voltage
 - 4.1.8.5 DC Output Current
- 4.1.9 Alarms
 - 4.1.9.1 Battery Supplying Load
 - 4.1.9.2 UPS Trouble

PACIFIC GAS & ELECTRIC COMPANY

- 4.2 Maintenance Bypass Switch
 - 4.2.1 Output Current - 50 Amp
 - 4.2.2 Output Voltage – 120/240 VAC single phase
 - 4.2.3 Switch – Make-Before-Break 3 position switch
- 4.3 Isolation Transformer
 - 4.3.1 Rating – 15 KVA
 - 4.3.2 Input Voltage – 208 VAC, 60 Hz, single phase
 - 4.3.3 Output Voltage – 240 VAC, 60 Hz, single phase
- 4.4 UDP Panel
 - 4.4.1 Rating – 125 Amp
 - 4.4.2 Breakers – 24 single pole positions
 - 4.4.3 Main – 60 Amp, 2 Pole Circuit Breaker
- 4.5 Batteries
 - 4.5.1 Type – Flooded Cell Lead Acid
 - 4.5.2 Life – 20 year
 - 4.5.3 Capacity – 2 hours at full load
 - 4.5.4 DC Bus Voltage – 130 VDC
 - 4.5.3 Mounting – Seismic rated Zone 4
- 4.6 Environment
 - 4.6.1 Temperature - 0-40 deg. C
 - 4.6.2 Humidity – 0-95% non-condensing
 - 4.6.3 Noise - <70 dB(A)

5 CONNECTED LOADS

- 5.1 All Moore Process Controllers will be powered from the UPS.

PACIFIC GAS & ELECTRIC COMPANY

- 5.2 All PLC Controllers and PLC I/O will be powered from the UPS.
- 5.3 All telecommunication systems required to interface with the station control system and the Gas SCADA system will be powered from the UPS.

6 OTHER EQUIPMENT


- 6.1 The existing distribution panel feeding the UPS (EDP) will be retained.
- 6.2 The existing battery charging system (used to re-charge batteries after testing) will be retained.


7 APPLICABLE STANDARDS

- 7.1 National Electric Code – NFPA 70 (Latest edition)
- 7.2 Standard for Electrical Safety – NFPA 70 E (Latest edition)

8. ATTACHMENTS

- 8.1 Block Diagram of UPS System





SINGLE LINE DIAGRAM FROM DWG 353510

NOTES:

1. BOND GROUND (G) AND NEUTRAL (N) AT RMBS.
2. DO NOT BOND GROUND (G) AND NEUTRAL (N) AT UPS.
3. OBSERVE THE FOLLOWING COLOR CODE FOR POWER WIRE (TAPING ENDS IS ACCEPTABLE):

X U BLACK
Y RED
Z BLUE
N WHITE
G GREEN

REFERENCES:

- 3800025 CONDUIT-ARRANGEMENT, UPS ROOM
- 3800028 SCADA ALARMS-COMMUNICATION ROOM
- 658001 CONDUIT SCHEDULE
- 657842 CIRCUIT SCHEDULE

NO.	DATE	DESCRIPTION	DESIGNED BY	CHECKED BY	APPROVED BY	DATE	DESCRIPTION	DESIGNED BY	CHECKED BY	APPROVED BY	DATE
1	7/27/01	ISSUED FOR CONSTRUCTION	7/27/01	7/27/01
2	8/15/01	ISSUED FOR CONSTRUCTION	8/15/01	8/15/01
3	8/15/01	ISSUED FOR CONSTRUCTION	8/15/01	8/15/01
4	8/15/01	ISSUED FOR CONSTRUCTION	8/15/01	8/15/01
5	8/15/01	ISSUED FOR CONSTRUCTION	8/15/01	8/15/01





5

CONNECTION-DIAGRAM
UPS SYSTEM
CONTROL BUILDING
LEPTAS TOWER
GAS SYSTEM TECHNICAL SUPPORT
PACIFIC GAS AND ELECTRIC COMPANY
SAN FRANCISCO, CALIFORNIA

48993.05

E
D
C
B
A



15 CIRCUIT RELAY OUTPUT BLOCK
Configuration Worksheet

Block Name: 45
 Configuration Protected (Y/N):
 Block Number (1-25): 22
 Reference Numbers: D-1097 through D-1112
 Pulse Test (Enabled/Disabled): Inpt Filter Time (10-100) ms
 Redundancy Mode (None/Standby/Duplex): Duplex Default (on/off)
 BSM Present (Y/N): N BSM Controller (Y/N): N Output Default (2.5/10 sec)
 Baud Rate (153.6 Kb Std/153.6 Kb Ext/76.8 Kb/38.4 Kb): 153.6Kb Std.

Circuit Configuration:

Ckt #	Reference Number	Output Type (Y/N)	Output State (ON/OFF)
1	1097	N	OFF
2	1098	N	OFF
3	1099	N	OFF
4	1100	N	OFF
5	1101	N	OFF
6	1102	N	OFF
7	1103	N	OFF
8	1104	N	OFF
9	1105	N	OFF
10	1106	N	OFF
11	1107	N	OFF
12	1108	N	OFF
13	1109	N	OFF
14	1110	N	OFF
15	1111	N	OFF
16	1112	N	OFF

*If tri-state input must have 5K Ohm resistor across dry contacts of input device.

15 CIRCUIT DC SOURCE/SINK BLOCK
Configuration Worksheet

Block Name: 50
 Configuration Protected (Y/N):
 Block Number (1-25): 26 Block Type (Input/Output/Combination): RPUT
 Reference Numbers: I-1097 through I-1112
 Pulse Test (Enabled/Disabled): DISABLED Inpt Filter Time (10-100) ms
 Redundancy Mode (None/Standby/Duplex): STANDBY Duplex Default (on/off)
 BSM Present (Y/N): N BSM Controller (Y/N): N Output Default (2.5/10 sec)
 Baud Rate (153.6 Kb Std/153.6 Kb Ext/76.8 Kb/38.4 Kb): 153.6Kb Std.

Circuit Configuration:


Ckt #	Reference Number	I/O Type	Report E/O (Y/N)	Inpt Hold Time (sec/ms)	Output State (ON/OFF)	Output Report No Load Shutdown (Y/N/Sec)
1	1097	I	N			
2	1098	I	N			
3	1099	I	N			
4	1100	I	N			
5	1101	I	N			
6	1102	I	N			
7	1103	I	N			
8	1104	I	N			
9	1105	I	N			
10	1106	I	N			
11	1107	I	N			
12	1108	I	N			
13	1109	I	N			
14	1110	I	N			
15	1111	I	N			
16	1112	I	N			

*If tri-state input must have 5K Ohm resistor across dry contacts of input device.

NO.	DATE	DESCRIPTION	CM/SPEC	DWN	CHKD	SUPV	APVD BY	NO.	DATE	DESCRIPTION	CM/SPEC	DWN	CHKD	SUPV	APVD BY
5	7-20-91	ISSUED FOR CONSTRUCTION						5	7-20-91	ISSUED FOR CONSTRUCTION					
4	7-30-91	AS-BUILT						4	7-30-91	AS-BUILT					
3	7-14-91	AS-BUILT						3	7-14-91	AS-BUILT					
2	8-7-91	AS-BUILT						2	8-7-91	AS-BUILT					
1	4-29-91	AS-BUILT GC FIELD CHG'S						1	4-29-91	AS-BUILT GC FIELD CHG'S					


APPROVED BY	DATE	SCALE
RSR	4-29-91	NONE

ELEMENTARY - ELECTRICAL PLC I/O & CONTROL SYSTEM MILPITAS TERMINAL	BLK OF MATL DWG LIST SUPDS SIPSD BY
GAS TRANSMISSION & DISTRIBUTION PACIFIC GAS AND ELECTRIC COMPANY SAN FRANCISCO, CALIFORNIA	SHEET NO. 33 OF SHEETS



5



388272 5




BILL OF MATERIALS						
PG&E CODE	ITEM NO.	QTY	UNIT	DESCRIPTION	CAT. OR DWG REF	OTHER DATA
				2010 CONSTRUCTION JOB - 30772051		
	1	1	EA	UPS, 5 KVA, 208 VAC - 3 PH INPUT, 240 VAC 1PH OUTPUT	AMTEC 2SE3005U-20-13-24	ON HAND
	2	1	EA	MAINTENANCE BYPASS SWITCH - 5 KVA, 240 VAC	AMTEC 2RS050MB-24	ON HAND
	3	1	EA	TRANSFORMER, 7.5 KVA, 208 VAC - 1 PH INPUT, 240/120 VAC - 1 PH OUTPUT	JEFFERSON ELECTRIC 411-0131-208 OR EQUAL	
	4	1	EA	PANEL BOARD, 100A, 18 SPACES, 240/120 VAC - 1 PH 50A MAIN BREAKER	SQUARE D NQ18L1	
	5	2	EA	CIRCUIT BREAKER, BOLT ON 40A 2P	SQUARE D QOB240	
	6	2	EA	CIRCUIT BREAKER, CLAMP ON 15A 1P	SQUARE D Q0115	
	7	1	EA	CIRCUIT BREAKER, BOLT ON 40A 3P	SQUARE D QBB340	
	8	60	FT	CONDUIT, EMT, 1/2"		
	9	60	FT	CONDUIT, EMT, 1"		
	10	10	FT	CONDUIT, EMT, 3/4"		
	11	AS REQ'D		FITTINGS, EMT (COUPLINGS, ELBOWS, TEES) FOR SIZES: 1/2", 1" & 1 1/2"		
	12	1000	FT	CABLE, #8, THHN		
	13	200	FT	MULTICABLE, 8 CONDUCTOR, #18		

NOTE:
THE BATTERY TEST LOAD BANK IS TO BE LOCATED OUTSIDE AT THE SOUTH SIDE OF THE CONTROL BLDG., ADJACENT TO THE COMMUNICATION LINK

DETAIL 1
SCALE: 1/2" = 1'-0"
353614



- REFERENCES:**
- 089001 CONDUIT SCHEDULE
 - 087842 CIRCUIT SCHEDULE
 - 489930 CONNECTION DIAGRAM "UPS" SYSTEM



NO.	DATE	DESCRIPTION	GW/SPEC	DWN	CHKD	SUPV	APVD BY	NO.	DATE	DESCRIPTION	GW/SPEC	DWN	CHKD	SUPV	APVD BY
4	8/22/10	ISSUED FOR CONSTRUCTION													
3	6-14-02	AS-BUILT PER FIELD CONSTRUCTION													
2	7-14-08	AS-BUILT PER A&S ENGINEERING INFORMATION													
1	10-8-95	ISSUED FOR CONSTRUCTION													


APPROVED BY: SM 4224176
 SUPV: WRM
 DSGN: G.SLUTSKY
 DWN: G.NORRIS
 CHKD: G.SLUTSKY
 DATE: 10-6-95
 SCALES: AS SHOWN

**CONDUIT - ARRANGEMENT
 "UPS" ROOM
 CONTROL BUILDING
 MILPITAS TERMINAL**

GAS SYSTEM TECHNICAL SUPPORT
 PACIFIC GAS AND ELECTRIC COMPANY
 SAN FRANCISCO, CALIFORNIA

3800025 4

RTU 84 ADDRESS 228



REFERENCES:
 489930 CONNECTION - DIAGRAM, "UPS" SYSTEM

SUPERSEDED

REVISIONS							REVISIONS								
NO.	DATE	DESCRIPTION	GW/SPEC	DWN	CHKD	SUPV	APVD BY	NO.	DATE	DESCRIPTION	GW/SPEC	DWN	CHKD	SUPV	APVD BY
3	8/10/00	SUPERSEDED						3077205	AB						
2	7-14-98	AS BUILT						7003338	TAK						
1	10-6-95	ISSUED FOR CONSTRUCTION						4224176	CA	GS	WRM				

APPROVED BY: [Signature]
 SUPV LRLINE-UE
 DSGN G.SLUTSKY
 DWN C.AZARON
 CHKD G.SLUTSKY
 DATE 10-6-95
 SCALES NONE

CONNECTION - DIAGRAM
 SCADA ALARMS
 COMMUNICATION ROOM
 MILPITAS TERMINAL

GAS SYSTEM TECHNICAL SUPPORT
 PACIFIC GAS AND ELECTRIC COMPANY
 SAN FRANCISCO, CALIFORNIA

SCALE: 3/4"

MICROFILM

BILL OF MATL. NONE


DWG LIST

SUPDS

SUPSD BY 388272 SH.33

SHEET NO. OF SHEETS

3800026 3



REFERENCES

1. GENERAL NOTES & LEGEND	3800220
2. LIGHTING-MAINT. BLDG.	3800222
3. POWER & TELEPHONE-MAINT. BLDG.	3800223
4. LIGHTING-CONTROL BLDG.	3800224
5. POWER-CONTROL BLDG.	3800225
6. FIRE ALARM CONTROL BLDG.	3800226
7. FUEL ISLAND	3800227
8. LTA FIXTURE SCHEDULE	3800228
9. PANEL SCHEDULE	3800230
10. PANEL SCHEDULE	3800231
11. CONDUIT SCHEDULE	089001
12. CIRCUIT SCHEDULE	087842

DWG. NC

* IN EXISTING CONDUITS UTILIZE (E) METER SECTION OF MS AS A PULL BOX. REMOVE METER SOCKET AND PROVIDE COVERPLATE

E-2

NO.		DATE	DESCRIPTION	CHKD	BY	NO.	DATE	DESCRIPTION	CHKD	BY
4	3/10/11		ISSUED FOR CONSTRUCTION							
3	1-15-08		AS BUILT							
2	5-14-02		AS-BUILT PER FIELD CONSTRUCTION							
1	6-23-99		SUPERSEDES 353610 TITLE CHG. ISSUE FOR USE							

APPROVED BY	SO 200839	DATE	6-20-99
SUPV B. DALLEN		SCALE	AS SHOWN
DSCR P. PARKER			
DWR P. PARKER			
CHKD R.L.			
OK JPD			

1987 REBUILT	SCAN 4	MACROFILM
ELECTRICAL - DIAGRAM SINGLE LINE DIAGRAM MILPITAS TERMINAL		
GAS TRANSMISSION & DISTRIBUTION PACIFIC GAS AND ELECTRIC COMPANY SAN FRANCISCO, CALIFORNIA		
SHEET NO. C1 OF	3800221	SHEETS 4

[EDMS] 3800221.dgn
[EDMS] 3800221.tif

3800221

4

Signed Masker

Milpitas Gas Distribution Terminal (MIL)



*Pacific Gas and
Electric Company™*

Date: October 7, 2010

Re: **PG&E – Milpitas Gas Transmission UPS replacement**

Subj: **Method of Procedure (MOP) #1 - Rev7**

Scope of Work:

The purpose of this Method of Procedure (MOP) is to upgrade the Un-Interruptible Power Supply (UPS) and install a new Remote Maintenance Bypass Switch (RMBS) cabinet and new UPS Electrical Distribution cabinet (Panel UDP) at the Milpitas Gas Transmission Terminal (MIL).

Impact to equipment:

Many systems supporting Station Instrumentation and controls will lose electrical supply while equipment is transferred to a temporary UPS and back to the new UPS Electrical Distribution system in support of changing out the listed electrical distribution equipment.

Work Summary:

PG&E will upgrade the Un-Interruptible Power Supply (UPS) and install a new Remote Maintenance Bypass Switch (RMBS) cabinet and new UPS Electrical Distribution cabinet (Panel UDP) at the MIL. This new electrical support and distribution equipment will increase electrical and gas transmission equipment reliability and improve the ability to maintain the UPS electrical distribution equipment and the critical equipment and components using the UPS system.

Risk:

An unexpected event such as an equipment failure, a human performance error, an earthquake, or other significant event could cause the MIL or UPS supported equipment at the MIL to lose utility or UPS or generator supplied electrical power. This risk is being managed by the development of this Method of Procedure (MOP) and by specific Gas Transmission clearances that will place critical gas transmission control valves in manual while system testing and during equipment de-installation and while new installations are performed. The overall risk of losing power unexpectedly to components that could adversely impact gas transmission functionality, reliability, or safety at the MIL is considered to be EXTREMELY LOW.

Some specific risks include, but are not limited to, the following:

- 1) Some control and monitoring systems at the MIL have a single power supply. They will need to be shut off in a managed way and transferred to several small temporary UPS's and then back onto the new UPS distribution infrastructure once it is installed. The MIL may lose some or all of its automated operational and control capabilities during these transitions.
- 2) A loss of utility power along with a UPS, Battery, Generator, or Temporary UPS failure during specific windows in this MOP could cause immediate loss of electrical power to the MIL or some of its equipment until the Generator or other component could be repaired or the MIL is transferred back to a utility power source.
- 3) There will be windows in the MOP where we do not have any permanent UPS support. In this situation, the MIL electrical load will rely on temp UPS Battery run time if we lose our utility power supply until the Generator is available. We will have a limited run time to restore utility power or generator power or the temporary UPS batteries will be depleted and electrical supply to the MIL temporary UPS supported equipment will be terminated until Generator or utility power is recovered.
- 4) Some MIL equipment has dual power supplies. We will transition one power supply at a time to temporary UPS's and back to the permanent new UPS once installed. If the primary power supply is weak or ready to fail this will usually occur when the secondary power supply source is being transferred.

Consequences:

If an unexpected event like a ground fault or loss of power to the MIL or an adverse impact to any particularly important specific component should occur, as outlined in the Risk section, the impact to the MIL's ability to operate could be SIGNIFICANT. An unexpected event could result in hardware failures, application problems, loss of program logic, a needed re-configuration of equipment, or possible database corruption could occur. The time required to recover any computing, switching functionality, monitoring, or other MIL functionality could be anywhere from several hours to several days, depending on the nature of the failure, availability of parts, and availability of technical personnel to fix the problem. All of this risks and consequences are being SIGNIFICANTLY reduced by putting the MIL in a manual valve operation mode with appropriate manpower available at the MIL ready to respond and by transferring monitoring and control to other Gas Distribution Terminals under the authorization of the appropriate clearance (MIL-10-11)

Signed Master

Milpitas MIL

Contacts:

<u>Name:</u>	<u>Company-Role</u>	<u>Phone:</u>	<u>Email / Mailing Address:</u>
<u>Pacific Gas & Elec.</u>			77 Beale Street, San Francisco, CA 94105
<u>Milpitas MIL</u>			66 Ranch Dr, Milpitas, CA 95035
<u>San Francisco</u>			
Dan Menegus (DM)	PG&E		
Mark Kazimirsky (MK)	PG&E		
George Gaebler (GG)	PG&E		
Jody Garcia (JG)	PG&E		
Dale Harrington (DH)	PG&E		
Steve Sheridan (SS)	PG&E		
Pete Beck (PB)	PG&E		
Oscar Martinez (OM)	PG&E		
William Schell (WS)	PG&E		
Doug Wise (DW)	PG&E DCF Specialist		
Paul Nielsen (PN)	PG&E DCF Manager		
Ian A. Gray (IG)	G.I.E		
Ell Yagor (EY)	Sequoia Engineering		
Dan Phaleri (DP)	US Power		
Dave Slack (DS)	PG&E		



MIL UPS Replacement MOP 1 Pre-Work

Item#	Pre-work Preparations	Resp. Party	Post Date	Sign	Resolution/ Status	Date Completed
1	Perform MOP dry-run for proposed scope of work (walk down existing system with PG&E personnel and contractors).	ALL	10/11	<i>[Signature]</i>	MOP reviewed 10/5 & 10/11	10/11
2	Provide emergency contacts and lines of authority.	DW	10/5	<i>[Signature]</i>	See Contact Sheet	10/5
3	Prepare and file clearance with Gas Transmission.	MK	10/5	O.M.	MIL 10-11 filed and reported on	10/5
4	Verify all clearances have been approved.	MK & OM	10/5	O.M.	MIL 10-11 filed and reported on	10/5
5	Confirm appropriate PG&E personnel will be available to oversee required work by contractor and vendor.	DH	10/5	<i>[Signature]</i>		10/5
6	Confirm contingency plans and vendor agreements are in place for required work.	ALL	10/5	<i>[Signature]</i>		10/5
7	Confirm Tools and Equipment are on site.	PB	10/5	PB		10/5
8	Verify all personnel have appropriate clothing / equipment to meet PG&E safety guidelines for electrical work (safety glasses, long sleeve HRC2 work clothes, arc flash face shield, rated gloves, insulated tools, appropriate meter). Note: tlicker type voltage meters cannot be used as the only voltage measurement method; auto-ranging features are not to be used.	PB	10/5	PB		10/5
9	Verify appropriate man-on-line tags and lockouts are available.	OM	10/5	O.M.		10/5
10	Record Breaker positions and equipment status in Panel EDP-C, UDP, the RMBS, ATS Switch, and Generators and record on attached Breaker/Equipment Checklis	DH				
11	Open or confirm open BKR A1 in Battery Transfer Switch	OM	10/5	O.M.		10/5
12	Take voltage readings on UPS batteries (ALCAD SD7) and log readings	DH	10/6	<i>[Signature]</i>		10/6
13	Confirm battery status with battery Engineer and confirm authorization to charge and equalize batteries	DH & WS	10/6	<i>[Signature]</i>		10/6
14	Close 60 amp BKR AT10 "BATT CHRG" in EDP-C and charge and equalize UPS Battery string	OM	10/6	O.M.		10/6
15	Move or confirmed moved PIC 32 chord cap from temp UPS #2 to temp Strip#3 off of temp UPS # 3	PB	N/A	<i>[Signature]</i>	left PIC 62 on UPS #2 on EMC 32	10/5
16	Move or confirm moved equipment on UDP BKR 14 (PS "A" and PS "B") has been transferred to temp UPS #2 connected to Block 39 #23, #24, #25	PB	10/4	PB		10/4
17	Measure voltage for LDL initially on load side of closed breaker in EDP-C to confirm voltage readings on meter	PB	10/5	PB		10/5



MIL UPS Replacement MOP 1 Pre-Work

Item#	Pre-work Preparations	Resp. Party	Post Date	Sign	Resolution/ Status	Date Completed
18	Open or confirm open 40 amp BKR RMBS-XFR in EDP-C (position 22,24) .	PB	10/5	PB	NOTE: Panel EDP-C Is ENERGIZED. Confirm proper electrical PPE is used and proper work practices are followed for work inside this panel	10/5
19	LDL load side 40 amp BKR RMBS-XFR in EDP-C (position 22,24).	PB	10/5	PB		10/5
20	Remove 40 amp BKR RMBS-XFR on panel EDP-C and safe off conductor for future re-installation on new 30 amp BKR in EDP-C after BKR AT10 is moved.	PB	10/5	PB	"Safe Off" requires wrapping wire ends with adequate insulation and securing appropriately in panel	10/5
21	Open or confirm open 60 amp breaker BKR AT10 on panel EDP-C in position 20 in panel EDP-C .	PB	10/5	PB		10/5
22	LDL load side 60 amp BKR AT10 on panel EDP-C in EDP-C (position 20).	PB	10/5	PB		10/5
23	Remove 60 amp BKR AT10 on panel EDP-C in position 20 and install in position 24 in EDP-C .	PB	10/5	PB		10/5
24	Close 60 amp BKR AT10 "BATT CHRG" and charge and equalize UPS Battery string if UPS battery string needs continued charging and equalization	PB	10/5	PB		10/5
25	Install new 30 amp BKR RMBS-XFR in EDP-C in new position (position 20,22) .	PB & EY	10/5	PB		10/5
26	Label new 30 amp BKR RMBS-XFR in panel EDP-C on position 20,22 and re-label BKR AT10 on position 24 and confirm field changes in red on panel schedules and field drawings	PB & EY & DH	10/5	EY		10/5
27	Confirm conductor from BKR RMBS-XFR to Transformer RMBS-XFR (k530) is unlanded on both ends	PB	10/5	PB		10/5
28	megger RMBS XFR conductor in (k530) 1000 volts	PB	10/5	PB		10/5
29	LDL Open side of BKR RMBS-XFR and tag BKR open <i>MOL</i>	PB <i>OM</i>	10/11	<i>OM</i>	<i>OSCAR HUNG MOL</i>	10/5
30	Land conductor run from panel EDP-C to Transformer RMBS-XFR (k530) in correct configuration and label conductors on both ends. Leave conductor safed off in panel EDP-C for future landing on BKR RMBS-XFR	PB & EY	10/5	PB	Conductor 1A on pos 1A (H1) and Conductor 2B pos 2B (H2) on XFR Input terminals: GRND from EDP-C grd bus to transformer case	10/5
31	Confirm conductor from Transformer RMBS XFR (k532) to RMBS is unlanded on both ends	PB	10/5	PB		10/5
32	megger conductor from RMBS XFR to RMBS in (k532) 1000 volts	PB	10/5	PB		10/5
33	Land conductor run from Transformer RMBS-XFR to RMBS (k532) in correct configuration and label conductors on both ends.	PB & EY	10/5	EY	XFR output pos Conductor 1A (X1) and 2B(X2) RMBS conductor input from XFR pos 1A (800) pos 2B (801); run neutral from XFR (X0) to RMBS N15 : run GRND from XFR (X0) to RMBS 115M	10/5



MIL UPS Replacement MOP 1 Pre-Work

Item#	Pre-work Preparations	Resp. Party	Post Date	Sign	Resolution/ Status	Date Completed
34	Confirm correct labeling for BKR RMBS-XFR in EDP-C and Transformer RMBS-XFR and RMBS switch on equipment and confirm corrections on panel schedules and field drawings in red	PB PB & DH DH	10/11	DH PB		10/11
35	Open or confirm open BKR pos 1"Ball Supplying Load Alarm" in panel UDP and LDL load side of BKR	PB	10/5	PB		10/5
36	Lift and remove conductor from BKR 1"Ball Supplying Load Alarm" from panel UDP to the "Ball Supplying Load Alarm" box next to the UPS battery string and from the PLC	PB KEY	10/5	PB	lifted at alarm panel, will lift other end off UDP step 22 of MOP	10/5
37	Perform Battery ALBER testing and confirm UPS battery string sound	DP	10/8	DH	ran all aspect of US power found problems with BATTERY STRING	10/8
38	Confirm UPS safe low voltage set point with US Power and record in MOP execution step of Battery Load Bank test for referral with Ametek	DW	10/8		COULD NOT CONFIRM LOW SET PTS DUE TO BNA STRING & pending replacement of Batteries	10/8
39	Re-Confirm correct labeling for completed steps in this pre work section of MOP on equipment, on panel schedules, and in field drawings in red	PB & DH		PB DH		10/11

* Discussing options for battery string replacement with Bill Schell. Will need temporary strings before we can commission UPS.

MIL UPS Project

MOP# 1 Milpitas UPS & RMBS Replacement Project				
Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
Dependencies				
	Pre work is complete. Gas Transmission Clearance Team will be notified of work status at the beginning and end of each shift of work. Contingencies with Gas Transmission could postpone or terminate work before or during this MOP due to unforeseen circumstances effecting PG&E.	All	10/5 DW	Oscar calls on at beginning & during steps that might impact gas TRANS.
Impacts				
	Some systems will be cleared and de-energized and some services will be impacted and there will be degraded levels of electrical reliability during specific phases of this MOP .	All	10/5 DW	
MOP				
1	Sign onto clearance before working, advising Gas Transmission of possible conditions that could arise.	OM	10-5 O.M.	
2	Notify ISTS TCC that work is commencing	DW	10/11 DW	Called & reported wire chart
3	Confirm Live DC voltage @ UPS or on load side of battery BKR A1	PB	10/11 PB	
4	Open or confirm open battery BKR A1 and confirm open with Live Dead Live (LDL) BKR's A1, A2, B1, B2	OM	10-5 O.M.	
5	MOL BKR's A1, A2, B1, B2	OM	10-5 O.M.	
6	Remove all de-energized battery conductors from battery BKR's A1, A2, B1, B2 at old UPS and safe off and label with info tag or remove conductors	PB	10/11 PB	"Safe Off" requires wrapping wire ends with adequate insulation and securing appropriately in panel
7	Open or confirm open BKR UPS in panel EDP-C (80 amp)	OM	10-5 O.M.	
8	LDL conductor on BKR UPS in EDP-C	PB	10/11 PB	
9	Remove Conductor from BKR UPS in panel EDP-C and Safe Off and label conductor with info tag.	PB	10/11 PB	NOTE Panel EDP-C is energized so follow appropriate electrical safety rules for energized work in panel EDP-C
10	Remove MOL & BKR UPS (80 amp) that fed old UPS in EDP-C pos 7,9,11	OM	10-11-10 O.M.	See Clearance special instructions in MIL-UPS Panel Change Out
11	Open or confirm open all branch BKR's in panel UDP	OM	10-11-10 O.M.	
12	Open Main BKR in UDP	OM	10-11-10 O.M.	
13	LDL all conductors in UDP to confirm no back feeding of potential power from down stream sources	PB	10/12 PB	
14	Remove or confirm removed fuse from FU-18 and LDL alarm wiring to UPS to confirm no DC voltage	OM	10-5 O.M.	see DWG388273 sheet 2

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
16	MOL or confirm MOL on Location where Fuse FU-18 is removed	O.M.	10-5 O.M.	
16	Remove alarm conductor from UPS to PLC and conduit as needed and safe off and label with info tag	PB	10/12	NO INFO TAG NECESSARY
17	Lift and remove UPS battery alarm wiring from UPS	PB	10/12	
18	Remove conductor and conduit from UPS to UDP panel (k531)	PB	10/12	
19	Remove or confirm removed old UPS	PB	10/12	
20	Place and anchor new UPS	PB	10/12	
21	Confirm with Dan Menegus that troubleshooting is complete and that UDP work can commence	DM	10/12	
22	Label and lift all conductors from branch breakers in UDP and safe off	PB	10/12	
23	Replace Old UDP panel with new UDP panel	PB	10/12	
24	Run new conduit and conductor from EDP-C to new UPS but do not land	PB	10/13	
25	Label and Megger to 1000 volts conductor from EDP-C to new UPS leaving conductor safed off and conductors labeled in EDP-C for future landing on 40 amp BKR UPS Record resistance	PB	10/13	AØ = 1GΩ BØ = 1GΩ CØ = 1GΩ
26	Land conductor from EDP-C in UPS only	PB & EY	10/14	A phase (BKR loc 7) to UPS 301 B phase (BKR loc 9) to UPS 302 C phase (BKR loc 11) to UPS 303 grnd from EDP-C bus to case grnd in UPS
27	verify that normal UPS output and UPS Bypass have dedicated grnd terminals in the UPS(193) or use common grnd	PB & EY	10/14	
28	Run conduit & conductor from RMBS to UDP (k531)	PB	10/14	
29	Label Megger to 1000 volts Conductor from RMBS to UDP and land (k531) Record resistance	PB	10/14	AØ = 1GΩ BØ = 1GΩ CØ = 1GΩ Gmid = 1GΩ
30	Install Main Input BKR on UDP position 2,4 with a new 30 amp input BKR and label UDP Main Input	PB & EY	10/14	
31	Confirm conductor configuration for landing conductor from RMBS to UDP	PB & EY	10/14	Conductor 1A on RMBS output lands on pos 810 and BKR pos 2 in UDP : pos 2B of RMBS output lands on pos 811 and on pos 4 of UDP BKR: Neutral on N15 in RMBS to Neutral bus in UDP. Grnd on 115M in RMBS to Grnd bus in UDP
32	Land conductor (k531) from RMBS to UDP	PB	10/13	
33	Run UPS static input conduit and conductor from RMBS to UPS (K533)	PB	10/13	AØ = 1GΩ BØ = 1GΩ CØ = 1GΩ Ground = 1GΩ
34	Label and Megger to 1000 volts INPUT conductor from RMBS to UPS (K533) Record resistance	PB	10/13	

Signed *MILPITAS*

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
35	Confirm conductor configuration for landing conductor from RMBS to UPS	PB & EY	EY 10/14 PB	Conductor 1A on RMBS output (Bypass 110) to UPS lands on pos 1A (110) Of UPS static input: pos 2B of RMBS output (Bypass 112) lands on pos 2B (112) Of UPS static input: Neutral on N15 in UPS and RMBS: grnd 193 in UPS & 115M in RMBS
36	verify that normal UPS output and UPS Bypass have dedicated grnd terminals in the UPS(193) or use common grnd	PB EY PB & EY 10/14		
37	Land conductor (k533) from RMBS to the UPS	PB	PB 10/11	
38	Run UPS output conduit and conductor from UPS to RMBS (K533A)	PB	JM 10/13	
39	Label and Megger to 1000 volts conductor from UPS to RMBS (K533A) Record resistance	PB	JM 10/13	NO = 16Ω BB = 16Ω C = 16Ω Grnd = 16Ω
40	Confirm conductor configuration for landing output conductor from UPS to RMBS	PB 10/14 PB & EY	EY	Conductor 1A on RMBS (Bypass Source Input 199) lands on pos 1A of UPS (AC output 199): Conductor 2B on RMBS (Bypass Source Input 197) lands on pos 1A Of UPS (AC output 197) Neutral on N15 in UPS and RMBS: grnd 193 in UPS & 115M in RMBS
41	verify that normal UPS output and UPS Bypass have dedicated grnd terminals in the UPS(193) or use common grnd	PB EY PB & EY 10/14	EY	
42	Land conductor (k533A) from RMBS to the UPS	PB	PB 10/14	
43	Run alarm conduit and conductor from UPS to PLC and RMBS per 388272 sheet 33 rev 5 note 5 and 489930 rev 5 note 5 (k534,k535,k536) Do not land conductor	PB	PB	
44	test alarm wiring from UPS to PLC and RMBS and land (k534,k535,k536)	PB	PB 10/14	
45	Install new UPS ground conduit and conductor to designated ground conduit and conductor on EDP-C ground conductor downstream on new junction box mounted below EDP-C	PB	PB 10/14	Follow rules for working on energized circuit while tapping into EDP-C ground to protect against possible ground fault energizing EDP-C ground conductor from a transient ground fault
46	Remove MOL on position where fuse FU-18 in PLC installs	OM	O.M. 10-14	See Clearance special instructions in MIL-UPS Panel Change Out
47	Re-install fuse FU-18 in PLC	OM	O.M. 10-14	
48	Install Conduit and conductor from UPS to battery transfer switch A1 (k506)	PB	JM 10/13	
49	Label and Megger conductor from UPS to battery transfer switch A1 and land (k506) & Record resistance	PB	JM 10/13	NO = 16Ω BB = 16Ω
50	Land DC Conductor from UPS to Open Battery BKR A1, positive conductor on +32 terminal and Negative conductor on -32 terminal in UPS	PB	PB 10/12	installed with temp. Battery Bank
51	Install new 40 amp BKR UPS in EDP-C pos 7,9,11	PB	JM 10/13	
52	Confirm Open 40 amp BKR UPS, LDL	PB	JM 10/14	

Signal MAS COR

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
53	MOL Open 40 amp BKR UPS	OM	10-11-10	See Clearance special instructions in MIL-UPS Panel Change Out
54	Install 30 amp BKR RMBS-XFR in EDP-C	PB	10-13-10	
55	Confirm Open 30 amp BKR RMBS-XFR In EDP-C, LDL	PB	10-18-10	
56	MOL 30 amp BKR RMBS-XFR in EDP-C	OM	10-15-10	See Clearance special instructions in MIL-UPS Panel Change Out
57	Install temp 30 amp load bank BKR in UDP	PB	10-14-10	
58	Confirm conductor configuration for landing conductor from RMBS XFR to BKR RMBS-XFR in EDP-C	PB & EY	10/14	Conductor 1A (H1) in RMBS lands on BKR pos 20 in EDP-C: Conductor 2B (H2) in RMBS lands on BKR pos 22 in EDP-C: grnd from EDP-C bus to case grnd in XFR
59	Land conductor on 30 amp BKR RMBS-XFR from transformer RMBS-XFR in EDP-C to the new UPS (4537)	PB & EY	10/14	
60	Confirm conductor configuration for landing conductor from UPS BKR in EDP-C to UPS	PB & EY	10/15	A phase (BKR loc 7) to UPS 301 B phase (BKR loc 9) to UPS 302 C phase (BKR loc 11) to UPS 303 land ground from EDP-C grnd from EDP-C bus to case grnd in UPS
61	Land conductor from 40 amp BKR UPS in EDP-C to new UPS	PB	10/15	
62	Complete final visual inspection of complete Electrical conductor path from EDP-C panel to UPS, Batteries, XFR, RMBS and UDP. Complete voltage checks and continuity test to confirm no ground fault or cross phase issues.	PB	10/15	Voltage check to be completed at gate conductors in UPS
63	connect load bank to OPEN temp load bank BKR in UDP	PB	10/15	
64	Confirm with Ametek an external verification of system design and MOP procedure and the AMETEK is ready to proceed	AMTEK	10/15	
65	Confirm with Ametek that Gas Operations will exercise all breakers and equipment external to the UPS and that all activity will be conveyed to and confirmed by PG&E prior to execution		10/15	
66	NOTE: This is the beginning of ENERGIZING the new system. Conditions will change as breakers are closed			
67	Put RMBS switch to Position #3 Isolated Bypass	OM	10/15	
68	Remove MOL Close BKR RMBS-XFR in EDP-C	OM	10/15	See Clearance special instructions in MIL-UPS Panel Change Out
69	Inspect condition of conductors and terminals and take voltage readings from EDP-C to the UDP input BKRs	PB	10/15	
70	Close UDP main input BKR on position 2,4 Open or Confirm open all branch Breakers In UDP	OM	10/15	
71	Inspect condition of conductors and terminals and take voltage readings in UDP	PB	10/15	
72	Close temp Load bank BKR in UDP to energize load bank to 5 KW for 1hour	PB	10/15	

~~40 amp BKR UPS in EDP-C~~

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
73	Inspect conductors and terminals and take voltage readings and Thermal scan system (VLDP)	PB	PJS 10/15	
74	Open temp load bank BKR in UDP	OM	N/A	left system energized
75	Open BKR RMBS-XFR in EDP-C	OM	N/A	left system energized
76	Confirm battery bank is charged and ready for UPS commissioning	PB	PJS 10/15	opened
77	Confirm Open or open 60 amp BKR AT10 "BATT CHRG" in EDP-C to isolate remote charger from UPS charging system and tag out with caution and information tag	OM	10/11 11:30 O.M.	opened ENERGY DUE TO BAD BATTERY STRINGS
78	Remove MOL & Close BKR. UPS in EDP-C	OM	10/15 O.M.	See Clearance special instructions in MIL-UPS Panel Change Out
79	Remove MOL and operate Battery Breaker A1 as needed in support of AMTEK commissioning during next two steps	OM	10/15 O.M.	See Clearance special instructions in MIL-UPS Panel Change Out
80	no load commission UPS	AMTEK	10/16	
81	prepare Load Commissioning of UPS	AMTEK	10/15	
82	Confirm following steps OK with AMATEK	AMTEK	10/15	
83	Discuss and confirm operation of RMBS switch and conditions and position for Paralleling of UPS with utility load through RMBS	ALL	10/15	
85	Close BKR RMBS-XFR in EDP-C	OM	N/A	left system ENERGIZED
86	Put RMBS switch to Position # 1 "Normal Operation"	OM	O.M. 10/15	
87	Close temp Load bank BKR in UDP to energize load bank	OM	O.M. 10-15	
88	Inspect conductors and terminals and take voltage readings and Thermal scan system	PB	PJS 10/15	
89	Confirm UPS battery bank is charged and ready for load <u>TEMP</u> bank.	PB		
90	Open BKR UPS in EDP-C to simulate loss of utility power for UPS and Battery bank load test of UPS "On Battery"	OM	O.M. 10-15	
91	Complete UPS Battery Load Test at 42 amps on the DC circuit for 2 hours. Record the results 30 MIN.	US	10/15/10	30+ on AC INPUT FINAL AT 120.3V @ 42.5A 30 MIN ON BAT.
92	Inspect conductors and terminals and take voltage readings and Thermal scan system while UPS supports load on battery	PB	PJS 10/15/10	
93	Open Battery BRK A1 to simulate loss of Battery while on UPS Battery and observe UPS transfer to Internal Bypass & Record results	OM	O.M. 10-15	AMETER RECORDED RESULTS
94	Close Battery BKR A1 ON UPS	OM	O.M. 10-15	
95	Close BKR UPS in EDP-C to end Battery bank load test	OM	O.M. 10-15	
96	Discuss and confirm operation of RMBS switch and conditions and position for putting RMBS to "Bypass to Load" pos. 2.	ALL	By PB 10/15 O.M.	

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time Sign	Resolution/ Status/ Notes:
97	Open Temp Load Bank BKR in UDP.	OM	O.M. 10-15	
98	LDL conductors on Load side of temp load bank BKR in UDP	PB	PB 10/15	
99	remove temp load bank conductors from UDP	PB	PB 10/15	
100	Test all UPS and RMBS Alarms following Alarm Test Script	PB&DH	10/15	
103	Confirm all systems are as expected with MIL Gas Operations and TCC Wire Chief once work has concluded and Sign off Clearance	MK DH	10/20/10 10/15	
104	Record Breaker positions and equipment status in Panel EDP-C, UDP, the RMBS, ATS Switch, and Generators and record on attached Breaker/Equipment Checklist	DW	10/19	
105	Remove all temporary conductors, old equipment, tools, and unused material and leave worksite in orderly manner	PB & DH	PB & DH 10/18	
106	confirm all new Breakers and equipment is labeled effectively and is accurately reflected in field drawings and corrected in colored pen	DH & MK	10/26/10 10/18	
107	Submit corrected field drawings to PG&E Engineer for final correction and submittal into PG&E Documentation System	MK		

10/15 Power Down UPS following UPS shutdown process O.M.
10-15

10/15 Opened UPS BKR on EDP-C & hang MOL O.M.
10-15

10/15 Open RMBS XFR in EDP-C & hang MOL & AT-10 BKR O.M.
10-15

10/15 Open Battery BKR A-1 & hang MOL O.M.
10-15

10/15 Switch Charger transfer switch to A position O.M.
10-15

10/15 Close DC output BKR on DC Back up charger O.M.
10-15

10/15 Close AC input BKR on DC Back up charger O.M.
10-15

134.5V @ 8 amps

MIL UPS Project

Item #	Follow Up Action Item	Resp Party
1	replace new temp labels with permanent labels	10/26/10 DH
2	confirm field drawings get corrected and a set to PG&E Engineers and Gas Transmission	MK
3	Develop UPS - RMBS procedure guide for MIL	DW & DH
4	Develop long term maintenance plan for MIL UPS, Batteries, ATS, Generator	MK
5	Develop plan for Breaker maintenance, coordination study, injection testing	MK
6	review and confirm Generator curve data to insure Generator synchronization is reliable	MK
7	LOTO Policy for Gas Transmission	DW & JG
8	No instruction in MIL Operating and Maintenance Instructions Dwg 089773 for UPS, ATS or Generators, only batteries	
9	Need to update MIL Operating and Maintenance Instructions Dwg 089773 for remote charger. Must be offline while UPS is	
10	Some maintenance records for specific mtc activities at the MIL need improving.	
11	Generator needs more description on how to perform operation, MTC, ATS testing	
12		
13		
14	UPS room lighting	
15	Power supply PS 1 low @ 23.9 volts	
16	Confirm w/ Ametek that on loss of main supply batteries take-over instead of bypass source.	
17		
18		
19		
20		
21		
22		
23		
24		

* MOP STEP 104

Milpitas Breaker & Equip Script (NORMAL OPERATION CHECKLIST)

Panel	BKR Name	BKR Name
Main Switch Board "MS"	INPUT breaker 800 amp CLOSED	DIST PANEL EDPM 400 amp CLOSED
Panel	BKR Name	
EDPM	EDPC 225 amp CLOSED	

Panel			Panel		
EDP-C	BKR Name	AMPS	EDP-C	BKR Name	AMPS
BKR pos	MAIN INPUT BKR	225A	BKR pos		
1			2		
3	CP	100A	4	EMC	100A
5	CLOSED		6	CLOSED	
7			8		
9	UPS	40A	10	VOP-2	60A
11	CLOSED		12	CLOSED	
13			14		
15	VOP-2	60A	16	VOP-3	60A
17	CLOSED		18	CLOSED	
19			20	RMBS-XFR	30A
21	OP HTR	20A	22	CLOSED	
23	CLOSED		24	ATS-10	60A OPEN

Milpitas Equip Script

UPS	Static Switch Inv to Load	Normal Green	Static Switch Bypass to Load	Normal Off	Inverter in Sync	Normal On
Battery Charg Float	Battery Chrg Equalize	Battery Supply Load	Battery Input Open	Bypass Source Fail	Fan Failure	Low DC Voltage
Normal On	Normal Off	Normal Off	Normal Off	Normal Off	Normal Off	Normal Off
AC Input Breaker	Normal On (CLOSED)	Battery Input Breaker	Normal On (CLOSED)	Bypass Source AC Input Breaker	Normal On (CLOSED)	

Milpitas Breaker & Equip Script (NORMAL OPERATION CHECKLIST)

Battery Transfer Switch	Battery Breaker A1 Normally Closed	Battery Breaker A2 Normally Open	Battery Breaker B1 Normally Open	Battery Breaker B2 Normally Open		Temp Enersys Battery Cab DC ON
-------------------------	------------------------------------	----------------------------------	----------------------------------	----------------------------------	--	--------------------------------

RMBS Switch	Normal Source to Load	Bypass to Load	Isolated Bypass	Normal Source Available	Bypass Source Available	In Sync Normal on
	Normal On	Normal Off	Normal Off	Normal On	Normal On	Not In Sync Normal off

ATS1	Transfer Switch Position
Normal Source Available ON	Emergency Source Available OFF

ATS2	Transfer Switch Position
Normal Source Available GEN 1 OFF	Emergency Source Available GEN 2 OFF

Generator 1	Main Breaker CLOSED	toggle switch Position 3 AUTO	Position 1 RUN	Position 2 OFF/Reset	Position 3 AUTO
-------------	---------------------	-------------------------------	----------------	----------------------	-----------------

Generator 2	Main Breaker CLOSED	toggle switch Position 3 AUTO	Position 1 RUN	Position 2 OFF/Reset	Position 3 AUTO
-------------	---------------------	-------------------------------	----------------	----------------------	-----------------

Milpitas MIL UPS Project**Reviewers:**


<u>NAME</u>	<u>COMPANY - ROLE</u>	<u>SIGNATURE</u>	<u>DATE</u>
JODY GARCIA	PG&E GT M&C		
Doug Wise	PG&E ISTS IS CS DCF		10/7/2010
Dale Harrington	PG&E Gas Engineering		10/7/10
Pete Beck	PG&E Gas Trans M&C		
Oscar Martinez	PG&E Gas Trans M&C		10-7-10
Eli Yagor	Sequoia Engineering		10-8-10
William Schell	PG&E Gas Engineering		10-8-10
Mark Kazimirsky	PG&E Gas Engineering		10/7/10
Dan Menegus	PG&E Gas Engineering		10-8-10

Revision History:

<u>REV #</u>	<u>DESCRIPTION</u>	<u>DATE</u>
0.1	Initial draft	9/30/2010
0.2	electrical & engineering draft	9/30/2010
0.3	Gas Trans. Review & Engineering verification	10/4/2010
0.4	Final Mop Review	10/5/2010
0.5	Engineering Corrections	10/6/2010
0.6	MOL Corrections	10/6/2010
0.7	Approved Signed Work Doc	10/7/2010

Milpitas MIL UPS Project

Reviewers:

<u>NAME</u>	<u>COMPANY - ROLE</u>	<u>SIGNATURE</u>	<u>DATE</u>
JODY GARCIA	PG&E GT M&C		
Doug Wise	PG&E ISTS IS CS DCF		10/7/2010
Dale Harrington	PG&E Gas Engineering		10/7/10
Pete Beck	PG&E Gas Trans M&C		10/8/10
Oscar Martinez	PG&E Gas Trans M&C		10-7-10
Eli Yagor	Sequoia Engineering		
William Schell	PG&E Gas Engineering		10-8-10
Mark Kazimirsky	PG&E Gas Engineering		10/7/10
Dan Menegus	PG&E Gas Engineering		

Revision History:

<u>REV #</u>	<u>DESCRIPTION</u>	<u>DATE</u>
0.1	Initial draft	9/30/2010
0.2	electical & engineering draft	9/30/2010
0.3	Gas Trans. Review & Engineering verification	10/4/2010
0.4	Final Mop Review	10/5/2010
0.5	Engineering Corrections	10/6/2010
0.6	MOL Corrections	10/6/2010
0.7	Approved Signed Work Doc	10/7/2010

Milpitas MIL UPS Project

Reviewers:

NAME	COMPANY - ROLE	SIGNATURE	DATE
JODY GARCIA	PG&E GT M&C	[Redacted]	10/8/10
Doug Wise	PG&E ISTS IS CS DCF	[Redacted]	10/7/2010
Dale Harrington	PG&E Gas Engineering	[Redacted]	10/7/10
Pete Beck	PG&E Gas Trans M&C	[Redacted]	
Oscar Martinez	PG&E Gas Trans M&C	[Redacted]	10-7-10
Eli Yagor	Sequoia Engineering	[Redacted]	
William Schell	PG&E Gas Engineering	[Redacted]	10-8-10
Mark Kazimirsky	PG&E Gas Engineering	[Redacted]	10/7/10
Dan Menegus	PG&E Gas Engineering	[Redacted]	

Revision History:

REV #	DESCRIPTION	DATE
0.1	Initial draft	9/30/2010
0.2	electical & engineering draft	9/30/2010
0.3	Gas Trans. Review & Engineering verification	10/4/2010
0.4	Final Mop Review	10/6/2010
0.5	Engineering Corrections	10/6/2010
0.6	MOL Corrections	10/6/2010
0.7	Approved & Signed Work Doc	10/7/2010



Signature Master

UPS and RMBS Alarms Test Procedure

PRIOR TO COMMENCEMENT OF THIS MOP, SWITCH TEMP. BATTERY BANK TO THE NORMAL CHARGER IN THE UPS (Open 60 A breaker AT10, "BATT CHR", In EDP-C, and switch CTS switch to 'Off'). Close Breaker A1 in BCS.

WHILE CARRYING OUT POWER SOURCE SWITCHING AND RMBS SWITCHING, FOLLOW THE ENGRAVED INSTRUCTIONS ON THE FACE OF THE UPS ENCLOSURE.

ALL ALARMS ARE WIRED TO THE PLC AS 'FAIL-SAFE' CIRCUITS, I.E. UNDER NORMAL CONDITIONS, ALL ALARM OUTPUTS ARE CLOSED, AND THE LED'S ON GENIUS BLOCK B50 WILL BE ON. DURING AN ALARM CONDITION, THE RESPECTIVE LED'S ON BLOCK B50 TURN OFF, INDICATING AN OPEN ALARM OUTPUT CONTACT AT THE UPS OR THE RMBS.

UPS ALARMS TESTS

Item#	Pre-work Preparations	Resp. Party	Sign	Resolution/ Status	Date Completed
1	Verify all existing clearances are understood by all parties.	All			10-19-10 20:30
2	Remove clearance tag on fuse block assembly in PS 1	OM	O.M.		10-19-10 20:35
3	Insert FU18 into its designated slot in PS1	OM	O.M.		10-19-10 20:40
4	Verify 24V(+) available on TB44-35, below PS1	JM	JM		10-19-10 20:43
5	Verify voltage is present at Genius block B50 and that block is not faulted by observing the two LED's at the top of the block. Both LED's should be on.	JM/EY	JM EY		10-19-10 20:47
5	Observe designated inputs LED's light up: LED's 1 through 7, and LED's 9 through 14, corresponding to PLC inputs %I1097 through %I1103 and %I1105 through %I1110.	DH/EY	DH EY		10-19-10 20:50
6	Lift wire tagged "UPS-J7(3)(PLC-B50/6) from terminal J7-3 on UPS alarm board, simulating "Internal Comm. Error". Observe 1st Input LED turned off.	PB/EY	PB EY		10-19-10 20:55
7	After verifying 1st input LED turned off, re-terminate wire on J7-3 and observe LED is on.	PB/EY	PB EY		20:57
8	Confirm that RMBS is in "Normal Operation" position/mode	OM	O.M.		10-19-10 20:50
9	In Panel EDP-C, open 40A UPS supply breaker. Battery bank will assume load, but static switch will NOT transfer. Also see RMBS test 1 below.	OM	O.M.		21:15 10-19-10
10	Observe 3rd Input LED (%I1099) on Block B50, corresponding to "Battery Supplying Load", is off	DW/EY	DW EY		21:17 10-19-10
11	Close 40A UPS supply breaker. Confirm LED is on.	OM/EY	OM EY		10-19-10 21:20
12	In Panel EDP-C, open 40A UPS supply breaker and 30A RMBS-XFR breaker. The battery will be supplying load.	OM	O.M.		10-19-10 21:25
13	Observe 3rd Input LED (%I1099) on Block B50, corresponding to "Battery Supplying Load", is off.	DW/EY	DW EY		10-19-10 21:25

UPS and RMBS Alarms Test Procedure

14	Observe 5th input LED (%I1101), "UPS cooling fan failure" on Block B50 turned off.	DWIEY	<i>[Signature]</i>		10-19-10 21:25
15	Observe 6th input LED (%I1102) on Block B50, Low DC Voltage, turned off	DWIEY	<i>[Signature]</i>		10-19-10 21:25
16	Close 30A RMBS-XFR breaker in EDP-C	OM	<i>[Signature]</i>		21:27
17	Close 40A UPS supply breaker	OM	<i>[Signature]</i>		21:27
18	Observe 3rd, 5th and 6th input LED's are on	DWIEY	<i>[Signature]</i>		10-19-10 21:27
19	In Panel EDP-C, open 30A RMBS-XFR breaker. Also see step RMBS 2 below.	OM	<i>[Signature]</i>		10-19-10 21:35
20	Observe 4th input LED (%I1100), "Bypass Source Fail", turned off.	DWIEY	<i>[Signature]</i>		10-19-10 21:35
21	Observe 10th input LED (%I1106), "Bypass Source Available", turned off	DWIEY	<i>[Signature]</i>		10-19-10 21:35
22	Close 30A RMBS-XFR breaker in EDP-C	OM	<i>[Signature]</i>		21:35 10-19-10
23	Observe 4th input LED is on	DWIEY	<i>[Signature]</i>		21:35 10-19-10
24	Observe 10th input LED is on	DWIEY	<i>[Signature]</i>		21:35 10-19-10
25	To simulate "UPS Cooling Fan Failure", refer to step 12 above.	EY	<i>[Signature]</i>		10-19-10 21:25
26	On UPS, open Battery Input breaker.	OM	<i>[Signature]</i>		21:28 10-19-10
27	Observe 7th input LED (%I1103) on Block B50, "Battery Breaker Open" turned off.	DWIEY	<i>[Signature]</i>		10-19-10 21:29
28	Observe 6th input LED (%I1102) on Block B50, Low DC Voltage, turned off.	DWIEY	<i>[Signature]</i>		10-19-10 21:29
29	Close Battery Input breaker	OM	<i>[Signature]</i>		21:30 10-19-10
30	Observe 6th LED is on.	DWIEY	<i>[Signature]</i>		21:31 10-19-10
31	Observe 7th LED is on	DWIEY	<i>[Signature]</i>		21:31 10-19-10
RMBS ALARMS TEST					
Keep FU18 inserted into the fuse block assembly for the RMBS alarms test					
32	"Normal Source Available" alarm test - Switch static bypass switch to Bypass to Load. In Panel EDP-C, open 40A UPS supply breaker.	OM	<i>[Signature]</i>		10-19-10 21:45
33	Observe 9th input LED (%I1105), "Normal Source Available", turned off.	DWIEY	<i>[Signature]</i>		21:46 10-19-10
34	Reclose 40A UPS supply breaker in Panel EDP-C.	OM	<i>[Signature]</i>		21:45 10-19-10
35	Observe 9th input LED turned on.	DWIEY	<i>[Signature]</i>		21:45 10-19-10
36	"Bypass Source Available" alarm test - During Step 19 of UPS test, observe 10th input LED (%I1106), "Bypass Source Available", turned off. When RMBS-XFR breaker in EDP-C is closed, observe 10th input LED turned on.	DWIEY	<i>[Signature]</i>		10-19-10 21:35
37	"In Sync" alarm test - Switch RMBS to Bypass to Load, then to Isolated Bypass.	OM	<i>[Signature]</i>		21:46 10-19-10
38	Observe 11th input LED (%I1107) on Block B50 turned off.	DWIEY	<i>[Signature]</i>		21:46 10-19-10
39	Observe 12th input LED (%I1108) on Block B50 turned off.	DWIEY	<i>[Signature]</i>		21:46 10-19-10
40	Switch RMBS to 'Normal Operation'	OM	<i>[Signature]</i>		21:46 10-19-10
41	Observe 11th LED turns on	DWIEY	<i>[Signature]</i>		21:46 10-19-10
42	Observe 12th LED, Isolated Bypass, turns on	DWIEY	<i>[Signature]</i>		21:46 10-19-10

UPS and RMBS Alarms Test Procedure

43	In Step 19 above, the "Isolated Bypass" alarm was tested. Repeat test by switching the static switch to 'Bypass to Load', then switch RMBS to 'Bypass to Load', then to 'Isolated Bypass' position.	OM	<i>D.M.</i>		10-19-10 21:35 21:47
44	Observe 12th LED on Block B50, 'Isolated Bypass' is turned off	DWIEY	<i>DW</i>		10-19-10 21:47
45	"Bypass to Load" alarm test - In Step 19 above, when the RMBS switch is in 'Bypass to Load' position, observe 13th input LED (%I1109) on Block B50 turns off. When RMBS selector switch is back in "Normal Operation", observe 13th input LED is turned on.	DWIEY	<i>DW</i>		10-19-10 21:38 21:48
46	"Normal Operation" alarm test - In Step 19 above, when the RMBS switch is in "Bypass to Load", observe the 14th input LED (%I1110) on Block B50 turns off. When the RMBS is returned to the "Normal Operation" position, observe the 14th input LED (%I1110) on Block B50 turned on.	DWIEY	<i>DW</i>		10-19-10 21:35 21:49
47					

Milpitas Gas Distribution Terminal (MIL)

Pacific Gas and
Electric Company™

Date: October 15, 2010

Re: **PG&E – Milpitas Gas Transmission UDP replacement**

Subj: Method of Procedure (MOP) #2 - Rev 6

Scope of Work:

The purpose of this Method of Procedure (MOP) is to upgrade the Un-Interruptible Power Supply (UPS) distribution to the Electrical Distribution cabinet (Panel UDP) and transfer critical equipment off temporary UPS's at the Milpitas Gas Transmission Terminal (MIL).

Impact to equipment:

Many systems supporting Station Instrumentation and controls will lose electrical supply while equipment is transferred from temporary UPS's back to the new UPS Electrical Distribution Panel (UDP).

Work Summary:

PG&E upgraded the Un-Interruptible Power Supply (UPS) and installed a new Remote Maintenance Bypass Switch (RMBS) cabinet and new UPS Electrical Distribution cabinet (Panel UDP) at the MIL. This new electrical support and distribution equipment will increase electrical and gas transmission equipment reliability and improve the ability to maintain the UPS electrical distribution equipment and the critical equipment and components using the UPS system. Critical MIL equipment needs to be transferred off of temporary UPS's back to designated circuits on Panel UDP off of the new UPS.

Risk:

An unexpected event such as an equipment failure, a human performance error, an earthquake, or other significant event could cause the MIL or UPS supported equipment at the MIL to lose utility or UPS or generator supplied electrical power. This risk is being managed by the development of this Method of Procedure (MOP) and by specific Gas Transmission clearances that will place critical gas transmission control valves in manual while system testing and during equipment de-installation and while new installations are performed. The overall risk of losing power unexpectedly to components that could adversely impact gas transmission functionality, reliability, or safety at the MIL is considered to be EXTREMELY LOW.

Some specific risks include, but are not limited to, the following:


- 1) Some control and monitoring systems at the MIL have a single power supply. They will need to be shut off in a managed way while transferred from small temporary UPS's back onto the new UPS distribution infrastructure once it is installed. The MIL may lose some or all of its automated operational and control capabilities during these transitions.
- 2) A loss of utility power along with a UPS, Battery, Generator, or Temporary UPS failure during specific windows in this MOP could cause immediate loss of electrical power to the MIL or some of its equipment until the Generator or other component could be repaired or the MIL is transferred back to a utility power source.
- 3) There will be windows in the MOP where we do not have any permanent UPS support. In this situation, the MIL electrical load will rely on temp UPS Battery run time if we lose our utility power supply until the Generator is available. We will have a limited run time to restore utility power or generator power or the temporary UPS batteries will be depleted and electrical supply to the MIL temporary UPS supported equipment will be terminated until Generator or utility power is recovered.
- 4) Some MIL equipment has dual power supplies. We will transition one power supply back to the permanent new UPS and panel UDP. If the primary power supply is weak or ready to fail this will usually occur when the secondary power supply source is being transferred.

Consequences:

If an unexpected event like a ground fault or loss of power to the MIL or an adverse impact to any particularly important specific component should occur, as outlined in the Risk section, the impact to the MIL's ability to operate could be SIGNIFICANT. An unexpected event could result in hardware failures, application problems, loss of program logic, a needed re-configuration of equipment, or possible database corruption could occur. The time required to recover any computing, switching functionality, monitoring, or other MIL functionality could be anywhere from several hours to several days, depending on the nature of the failure, availability of parts, and availability of technical personnel to fix the problem. All of this risks and consequences are being SIGNIFICANTLY reduced by putting the MIL in a manual valve operation mode with appropriate manpower available at the MIL ready to respond and by transferring monitoring and control to other Gas Distribution Terminals under the authorization of the appropriate clearance (MIL-10-11)

Milpitas MIL

Contacts:

<u>Name:</u>	<u>Company-Role</u>	<u>Phone:</u>	<u>Email / Mailing Address:</u>
<i>Pacific Gas & Elec.</i>			77 Beale Street, San Francisco, CA 94105
<i>Milpitas MIL</i>			66 Ranch Dr, Milpitas, CA 95035
<i>San Francisco</i>			
Dan Menegus (DM)	PG&E		
Mark Kazimirsky (MK)	PG&E		
George Gaebler (GG)	PG&E		
Jody Garcia (JG)	PG&E		
Dale Harrington (DH)	PG&E		
Steve Sheridan (SS)	PG&E		
Pete Beck (PB)	PG&E		
Oscar Martinez (OM)	PG&E		
William Schell (WS)	PG&E		
Doug Wise (DW)	PG&E DCF Specialist		
Paul Nielsen (PN)	PG&E DCF Manager		
Ian A. Gray (IG)	G.I.E		
Eli Yagor (EY)	Sequola Engineering		
Dan Phalerl (DP)	US Power		
Dave Slack (DS)	PG&E		



MIL UDP Replacement MOP 2 Pre-Work

Item#	Pre-work Preparations	Resp. Party	Post Date	Sign	Resolution/ Status	Date Completed
1	Perform MOP dry-run for proposed scope of work (walk down existing system with PG&E personnel and contractors).	ALL				10/21/10
2	Provide emergency contacts and lines of authority.	DW	10/20	DW	See Contact Sheet	10/21/10
3	Prepare and file clearance with Gas Transmission.	OM	10-20	O.M.	MIL UDP PNL BK R 1, MIL UDP PNL BKR 3, MIL UDP PNL BKR 5, MIL UDP PNL BKR 6, MIL UDP PNL BK R 10, MIL UDP PNL BK R 11, MIL UDP PNL BK R 12, MIL UDP PNL BK R 13, MIL UDP PNL BK R 14, MIL UDP PNL BK R 15, MIL UDP PNL BK R 16, MIL UDP PNL BK R 17, MIL UDP PNL BK R 18, MIL UDP PNL BK R 20, MIL UDP PNL BK R 22, MIL UDP PNL BK R 23	10/21/10
4	Verify all clearances have been approved.	MK & OM	10-20	O.M.	MIL UDP PNL BK R 1, MIL UDP PNL BKR 3, MIL UDP PNL BKR 5, MIL UDP PNL BKR 6, MIL UDP PNL BK R 10, MIL UDP PNL BK R 11, MIL UDP PNL BK R 12, MIL UDP PNL BK R 13, MIL UDP PNL BK R 14, MIL UDP PNL BK R 15, MIL UDP PNL BK R 16, MIL UDP PNL BK R 17, MIL UDP PNL BK R 18, MIL UDP PNL BK R 20, MIL UDP PNL BK R 22, MIL UDP PNL BK R 23	10/21/10
5	Confirm Tools and Equipment are on site.	PB	10/20	PB		
6	Verify all personnel have appropriate clothing / equipment to meet PG&E safety guidelines for electrical work (safety glasses, long sleeve HRC2 work clothes, arc flash face shield, rated gloves, insulated tools, appropriate meter). Note: ticker type voltage meters cannot be used as the only voltage measurement method; auto-ranging features are not to be used.	PB	10/20	PB		
7	Verify appropriate man-on-line tags and lockouts are available.	OM	10-20	O.M.		
8	Attachment 1: UDP Schedule Attachment 2: Circuit Breaker Status Log (CBSL) ✓	DH	10-20	DH		



MIL UDP Replacement MOP 2 Pre-Work

Item#	Pre-work Preparations	Resp. Party	Post Date	Sign	Resolution/ Status	Date Completed
9	Record Breaker positions and equipment status in Panel EDP-C, UDP, the RMBS, ATS Switch, and Generators and record on attached Breaker/Equipment Checklfs	DH	10/20	DH [Signature]		
10	Install TB-PSA/B/C below MIMIC board Console next to PS-A and PS-B	PB	10/20	PB		
11	Connect UDP14 conductors to TB-PSA/B/C term 1/2/3 in MIMIC board next to PS-A and PS-B	PB	10/20	PB		
12	Connect conductors from UDP BKR 12 UDP12H, UDP12N, UDP12G to TB-PS-A/B/C Terms 4/5/6	PB	10/20	PB		
13	Connect conductors from UDP BKR 16 UDP16H, UDP16N, UDP16G to TB-PS-A/B/C Terms 7/8/9	PB	10/20	PB		
14	confirm TB-39 wiring integrity is sound or repaired if necessary	DH	10/20	DH	WIRE TUNNELS WITH BK BREAKER WITH BEING ON COMP DURING REP.	
15	confirm all functionality of equipment on TB-39 to confirm risk and impact of lifting PS-C off of TB-39	DH	10/20	DH		
16	Connect the wires to all circuits that will be used in UDP per the UDP Schedule	PB	10/20	PB		
17	Confirm MOP 1 Rev 7 is complete	DH	10/20	DH	STEPS 106 & 107 STILL WORKING	

MIL UPS Project

MOP# 2 Milpitas UDP Panel and Temp UPS Replacement					
Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
Dependencies					
	Pre work is complete. Gas Transmission Clearance Team will be notified of work status at the beginning and end of each shift of work. Contingencies with Gas Transmission could postpone or terminate work before or during this MOP due to unforeseen circumstances effecting PG&E.	All	10/20/10	gjh	
Impacts					
	Some systems will be cleared and de-energized and some services will be impacted and there will be degraded levels of electrical reliability during specific phases of this MOP .	All	10/20/11	DH	
MOP					
1	Sign onto clearance before working, advising Gas Transmission of possible conditions that could arise.	OM	10-20	O.M.	MIL UDP PNL BK R 1, MIL UDP PNL BKR 3, MIL UDP PNL BKR 5, MIL UDP PNL BKR 6, MIL UDP PNL BK R 10, MIL UDP PNL BK R 11, MIL UDP PNL BK R 12, MIL UDP PNL BK R 13, MIL UDP PNL BK R 14, MIL UDP PNL BK R 15, MIL UDP PNL BK R 16, MIL UDP PNL BKR 17, MIL UDP PNL BK R 18, MIL UDP PNL BK R 20, MIL UDP PNL BK R 22, MIL UDP PNL BK R 23
2	confirm that all valve controllers are in "MANUAL" and "LOCAL"	OM	10-20	O.M.	
3	Confirm UDP MAIN BKR is a 2 pole BKR landed on Position 2&4 in UDP	PB	10/20	P.B.	
4	confirm all needed distribution breakers planned on being used in UDP are installed and open.	PB	10/20	PB	
5	Close or confirm closed UDP BKR 2/4 Main & Measure voltage on output of UDP BKR 2/4	OM	10-20	O.M.	NOTE Panel UDP is energized so follow appropriate electrical safety rules for energized work in panel UDP
6	LDL the load side of all open distribution Breakers in UDP and confirm no voltage to open side of breakers	PB	10-20-10	JM	
7	coordinate and communicate V1 and V2 activity and emergency mitigation issues with SF Gas Control	OM	10-20	O.M.	
8	Valve in Instrument air to keep gas valves V1 & V2 open	OM	10-20	O.M.	
	PS-A 24 VDC Transmitters				Notify Gas Control of next test

DH 10/20/10

GAS CONTROL ASKED TO MONITOR L132 OUTCOMING PRESSURE BETWEEN 285-295 PSIG. IF OUTSIDE RANGE CALL GC TO ADVISE.

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
10	Confirm PS-A/B are functioning properly	PB	10/20 17:04	PB	Presently PS-A/B are powered by the same 120 VAC source. When work is complete they will each be powered by a separate UPD BKR
11	Confirm 120 VAC on TB-39 Term 26/27	PB	10/20 17:04	PB	This will be energized, 120 VAC during this procedure step
12	Turn off UPS-2 that supplies power to PS-A/B	OM	10/20 13:10	OM	
13	Disconnect and remove conductors that supply 120 VAC from TB-39 term 26/27	PB	10/20 13:11	PB	
14	Confirm 0 VAC on PS-A and PS-B are de-energized	PB	10/20 13:20	PB	
15	On TB-39, remove jumpers from 23 and 26 and between 24 and 27 and between 27 and 28	PB	10/20 13:40	PB	NO VOLT DC WITHIN IN THIS SECTION DIT
15	Restore power to UPS-2 <i>Removed</i> Restore power to UPS-2 <i>UPS-2</i>	OM <i>OM</i>	17:08 <i>17:08</i>	 <i></i>	Complete with PS-B <i>Complete with PS-B</i>
16	Disconnect and remove jumper conductors between PS-A and PS-B across the power supplies	PB	13:12	PB	to TB-PSA/B/C Terms 1/2
17	Confirm UDP BKR 14 is open	OM	14:17	OM	
18	Confirm Fused disconnect TB-PSA/B/C Term 1 is open	OM	14:17	OM	
19	Confirm UDP BKR 12 is open	OM	14:17	OM	
20	Confirm Fused disconnect TB-PSA/B/C Term 4 is open	OM	14:17	OM	
21	Connect conductors from TB-PSA/B/C Terminal 1/2/3 to PS-A input terminals	PB	14:22 14:22	PB	
22	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	16:05 10-20	OM	MIL UDP PNL BKR 14
23	close UDP BKR 14	OM	16:12 16:12	OM	
24	Close fused disconnect terminal TB-PSA/B/C Term1 to re-power PS-A and confirm PS-A working	OM	16:12 16:12	OM	
25	Confirm PS-A is functioning properly	OM	16:58 16:58	OM	
26	Confirm 24 VDC instruments powered by PS-A/B are functioning properly	OM	16:58 16:58	OM	Notify Gas Control that test is complete and confirm functionality
	PS-B 24 VDC Transmitters				Notify Gas Control of next test
27	Confirm PS-B is still OFF	PB	16:59 16:59	PB	
28	Connect conductors from TB-PSA/B/C Terminal 3/4/5 to PS-B input terminals	PB	16:59 14:22	PB	
29	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	16:59 16:59	OM	MIL UDP PNL BKR 12
30	close UDP BKR 12	OM	17:05 17:05	OM	
31	Confirm PS-B is functioning properly	OM	17:08 10-20	OM	
32	Open fused disconnect terminal TB-PSA/B/C Term1 to shut off PS-A	OM	17:09 17:09	OM	DO NOT PICK UP. * FUSED DISCONNECT NOT COMPLETE
	REWIRE DC OUTPUTS FROM PS-A/B TO INVERTER FUSE DISCONNECT & REDUNDANCY MODULE	DIT PB	17:30	DIT PB	

WIBA
 Milpitas (MIL) UPS Project
 C:\Data\Milpitas\20101015 MIL UPS MOP 2 Rev 6.xls

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
33	Confirm 24 VDC instruments powered by PS-A/B are functioning properly powered by PS-B	OM	17:07	O.M.	
34	Close fused disconnect terminal TB-PSA/B/C Term 4 to re power PS-A and confirm PS-A working	OM	17:08	O.M.	Notify Gas Control that test is complete and confirm functionality
	PS-C MIMIC PNL 24 VDC				Notify Gas Control of next test
35	Confirm solinoid SV-1 for V1 and solinoid SV-2 for V2 are energized	OM	18:26	O.M.	
36	Confirm 120 VAC at PS-C	PB	18:24	PB	
37	trace or determine by lifting conductor 33,34 and ringing 31 for PS-C conductors	PB	18:24	PB	This will be energized, 120 VAC during this procedure step
38	Disconnect and remove PS-C conductors from TB-39 Term 31/33/34 to PS-C input	PB	18:28	PB	
39	Confirm solinoid SV-1 for V1 and solinoid SV-2 for V2 are energized	OM	18:30	O.M.	
40	Confirm all of the Valve Status indicators on the MIMIC panel are functioning properly	OM	18:40	O.M.	
41	run new conductor from PS-C to TB PS A/B/C terminal 7H, 8N, 9G and land at PS-C	PB	10/20 20:18	PB	
42	connect new conductor from PS-C to TB PS A/B/C terminal 7H, 8N, 9G	PB	10/20 20:19	PB	
43	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/20 20:43	O.M.	MIL UDP PNL BKR 16
44	close UDP BKR 16	OM	10/20 20:43	O.M.	
45	Close fused disconnect terminal TB-PSA/B/C Term 7 to re power PS-C and confirm PS-C working	OM	20:48	O.M.	
46	Confirm 120 VAC at PS-C	PB	20:48	PB	
47	Confirm all of the Valve Status Indicators on the MIMIC panel are functioning properly	OM	20:49	O.M.	Notify Gas Control that test is complete and confirm functionality
	Power Strip 1		10/21 10:32		Notify Gas Control of next test
47A	Confirm Power Strip 1 is labeled	PB		PB	
48	Remove UPS# 2 Conductor from Power strip terminal block TB 39 terminal 23,24, 25	PB	10/21 13:10	JM	REMOVED IN STEP 14
49	Connect Conductor from Power strip terminal block TB 39 terminal 23,24, 25 powering Power strip 1 to UDP BKR 1.	PB	10/21 17:42	JM	
50	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/20 17:45	O.M.	MIL UDP PNL BKR 1
51	close UDP Breaker 1	OM	17:45	O.M.	
52	Measure voltage on TB 39 terminal 23,24,25 (120 VAC) and on Power Strip 1	PB	17:46	PB	120V

36A) KILL OFF POWER TO PSC (ENC 32) OM 12:30 O.M.

Milpitas (MIL) UPS Project
 C:\Data\110735120101015\MIL UPS MOP 2 Rev 6 V3 VAC @ 110V/100/12/PB 18:31 PB

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
53	Confirm all instrumentation plugged into temporary Power Strip A & B are functioning properly	OPA	12:20	O.M.	
54	Move individual cord caps one at a time from power strip B to power strip 1 confirming each corresponding UIC label is correct and that the equipment loses voltage and re-energizes on Power Strip 1 and note on PWR STP 1 Schedule	PB		PB	Check Controller Ensure that Wayne Fong is on site to move individual cord caps in case there is an issue with the controllers
55	Move individual cord caps one at a time from power strip A to power strip 1 confirming each corresponding UIC label is correct and that the equipment loses voltage and re-energizes on Power Strip 1 and note on PWR STP 1 Schedule	PB		PB	Check Controller Ensure that Wayne Fong is on site to move individual cord caps in case there is an issue with the controllers
56	Confirm all instrumentation plugged into Power Strip 1 is functioning properly	PB	10/21 1:20p	PB	Notify Gas Control that test is complete and confirm functionality
	Power Strip 3				Notify Gas Control of next test
57	Confirm Power Strip 3 is labeled	PB	10/20		
58	Remove conductors from EMC panel to TB 39 terminals 17,18,19	PB	10/20 1:00	PB	
59	Connect Conductor from UDP BKR 3 to TB 39 terminal 17,18,19	PB	10/20 1:10	PB	
60	MOVE Conductor from Power strip 3 FROM TB 39 terminal 10,12,13 to TB 39 Terminals 17,18,19	PB	10/20 1:20	PB	
61	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/20 1:27	O.M.	MIL UDP PNL BKR 3
62	close UDP Breaker 3	OM	10/20 1:27	O.M.	
63	Measure voltage on TB 39 terminal 17,18,19 (120 VAC) and on Power Strip 3	PB	10/20 1:35	PB	
64	Confirm all instrumentation plugged into temporary Power Strip C are functioning properly	PB	10/21	PB	
65	Move individual cord caps one at a time from power strip C to power strip 3 confirming each corresponding UIC label is correct and that the equipment loses voltage and re-energizes on Power Strip 3 and note on PWR STP 3 Schedule	PB	10/21	OPA	
66	Confirm all instrumentation plugged into Power Strip 3 are functioning properly	OM	10/21 1:20	OPA	Notify Gas Control that test is complete and confirm functionality

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
	Power Strip 5		10/21 10:32		Notify Gas Control of next test
67	Confirm Power Strip 5 is labeled	PB	10/21 10:35	PB	
68	Confirm all Console instrumentation plugged into Power Strip 5 are functioning properly	OM	10/21 10:38	O.M.	
69	Open BKR 23 LDL conductors on Load side of EMC BKR 23 and open w/ 723 BKR 11824	PB	10/21 10:43	PB	
70	remove conductors from EMC 23 BKR and safe off and label location on conductors and on the EMC panel	PB	10/21 10:45	PB	
71	remove conductors from EMC 23 to terminal block TB-39 Term 14,15,16 and safe off conductors	PB	10/21 10:45	PB	
72	relabel BKR 23 in EMC as spare and on panel schedule and drawings	PB	10/21	PB	
73	Connect Conductor from Power strip terminal block TB-39 Term 14,15,16 powering Power strip 5 to UDP BKR 5	PB	10/21 10:56	PB	
74	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21 10:58	O.M.	MIL UDP PNL BKR 5
75	close UDP Breaker 5	OM	10/21 10:59	O.M.	
76	Measure voltage on TB-39 Term 14,15,16 (120 VAC) and on Power Strip 5	PB	10/21 11:02	PB	12.2.1
77	Confirm all Console instrumentation plugged into temporary Power Strip 5 are functioning properly and note on PWR STP 5 schedule	OM	11:02	O.M.	Notify Gas Control that test is complete and confirm functionality
	Tcom Rack 3	PB		9:37	Notify Gas Control of next test
78	Confirm TCOM RACK 3 Power Strip is labeled	PB	10/21 9:37	PB	
79	Connect Conductors from TCOM RACK 3 Power Strip to UDP BKR 11	PB	10/19 9:35	PB	COMPARISON PNL INDC PNL WORK
80	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21	9:39 O.M.	MIL UDP PNL BKR 11
81	Close UDP BKR 11	OM	10/21	9:41 O.M.	12.3.3
82	Move individual chord caps for TCOM RACK 3 equipment from temporary power strip to TCOM RACK 3 Power strip	PB	10/22 11:15	DW	Moving the individual cord caps for TCOM RACK 3 will be done by and ISTS Tech

~~68A~~ OPEN EMC BKR 23 23 OM 10/21/10 10:42 O.M.

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
83	Confirm all TCOM RACK 3 equipment plugged in to TCOM RACK 3 Power Strip is functioning	OM	10/22 11:20	<i>[Signature]</i>	Notify Gas Control that test is complete and confirm functionality
	TCOM Rack 4				Notify Gas Control of next test
84	Confirm TCOM RACK 4 Power Strip is labeled	PB	10/21 9:38	<i>[Signature]</i>	
85	Connect Conductors from TCOM RACK 4 Power Strip to UDP BKR 13	PB	10/19 9:40	<i>[Signature]</i>	COMPLETED DURING PREWORK
86	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21	9:42	MIL UDP PNL BKR 13
87	Close UDP BKR 13	OM	10/21	9:43	122.5 VAC
88	Move individual chord caps for TCOM RACK 4 equipment from temporary power strip to TCOM RACK 4 Power strip	PB	10/22 11:15	<i>[Signature]</i>	Moving the individual cord caps for TCOM RACK 4 will be done by and ISTS Tech
89	Confirm all TCOM RACK 4 equipment plugged in to TCOM RACK 4 Power Strip is functioning	OM	10/22 11:20	<i>[Signature]</i>	Notify Gas Control that test is complete and confirm functionality
	TCOM rack 5			9:30	Notify Gas Control of next test
90	Confirm TCOM RACK 5 Power Strip is labeled	PB	10/21 8:58	<i>[Signature]</i>	
91	Connect Conductors from TCOM RACK 5 Power Strip to UDP BKR 15	PB	10/19 8:55	<i>[Signature]</i>	COMPLETED DURING PREWORK
92	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21 9:49	9:49 <i>[Signature]</i>	MIL UDP PNL BKR 15
93	Close UDP BKR 15	OM	10/21 9:45	9:45 <i>[Signature]</i>	121.3 VAC
94	Move individual chord caps for TCOM RACK 5 equipment from temporary power strip to TCOM RACK 5 Power strip	PB	10/22 11:15	<i>[Signature]</i>	Moving the individual cord caps for TCOM RACK 5 will be done by and ISTS Tech
95	Confirm all TCOM RACK 5 equipment plugged in to TCOM RACK 5 Power Strip is functioning	OM	10/22 11:20	<i>[Signature]</i>	Notify Gas Control that test is complete and confirm functionality

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
	PLC B		21:04	O.M.	Notify Gas Control of next test
98	Confirm PLC A is in control	OM	20:57	O.M.	
99	Confirm PLC B is operational	OM	20:57	O.M.	
99	Open fused disconnect at TB-B Term 1	OM	21:05	O.M.	
99	Confirm PLC B is OFF	OM	21:05	O.M.	
100	Unplug chord cap from Temp UPS 7 that powers PLC B	OM	21:06	O.M.	
101	Confirm 0 VAC at TB-B Term 1/2/3	PB	21:07	PB	
102	Disconnect chord cap from TB-B Term 1/2/3	PB	21:08	PB	
103	Connect conductors UDP23H/N/G at TB-B Term 1/2/3 & BKR 23 in UDP	PB	21:08	PB	
104	REPLACE MOL TAG WITH CAUTION TAG AND GO INTO TEST per 4100-10 Close UDP BKR 23	OM	21:23 21:23	O.M. O.M.	
105	Close fused disconnect at TB-B Term 1	OM	21:24	O.M.	
106	Confirm PLC B is operational	OM	21:24 10:20	O.M.	21:30 Notify Gas Control that test is complete and confirm functionality
	PLC A				
				08:53	Notify Gas Control of next test
107	Confirm PLC A is in control	OM		8:53	O.M.
108	Confirm PLC B is operational	OM		8:53	O.M.
109	Open fused disconnect at TB-A Term 1	OM		8:55	O.M.
110	Confirm that PLC A is OFF	OM		8:57	O.M.
111	Confirm PLC B is in control, Confirm communication to SCADA Confirm communication to Controllers Confirm Communication to Chromatographs	OM		9:10 O.M.	
112	Unplug chord cap from Temp UPS 7 that powers PLC A	OM	10/14	9:15 O.M.	
113	Confirm 0 VAC at TB-A Term 1/2/3	PB	PB	9:15	
114	Determinate plug chord from TB-A Term 1/2/3	PB	PB	9:17	
115	Connect conductors UDP22H/N/G at TB-A Term 1/2/3 & BKR 22 in UDP	PB	PB	9:25	
116	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/14	9:27 O.M.	MIL UDP PNL BKR 22
117	Close UDP BKR 22	OM	10/14	9:27 O.M.	122.4Vdc

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
118	Close fused disconnect at TB-A Term 1	OM	10/21 9:15	<i>[Signature]</i>	
119	Confirm PLC A is operational	OM	10/21 11:25	<i>[Signature]</i>	
120	Confirm PLC A is in control, Confirm communication to SCADA Confirm communication to Controllers Confirm Communication to Chromatographs	OM	09:27 10-21	<i>[Signature]</i>	Notify Gas Control that test is complete and confirm functionality
	<i>A PLC DID NOT TAKE CONTROL</i>				285 1 213 1
	PLC 120 V I/O MODULES		10/21 14:43	<i>[Signature]</i>	Notify Gas Control of next test
121	Confirm PLC 120 V I/O Modules are functioning properly	OM	10/21 14:45	<i>[Signature]</i>	
122	Unplug cord cap from Temp UPS 5 that supplies TB-46 Term 4/5/6	PB	10/21 14:46	<i>[Signature]</i>	0 VAC
123	Confirm PLC 120 V I/O Modules are off	OM	14:46	<i>[Signature]</i>	
124	Determine plug chord from TB-46 Term 4/5/6	PB	14:48	<i>[Signature]</i>	
125	Connect conductors UDP20H, UDP20N, UDP20G to TB-46 Term 4/5/6 & BKR 20 in UDP	PB	10/21 14:50	<i>[Signature]</i>	
126	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	14:51 15:04	<i>[Signature]</i>	MIL UDP PNL BKR 20
127	Close UDP BKR 20	OM	10/21 15:06	<i>[Signature]</i>	
128	Confirm PLC 120 V I/O Modules are functioning properly <i>120 VAC</i>	OM	10/21 15:08	<i>[Signature]</i>	Notify Gas Control that test is complete and confirm functionality
	Chrom A/B & Station HMI		14/21 1:30	<i>[Signature]</i>	Notify Gas Control of next test
129	Confirm Chromatograph A & B and Station HMI are functioning properly	OM	1:31	<i>[Signature]</i>	
130	Disconnect plug chord from Temp UPS 4 that supplies power to Fuse F5 and TB-5 Term 14/15	OM	1:31	<i>[Signature]</i>	
131	Confirm Chromatograph A & B and Station HMI are OFF	OM	1:31	<i>[Signature]</i>	
132	Confirm 0 VAC at Fuse 5 and TB-5 Term 14/15	PB	1:33	<i>[Signature]</i>	
133	Connect conductors UDP18H to Fuse F5 and UDPN18, UDP18G to TB-5 Term 14/15 & BKR 18 in UDP	PB	10/21 15:13	<i>[Signature]</i>	
134	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21 15:15	<i>[Signature]</i>	MIL UDP PNL BKR 18

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
135	close UDP BKR 18	OM	10/21 15:15	O.M.	
136	Confirm Chromatograph A & B and Station HMI are functioning properly	OM	10/21 15:31	O.M.	Notify Gas Control that test is complete and confirm functionality
	PS-1 24 VDC for PLC Input Devices		10/21 15:08	O.M.	Notify Gas Control of next test
137	Confirm PS-1 is functioning properly	OM	10/21 15:09	O.M.	
138	Confirm 120 VAC at TB-46 Term 7/8	PB	15:08	PB	
139	Unplug cord from Temp UPS 5	OM	15:09	O.M.	
140	Confirm 0 VAC at TB-46 Term 7/8	PB	15:09	PB	
141	Disconnect plug chord from TB-46 Term 7/8	PB	15:10	PB	
142	Connect conductors UDP10H, UDP10N, UDP10G to TB-46 Term 7/8/11	PB	10/21 15:25	PB	
143	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21 15:27	O.M.	MIL UDP PNL BKR 10
144	close UDP BKR 10	OM	10/21 15:28	O.M.	
145	Confirm 120 VAC at TB-46 Term 7/8	PB	10/21 15:28	PB	121.5 VAC
146	Confirm PS-1 is functioning properly	OM	15:27	O.M.	Notify Gas Control that test is complete and confirm functionality
	Chromatograph & PLC Workstation		10/21 12:11	O.M.	Notify Gas Control of next test
148	Confirm Chromatograph & PLC Work Stations are functioning properly	OM	10/21 12:14	O.M.	
147	Replace MOL Tag with Caution Tag and go into Test per Work Procedure 4100-10	OM	10/21 12:14	O.M.	MIL UDP PNL BKR 6
148	close UDP BKR 6	OM	10/21 12:15	O.M.	
149	Confirm 120 VAC at Chromatograph & PLC Workstation Receptacle	OM	10/21 12:15	O.M.	122.2 VAC
150	Move 6 plug strip servicing the Chromatograph & PLC Workstation equipment from the EMC receptacle and plug it into the new Chromatograph & PLC Workstation Receptacle	PB	10/21 12:15	PB	
151	Confirm Chromatograph & PLC Work Stations equipment is functioning properly	OM	10/21 12:30	O.M.	Notify Gas Control that test is complete and confirm functionality

MIL UPS Project


Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
152	Confirm all systems on UDP distribution are working as expected in preparation for ATS, Generator, UPS functional test	OM	10/22	O.M.	
153	Open 400 amp BKR Dist Panel EDP-M in the Main SwitchBoard "MS"	OM		O.M.	8:35 open - failed test BKR A-1 open
154	Observe ATS 1 starting Gen 1 and ATS 2 picking up Gen 1 as lead.	OM		O.M.	8:40 closed EDP-M 9:10 open test success
155	Observe Gen 1 supporting load for 5 minutes	OM		O.M.	9:10 - 9:16
156	Verify all UDP systems stayed energized and confirm UPS carried Load on Battery prior to Gen Start.	OM		O.M.	9:10
157	Confirm Gen and UPS alarms at MIL station and with SF gas control	OM		O.M.	Gas control only sees Gen starts for now
158	Place Gen 1 toggle switch to the OFF/Test position.	OM		O.M.	Gen 2 was in lead 9:20 Gen 2 took over lead
159	observe Gen 2 start and transfer to lead through ATS 2.	OM		O.M.	9:25 worked as designed
160	Verify all UDP systems stayed energized and confirm UPS carried Load on Battery prior to Gen 2 Start.	OM		O.M.	worked as designed
161	Confirm UPS and Gen alarms at MIL station and with SF gas control	OM		O.M.	sees Gen only until PLC is re-programmed
162	place Gen 1 toggle switch to the Auto position and observe results	OM		O.M.	2 stayed in lead
163	Close 400 amp BKR Dist Panel EDP-M in the Main SwitchBoard "MS"	OM		O.M.	9:30 9:35 ATS switch trip out.
164	Confirm all electrical systems ATS, Generator, UPS, UDP returned to normal and expected state.	OM		O.M.	9:40 Gen shut off After cool down
166	Confirm all systems are as expected with MIL Gas Operations and TCC Wire Chief once work has concluded and Sign off Clearance	DW & OM	10/25	O.M.	EXCEPT PLC ALARMS for UPS
168	Tag and Remove all temporary pigtails used for Temp UPSs Tag & remove all temporary UPS's	PB	10/24/10 11:30	JH	RMBs need to BE PROGRAMMED
167	Confirm and Record Expected Breaker and Equipment positions in Breaker Equipment Schedule sheet	DH	10/24/10 14:40	DN	GOOD TO GENIUS BLOCKS.
168	Remove all temporary conductors where possible and tag as obsolete at both ends any that cannot be removed	PB	PB		
169	Remove old equipment, tools and unsued material and leave worksite in orderly manner	PB	PB		
170	Confirm all new Breakers and equipment is labeled effectively and is accurately reflected in field drawings colored pencil	DH	10/27/10 10:55	DN	

MIL UPS Project

Item #	Method of Procedure	Resp. Party	Date Time	Sign	Resolution/ Status/ Notes:
171	Submit corrected field drawing to PG&E Engineer for final correction and submittal into PG&E Documentation System	DH			

MIL UPS Project

Item #	Follow Up Action Item	Resp Party
1	replace new temp labels with permanent labels	DH
2	confirm field drawings get corrected and a set to PG&E Engineers and Gas Transmission	MK
3	Develop UPS - RMBS procedure guide for MIL	DW & DH
4	Develop long term maintenance plan for MIL UPS, Batteries, ATS, Generator	MK
5	Develop plan for Breaker maintenance, coordination study, injection testing	MK
6	review and confirm Generator curve data to insure Generator synchronization is reliable	MK
7	LOTO Policy for Gas Transmission	DW & JG
8	No instruction in MIL Operating and Maintenance Instructions Dwg 089773 for UPS, ATS or Generators, only batteries	
9	Need to update MIL Operating and Maintenance Instructions Dwg 089773 for remote charger. Must be offline while UPS is energized	
10	Some maintenance records for specific mtc activities at the MIL need improving.	
11	Generator needs more description on how to perform operation, MTC, ATS testing	
12		
13	<i>test UPS ALARMS FROM GENIUS</i>	
14	<i>Blocks into SCADA</i>	
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		



Milpitas MIL UPS Project

Reviewers:

<u>NAME</u>	<u>COMPANY - ROLE</u>	<u>SIGNATURE</u>	<u>DATE</u>
Jody Garola	PG&E MIL Supervisor	[Redacted]	10/18/10
Doug Wlee	PG&E ISTS IS CS DCF	[Redacted]	10/19/10
Dale Harrington	PG&E Gas Engineering	[Redacted]	10/18/10
Pete Beck	PG&E Gas Trans M&O	[Redacted]	10/18/10
Osbar Martinez	PG&E Gas Trans M&O	[Redacted]	10/18/10
William Schell	PG&E Gas Engineering	[Redacted]	10/18/10
Mark Kozimlreky	PG&E Gas Engineering	[Redacted]	10/18/10
Dan Menegus	PG&E Gas Engineering	[Redacted]	10/18/10


Revision History:

<u>REV #</u>	<u>DESCRIPTION</u>	<u>DATE</u>
0.1	Initial draft	10/11/2010
0.2	gas transmission review	10/12/2010
0.3	Peer review	10/14/2010
0.4	TB 3B addition	10/16/2010
0.6		
0.6		
0.7	FINAL - ISSUED FOR USE	10.19.10

408 945 6219

Milpitas MIL UPS Project

Reviewers:


<u>NAME</u>	<u>COMPANY - ROLE</u>	<u>SIGNATURE</u>	<u>DATE</u>
Jody Garcia	PG&E MIL Supervisor		
Doug Wise	PG&E ISTS IS CS DCF		
Dale Harrington	PG&E Gas Engineering		10/18/10
Pete Beck	PG&E Gas Trans M&C		10/18/10
Oscar Martinez	PG&E Gas Trans M&C		10/12/10
William Schell	PG&E Gas Engineering		
Mark Kazimirsky	PG&E Gas Engineering		10/18/10
Dan Menegus	PG&E Gas Engineering		

Revision History:

<u>REV #</u>	<u>DESCRIPTION</u>	<u>DATE</u>
0.1	Initial draft	10/11/2010
0.2	gas transmission review	10/12.2010
0.3	Peer review	10/14/2010
0.4	TB 39 additton	10/15/2010
0.5		
0.6	FINAL - ISSUED FOR RISE	10/19/10
0.7		

Milpitas MIL UPS Project

Reviewers:

<u>NAME</u>	<u>COMPANY -- ROLE</u>	<u>SIGNATURE</u>	<u>DATE</u>
Jody Garcia	PG&E MIL Supervisor		10/18/10
Doug Wise	PG&E ISTS IS CS DCF		
Dale Harrington	PG&E Gas Engineering		10/18/10
Pete Beck	PG&E Gas Trans M&C		10/18/10
Oscar Martinez	PG&E Gas Trans M&C		10/18/10
William Schell	PG&E Gas Engineering		10/18/10
Mark Kazimlrsky	PG&E Gas Engineering		10/18/10
Dan Menegus	PG&E Gas Engineering		10/18/10

Revision History:

<u>REV #</u>	<u>DESCRIPTION</u>	<u>DATE</u>
0.1	Initial draft	10/11/2010
0.2	gas transmission review	10/12/2010
0.3	Peer review	10/14/2010
0.4	TB 39 addition	10/16/2010
0.6		
0.6		
0.7		

**ATTACHMENT 1
UDP SCHEDULE
Milpitas Terminal**

LOAD	TB/TERM	Descrip	BRKR	AMP	PH	AMP	BRKR	Descrip	TB/TERM	LOAD
1.1 A	TB-39 Term 22,23,24	PWR STRIP 1 (20 Plugs) CONTROLLERS	1	20	A	30	2	MAIN IN		7.86 A
0.87 A	TB-39 Term 17,18,19	PWR STRIP 3 (20 Plugs) CONTROLLERS	3	20	B	30	4	MAIN IN		9.09 A
1.08 A	TB-39 Term 14,15,16	PWR STRIP 5 (60 Plugs) MIMIC PANEL	5	20	A	20	6	CHROMATAGRAPH & PLC WORK STATION		0.46 A
		SPARE	7	20	B	20	8	SPARE		
		SPARE	9	20	A	20	10	PS-1 24V PLC	TB-46 Term 7,8,6	0.85 A
0.72 A		COMMRM BAY A RACK 3	11	15	B	20	12	PS-B	TB- PSA/B/C Term 4,5,6	0.60 A
1.1 A		COMMRM BAY A RACK 4	13	15	A	20	14	PS-A	TB- PSA/B/C Term 1,2,3	0.56 A
3.35 A		COMMRM BAY A RACK 5	15	20	B	20	16	PS-C	TB- PSA/B/C Term 7,8,9	1.35 A
		SPARE	17	20	A	20	18	CHROM A/B & STA HMI	TB-5 Fu5,14,15	2.02 A
		SPARE	19	20	B	20	20	PLC 2 120V I/O MOD	TB-46 Term 7,8,9	1.35 A
		SPARE	21	20	A	20	22	PLC-A	TB-A Term 1,2,3	0.34 A
0.35 A	TB-B Term 1,2,3	PLC-B	23		B	20	24	SPARE		
		BLANK	25		A		26	BLANK		

Total Load

Phase A: VA
Phase B: VA
Total: VA

ATTACHMENT 1
UDP SCHEDULE
Milpitas Terminal

		BLANK	27			B		28	BLANK		
		BLANK	29			A		30	BLANK		

Total Load
Phase A: VA
Phase B: VA
Total: VA

* MOP STEP 54,55,65

Oct 21, 2010

13:23 Cisco Router - Strip #3

JXMX

Milpitas UIC Commissioning Script									
	Valve	Strip	Time	ID	P	S	V	X	Y
1	7R	UPS #1-B	12:21	PIC07D	294.9	299.8	99.6	299.8	99.6
	After	#1		PIC07D	294.9	299.8	99.6	299.8	99.6
2	7	UPS #1-B	12:26	LIC07L	99.6	80.0	100.0	80.0	99.3
	After	#1		LIC07L	99.6	80.0	100.0	80.0	99.3
3	8R	UPS #1-B	12:18	PIC08D	294.7	299.8	-1.2	299.8	-0.7
	After	#1		PIC08D	294.4	299.8	-1.2	299.8	-0.7
4	8	UPS #1-B	12:19	LIC08L	-1.2	20.0	-0.8	20.0	0.0
	After	#1		LIC08L	-1.2	20.0	-0.8	20.0	0.0
5	9R	UPS #1-B	12:08	PIC09D	291.3	264.8	100.0	264.8	100.0
	After	#1		PIC09D	291.1	264.8	100.0	264.8	100.0
6	9	UPS #1-B	12:09	LIC09L	100.0	80.0	99.9	80.0	99.6
	After	#1		LIC09L	100.0	80.0	99.9	80.0	99.6
7	10R	UPS #1-B	11:57	PIC10D	290.0	289.8	100.0	289.8	100.3
	After	#1		PIC10D	290.0	289.8	100.0	289.8	100.3
8	10	UPS #1-B	12:04	LIC10L	100.1	80.0	100.0	80.0	100.1
	After	#1		LIC10L	100.1	80.0	100.0	80.0	100.1
9	11R	UPS #1-B	12:28	PIC11D	292.2	264.8	100.1	264.8	99.6
	After	#1		PIC11D	292.2	264.8	100.1	264.8	99.6
10	11	UPS #1-B	12:30	LIC11L	100.2	80.0	103.3	80.0	100.1
	After	#1		LIC11L	100.2	80.0	103.3	80.0	100.1
11	12R	UPS #1-B	12:32	PIC12D	290.1	289.8	100.0	289.8	99.5
	After	#1		PIC12D	289.9	289.8	100.0	289.8	99.5
12	12	UPS #1-B	12:35	LIC12L	100.1	80.0	100.0	80.0	99.5
	After	#1		LIC12L	100.1	80.0	100.0	80.0	99.5
13	13R	UPS #1-A	12:40	PIC13D	290.7	249.8	-9.7	249.8	0.0
	After	#1		PIC13D	290.4	249.8	-9.7	249.8	0.0
14	13	UPS #1-A	12:42	LIC13L	-9.7	20.0	-3.3	20.0	0.0
	After	#1		LIC13L	-9.7	20.0	-3.3	20.0	0.0
15	14R	UPS #1-A	12:43	PIC14D	290.3	259.8	-4.1	259.8	-0.5
	After	#1		PIC14D	290.3	259.8	-4.1	259.8	-0.5

Milpitas UIC Commissioning Script

	Valve	Strip	Time	ID	P	S	V	X	Y
16	14	UPS #1-A	12:46	LIC14L	-4.1	20.0	-3.3	20.0	-0.3
	After	#1		LIC14L	-4.1	20.0	-3.3	20.0	-0.3
17	17R	UPS #3-C	12:56	PIC17D	290.4	289.8	100.0	289.8	100.5
	After	#3		PIC17D	290.4	289.8	100.0	289.8	100.5
18	17	UPS #3-C	12:58	LIC17L	100.0	80.0	100.0	80.0	100.2
	After	#3		LIC17L	100.0	80.0	100.0	80.0	100.2
19	21R	UPS #3-C	13:00	PIC21D	289.8	289.8	100.0	289.8	104.0
	After	#3		PIC21D	289.8	289.8	100.0	289.8	104.0
20	21	UPS #3-C	13:03	LIC21L	100.1	80.0	0.0	80.0	-0.5
	After	#3		LIC21L	100.1	80.0	0.0	80.0	-0.5
21	27R	UPS #3-C	13:04	PIC27D	289.6	289.8	100.0	289.8	98.3
	After	#3		PIC27D	289.6	289.8	100.0	289.8	98.3
22	27	UPS #3-C	13:07	LIC27L	100.2	80.0	100.0	80.0	98.4
	After	#3		LIC27L	100.2	80.0	100.0	80.0	98.4
23	29	UPS #3-C	12:49	PIC29D	289.8	264.8	100.6	264.8	100.3
	After	#1		PIC29D	289.8	264.8	100.6	264.8	100.3
24	38	UPS #3-C	13:09	PIC38D	288.4	289.8	100.0	289.8	99.6
	After	#3		PIC38D	288.2	289.8	100.0	289.8	99.6
25	40	UPS #3-C	13:11	PIC40D	288.8	279.8	101.0	279.8	99.8
	After	#3		PIC40D	288.8	279.8	101.0	279.8	99.8
26	62	UPS #2	13:15	PIC62D	289.7	264.8	-3.3	264.8	-0.4
	After	#3		PIC62D	289.7	264.8	-3.3	264.8	-0.4

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		<i>Calder</i>	10/21/10 18:00
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	<i>Calder</i>	18:00
3	At the control panel switch the UIC from LOC to CON	V-10R	<i>Calder</i>	18:02
4	Confirm on Citect	V-10R	<i>Calder</i>	18:02
5	Confirm that the valve is fully open	V-10R	<i>Calder</i>	18:02
6	Confirm that the Pressure SP equal to the the actual pressure	V-10R	<i>N/A</i>	
7	Switch from MAN to AUTO	V-10R	<i>Calder</i>	18:02
8	Confirm on Citect	V-10R	<i>Calder</i>	18:02
9	Change D/S set point by ten PSI from Citect	V-10R	<i>Calder</i>	18:03
10	Confirm that the new set point received by the controller	V-10R	<i>Calder</i>	18:03
11	Return the valve controler to the original state (LOC, MAN, Open) and original set point	V-10R	<i>Calder</i>	18:07
12				
13	Change controller output by 10%	V-10	<i>Calder</i>	18:10
14	Confirm that the controller output changed in Citect	V-10	<i>Calder</i>	18:10
15	Restore controller output to original setting	V-10	<i>Calder</i>	18:10
16	Confirm that the controller output changed in Citect	V-10	<i>Calder</i>	18:11
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		CSG	10/21/10 18:00
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	CSG	18:01
3	At the control panel switch the UIC from LOC to CON	V-9R	↓	18:02
4	Confirm on Citect	V-9R	↓	18:02
5	Confirm that the valve is fully open	V-9R	↓	18:02
6	Confirm that the Pressure SP equal to the the actual pressure	V-9R	N/A	
7	Switch from MAN to AUTO	V-9R	CSG	18:02
8	Confirm on Citect	V-9R		18:02
9	Change D/S set point by ten PSI from Citect	V-9R		18:03
10	Confirm that the new set point received by the controller	V-9R		18:03
11	Return the valve controler to the original state (LOC, MAN, Open) and original set point	V-9R		18:07
12				
13	Change controller output by 10%	V-9		18:09
14	Confirm that the controller output changed in Citect	V-9		18:09
15	Restore controller output to original setting	V-9		18:10
16	Confirm that the controller output changed in Citect	V-9	↓	18:10
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		<i>Egby</i>	10/21/10 17:53
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	<i>Egby</i>	17:53
3	At the control panel switch the UIC from LOC to CON	V-8R	<i>Egby</i>	17:53
4	Confirm on Citect	V-8R		17:53
5	Confirm that the valve is fully closed	V-8R	✓	17:54
6	Confirm that the Pressure SP equal to the the actual pressure	V-8R	<i>N/A</i>	
7	Switch from MAN to AUTO	V-8R	<i>Egby</i>	17:53
8	Confirm on Citect	V-8R		17:53
9	Change D/S set point by ten PSI from Citect	V-8R		17:55
10	Confirm that the new set point received by the controller	V-8R		17:55
11	Return the valve controller to the original state (LOC, MAN, Closed) and original set point	V-8R		17:55
12				
13	Change controller output by 10%	V-8		17:57
14	Confirm that the controller output changed in Citect	V-8		17:58
15	Restore controller output to original setting	V-8	✓	17:58
16	Confirm that the controller output changed in Citect	V-8	✓	17:59
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		<i>Codey</i>	10/21/10 17:53
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	<i>Codey</i>	17:57
3	At the control panel switch the UIC from LOC to CON	V-7R		17:57
4	Confirm on Citect	V-7R		17:57
5	Confirm that the valve is fully open	V-7R	<i>OK</i>	17:57
6	Confirm that the Pressure SP equal to the the actual pressure	V-7R	<i>N/A</i>	17:57
7	Switch from MAN to AUTO	V-7R	<i>Codey</i>	17:57
8	Confirm on Citect	V-7R		17:57
9	Change D/S set point by ten PSI from Citect	V-7R		17:58
10	Confirm that the new set point received by the controller	V-7R		17:58
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-7R		17:58
12				
13	Change controller output by 10%	V-7		17:59
14	Confirm that the controller output changed in Citect	V-7		17:59
15	Restore controller output to original setting	V-7		17:59
16	Confirm that the controller output changed in Citect	V-7	<i>Codey</i>	17:59
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		EGG	10/21/10 17:45
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	EGG	17:45
3	At the control panel switch the UIC from LOC to CON	V-11R	EGG	17:45
4	Confirm on Citect	V-11R	EGG	17:46
5	Confirm that the valve is fully open	V-11R	EGG	17:47
6	Confirm that the Pressure SP equal to the the actual pressure	V-11R	N/A	17:46
7	Switch from MAN to AUTO	V-11R	EGG	17:45
8	Confirm on Citect	V-11R	EGG	17:46
9	Change D/S set point by ten PSI from Citect	V-11R	EGG	
10	Confirm that the new set point received by the controller	V-11R	EGG	17:47
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-11R	EGG	17:50
12				
13	Change controller output by 10%	V-11	EGG	17:50
14	Confirm that the controller output changed in Citect	V-11	EGG	17:51
15	Restore controller output to original setting	V-11	EGG	17:51
16	Confirm that the controller output changed in Citect	V-11	EGG	17:51
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		CLG	10/24/10 17:45
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	CLG	17:45
3	At the control panel switch the UIC from LOC to CON	V-12R		17:45
4	Confirm on Citect	V-12R		17:46
5	Confirm that the valve is fully open	V-12R		17:47
6	Confirm that the Pressure SP equal to the the actual pressure	V-12R	N/A	17:47
7	Switch from MAN to AUTO	V-12R		17:45
8	Confirm on Citect	V-12R		17:46
9	Change D/S set point by ten PSI from Citect	V-12R		17:47
10	Confirm that the new set point received by the controller	V-12R		17:47
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-12R		17:49
12				
13	Change controller output by 10%	V-12		17:51
14	Confirm that the controller output changed in Citect	V-12		17:51
15	Restore controller output to original setting	V-12		17:57
16	Confirm that the controller output changed in Citect	V-12		17:58
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		CSG	10/21/10 17:34
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	CSG	17:35
3	At the control panel switch the UIC from LOC to CON	V-13R	CSG	17:36
4	Confirm on Citect	V-13R	CSG	17:37
5	Confirm that the valve is fully closed	V-13R	CSG	17:37
6	Confirm that the Pressure SP equal to the the actual pressure	V-13R	N/A	17:38
7	Switch from MAN to AUTO	V-13R	CSG	17:38
8	Confirm on Citect	V-13R		17:39
9	Change D/S set point by ten PSI from Citect	V-13R		17:39
10	Confirm that the new set point received by the controller	V-13R		17:39
11	Return the valve controller to the original state (LOC, MAN, Closed) and original set point	V-13R		17:39
12				
13	Change controller output by 10%	V-13		17:42
14	Confirm that the controller output changed in Citect	V-13		17:42
15	Restore controller output to original setting	V-13		17:42
16	Confirm that the controller output changed in Citect	V-13		17:42
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		CSC	10/21/10 17:31
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	CSC	17:35
3	At the control panel switch the UIC from LOC to CON	V-14R	CSC	17:36
4	Confirm on Citect	V-14R	CSC	17:37
5	Confirm that the valve is fully closed	V-14R	CSC	17:37
6	Confirm that the Pressure SP equal to the the actual pressure	V-14R	N/A	17:38
7	Switch from MAN to AUTO	V-14R	CSC	17:38
8	Confirm on Citect	V-14R	CSC	17:39
9	Change D/S set point by ten PSI from Citect	V-14R	CSC	17:39
10	Confirm that the new set point received by the controller	V-14R	CSC	17:39
11	Return the valve controler to the original state (LOC, MAN, Closed) and original set point	V-14R	CSC	17:39
12				
13	Change controller output by 10%	V-14	CSC	17:43
14	Confirm that the controller output changed in Citect	V-14	CSC	17:43
15	Restore controller output to original setting	V-14	CSC	17:45
16	Confirm that the controller output changed in Citect	V-14	CSC	17:44
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		EG	10/21/10 18:37
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All		18:37
3	At the control panel switch the UIC from LOC to CON	V-29		18:38
4	Confirm on Citect	V-29		18:38
5	Confirm that the valve is fully open	V-29		18:38
6	Confirm that the Pressure SP equal to the the actual pressure	V-29		18:38
7	Switch from MAN to AUTO	V-29		18:38
8	Confirm on Citect	V-29		18:38
9	Change D/S set point by ten PSI from Citect	V-29		18:38
10	Confirm that the new set point received by the controller	V-29		18:38
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-29		18:38
12				

Milpitas Gas Valve Commissioning Script				
#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		1/27	10/21/10 18:12
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	1/27	10/21/10 18:12
3	At the control panel switch the UIC from LOC to CON	V-17R	✓	18:12 *
4	Confirm on Citect	V-17R	✓	18:13
5	Confirm that the valve is fully open	V-17R	✓	18:14
6	Confirm that the Pressure SP equal to the the actual pressure	V-17R	✓	18:17
7	Switch from MAN to AUTO	V-17R	✓	18:12
8	Confirm on Citect	V-17R	✓	18:13
9	Change D/S set point by ten PSI from Citect	V-17R	✓	18:18
10	Confirm that the new set point received by the controller	V-17R	✓	18:18
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-17R	✓	18:18
12				
13	Change controller output by 10%	V-17	✓	18:19
14	Confirm that the controller output changed in Citect	V-17	✓	18:19
15	Restore controller output to original setting	V-17	✓	18:20
16	Confirm that the controller output changed in Citect	V-17	✓	18:20
17				
18				
19				
20				
21				

* when changed to console at UIC-17R, Citect showed both console AND LOCAL, LOCAL DIDN'T CHANGE

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		<i>CSG</i>	10/21/10 18:20
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	<i>CSG</i>	18:20
3	At the control panel switch the UIC from LOC to CON	V-21R	<i>CSG</i>	18:20
4	Confirm on Citect	V-21R	<i>CSG</i>	18:21
5	Confirm that the valve is fully open	V-21R		18:21
6	Confirm that the Pressure SP equal to the the actual pressure	V-21R		18:21
7	Switch from MAN to AUTO	V-21R		18:21
8	Confirm on Citect	V-21R		18:21
9	Change D/S set point by ten PSI from Citect	V-21R		18:21
10	Confirm that the new set point received by the controller	V-21R		18:21
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-21R		18:21
12				
13	Change controller output by 10%	V-21		18:22
14	Confirm that the controller output changed in Citect	V-21		18:23
15	Restore controller output to original setting	V-21		18:23
16	Confirm that the controller output changed in Citect	V-21	<i>✓</i>	18:24
17				
18				
19				
20				
21				

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time	
	MOP				
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		GLG	10/21/10 18:24	
2	Confirm that all valves are In Local at the valves so they will not respond to any controller changes	All	}	}	
3	At the control panel switch the UIC from LOC to CON	V-27R			18:24
4	Confirm on Citect	V-27R			18:24
5	Confirm that the valve is fully open	V-27R			18:24
6	Confirm that the Pressure SP equal to the the actual pressure	V-27R			18:24
7	Switch from MAN to AUTO	V-27R			18:24
8	Confirm on Citect	V-27R			18:24
9	Change D/S set point by ten PSI from Citect	V-27R			18:25
10	Confirm that the new set point received by the controller	V-27R			18:25
11	Return the valve controler to the original state (LOC, MAN, Open) and original set point	V-27R			18:25
12					
13	Change controller output by 10%	V-27			18:26
14	Confirm that the controller output changed in Citect	V-27			18:26
15	Restore controller output to original setting	V-27			18:26
16	Confirm that the controller output changed in Citect	V-27			18:27
17					
18					
19					
20					
21					

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		CSG	10/21/10 18:27
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	✓	
3	At the control panel switch the UIC from LOC to CON	V-38	✓	18:29
4	Confirm on Citect	V-38	✓	18:29
5	Confirm that the valve is fully open	V-38	✓	18:29
6	Confirm that the Pressure SP equal to the the actual pressure	V-38	✓	18:29
7	Switch from MAN to AUTO	V-38	✓	18:29
8	Confirm on Citect	V-38	✓	18:29
9	Change D/S set point by ten PSI from Citect	V-38	✓	18:30
10	Confirm that the new set point received by the controller	V-38	✓	18:30
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-38	✓	18:30
12				

~~* LOC Display on Citect did not change, but Allowed SP change when in console at UIC~~

Milpitas Gas Valve Commissioning Script					
#	Method of Procedure	Valve Name	Sign	Date Time	
	MOP				
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		GG	10/21/10 18:27	
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All	GG	18:27	
3	At the control panel switch the UIC from LOC to CON	V-40	}	18:27	
4	Confirm on Citect	V-40		18:28	
5	Confirm that the valve is fully open	V-40		18:28	
6	Confirm that the Pressure SP equal to the the actual pressure	V-40		18:28	
7	Switch from MAN to AUTO	V-40		18:27	
8	Confirm on Citect	V-40		18:28	
9	Change D/S set point by ten PSI from Citect	V-40		18:30	
10	Confirm that the new set point received by the controller	V-40		18:30	
11	Return the valve controller to the original state (LOC, MAN, Open) and original set point	V-40		↓	18:30
12					

* On Citect, LOC indicator did not change to CON when UIC-40 changed to console. However, SP change allowed when in CON at UIC-40.

Milpitas Gas Valve Commissioning Script

#	Method of Procedure	Valve Name	Sign	Date Time
	MOP			
1	Confirm Signed onto clearance before working, advising Gas Transmission of possible conditions that could arise.		126	10/21/10 18:34
2	Confirm that all valves are in Local at the valves so they will not respond to any controller changes	All		18:34
3	At the control panel switch the UIC from LOC to CON	V-62		18:34
4	Confirm on Citect	V-62		18:35
5	Confirm that the valve is fully closed	V-62		18:35
6	Confirm that the Pressure SP equal to the the actual pressure	V-62		18:35
7	Switch from MAN to AUTO	V-62		18:34
8	Confirm on Citect	V-62		18:35
9	Change D/S set point by ten PSI from Citect	V-62		18:35
10	Confirm that the new set point received by the controller	V-62		18:35
11	Return the valve controller to the original state (LOC, MAN, Closed) and original set point	V-62	✓	18:36
12				
13				
14				
15				
16				