



**HIGHWAY FACTORS GROUP CHAIRMAN'S
FACTUAL REPORT**

**Highway Attachment – City of Biloxi Work Order for Installation of Additional Low
Ground Clearance Warning Signs at Main Street Crossing**

Biloxi, Mississippi

HWY17MH010

(3 pages)



Public Works Department

214A Delauney Street
 Biloxi, MS 39530
 Ph (228) 435-6271
 Fax (228) 435-6179

Work Order ID#: **50605**
 Submitted to: JUANICO, GEORGE C
 WO Created: 4/4/2017 9:59:57 AM
 Status: CLOSED

Address	MAIN ST & ESTERS BLVD RAILROAD CROSSING
Category:	TRAFFIC
Description:	SIGN/POLE WORK
Instructions:	REQUESTED BY MAYOR GILICH INSTALL 2- ADDITIONAL SETS OF 36X36 LOW GROUND CLEARANCE SYMBOL SIGNS WITH 30X24 LOW GROUND CLEARANCE PLAQUES, WITH EXISTING SIGNS.
Comments:	<p>By JUANICO, GEORGE C: 4/4/2017 10:26:10 AM SOUTH SIDE OF TRACKS, NEAR TRACKS, ON WEST SIDE OF MAIN ST: INSTALLED 1- 36X36 LOW GROUND CLEARANCE SYMBOL SIGN WITH 1- 30X24 LOW GROUND CLEARANCE PLAQUE. MOUNTED ON 15' U-CHANNEL POST WITH 7' VERTICAL CLEARANCE. HIP SHEETING.</p> <p>NORTH SIDE OF TRACKS, NEAR TRACKS, ON EAST SIDE OF MAIN ST: INSTALLED 1- 36X36 LOW GROUND CLEARANCE SYMBOL SIGN WITH 1- 30X24 LOW GROUND CLEARANCE PLAQUE. MOUNTED ON 15' U-CHANNEL POLE WITH 7' VERTICAL CLEARANCE. HIP SHEETING.</p> <p>SIGNS WERE FABRICATED IN SHOP. By JUANICO, GEORGE C: 4/4/2017 10:30:21 AM CUT 2- 4'.5" U-CHANNEL EXTENSIONS</p>
Date Closed:	4/4/2017 10:46:54 AM



Labor

Employee Name	Start Date	Finish Date	Hours
NECAISE, BILLY R			2.00
JUANICO, GEORGE C			2.00
BOOKER, JAMES B			2.00
LASSERE, FRANK L			2.00

Total Work Order Labor Cost \$115.12

Materials

Material UID	Description	Units	Unit Cost
SDS01	EXPECTED SIGN LIFE DATING STICKER HIP	2.00	\$0.22
SUP11	12 FOOT 3 LB GALVANIZED U-CHANNEL POST	3.00	\$31.51

Total Work Order Material Cost \$94.97

Equipment

Equipment UID	Description	Hours
8801V006	60406 - GMC SIERRA 1500 - G. JUANICO	0.25
8809B031	60735 - TRUCK, PICKUP 3/4 TON - G. JUANICO	0.25

Total Work Order Equipment Cost \$7.75

Total Work Order Cost \$217.84

Associated Project Name:

Legal Billable	Contractor Billable	Contractor Name	Custom Field Name	Custom Field Value
			POLE WORK COMPLETED	INSTALL
[WOLegalBillable1]	[WOContrBillable1]	[WOContractorName1]	SIGN WORK COMPLETED	INSTALL