

PID	WO	proj_long_desc	Project Short Desc	WTOTO Req'd	Project Yr
72848	11560	PTC EVANSTON SUB - PHASE 1	MP 817.30 - 922.83	6/30/2016	2016
72849	11562	PTC EVANSTON SUB - PHASE 2	MP 863.65 - 885.15	6/30/2016	2016
72850	11561	PTC EVANSTON SUB - PHASE 3	MP 885.20 - 899.60	6/30/2016	2016
72851	11563	PTC EVANSTON SUB - PHASE 4	MP 899.65 - 915.30	6/30/2016	2016
72854	11564	PTC EVANSTON SUB - PHASE 5	MP 915.35 - 944.20	6/30/2016	2016
72855	11565	PTC EVANSTON SUB - PHASE 6	MP 944.25 - 961.40	6/30/2016	2016
72856	11527	PTC EVANSTON SUB - PHASE 7	MP 952.00 - 988.48	6/30/2016	2016
72857	11526	PTC EVANSTON SUB - PHASE 8	MP 977.50 - 993.57	6/30/2016	2016

09 Sig Constr	10 STOTO	12 WIU Pgm	13 WTOTO
2/18/2014	11/3/2015	8/11/2014	3/1/2016
6/16/2016	3/17/2016	12/31/2016	6/30/2016
91%	96%	98%	10%
7/23/2013	4/5/2016	8/11/2014	3/1/2016
6/23/2016	4/27/2016	12/31/2016	6/30/2016
72%	0%	98%	7%
8/1/2013	5/3/2016	10/1/2014	4/5/2016
6/23/2016	5/25/2016	12/31/2016	5/25/2016
61%	0%	98%	0%
9/2/2013	5/25/2016	10/1/2014	4/5/2016
6/30/2016	6/30/2016	12/31/2016	6/30/2016
72%	0%	98%	0%
9/1/2013	5/17/2016	10/1/2014	4/5/2016
6/8/2016	6/8/2016	12/31/2016	6/30/2016
66%	0%	98%	0%
8/1/2013	5/3/2016	10/1/2014	4/5/2016
6/30/2016	5/12/2016	12/31/2016	6/30/2016
59%	0%	98%	0%
6/11/2013	10/27/2015	10/1/2014	1/5/2016
6/9/2016	3/29/2016	12/31/2016	6/30/2016
78%	46%	100%	8%
5/7/2013	10/20/2015	10/1/2014	4/5/2016
6/9/2016	10/20/2015	12/31/2016	6/30/2016
94%	100%	100%	0%