National Transportation Safety Board Internal Inspection Factual Bellingham, Washington Accident DCA99-MP008

Appendix 14

Olympic field excavation inspection summary

					•	•					
SUMMARY OF 1997 CALIPER PIG INSPECTION AND FIELD INVESTIGATION 98											
ipeline Segment Stationing	Defect/Discrepancy	Finding	Scheduled of actual investigation 1997	Replacement Replacement Required	Reinforcement Recommended (Full Encirclement Steeve)	Recoat and Retrenching Recommended	Completic Date 1997				
FERNDALE	TO	ALLEN 16"									
16" 843+69	.45" Total Sharp**		No Inspection								
ANACORTES	TO	ALLEN 16"									
None	None										
RENTON	70	SEATTLE 12"									
None	None										
RENTON	TO	SEA-TAC 12"									
None	None										
ALLEN	TO	RENTON 20"									
987+15	.70"Ttl, .49"Sharp	.312" Sharp	6/17	No	No	Yes	6/18				
1450+21	.59" Total Sharp**	Wet Area	No Inspection								
1724+53	.63" Til, .44"Sharp**	Buckle / Dent	6/23	Yes	Cut out	Yes	6/25 / 9/13				
3076+53	.70" Ovality**	In 45 deg. Fitting	No Inspection		•						
ALLEN	TO	RENTON 16"									
783+45.5	1.12" Total Sharp	.75" Sharp	4/2	No	Yes	Yes	4/4				
1783+64	1.02" Total Sharp	.625" Sharp	4/7	No	Yes	Yes	4/9				
3549+50	.94" Ttl, .67" Sharp	Less than .50" Flat	4/3	No	No	Yes	4/5				
3595+37	1.06" Ttl,.77" Sharp	Greater than .50" Sharp	4/7	No	Yes	Yes	4/16				
1724+64	.59" Total Sharp	.75" Sharp	4/11	No	Yes	Yes	4/17				
2141+66	.43" Total Sharp**	In .500° WT pipe	No Inspection								
2268+93	.63" Ttl, .50" Sharp	.375" Sharp	5/13	No	No	Yes	5/14				
2278+98	.70" Ttl, .57" Sharp	.375" Sharp ***	5/12	No	Cut out***	Yes***	5/12 / 10/8				
2283+48	.54" Ttl, .37" Sharp	.56" Sharp	5/5	No	Yes	Yes	5/9				
2319+41	.80" Total Sharp	.50" Sharp	5/14	No	No	Yes	5/15				
2319+92	.74" Total Sharp	.375" Sharp	5/15	No	No	Yes	5/16				
2340+35	.50" Ttl, .39" Sharp	.375" Sharp	5/1	No	No	Yes	5/2				
2383+31	.78" Total Sharp	.344" Sharp	5/16	No	No	Yes	5/19				
2416+49	.76" Total Sharp	.50" Sharp ****	5/20	Yes	Yes	Yes	5/22				
2451+94	.84' Total Sharp	.562" Sharp ****	5/21	Yes	Yes	Yes	5/22				
2587+82	.48" Total Sharp	.25" Sharp	4/28	No	No	Yes	4/29				
3073+29	.84" Total Flat	In Gate Valve	5/30	No	No	No	5/30				
3084+00	.50" Total Sharp**	.50° Sharp	5/28	Yes	Yes	Yes	5/29				

SUMMARY OF 1997 CALIPER PIG INSPECTION AND FIELD INVESTIGATION

Pipeline Segment Stationing	Defect/Discrepancy	·····································	Scheduled or a actual investigation 1997	Repair Replacement Required	Reinforcement spe Fecommenced (Full Encirclement Steeye)	Retrenching 5	Completion Date 1997
3111+07	.80" Total Sharp	.625" Sharp	6/11	No	Yes	Yes	6/12
3839+30	.69" Ttl, .37" Sharp"		No Inspection				
3992+23	.59" Ttl, .33" Flat**		No Inspection				
1956+51	1.06" Ttl, .65 Sharp	Fitting out of round	11/3	No	No	Yes	11/4
2045+27	1.80" Ttl, 1.26" Sharp	Too deep next to levee	Bore Replacement	Yes	No, new crossing	New Crossing	11/6
2045+56	1.40" Ttl, .96" Sharp	.95" Sharp in pipe 4" from bend	Bore Replacement	Yes	No, new crossing	New Crossing	11/6
2046+61	.94" Ttl, .35" Sharp	Under slough	Bore Replacement	No	No, new crossing	New Crossing	11/6

Definitions:

is a measurement made from the baseline of the record to the peak. Total

Anomaly as a reduction in pipe diameter, occurring within a span of 2 feet or less. Sharp

Anomaly as a reduction in pipe diameter having a span exceeding 2 feet but, not greater than 5 feet. Flat

May investigate if risk is justified by engineering opinion.

Also found localized corrosion near weld, while not technically requiring repair, this segment will be cut out and replaced during the installation of

the new bored crossing of Ebey Slough. Small gouge found in pipe wall in the dent, requiring repair.