

Utility Report Form

Complete and submit this form to your supervisor within 24 hours of any accident

Foreman Name: COLIN CODD
 Supervisor's Name: COLIN CODD
 Project #: [Blank]
 Project Name: HAWTHORNE ST (FOLSOM - HARRISON)

Was entire work area walked out prior to job start? Yes No
 Locates verified prior to digging? Yes No Photos prior to digging? Yes No

Person completing report

Date: 1/14/19
 Print Name: WILLIAM TOBIN
 Signature: [Redacted]

Accident Information

Date of hit: 1/14/19
 Time of hit: 11:46am
 Specific Address of hit - Street / City: HAWTHORNE ST

Tele Gas Water Power Other

Utility Company: SF WATER DEPT

Utility Company Representative Name: N/A

Utility Rep phone #: NA

Equipment/Machine responsible: CAT 305 MINI EX

Operator of Equipment/Machine: COLIN CODD

Was anybody injured? Yes No

Describe what happened.

EXCAVATING 3' DEEP + 12" WIDE TRENCH FOR 2" FIBER CONDUIT. STRUCK UNMARKED 2" WATER SERVICE EXISTING GROUND WAS ROCKY MATERIAL. AND WATER SERVICE WAS DAMAGED WHILE EXCAVATING ROCKY MATERIAL.

Was another contractor involved? Yes No

Name, Address & Phone of contractor: NA

Name of Locate Companies: USA NORTH 811

Locate ticket #: [Redacted]
 Date of locates: [Redacted]

Was the Utility properly located? Yes No
 Depth of Utility: 18"

Distance of locate from Damaged line: NO. LOCATE

Utility was notified of service disrupt:
 Date: 1/14/19
 Time: 11:46am

Date and Time utility arrived to repair line:

1/14/19 1:00pm

Number of Utility employees required to repair line?

4

Describe the work performed by the utility to repair the line including equipment and man hours *

4 GOYS & 2 TRUCKS FOR 1.5 HRS
 1/2 IOLF OF 2" COPPER PIPE
 2EA COPPER COMPRESSION COUPLINGS

*Include the scope of SEFNCO involvement in all repair work

Date: 1/14/19
 Print Name: WILLIAM TOBIN
 Signature: [Redacted]

Kilford Engineering Inc.

General Engineering Contractor
Contractor License Number 1046192

KILFORD ENGINEERING INC.	
INCIDENT REPORT	
Date of Incident:	4-12-19
Reported by:	Colin Codd
Job #:	
Job Name:	Hawthorn St
General Contractor/Facility:	Master - fiber optic
G.C. Superintendent/Facility:	Josiah
Personnel Involved:	Colin Codd
Describe the Incident:	Broke 2" water line buried in concrete & wood with excavator pipe at 16" below grade unbedded inside wood debris & bricks
Was the Incident Reported:	yes / 5f water dep + Master - Sfdx
Employee(s) Involved:	Colin Codd
Date and Time of Accident:	11:46 AM
Accident Location:	Hawthorn St San Francisco

Kilford Engineering Inc.

General Engineering Contractor
Contractor License Number 1046192

Accident Description:	erupted water line buried inside debris + concrete + Bricks + wood
Preventative Action Recommendations:	proceed with extra caution while removing truck road section
Medical Treatment Sought:	N/A
Corrective Actions Taken:	take extra caution
Employee's Signature:	[Redacted]
Printed Name:	Colin Codd
Superintendent's Signature:	[Redacted]
Date Completed:	1-11-19
Reviewed By:	[Redacted]
Witness(s):	Note Please disregard utility report form provided to Alstee as inaccurate as provided without full knowledge of
Witness Phone # or CDL #:	[Redacted]