

Pressure Testing of SPBP Welded Repair Design

Final Report

Prepared for
**Amplify Energy
Corp.**

100335-RP02-Rev0-111521

November 2021



**WHEN TECHNOLOGY WORKS,
TREMENDOUS THINGS ARE POSSIBLE.**

Pressure Testing of SPBP Welded Repair Design

Final Report

Prepared for
Amplify Energy Corp.

Houston, TX

November 2021

Prepared by:
REDACTED PII

Reviewed by:
REDACTED PII

Reviewed by:
REDACTED PII

REDACTED PII
REDACTED PII

REDACTED PII
REDACTED PII

REDACTED PII
REDACTED PII



100335-RP02-Rev0-111521

Rev	Date	Description	Prepared	Checked	Reviewed
0	11.15.2021	Issued for Use	REDACT	REDACT	REDACT

Texas Registered Engineering Firm F-19081

www.advintegrity.com



Monday, November 15, 2021

100335-RP02-Rev0-111521

REDACTED PII

Amplify Energy Corp.

500 Dallas St, Suite 1700 | Houston, TX 77002

Phone: REDACTED PII | E-mail: REDACTED PII

Cory,

Enclosed is our report documenting the full-scale testing of a fabricated temporary repair intended to enclose a leaking defect identified on Amplify's San Pedro Bay Pipeline (SPBP). The temporary repair successfully contained pressure during an extended pressure hold of 17.9 hours at 1,440 psig. The full-scale test results discussed in this report demonstrate the ability of the temporary repair to contain pressure and mitigate product leakage at 1,440 psig.

Thank you for the opportunity to complete this work and please do not hesitate to contact us with any questions.

Regards,

REDACTED PII PE | Senior Associate

ADV Integrity, Inc.

28246 FM 2920 | Waller, TX 77484

Office: (REDACTED PII | E-mail: REDACTED PII

Texas Registered Engineering Firm F-190

Reviewed by: REDACTED PII, PE | Chief Engineer – Pipeline Integrity

CONTENTS

1.0	Introduction and Background	4
2.0	Repair Design and Sample Fabrication	5
3.0	3D Scan of Fabricated Test Vessel	6
4.0	Full-Scale Testing	8
5.0	Post-Test 3D Scan.....	11
6.0	Summary	14
	APPENDIX A: Full-Scale Test Repair Fabrication	15
	APPENDIX B: NDE of Test Spool	19
	APPENDIX C: Pressure Transducer Calibration	30

LIST OF FIGURES

Figure 2-1: Photograph of test vessel with installed crack and drill stops.	5
Figure 3-1: 3D rendering of the test vessel received by ADV.	6
Figure 3-2: 3D rendering showing relationship between temporary repair and geometric deformation on the received pipe sample.....	7
Figure 4-1: Photograph of test vessel enclosed in ADV’s test chamber.	8
Figure 4-2: Time vs. Pressure plot during pressure cycling.	9
Figure 4-3: Time vs. Pressure plot during 17.9 hour pressure hold.....	9
Figure 4-4: Photograph showing resulting plastic deformation of the temporary repair.....	10
Figure 5-1: 3D rendering of sample after testing.....	11
Figure 5-2: 3D rendering of temporary repair showing change in shape (white arrow).....	12
Figure 5-3: 3D rendering showing virtual cross sections through the temporary repair assembly.	12
Figure 5-4: Plot comparing outer diameter of temporary repair, pre- and post-test.	13

1.0 INTRODUCTION AND BACKGROUND

ADV Integrity, Inc. (ADV) was contracted by Amplify Energy Corp. (Amplify) to perform a full-scale pressure test of a temporary repair designed to contain a leaking defect identified on Amplify's San Pedro Bay Pipeline (SPBP).

This report documents ADV's full-scale test set-up, and the results of the testing designed to demonstrate the pressure containing capacity of the temporary pipeline repair. Several parties were involved in the completion of the subject test program:

- Practical Engineering Solutions, LLC (PES) designed the welded repair option, including numerical modeling considering the as-inspected shape of the SPBP.
- Crosby Construction Services (Crosby) fabricated the sample including replicating the geometric deformation and welding the temporary repair to the representative sample.
- ADV performed pressure testing of the provided sample containing the geometric deformation and temporary welded repair.

2.0 REPAIR DESIGN AND SAMPLE FABRICATION

The construction drawings for the temporary repair considered in the full-scale testing program are included in Appendix A. ADV understands that a comparable repair configuration will be fabricated for use on the actual SPBP leaking defect. The temporary repair consisted of several circumferential welds connecting end caps to a short nominal 10-inch diameter pipe section. All welds passed NDE (radiographic and magnetic particle testing) as documented in Appendix B. The temporary repair also included two, 2-inch threadolet and bull plugs that could be used to provide venting during underwater welding. The 10-inch vessel was then cut longitudinally to form a standoff temporary repair and welded over a simulated through-wall defect fabricated onto the deformed pipe using a $\frac{3}{4}$ inch single sided fillet weld, per the drawings included in Appendix A. In addition to the temporary repair, holes will be drilled at the termination of each end of the crack (i.e., drill stops), as shown in Figure 2-1 on the test vessel. These drill stops are installed to mitigate crack propagation.

The fillet weld between the 10-inch repair and SPBP carrier pipe will be completed by underwater welders per a Phoenix WPS using an OxyLance Sureweld #1 SMAW consumable that meets AWS A5.1, E6013. ADV understands that the Crosby fillet weld on the fabricated sample for testing was completed using E6010 SMAW consumables and capped with a E71T-21M FCAW consumable for aesthetic purposes. Therefore, the final cap pass of the fabricated test sample was completed using a higher strength consumable when compared to the planned actual repair; however, the majority of the weld in the fabricated test sample was completed using E6010 consumables of the same nominal tensile strength. This difference in strength for the weld cap is not expected to have a material impact on the performance of the fabricated sample. The Phoenix WPS describes the parameters and conditions for the welded temporary repair tested, including material property and attribute requirements. Based on the MTRs provided to ADV, the SPBP carrier pipe and the material used for the repair fabrication fall within the Phoenix WPS limitations.



Figure 2-1: Photograph of test vessel with installed crack and drill stops.

3.0 3D SCAN OF FABRICATED TEST VESSEL

Upon receipt of the test vessel fabricated by Crosby, ADV scanned the vessel using a Creaform HandyScan 307 with reflective positioning targets applied to the outside surface. 3D renderings of the test vessel are shown in Figure 3-1 and Figure 3-2. This data was used to understand the physical performance of the temporary repair after pressure testing.




Figure 3-1: 3D rendering of the test vessel received by ADV.




Figure 3-2: 3D rendering showing relationship between temporary repair and geometric deformation on the received pipe sample.

4.0 FULL-SCALE TESTING

ADV's pressure test plan included several full-scale testing steps, including pressure cycling, an extended pressure hold, and short duration holds at a higher pressure. The pressure was monitored via a pressure transducer fixed to the test vessel's outlet. The calibration certificate is attached in Appendix C. The sample was enclosed in ADV's test chamber, shown in Figure 4-1.

The as-received pipe sample survived 10 pressure cycles between 250 psig and 500 psig. A pressure increase was attempted to bring the pressure up to 1,440 psig for an extended hold. However, a leak occurred along the threads within one of the TOR/Bull Plugs. Therefore, ADV seal welded the plugs and restarted the test. This finding was helpful in optimizing the final design of the temporary repair. The final design will not include a similar TOR/Bull Plug, thereby, minimizing the likelihood of a similar leak path.

After seal welding the TOR/Bull plugs, the cyclic test program was restarted. Cyclic testing was repeated as shown in Figure 4-2, and then the pressure was increased to 1,440 psig. This pressure was held overnight resulting in a 17.9 hour hold as shown in Figure 4-3. Upon completion of this hold, ADV increased the pressure to find the maximum pressure containing capacity of the temporary repair. At 1,619 psig the pressure within the sample started to decrease. Upon inspection, it was discovered that the temporary repair had begun to experience plastic deformation without an identified leak as shown in Figure 4-4 and further quantified in Section 5.0, Post-Test 3D Scan. Therefore, ADV stopped the testing program. The most significant conclusion from this test was that the test vessel successfully contained pressure for 17.9 hours at 1,440 psig providing confidence in the welded temporary repair's ability to contain pressure and mitigate product leakage.



Figure 4-1: Photograph of test vessel enclosed in ADV's test chamber.




Figure 4-2: Time vs. Pressure plot during pressure cycling.




Figure 4-3: Time vs. Pressure plot during 17.9 hour pressure hold.



Figure 4-4: Photograph showing resulting plastic deformation of the temporary repair.

5.0 POST-TEST 3D SCAN

After completion of the full-scale test, ADV scanned the vessel using a Creaform HandyScan 307 with reflective positioning targets applied to the outside surface. A 3D rendering of the test vessel is shown in Figure 5-1. The 3D scan captured the change in the temporary repair diameter as shown in Figure 5-2. To better quantify the change in shape, ADV prepared a virtual cross section through the pipe/repair assembly, shown as green lines in Figure 5-3. The pre- and post-test diameter of the temporary repair at nine (9) locations were tabulated and presented in Figure 5-4. A maximum change in diameter of 0.96 inch between the pre- and post-test measurements was calculated.




Figure 5-1: 3D rendering of sample after testing.




Figure 5-2: 3D rendering of temporary repair showing change in shape (white arrow).




Figure 5-3: 3D rendering showing virtual cross sections through the temporary repair assembly.





Figure 5-4: Plot comparing outer diameter of temporary repair, pre- and post-test.


6.0 SUMMARY

The temporary repair as received by ADV passed simulated pressure cycles and an extended pressure hold of 17.9 hours at 1,440 psig. This simulation's most significant conclusion was that the tested vessel successfully contained pressure for 17.9 hours at 1,440 psig providing confidence in the welded temporary repair's ability to contain pressure and mitigate product leakage.


The results discussed in this report reflect the manufacturing processes of the temporary repair. If the processes used to construct and install the actual SPBP repair are followed, then it is expected the actual temporary repair will survive 1,440 psig. Critical parameters include the shape of the repair vessel, actual strength of materials used for the temporary repair, actual strength of weld material, quality of deposited weld metal, temporary repairs surface matching to the pipeline's geometric deformation, and WPS using during welding.

APPENDIX A: FULL-SCALE TEST REPAIR FABRICATION





APPENDIX B: NDE OF TEST SPOOL



NDE Results

Section 4

DAILY WORK REPORT

SJL

Mailing Address:
 209 Industrial Trace
 Broussard, LA 70518



No. **O - 180497 - 1 of 1**

Rev. No. **0** Telephone **REDACTED PII**
 Fax **REDACTED PII**

Customer Crosby Construction Services, Inc. Fabricator Crosby Construction Services, Inc.
 Ordered By REDACTED PII Location of Job Unknown
 Job No 2363 P.O. _____ AFE _____ Other AGW110521
 Company Amplify Grading Criteria API 1104
 Customer Representative _____ Technician REDACTED PII, Level II
 Date 5-Nov-2021 Assistant REDACTED PII
 Film Delivered to ANDE Mgr: _____ Client _____ Assistant _____
 X-Ray _____ Gamma Ray
 3.5 x 10 0 4.5 x 10 0 4.5 x 17 40 7 x 17 0 14 x 17 0
 No. of Welds Checked 12 Hours Worked 6 Travel Time N/C Mileage N/C

WELD NO.	PIPE SIZE	SCH.	THK.	RECOMMENDATION		REMARKS, LINE NUMBER, WELDER'S STENCIL, ETC.	WELD NO.	PIPE SIZE	SCH.	THK.	RECOMMENDATION		REMARKS, LINE NUMBER, WELDER'S STENCIL, ETC.
				ACCEPT	REJECT						ACCEPT	REJECT	
W1				<input checked="" type="checkbox"/>		WS V TS-1	W1						HD-2
1-	16.000	XH	0.500	<input checked="" type="checkbox"/>			1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
2-	16.000	XH	0.500	<input checked="" type="checkbox"/>			2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
3-	16.000	XH	0.500	<input checked="" type="checkbox"/>			3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
4-	16.000	XH	0.500	<input checked="" type="checkbox"/>			W2						HD-2
W2						WS V TS-1	1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
1-	16.000	XH	0.500	<input checked="" type="checkbox"/>			2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
2-	16.000	XH	0.500	<input checked="" type="checkbox"/>			3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
3-	16.000	XH	0.500	<input checked="" type="checkbox"/>			W1						HD-3
4-	16.000	XH	0.500	<input checked="" type="checkbox"/>			1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
W1						WS V TS-2	2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
1-	16.000	XH	0.500	<input checked="" type="checkbox"/>			3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
2-	16.000	XH	0.500	<input checked="" type="checkbox"/>			W2						HD-3
3-	16.000	XH	0.500	<input checked="" type="checkbox"/>			1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
4-	16.000	XH	0.500	<input checked="" type="checkbox"/>			2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
W2						WS V TS-2	3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
1-	16.000	XH	0.500	<input checked="" type="checkbox"/>			W1						HD-4
2-	16.000	XH	0.500	<input checked="" type="checkbox"/>			1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
3-	16.000	XH	0.500	<input checked="" type="checkbox"/>			2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
4-	16.000	XH	0.500	<input checked="" type="checkbox"/>			3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
W1						WS U/P HD-1	W2						HD-4
1-	10.000	XH	0.500	<input checked="" type="checkbox"/>			1-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
2-	10.000	XH	0.500	<input checked="" type="checkbox"/>			2-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
3-	10.000	XH	0.500	<input checked="" type="checkbox"/>			3-	10.000	XH	0.500	<input checked="" type="checkbox"/>		
W2						WS U/P HD-1							
1-	10.000	XH	0.500	<input checked="" type="checkbox"/>									TOTAL INSPECTED:
2-	10.000	XH	0.500	<input checked="" type="checkbox"/>									471.00 *
3-	10.000	XH	0.500	<input checked="" type="checkbox"/>									

ANDE PROC. ACC-RT-03-
 GEN, REV.4


TECHNIQUE SHEET

SJL
 Mailing Address:
 209 Industrial Trace
 Broussard, LA 70518



No. O - 180497 1 of 1
 Telephone **REDACTED PII**
 Rev. No. 0
 Fax **REDACTED PII**

Customer	Crosby Construction Services, Inc.		Fabricator	Crosby Construction Services, Inc.	
Company	Amplify		Location of Job	Unknown	
Job No	2363	P.O.	AFE	Other	AGW110521
Serial #			Grading Criteria	API 1104	
Technique	2 - DWE/SWV	Source Size	0.124	Source Type:	Co 60 <input type="checkbox"/> Ir 192 <input checked="" type="checkbox"/>
Seam Examined:	Circumferencial <input checked="" type="checkbox"/>	Longitudinal	<input type="checkbox"/>	Plate	Pipe <input checked="" type="checkbox"/>
Diameter	10.000 - 10.750 (Actual)	Sch.	XH	Thk.	0.500
Material Type					C/S
Penetrometer Information:	Source Side	Film Side	<input checked="" type="checkbox"/>	Penetrometer Size	ASTM 1B
Shim Thickness	N/A, no shims used		Markers:	Source Side	Film Side <input checked="" type="checkbox"/>
Film Type:	FUJI 100	Lead Screens:	Front 0.010"	Back 0.010"	Object to Film Distance 0.625
Source to Film Distance	11.250	Source to Object Distance	10.625	Geometric Unsharpness	0.0073
Source Strength:	KV N/A MA N/A	Curies	121	Exposure Time	19 secs.
Total Number Film Used	3		Max. Allowable Weld Reinforcement	0.125	
Film Processing:	Automatic <input checked="" type="checkbox"/>	Manual	<input type="checkbox"/>		
Developer Brand	FUJI	Temperature	82 °F	Time	3.5 minutes
Stop Bath Brand	N/A	Temperature	N/A °F	Time	N/A
Fixer Brand	FUJI	Temperature	82 °F	Time	3.5 minutes
Rinse Temperature	72 °F	Time	3 minutes	Wetting Agent	N/A °F Time N/A



Technician **REDACTED PII** Level II Film Interpreted/Viewed By **REDACTED PII**
 Assistant **REDACTED PII** Date 5-Nov-2021

TECHNIQUE SHEET

SJL
 Mailing Address:
 209 Industrial Trace
 Broussard, LA 70518



No. O - 180497 1 of 1
 Telephone REDACTED PII
 Rev. No. 0
 Fax REDACTED PII

Customer	Crosby Construction Services, Inc.		Fabricator	Crosby Construction Services, Inc.	
Company	Amplify		Location of Job	Unknown	
Job No	2363	P.O.	AFE	Other	AGW110521
Serial #			Grading Criteria	API 1104	
Technique	2 - DWE/SWV	Source Size	0.124	Source Type:	Co 60 _____ Ir 192 <input checked="" type="checkbox"/>
Seam Examined:	Circumferential <input checked="" type="checkbox"/>	Longitudinal	_____	Plate	Pipe <input checked="" type="checkbox"/>
Diameter	16.000 - 16.000 (Actual)	Sch.	XH	Thk.	0.500
Material Type					C/S
Penetrameter Information:	Source Side _____	Film Side	<input checked="" type="checkbox"/>	Penetrameter Size	ASTM 1B
Shim Thickness	N/A, no shims used		Markers:	Source Side _____	Film Side <input checked="" type="checkbox"/>
Film Type:	FUJI 100	Lead Screens:	Front 0.010"	Back 0.010"	Object to Film Distance 0.625
Source to Film Distance	16.500	Source to Object Distance	15.875	Geometric Unsharpness	0.0049
Source Strength:	KV N/A MA N/A	Curies	121	Exposure Time	42 secs.
Total Number Film Used	4		Max. Allowable Weld Reinforcement	0.125	
Film Processing:	Automatic <input checked="" type="checkbox"/>	Manual	_____		
Developer Brand	FUJI	Temperature	82 °F	Time	3.5 minutes
Stop Bath Brand	N/A	Temperature	N/A °F	Time	N/A
Fixer Brand	FUJI	Temperature	82 °F	Time	3.5 minutes
Rinse Temperature	72 °F	Time	3 minutes	Wetting Agent	N/A °F Time N/A


1 - SWE/SWV

2 - DWE/SWV



3 - DWE/DWV

4 - DWE/DWV



SKETCH OF FILM SHOWING WELD,
 LOCATION OF PENETRAMEters, AND
 REFERENCE MARKERS:

Technician REDACTED PII Level II Film Interpreted/Viewed By REDACTED PII
 Assistant REDACTED PII Date 5-Nov-2021

SJL **DAILY WORK REPORT**

Mailing Address:
 209 Industrial Trace
 Broussard, LA 70518



No. O - 180499 - 1 of 1
 Telephone REDACTED PII
 Rev. No. 0
 Fax REDACTED PII

Customer	Crosby Construction Services, Inc.	Fabricator	Crosby Construction Services, Inc.
Ordered By	REDACTED PII	Location of Job	Unknown
Job No	2363	P.O.	
		AFE	Other AGW110721
Company	Amplify	Grading Criteria	API 1104
Customer Representative		Technician	REDACTED PII, Level II
Date	7-Nov-2021	Assistant	0
Magnetic Particle	<input checked="" type="checkbox"/>	Dye Penetrant	
		Consumables	1 Can of paint & 1 Can of 7HF
No. of Welds Checked	10	Hours Worked	4
		Travel Time	N/C
		Mileage	N/C

WELD NO.	SIZE	RECOMMENDATION		LINE NUMBER, WELDER'S STENCIL, REMARKS, ETC.
		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
MT3	2" TOL	<input checked="" type="checkbox"/>		TS-1 / HD-1, W/S U,P
MT4	2" TOL	<input checked="" type="checkbox"/>		TS-1 / HD-1, W/S U,P
MT5	1" TOL	<input checked="" type="checkbox"/>		TS-1 / HD-1, W/S U,P
MT6	1" TOL	<input checked="" type="checkbox"/>		TS-1 / HD-1, W/S U,P
MT7	36" X .75"	<input checked="" type="checkbox"/>		FILLET WELD HD-1 TO TS-1, W/S U,P
MT8	2" TOL	<input checked="" type="checkbox"/>		TS-2 / HD-2, W/S U,P
MT9	2" TOL	<input checked="" type="checkbox"/>		TS-2 / HD-2, W/S U,P
MT10	1" TOL	<input checked="" type="checkbox"/>		TS-2 / HD-2, W/S U,P
MT11	1" TOL	<input checked="" type="checkbox"/>		TS-2 / HD-2, W/S U,P
MT12	36" X .75"	<input checked="" type="checkbox"/>		FILLET WELD HD-2 TO TS-2, W/S U,P
				TOTAL INSPECTED:
				230.31 "
				ANDE PROC: ACC-MT-03-GEN, REV.10
				MAGNETIC PARTICLE EXAMINATION WAS PERFORMED PER ASTM E-709.
				NO REJECTABLE INDICATIONS WERE FOUND.
				KY-P2 PERMANENT YOKE, 3"-6" SPACING, 40LB TEST

APPENDIX C: PRESSURE TRANSDUCER CALIBRATION



Specialloy Texas, Inc.
11702 Brittonmore Park
Houston, Texas 77041
REDACTED PII

Certificate of Calibration

Transmitter

Certificate No. 099-021-1 Print Date 5/4/2021

Unit Under Test (UUT)

UUT ID: 08109-01
 Model: TD100088030000300024
 Range: 0-5000psi
 Resolution: 0.001psi
 Application Site: Specialloy Calibration Laboratory
 Accuracy: 0.25% FS

Calibration Date: 5/4/2021
 Expiration Date: 5/4/2022
 Manufacturer: TRANSDUCERS DIRECT
 Customer: ADV INTEGRITY

Calibration Results

As Found: Result in tolerance, Max Error: 0.92%, Temperature: 73°F, Humidity: 52%, Atmospheric pressure: 0.9911 Pa
 As Left: Result in tolerance, Max Error: 0.92%, Temperature: 73°F, Humidity: 52%, Atmospheric pressure: 0.9911 Pa

Calibration Data - As Found


SetPoints	Reference	Nominal	Reference	Tolerance	Deviation	Max Error	Test Point	Unit	Unit	SetPoints	Reference	Nominal	Reference	Tolerance	Deviation	Max Error
psi	psi	mA	mA	mA	mA	(%)	psi	psi	psi	psi	psi	psi	psi	psi	psi	(%)
0	0	4.000	4.004	0.040	0.034	0.46	1	1	-1	0	0	4.000	4.004	0.040	0.034	0.46
1250	1245	7.987	8.030	0.040	0.100	0.62	2	1	-1	1250	1248	7.887	8.087	0.040	0.300	0.62
2500	2497	11.996	12.106	0.040	0.109	0.72	3	1	-1	2500	2497	11.990	12.106	0.040	0.115	0.72
3750	3746	16.002	16.118	0.040	0.121	0.82	4	1	-1	3750	3746	15.987	16.118	0.040	0.231	0.82
5000	4994	19.982	20.127	0.040	0.147	0.92	5	1	-1	5000	4994	19.981	20.127	0.040	0.247	0.92
3750	3752	16.008	16.116	0.040	0.110	0.68	6	1	-1	3750	3752	16.008	16.116	0.040	0.118	0.68
2500	2501	12.009	12.102	0.040	0.099	0.62	7	1	-1	2500	2501	12.003	12.102	0.040	0.099	0.62
1250	1256	8.019	8.084	0.040	0.065	0.40	8	1	-1	1250	1256	8.019	8.084	0.040	0.065	0.40
0	0	4.000	4.067	0.040	0.067	0.42	9	1	-1	0	0	4.000	4.067	0.040	0.067	0.42

*** As Found Calibration Data End ***

*** As Left Calibration Data End ***

References

Manufacturer	Model	Serial Number	Certificate No.	Due Date	Accuracy	BF1 ERROR	BF2
Adkitt Corporation	ADT611 (0-1000)PSI	01141470048	234808	4/30/2022	0.025%		
LA CROISE	584107	0114104-0V2	589219	1/11/2022	(+/-) 12% 1RM		



REDACTED PII

Inspector
 All inspections are in accordance to the National Institute of Standards and Technology. The Calibration & Certification
 have been performed to Specialloy's Quality & Laboratory Procedures. All Calibration Equipment used per 8003/0025, 2010-1-1884