



MAD Track Usage from 7:00pm FRI April 1, 2016 to 7:00pm MON April 4, 2016 (FRI/SAT/SUN/MON) Approved by Patrick Palmer

Trk	Start	End	Gang	Work	C S	E T	Foul Adj.	From	To	Day	Remarks
3	Shore	Clearfield	G415	Install ties	N	Y	Y	800p 1000p	600a 600a	SAT SUN	(Collins)
2	Mantua	Girard	Z130	Install ties	Y	N	Y	1000p	500a	SUN	(Collins)
V	N Penn	Baldwin	G054	Equipment moves for 55 hour outage	N	N	N	800p	600a	FRI	(Collins)
11, 10 MH, WY	S Penn	Int	B&B	Cira Center Proj.	Y	Y	Y	600a	800p	CONT	11 Station south of the 43 switch (Bond)
2	Baldwin	Hook	Var	55 hour vac & surfacing outage	Y	Y	Y	1000p FRI	500a MON	CONT	60mph SR 12/24; will need shots inside Hook Friday and Saturday PM (Adamovich)
All	Baldwin	Holly	E072	Testing new RTU @ Hook	Y	N	Y	1100p	700a	TUE	Advance notice; local control of Baldwin, Hook & Holly; will work with dispatcher; no other work in this area (Slimbock)
3 2	Wine Brandy	Ragan Ragan	J122B	Install catenary assemblies	Y	Y	Y	1100p	500a	SUN	3 track OOS; fouls or OOS on 2 (Ostrowski)
3	Wine	Ragan	C052	3 rd track project	Y	Y	Y	1100p	500a	MON	Cannot clear in less than 30 minutes (Budrecki)
V	Ragan	Gunpow	D126	Running catenary inspection	N	Y	Y	1000p	500a	FRI	Entire Ragan-Gunpow territory; any track, will work with dispatcher (Caldwell)
V	Ragan	Gunpow	Var	Track inspection & maintenance	N	N	Y	700a	500p	CONT	Foul time only, can clear in a minute notice (Caldwell)
1	Iron Int	Bacon	TLS	Cont. undercutter & shoulder cleaner work	N	Y	Y	CONT	CONT	CONT	OOS till June 17; fouls on adjacent tracks for shoulder cleaner (Hollaway/Maine)
All	Bacon	Prince	C&S	Fiber cable pull	Y	N	Y	600a	600p	SUN	Foul time on all tracks; will work with dispatchers for all traffic (Minus)
V	Gunpow	Winans	A233	Hi rail inspection	N	N	Y	1000a	300p	CONT	Monday-Friday (Wallace)

All	River	Int	C&S	Cross track dig	Y	N	Y	1100p	600a	FRI	A & 3 OOS, fouls on 1 & 2; will work with dispatcher for any freight moves (Minus)
3	Point	Biddle	Z206	Tree cutting & fence removal between MP 93.0 and Bay Int.	N	Y	Y	700a	300p	CONT	Foul time only; will need ET to de-energize signal/transmission lines whenever possible (Jenifer)
A, 1 3, 2	Bay Point	Int Biddle	D324	Protect contractors working on CSX bridge	N	Y	Y	1000p	600a	FRI	Cat car will start on 3 track, shifting to 2 and then 1 as work is completed (Sroka)
3, 2	Point	Biddle	D324	Set cat pole northwest of CSX bridge	N	Y	Y	1000p	600a	SAT	Cat car & hi rail equipment on 2 and 3 (Sroka)
1, A	Bay	Int	A045	Install ties	N	N	Y	900a	400p	SAT SUN	(Wheeler)
1, A	Bay	Int	D324	Protect contractors working on CSX bridge	N	Y	Y	700a	400p	MON	A OOS, fouls and power on 1 (Sroka)
3, 4	Paul	Charles	A213	Tie replacement	N	N	Y	800a	300p	CONT	Monday-Friday; fouls only (Wallace)
1	Bridge	Grove	D065	Cat rehab	N	Y	Y	1100p	500a	FRI	(Hayes)

PH Line

4, 2TF 1	Zoo	Int	I034	41 st contractor Protection/Drilling	N	Y	Y	700a	400p	CONT	(Hammond)
4	Stiles	Overbrook	J039	PECO/SEPTA Cynwyd project protection	N	Y	N	600a SAT	600a SUN	CONT	No on-track equipment; need power off only (Blackwell)
1, 4	Bryn Mawr	Paoli	BB	SEPTA protection @ Daylesford Station	N	N	N	900a	200p	TUE- FRI	Foul shots on 1 & 4; will work with dispatcher (Tull)
V	Paoli	Park	G682	Hi-rail inspection	N	N	N	800a	400p	MON	Between trains (Servansky)
V	Paoli	Cork	G652	Weed sprayer	N	N	N	600a	600p	SUN	(Servansky)
2	Lititz	Roy	Z062	Ditching	N	N	N	1000p	500a	SUN	Will coordinate with Y382 (Servansky)
V	Cork	State	G652	Weed sprayer	N	N	N	600a	600p	SAT	(Servansky)
V	Cork	State	G682	Hi-rail inspection	N	N	N	800a	400p	MON	Between trains (Servansky)
2	Rheems	Roy	Y382	Surfacing	Y	N	Y	900p	500a	SUN	To increase SR from 30mph to 60mph 12/24; equipment from Cork (Stoneberg)
2	Rheems	Roy	Z180	Distribute ties for tie gang	N	N	Y	900p	500a	FRI	Equipment from Met Ed siding (Stoneberg)
14X, 8X/1, 6	Roy	State Int	J053	Grade wire	N	Y	N	1100p	700a	FRI	64R to 1E @ Roy, East leg of Wye lined to Roy; also need 6 between 6W and 72L (Broch)
5, 6	Roy	State Int	J053	Pull wire	Y	Y	N	1100p	700a	SAT SUN	Between 6W and Roy (Broch)
4, 14	State	Int	G600	Total Track Rehab	Y	N	Y	CONT	CONT	CONT	Fouls on 5 & 6 as needed (Grisafi)