HIGHWAY CONSTRUCTION FACTORS GROUP ATTACHMENT 6 PRE-CONSTRUCTION CONFERENCE MINUTES BRIDGE 9340 COLLAPSE MINNEAPOLIS, MN. ;8/1/07 HWY-07-MH024

PRECONSTRUCTION CONFERENCE

RECEIVED

Date: 6/6/07- 1:00 p.m.

South Resident Office

Presiding Engineer: E.

mbacher 2007

PCi

Subject:

S.P. 2783-107

Contractor: Progressive Contractors, Inc.

01

Contract No. S07073

In Hennepin Co. on T.H. 35W N. of T.H. 94 to Stinson Blvd.

in the City Minneapolis

Concrete Crack and Joint Repair, Concrete Planing, Concrete and Bituminous Surfacing, Bituminous Mill and Overlay, Anti-icing System, Lighting, Guardrail, TMS and Bridge Rehabilitation Br. Nos. 27873, 27874, 27902, 27879B, 27879B, 27880A, 27880, 27903, 9340, 27888, 27887, 27893

DELEGATES	REPRESENTING	TELEPHONE
Eric Embacher	Mn/DOT	651/406-4725
Barry Nelson	Mn/DOT	651/406-4725
Mark LeMay	Mn/DOT	651/406-4725
Rae Tressler	Mn/DOT	651/406-4725
Scott Hanson	Mn/DOT - TMS	651/234-7982
Jeff Morey	Mn/DOT - Traffic	651/775-3310
Dale Nelson	Mn/DOT	651/779-1050
Ron Mulvaney	Mn/DOT - Materials	651/366-5575
Bill Olson	Mn/DOT - Maint.	612/520-3560
Brad Estochen	Mn/DOT - Maint.	651/582-1660
Beth Petrowske	Mn/DOT - Public Affairs	651/234-7508
Emmanuel Taye	Mn/DOT - Utilities	651/634-2096
Mark Jensen	Highway Technologies	612-521-4200
Darryl Doughty	Timme	608/587-2765
Ken Larson	Peer Engineering	952/831-3341
Todd Lantto	Peer Engineering	952/831-3341
Steve Weston	PCI	763/350-3539
Tom Sloan	PCI	612/940-0397
Tim Imholte	PCI	612/803-5383
Rich Connoy	PCI	612/875-9023
Steve Lubbert	State Patrol	763/591-4679
Daniel Balling	Killmer Elec.	763/425-2525
Severt Hesch	Killmer Elec.	612/363-5143
David Tiegs	Midwest Land Surveyors	763/712-9099
Helen Baker	Golden Valley Transfer	763/420-6760
Brad Schmidtbayer	North Valley Inc.	763/274-2580
Randy Kline	Boschug America	724/651-3565
Michael Scherber	Hennepin County	612/596-0308
Tiffney Kautz	Mn/DOT	651/234-7641
Tim Sinclair	Mn/DOT	651/234-7354
Alex Govrik	Mn/DOT - Lighting	651/775-9495
Paul Babin	Mn/DOT - Lighting	651/775-8697
Ken Lockaton	Boschung America	724/510-8059
Doug Maday	Minneapolis Traffic	612/673-5755

Preconstruction Conference June 6, 2007 Page 2

GENERAL DATA

Eric Embacher, Mn/DOT Project Engineer, summarized the work to be completed under this Contract. The Contract starting date is June 4, 2007 with an Intermittent Completion Date of September 21, 2007 and a Final Completion Date of October 25, 2007. The Mn/DOT Resident Engineer is Liz Benjamin; Project Supervisor (Bridge) Barry Nelson, and Chief Inspector (Grading) Mark LeMay, Chief Inspector (Bridges) Harvey Unruh.

CONTRACTOR'S OPERATIONS

United Rentals will set temporary S.B. 35W right lane closure on Thursday 6/14/07 9:00a.m. for preliminary lane marking/chaining. PCI will begin work on June 18th on S.B.35W ML right lane and ramps. Work Hours will be 6 days/week, 12 hour/days. Midwest Land Surveyors will be doing the surveying for PCI. United Rentals will be performing the traffic control. The baseline schedule is to be given to Eric Embacher today with controlling CPM schedule to be delivered before start of project. Weekly meetings will be held on Tuesdays at 1:00 p.m.

- -Bridge Expansion devices to be delivered Friday, June 15th.
- -Should be working on NB35W right lane and ramps Wednesday June 20th.
- -Bronze Armor delivery to be around Wednesday August 1st.
- -PCI selected the 1st 6 weekends allowed for the weekend closures (June 22-25, June 29-July 2, July 6-9, July 27-30, Aug 10-13, Aug 17-20).
- -PCI will be working double shifts during weekend closures. (8:00pm Fridays to 5:00am Monday)
- -Ramps south of river bridge to be done in stage 3A.
- -Deck planning to be done during each stage.
- -Sandblasting bridge decks with steel shot.
- -PCI requested lower speed limits through active work zone 40 MPH with 45MPH otherwise. Mn/DOT Jeff Morey will check into.
- -Killmer Elec. advised MNDOT that 60% of inplace lights are out or damaged.
- -MNDOT Paul Babin notified Killmer Electric about salvaging a cabinet and requested that as many implace lights remain on as possible throughout construction.
- -Killmer Electric submitted some rush order electrical submittals given to ESS
- -PCI made MNDOT Lab aware of the concrete plant being mobilized to site and Bituminous plant being used certification purposes.

UTILITIES - MUNICIPALITIES

It is the Contractor's responsibility to contact all utility companies to ascertain the location of all existing underground utilities, if any, prior to performing any excavation operations. One Call Excavation Notice System can be reached at 1-800-252-1166.

Preconstruction Conference June 6, 2007 Page 3

TRAFFIC

.

Jeff Morey, Mn/DOT Traffic, stressed that if PCI had frequent trucks pulling off of ML, a flagger should be at that location. He also stressed the use of 360 beacons.

- X Flagger Trainer's name and Qualification Number will be submitted.
- X NCHRP 350 Letter of Compliance was submitted. Approved drawings of the signs and devices will be forthcoming.

SAFETY-EEO

PCI submitted a Safety Plan and EEO Policy. Their Safety Officer is Matt Guilderhuis & EEO Officer is William Rosso.

The required posters were given to PCI. The posters will be posted at the Project site along with emergency telephone numbers.

ADMINISTRATIVE ITEMS

The following items were briefly discussed or the Contractor submitted:

- 1. Bar Chart will be submitted.
- 2. Material Supplier list submitted.
- 3. Labor payrolls are due weekly.
- 4. Subcontractor request forms will be submitted.
- 5. Ken Larson Peer Engineering (952-831-3341) requested 24hr notice prior to starting any work in contaminated soils area of project notified to be on site June 18th starting at first contaminated site right away.
- 6. Cab cards are required on all trucks.
- 7. OSHA regulations relating to back-up warning devices on vehicles was reviewed.
- 8. Erosion Control Supervisors Larry Butts & Duayne Fobe.
- 9. 3 names and numbers of representatives who can be contacted after working hours in regard to traffic control submitted.
- 10. Field office likely to be located below bridge south side in fenced area.
 11. Eric Embacher notified United rentals that 5 CMS are to be on site at all
- 11. Eric Embacher notified United rentals that 5 CMS are to be on site at all times.
- 12. Steve Lubbert 763-591-4679 would like 2 week lead time for request for patrol officers. Planning on having one on site the first week starting Monday, June 18th 9:00am to 3:00pm and through the first weekend closure Friday, June 22nd 8:00pm to Monday 5:00am.

.

Preconstruction Conference June 6, 2007 Page 4

13. Mn/DOT Resident Office, 2229 Pilot Knob Rd., Mendota Heights, Mn.55120.

Note: This report is simply a summary of the main topics of conversation, and it is not intended to be a complete record of all that was said. Please report any discrepancies to me immediately.

Eric Embacher

Project Engineer

ATTENDANCE RECORD

DATE: 660 TIME: 1:00 PM MODERATOR: E.E	Embacher		
SUBJECT: S.P. 2783-107 PC1			
TO RECEIVE A COPY OF THE MINUTES, PLEASE INCLUDE COMPLETE MAILING ADDRESS	TELEPHONE		
Eric Embacher/MnDoT 2229 Pilot Knob Rd Mandle Ho	651-406-4725		
Darry Doughty Timme BOBOR 200 Endeaud Wing 608-587-2765 Hen Lorsen/Peer Engineering Ham Prime, on 1534 952-831-334/			
TODO M. LANTTO " " "	71 /1		
STEUR WESTON PCI 763-35	0-3539		
Ton SLOAM 2 6/2.940.	0397		
STEVE LUBBERT STATEOU STATE PATEOU STATE STATEOU	3 763-591-4679		
DANIEL E. BALLING Killmer Elect.	763-425-2525		
SEVERT HESCH Killmer Elec.	612-363-5143		
David Tregs Midwest Land Surveyors	763-712-9099		
DALENELSON MNDOT	651 779-1050		
South Honsen Mador Truffic Management System	651-234-7982		
Bill Olson MADOT MAINTENANCE Canden Track STATION	612-520-3560		
Bill Olson MNDST MarxTenance Canden Tryck Station 14369 93 rd are no maple brown min Willin Baker Golden Valley Thens for \$5369	763 420.6760		
BARRY NELSON 2229 PLOT KNOB RD. MENDOTA HTS	651-406-4725		
Brad Schmidtbayen North Valley Inc.	(763) 274-2580		
Ramulua sey Mapor materials	651 - 366-5575		
JEFF MORBY MN/pot TRAFFIC	651-775-3310		
Landy Mlore Boschug America	724-681-3568		
RATE TRESSLER 2229 PILOT KNOW AD MENDOTANGHIS	657 775-1160		

ATTENDANCE RECORD

, A. 57 .

DATE: 6/6/07 TIME: 1:00 PM	MODERATOR: E. Embacher
SUBJECT: S.P. 2783-107 PC1	
TO RECEIVE A COI MINUTES, PLEASE	
NAME/REPRESENTING COMPLETE MAIL I	NG ADDRESS TELEPHONE
Beth Petrowske /mn/nor Roseville, M	N 2 55 651-234-7508
Mark LeMay Mn Pot	600 Pratrice DR
MICHAEL N. SCHERNER HENNEPIN CTY. P.	
1500 U2 C+	P-1 R2
Tiffany Koutz/Mn/Dot-Dosign Roscville, A Tim SinclAIR Roseville mr	82 B2 (651)234-7354
Alex Govrik MulDOT Lifting Rocciille, ex	
Paul Babin MN/DOT Lighting	651-755-8697
~ 1 ~	
Ken Lockaton Bosching Amer. NEW GAST	651-234-7363 ASS ST. 16, Pa. 16/01 724-510-8059
1/4 OCT	(12 662 5202
MARK Jensen Highway Technologie	6 Mp/s. MN 612-521-4200
Doug MARRY Mple TRAFFIL	4700 hydrether D. (1) 612. 363-3940 15 Mps. MN 612-521-4200 doug. madry B 612-673 5755 Ci.mimaspolis mn. US 612-221 5274
BRAD ESTOCHEN MUDOT	651-234-7924
RicH CONNOY PET	412-875-9023
· · · · · · · · · · · · · · · · · · ·	