

NTSB Docket Item  
DCA-05-MR-009  
Metrolink Derailment  
Glendale, California  
January 26, 2005

## Rail Grinding Production Report


# Rail Grinding Production Report

Produced by Advanced Rail Management

**LPC-5**  
 Report #4  
 River East Subdivision  
 Sat 7/10/04

Metrolink (SCRRA)  
 Southern California

Fax To: Ridens, M.  
 McGinley, M.E.



Tied Up At: Only CA shown on Loram Report

Pass Miles (Odometer): 21.9 miles      Actual Grinding Time: 210 minutes  
 29.2% utilization      (6.27 mph avg. grinding speed)

Unit Called: Sat 7/10/04 2200      Released: Sun 7/11/04 1000  
 Elapsed Time: 720 minutes      Machine Delay: none  
 Grinding Contractor Delay: none  
 Machine Availability: 720 minutes

Train Delay: 140 minutes (3 trains)  
 Stone Delay: none  
 Railway Delay: 310 minutes  
 Travel Time: 60 minutes

ARM Supervisors: Lindquist, J.K.      2nd Supr Marushy, D.M.  
 ARM Field Clerk:  
 RR Supervisor: Mercado, R.      RR Pilot:  
 Grinding Unit Supervisor: Weber, D.B.  
 Crew Size: 2 persons      Qualified Operators: 0 persons

Machine and contractor delay comments

Railway delay comments  
 Waiting for dispatcher - 30 Mins. Taking on water - 120 Mins. Awaiting orders - 160 Mins.

General comments  
 Curves 30 through 13 are Valley Subdivision. Curve CC1=Coast Connector. Track 2 is River East Bank Line Curves starting with curve 37 to 45. Track 1 is River East Bank Line Curves 45 to 37.  
 NOTE: FOLLOWING THIS PRODUCTION REPORT AM ALSO FAXING THE TRACK MILEAGE.

Daily Report (Hard Copy)

Totals						24.35				8.70	
Track ID	Begin Mile Post	End Mile Post	MP (calc)	Number of Passes	Pass Miles (calc)	High Rail	Low Rail	Curve Number	TM Code	Finished Track Miles	
Mic #	7362										
Customer	ARM - Strm CA Rgnl Rl Athrty Metrolink Cmmtr					Cust Project Number 4					
Division											
Subdivision	Valleyandrivereast										
Line Segment											
Date	07/10/2004										
1	11.44	11.54	00.10	3	00.30	2	3	30	CV	00.10	
1	6.25	5.44	00.81	2	1.62	2	2	17	CV	00.81	
1	4.62	4.82	00.20	3	00.60	2	3	16	CV	00.20	
1	4.42	4.56	00.14	3	00.42	2	3	15	CV	00.14	
1	4.56	4.62	00.06	3	00.18	na	na	na	OF	00.06	
1	4.05	4.22	00.17	4	00.68	2	4	14	CV	00.17	
1	3.70	3.86	00.16	3	00.48	2	3	13	CV	00.16	
1	3.50	3.22	00.28	3	00.84	2	3	12	CV	00.28	
1	3.14	2.86	00.28	3	00.84	2	3	11	CV	00.28	
1	2.80	2.32	00.48	3	1.44	2	3	10	CV	00.48	
1	2.28	2.18	00.10	3	00.30	2	3	9	CV	00.10	
1	2.04	1.87	00.17	3	00.51	2	3	8	CV	00.17	
1	1.82	1.73	00.09	3	00.27	2	3	7	CV	00.09	
1	1.30	1.18	00.12	3	00.36	2	3	3	CV	00.12	
1	00.86	00.71	00.15	3	00.44	2	3	2	CV	00.15	
CC1	00.01	00.16	00.15	3	00.44	3	3	CC1	CV	00.15	
2	481.90	482.07	00.17	3	00.51	3	3	37	CV	00.17	
2	482.08	482.10	00.02	3	00.06	3	3	38	CV	00.02	
2	482.14	482.21	00.07	3	00.21	3	3	39	CV	00.07	
2	482.39	482.60	00.21	3	00.63	3	3	40	CV	00.21	
2	482.60	482.88	00.28	3	00.84	3	3	41 42 43	CV	00.28	
2	483.04	483.16	00.12	3	00.36	3	3	44	CV	00.12	
2	484.80	485.02	00.22	4	00.88	3	4	45	CV	00.22	
1	484.80	485.02	00.22	2	00.44	2	2	45	CV	00.22	
1	483.16	483.04	00.12	3	00.36	2	3	44	CV	00.12	
1	482.88	482.60	00.28	3	00.84	2	3	43 42 41	CV	00.28	
1	482.60	482.39	00.21	3	00.63	2	3	40	CV	00.21	
1	482.21	482.08	00.13	3	00.39	2	3	38 37	CV	00.13	
2	1.30	1.18	00.12	3	00.36	2	3	3	CV	00.12	
2	00.71	00.86	00.15	3	00.44	2	3	2	CV	00.15	
2	1.73	1.82	00.09	5	00.44	3	5	7	CV	00.09	
2	1.87	2.04	00.17	3	00.51	2	3	8	CV	00.17	
2	2.18	2.80	00.62	3	1.86	3	3	9 10	CV	00.62	
2	2.86	3.14	00.28	3	00.84	2	3	11	CV	00.28	
2	3.22	3.50	00.28	2	00.56	2	2	12	CV	00.28	
2	3.86	3.70	00.16	2	00.32	1	2	13	CV	00.16	
2	4.22	4.05	00.17	3	00.51	2	3	14	CV	00.17	
2	4.56	4.42	00.14	3	00.42	2	3	15	CV	00.14	
2	4.82	4.62	00.20	3	00.60	2	3	16	CV	00.20	
2	5.44	6.25	00.81	2	1.62	2	2	17	CV	00.81	
		Linear Feet				Material Excavated			Temperature (Deg Fahr.)		