

GEORGE G. SHARP, INC.

100 CHURCH STREET, NEW YORK, NY 10007

October 17, 2003

Mr. James Scheffer
Office of Marine Safety
National Transportation Safety Board
490 L'Enfant Plaza East, S.W.
Washington, D.C. 20594

Subject: ANDREW J. BARBERI – Sea Trial Data

Enclosures: (A) Excerpts from “Trial Report – Staten Island Ferry – ANDREW J. BARBERI”
(B) Principal Characteristics and General Arrangement – ANDREW J. BARBERI

(One (1) Copy of Each)

Dear Mr. Scheffer:

As per your request, we are pleased to forward Enclosures (A) and (B) to assist you in your investigation.
If you have any questions or need further information, please call.

Very truly yours,

GEORGE G. SHARP, INC.


Allen Chin (HEC)

Allen Chin
President

AC:cb

cc: Robert Grotell
Jai Therattil
Raj Patel
Joe Albano
Sean McDermott
Tom Young

GEORGE G. SHARP, INC. MARINE SYSTEMS ANALYSIS & DESIGN



[Home](#) | [Products & Services](#) | [Contract Vehicles](#) | [Careers](#) | [Contact Us](#) | [Site Map](#)

What's New

Company History

ISO 9001 Certification




History of George G. Sharp, Inc.

1920




Founded by George G. Sharp, Chief Surveyor of the American Bureau of Shipping

1920's




SS Bear Mountain - River excursion side wheeler

State of Delaware & State of Pennsylvania - Delaware River excursion vessels for Wilson Lines




For more on these vessels [click here](#)



SS Excalibur - One of the "Four Aces" built for American Export Lines


1930's

Prototype Hulls C2 & C3 - Designed for the Maritime Commission under the Merchant Marine Act of 1936



SS Sandy Hook - Day steamer for the Central Railroad of New Jersey


1939 SS Panama, SS Ancon & SS Cristobal - First "fireproof" ships, the "World of Tomorrow" ships, built for the Panama Railroad Steamship Line were the first ships to meet the USCG rules for fireproof construction.



"Now and then, some outstanding accomplishment is developed so far ahead of its predecessors as to be instantly identified as the beginning of a new era. In designing the PANAMA and her sister ships, George G. Sharp had accomplished just this result."


Marine Engineering, May 1939

1940




SS Milwaukee Clipper - Great Lakes ferry for service between Milwaukee and Muskegon


WW II Victory Ship - Designed for the US Maritime Commission to supplement and replace the Liberty Ship. 534 Victory Ships were built.




Escort Aircraft Carrier (CVE) - CVE-55 Casablanca Class ships designed under the Maritime Commission's program for the U.S. Navy. 50 ships were built by Kaiser-Vancouver from July 8, 1943 to July 8, 1944.



Bannock Class Fleet Ocean Tug (ATF-81) - Class of ten vessels




for the U.S. Navy




Klondike Class Destroyer Tender (AD-22) - Class of four C3 hull vessels for the U.S. Navy.

Owasco Class Cutter (WPG/WHEC) - 13 255 foot high endurance cutters for the U.S. Coast Guard. Most vessels were completed and commissioned post war.



Post War




Passenger/Cargo Liners for American President Lines - Three ships completed as troop transports in the early 1950's for the Military Sea Transportation

Service


Conversion of Victory Ship and CVE hulls to peacetime use.

Right: Alcoa Cavalier, a converted Victory Ship



Various new designs for passenger/cargo vessels, Great Lakes and river ferry and excursion vessels

1950's




USS Rigel (AF-58) - Class of two refrigerated stores ships for the U.S. Navy

1951 **MV Carport** - First integrated Tugbarge



built for Cargill, Inc.


1957



SS Gateway City - First Cellular Containership converted for Pan-Atlantic Steamship Company


1958

USNS Comet - First Roll-On/Roll-Off Vehicle Carrier built for the Military Sea Transportation Service




1960's

USS Wichita (AOR 1) - Class of seven replenishment oilers for the U.S. Navy




1960



MV New Yorker - First Roll-On/Roll-Off Containership built for Containerships, Inc.

1962



NS Savannah - First nuclear powered merchant ship built for the Maritime Administration and the

Atomic Energy Commission. Designated an ASME Historical Mechanical Engineering Landmark.


1970's

USS Virginia (CGN 38) - Class of four nuclear powered




guided missile cruisers for the U.S. Navy

Andrew J. Barberi -
Class of two ferries for
Staten Island service
for the city of New
York




1977




Austral Entente -
Largest to date U.S.
flag deep freeze
containership
converted for Farrell
Lines

1980's &
90's



Alice Austen - Class
of two ferries for
Staten Island service
for the city of New
York

**Combat Logistics
Force** - Kilauea Class
AE's converted for
civilian manning for
the Military Sealift
Command




1999 **National Maritime Hall of Fame** - George G. Sharp inducted
into the National Maritime Hall of Fame for outstanding

contributions to the maritime industry. The hall is housed at the American Merchant Marine Museum at the U.S. Merchant Marine Academy in Kings Point, New York.


2000 Fire Boats - For the cities of New York and Boston

2003 New Staten Island Ferry - The new Kennedy Class of three vessels for Staten Island service for the



city of New York. The first of three Sharp-designed ferries is christened and launched in Marinette, Wisconsin. [Click here](#) for details.

GEORGE G. SHARP, INC. MARINE SYSTEMS ANALYSIS & DESIGN



[Home](#) | [Products & Services](#) | [Contract Vehicles](#) | [Careers](#) | **Contact Us** | [Site Map](#)

Contact Us at Any of the Following Locations



New York, New York - Corporate HQ
100 Church Street
New York, NY 10007-2698
Fax: (212) 732-2809

For more information click to email or call:



Chi-Cheng Yang
(212) 732-2800

Alexandria, Virginia
635 Slaters Lane
Suite 200
Alexandria, VA 22314-1177
Fax: (703) 548-4592

For more information click to email or call:



Mike Nordeen
(703) 548-4400

Norfolk, Virginia
5041 Corporate Woods Drive
Suite 100
Virginia Beach, VA 23462-4375
Fax: (757) 671-9301

For more information click to email or call:



James R. Riess
(757) 499-4125

Philadelphia, Pennsylvania

5131 South 11th Street
Philadelphia, PA 19112-1417
Fax (215) 465-9578

For more information click to email or call:



David W. Williams
(215) 465-9573

San Diego, California
1065 Bay Blvd
Suite D
Chula Vista, CA 91911-1626
Fax (619) 425-7234

For more information click to email or call:



Bill Edwards
(619) 425-4211

Mayport, Florida
2920 Mayport Road
Jacksonville, FL 32233-4608
Fax (904) 241-1982

For more information call:

(904) 246-3460

Bremerton, Washington
PO Box 4730
Bremerton, WA 98312-0421
Fax (360) 476-5033

For more information click to email or call:




Meredith Musick
(360) 476-8896

[Return to map](#)

PRINCIPAL CHARACTERISTICS - A. J. BARBERI

LENGTH OVERALL	310'-0"
LENGTH BETWEEN PERPENDICULARS	300'-6-1/4"
BREADTH @ MIDSHIPS OVER GUARDS	70'-0"
DEPTH TO MAIN DECK AMIDSHIPS	20'-8"
DEPTH TO SALOON DECK AMIDSHIPS	29'-5"
DEPTH TO EMBARKATION LEVEL @ SIDE	34'-2"
DEPTH TO BRIDGE DK AMIDSHIPS @ SIDE	38'-2"
DEPTH TO HURRICANE DK AMIDSHIPS @ SIDE	46'-11"
SCANTLINGS AND SUB-DIVISION DRAFT	13'-11"
MACHINERY -4 DIESEL GEARED GM 16-645E6	
MAXIMUM CONTINUOUS RATING, SHP	6850
MAXIMUM INTERMEDIATE RATING, SHP	7400
PROPELLERS - 2 CYCLOIDAL (VOITH-SCHNEIDER)	
NUMBER OF PASSENGERS, TOTAL	
	6000
NUMBER OF PASSENGERS, SEATED	
	3672
DIESEL OIL, TOTAL	
	126.42 LTS
FRESH WATER, TOTAL	
	54.64 LTS
PASSENGER DISTRIBUTION (SEATED)	
MAIN DECK	1630
SALOON DECK	1258
BRIDGE DECK	784



VERTICAL DIMENSIONS
 1/8" = 1'-0"
 UNLESS OTHERWISE NOTED
 ALL DIMENSIONS ARE TO THE
 CENTERLINE UNLESS OTHERWISE NOTED

CLASSIFICATION
 AMERICAN BUREAU OF SHIPPING
 CLASS NO. 1000

Fig. 10 Midship Section




Fig. 11

CRASH STOPS

The vessel shall be in free route speed with 800 RPM on all the engines and 100% pitch on both propellers.

The applicable ahead/astern pitch control levers in the command pilot house are to be shifted from 100% pitch ahead to 100% astern in a rapid, smooth motion.

The head reach is to be measured in vessel lengths by throwing markers overboard.

In order to gather data for USCG CFR 46-78,21-1 crash stops at half speed are to be made.

1. Going ahead in New York Direction
 - A. Crash stop using both propellers
 - B. Crash stop using New York propeller only. S.I. Propeller at 0 pitch
 - C. Crash stop using Staten Island propeller only, New York Propeller at 0 pitch.

2. Going ahead in Staten Island Direction
 - A. Crash stop using both propellers
 - B. Crash stop using S.I. propeller only, N.Y. propeller at 0 pitch.
 - C. Crash stop using N.Y. propeller only, S.I. propeller at 0 pitch.

3. Going ahead in New York direction, 1/2 speed *
 - A. Crash stop using both propellers

4. Going ahead in Staten Island direction, 1/2 speed
 - A. Crash stop using both propellers

CRASH STOP	TIME TO STOP	HEAD REACH	HEADING START	HEADING STOP
#1A				
#1B				
#1C				
#2A				
#2B			"NO DATA TAKEN"	
#2C				
#3A				
#4A				

* 1/2 Speed will be 500 Eng RPM and 80% pitch on both propellers.

TURNING CIRCLES

Turns are to be made as follows:

1. Starboard in New York direction
2. Port in New York direction
3. Starboard in Staten Island direction
4. Port in Staten Island direction

The vessel is to be in free route at 800 RPM and 100% pitch ahead. The aft propeller will be used for steering in the turns as with a ship with a rudder. Hard over will be 25% athwartship pitch for the purpose of the turning circles.

A demonstration of the steering ability using both propellers for steering will be made. Because of the new concept of the ferry this demonstration is to start at slow speed and increased as considered as prudent.

TURNING CIRCLE

Base Course	61		
Athwartship Pitch Bow	50%		STOPPED
Athwartship Pitch Stern	50%	Right	100%
		Left	100%
Propeller RPM Start	800		
Propeller RPM Finish	800		1'29"
Depth of Water	50'		
Sea Condition	2'	Left	100%
			1'34"/1'35"
Wind Direction	255		
Wind Velocity	8 Knots		
Draft Forward	12'-6"		
Draft Aft	12'-6"		
Advance to 90° Heading Change			
Diameter of Circle	2 Ship lengths		

TIME SEC	HEADING CHANGE
0	0
	90°
	180°
	270°
Stbd. 2'11" Port 2'0"	360° 2½ Dia.

Z MANEUVER

The 20% pitch shown is only an estimation of the equivalent rudder angle normally used in the Z maneuver. This percentage of athwartship pitch may be adjusted after the response of the ship has been observed. The Z maneuver will be started with both propellers at 100% pitch ahead and 800 engine RPM. The maneuver will be made by using the stern propeller for steering.

One maneuver will be made starting to port and one maneuver to starboard, in the Staten Island direction.

Z MANEUVER

Depth of Water

Sea Conditions

Wind Direction

Wind Velocity

Shaft RPM

Propeller RPM

STEERING MOVEMENT	ELAPSED TIME		COMPASS HEADING		DEPARTURE FROM COURSE	HEAD REACH
	SEC.	SEC.				
(1) Start 20°R	4	4	130	125		
Attain 20°R	15	11	3			
(2) Start 20°L	30	21				
Attain 20°L	36	30				
) Start 20°R						
Attain 20°R						
(4) Start 20°L						
(5) Attain 0		1'-18"				

SECTION FIVE

ACCEPTANCE TRIAL

ESI HULL NO. 1713

MAY 6, 7, 8, 1981

NOTE

Pages 2 and 3 represent actual times and dates for key events that took place on the Acceptance Trial May 6, 7 & 8, 1981.

Following this you will note that pages 5 & 6 indicate a schedule of events that contemplated commencing the acceptance trial on May 5, 1981. The slippage of one day was attributed to bad weather.

ACTUAL TIME OF EVENTS

ACCEPTANCE TRIAL

MAY 6, 1981

2000 Start #1 generator, disconnect shore power. Start potable water pump #1, air compressors and ventilation system.
2130 Check navigation equipment
2200 Depart ESI wharf N.Y. Pilothouse in control, under way 750 RPM & 85% pitch.
2230 Enter Intracostal waterway.

MAY 7, 1981

0030 Change River Pilot to Bar Pilot at Hopedale, underway 550 RPM & 70% pitch.
0500 Arrive at sea buoy.
0530 Arrive at trial course, Voith representative making adjustments to propellers.
0640 Adjusted speed of engines #1-500, #2-500, #3-502, #4-502
0648 Start #1 standardization run 500 RPM & 80% pitch
0714 Start #2 standardization run 500 RPM & 80% pitch
0751 Start #3 standardization run 600 RPM & 80% pitch
0816 Start #4 standardization run 600 RPM & 80% pitch
0845 Start #5 standardization run 700 RPM & 80% pitch
0909 Start #6 standardization run 700 RPM & 80% pitch
0945 Start #7 standardization run 800 RPM & 85% pitch
1002 Start #8 standardization run 800 RPM & 85% pitch
1025 Start #9 standardization run 800 RPM & 92% pitch
1045 Start #10 standardization run 800 RPM & 92% pitch
1059 Make adjustments to engine overload devices.
1100 Parallel generators and change to #2 generators.
1155 Parallel #11 generators and change to 800 RPM & 90% pitch
1210 Parallel #12 generators and change to 800 RPM & 90% pitch
1300 Change to S. I. Pilot House
1323 Standardization run 800 RPM & 85% pitch
1338 Standardization run 800 RPM & 85% pitch
1430 Standardization run 800 RPM & 93% pitch
1500 Standardization run 800 RPM & 93% pitch
Six crash stops
Four turning circles
Two Z maneuvers
Emergency steering demonstration
1600 Change to N. Y. Pilot House
Four crash stops
Four turning circles
Emergency steering demonstration
1700 Single engine operation
1830 Finish single engine operation
1855 Speed runs 750RPM & 92% pitch

ACTUAL TIME OF EVENTS
ACCEPTANCE TRIAL
MAY 7, 1981

1915 Speed run 750RPM & 92% pitch
Demonstrate emergency generator operation
2000 Change to S. I. Pilot House. Try to make speed runs at
700RPM & 100% pitch. But darkness and one platfor not
lighted prevented runs.
2030 Pass sea buoy, enter MRGO
2115 End 700RPM & 92% pitch run. Finish of trial
2330 Change bar pilot to River pilot at Hopedale.

MAY 8, 1981

0200 Arrive at E.S.I. Shipyard

1713
ANDREW J. BARBERI
SEA TRIAL

DATE: MAY 5 & 6, 1981

The Sea Trial will be conducted in the Gulf of Mexico.

The ship will depart Equitable Shipyards at 10:00 PM.

The ship will be manned by a licensed Master and a qualified sea trial crew.

Services of accredited River and Bar Pilots will be used in restricted waters.

The route will be via the Industrial Canal and the Mississippi River - Gulf Outlet to the Gulf, where the trial will be conducted in daylight hours. The trial will be conducted in not less than 50 feet of water and within a 10 mile radius of the MRGO Sea Buoy.

The trials will be conducted in winds of less than 25 knots and seas less than 5 feet.

SEA TRIAL
ANDREW J. BARBERI
HULL 1713
SCHEDULE OF EVENTS

May 5 & 6, 1981

Twilight 0546 CDST
Sunrise 0612 CDST
Sunset 1931 CDST

May 5, 1981

- 2100 Start generator and Engines, remove shore power
- 2130 Check control systems and navigating systems
Take soundings of tanks and read draft marks.
Ship to be ballasted to level trim, fore, and aft, approximately 12*6".
- 2200 Underway (N.Y. Pilot House)
450 RPM and various pitches.
- 2230 In Intra Coastal Waterway increase speed

MAY 6, 1981

- 0500 Arrive at Sea Byoy
- 0530 Arrive at Trial course
- 0600 Start standardization trials
- 0900 Start 6 hour full power run
- 1000 Swap generators
- 1100 Demonstrate fire system
- 1200 Change to S.I. Pilot House
- 1500 Finish full power run
Start 6 full speed crash stops, S.I. direction
1 half speed crash stop, S.I. direction
- 1530 Full speed turns P & S in S.I. direction
Z maneuvers in S.I. direction
- 1600 Change to N.Y. Pilot House
Start 6 full speed crash stops in N.Y. direction
1 half speed crash stop in N.Y. direction
Full speed turns P & S in N.Y. direction
Z maneuver in N.Y. direction
- 1700 Demonstrate emergency control from N.Y. Pilot House
Demonstrate emergency control from S.I. Pilot House

SEA TRIAL
ANDREW J. BARBERI
HULL 1713
SCHEDULE OF EVENTS

May 5 & 6, 1981

Continued

MAY 6, 1981

1730 Demonstrate single engine control
Demonstrate emergency generator operation

1800 Finish Trial

1830 Enter M.R.G.O.

MAY 7, 1981

0100 Arrive at ESI Shipyard. Record Draft fore & Art. Take
Final Tank Soundings.

17.5 18.0 APPROX.
 13.2FULL 18.0 APPROX.

MAY 5 & 6, 1981

0600 Adjusted pitch to 80% both props.
 0640 Adjusted engines
 #1-500 #2-500 #3-502 #4-502
 0648 Start run #1 Sec-1009=438.696
 0714 Start run #2 Sec-877=381.304
 0735 #1-600 #2-600 #3-598 #4-600
 0805 End run 3 Sec 861=374.347
 Sec 721=313.478
 732=318.260

909

945 Raise to 800 RPM & 85% pitch
 2 crash stops, turning Z maneuver, emergency steering 576 250.43
 4P.M. Change to N.Y. 513 273.043
 2 Stand runs 519 225.65
 2 Crash stops 505 219.56
 Turning Circles 561 243.9
 Z Maneuver 545 236.95
 Emergency Steering 539 234.347
 Single Engine op

655 750 RPM X 95/92% pitch & lapair-
 800 Change to S.I.P.I.
 830 Pass Sea Bouy
 915 P.M. End Trial

All 4 800/805

Leakage notes 6/7 may 1981 Re

#1
 #2
 #3
 #4
 #1
 #2
 #3
 #4

ESTIMATED DISTANCE TRAVELED ON SEA TRIAL

MAY 5, 6 & 7, 1981

ESI to sea buoy	79
S/B to trial course	8
1 run for adjustments	10
5 standardization runs @ 10	50
2 standardization runs @ 10	20
Maneuvering & steering	10
2 hrs. @ 15 kts.	30
S/B to ESI	<u>79</u>
	286

$\frac{286 \text{ miles}}{31 \text{ hours}} = 9.22 \text{ knots average}$

May 6/8 Sea trial 4970 gallons consumed
April 27/28 Builder's trial 5350 gallons consumed

$\frac{4970}{31} = 160 \text{ gal/hr.}$

$\frac{5350}{24} = 223 \text{ gal/hr.}$

EQUITABLE SHIPYARDS, INC.
NEW ORLEANS, LA.

TEST MEMORANDUM

CONTRACT STATEN ISLAND FERRY DEPT ALL
ANDREW J. BARBERI HULL 1713-1714

TITLE SEA TRIAL AGENDA	TEST MEMO NUMBER M-36
PREPARED BY <u>G.G. Haddock</u>	APPROVED <i>G.G. Haddock</i> CHIEF ENGINEER
CHECKED BY <u>B.W. Hewett</u>	

TEST MEMO APPROVALS						
SUBMITTED TO	INITIAL ISSUE	APPROVAL DATE BY	RESUB DATE	APPROVAL DATE BY	RESUB DATE	APPROVAL DATE BY
OWNER	12-9-80	TELEX 12-11-80	5-4-81	VERBAL 5-4-81		

REVISIONS			APPROVAL	
SHEET	REV. NO.	DESCRIPTION	OWNER	ESI
	1	GENERAL REVISION - HAND CORRECTED 5/4/81		

FOR U.S. COAST GUARD
FOR AMERICAN BUREAU OF SHIPPING

FOR OWNER _____
FOR BUILDER _____

DATE: _____

TEST MEMORANDUM

CONTRACT ANDREW J. BARBERI - 1713 ALL DEPARTMENT STATEN ISLAND FERRY

TEST NO. M-36 TITLE SEA TRIAL AGENDA

THIS UNIT OR SYSTEM COVERED BY THIS TEST MEMORANDUM HAS BEEN TESTED AND PERFORMS IN A SATISFACTORY MANNER. IT IS CERTIFIED THAT IT MEETS THE REQUIREMENTS OF THE SPECIFICATIONS AND GOOD SHIPBUILDING PRACTICE WITH THE FOLLOWING EXCEPTIONS:

DATE _____

 NAME
 FOR EQUITABLE SHIPYARDS, INC.

THE REGULATORY BODY/BODIES CONCURS WITH THE ABOVE CERTIFICATION WITH THE FOLLOWING EXCEPTIONS:

DATE	BY	NAME
_____	ABS	_____
_____	USCG	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

1713
ANDREW J. BARBERI
SEA TRIAL

The Sea Trial will be conducted in the Gulf of Mexico.

The ship will depart Equitable Shipyards at 10:00 PM.

The ship will be manned by a licensed Master and a qualified sea trial crew.

Services of accredited River and Bar Pilots will be used in restricted waters.

The route will be via the Industrial Canal and the Mississippi River - Gulf Outlet to the Gulf, where the trial will be conducted in daylight hours. The trial will be conducted in not less than 50 feet of water and within a 10 mile radius of the MRGO Sea Buoy.

The trials will be conducted in winds of less than 25 knots and seas less than 5 feet.

ANDREW J. BARBERI
HULL 1713
PERSONNEL

The vessel will be in charge of a licensed master, to be assisted by two able bodied seamen as helmsmen. There will be a licensed chief engineer in the engine room.

River pilots and bar pilots will be used for the transit of the waterways.

Other operating personnel will be from the yard.

Manufacturer's service personnel for the following equipment will be on board at the sea trial.

HULL 1713
 ANDREW J. BARBERI
 TRIAL PERSONNEL

SHARP:	ALLEN CHIN		CAPTAIN DAVENPORT & ASSOC.	4
	A. S. ZAHN		PILOTS	1
	STAN WOOD		JIM BLENKHORN	1
	JAMES TILLMAN		DAVID BARNES	1
	HARRY COUGAN		CATERERS	3
NEW YORK:	EUGENE O'NEAL		CLINT LARSON	1
	WALTER SCHIELL		GENE LINDSMEYER	1
	ROBERT HOBSON		USCG	3
	ROBERT WALLACE <		A.B.S.	1

VENDORS:	EMD	1	WABCO	2
	POINT 8	1	VOITH - MR. FORK	2
	RISE (vibration)	1	MR. HHLUBECK	2
			<i>h h z</i>	

TRIAL COORDINATOR:

GRAHAM HADDOCK

SUPERVISORS:

HAROLD VICKNAIR	SONNY ALLEY
DARRELL LADNER	STEVE BROWN

DATA RECORDERS:

BOB ENGLISH	I. ROME
DONALD MAJORS	WARREN MOTT
MIKE BUSHNELL	
GARY KRAUS	DAN OAKY

ELECTRICIIONS:

RICHARD ANTHONY	CRAIG TROSCLAIR
-----------------	-----------------

MACHINIST:

STEVE BASS	RODNEY BLEVINS
------------	----------------

PIPE FITTERS:

NEMOUR GRANIER	DAVID A. SPENCE
O'NEAL HEAD	

RIGGERS:

HUEY EXOSY	PAUL WUNDER
JOHN HUNTER	LOUIS DUPAS

TOTAL 56

HULL 1713
ANDREW J. BARBERI

GENE LINDMEYER
CHIEF ENGINEER

SCHEDULE SHIFTS

MAY 5th 2000 - 0200
6th 0800 - 1400
6th 2000 - 0200
COMPT. ON 7th.

MIKE BUSHNELL
WARREN MOTT
DONALD MAJORS
I. ROME

N.Y. PROP. ROOM
S.I. PROP. ROOM
ENGINE ROOM LOG
CONSOLE - SWTBD. BEARING

ENGINE ROOM WATCH

NEMOUR GRANIER PIPE
RICHARD ANTHONY ELECTRIC
STEVEN BASS MACHINIST

RELIEFS: STEVE BROWN
 HAROLD VICKNAIR

SCHEDULE SHIFTS

6th 0200 -0800
6th 1400 -2000

CLINT LARSON
ASSISTANT ENGINEER

GARY KRAUS

JOHN HUNTER
PAUL WUNDER

N.Y. PROP ROOM
S.I. PROP ROOM
ENGINE ROOM LOG
CONSOLE - SWTBD - BEARING

ENGINE ROOM WATCH

ALAN SPENCE PIPE
CRAIG TROSCLAIR ELECTRIC
RODNEY BLEVINS MACHINIST

RELIEFS: DARRELL LADNER
 SONNY ALLEY

DAN OAKY:

Assist Rise Inc. with vibration and noise
analysis.

BOB ENGLISH:

To collect any miscellaneous data and
collect all data sheets from data recorders.

LOUIS DUPAS:
HUEY EXPOSY
O'NEAL HEAD

Dupas will be in charge of maintaining the
cleanness of the vessel while at sea.

ANDREW J. BARBERI
HULL 1713

DATE: MAY 1981

The following systems will be in operation during the entire sea trial:

1. Ship's Service Generator (one at a time)
2. Pneumatic Engine Speed Controls
3. Electric Propeller Controls
4. Air Whistle
5. Running Lights
6. F.M. Radios
7. Electromagnetic Compass System
8. Radars
9. Sound Powered Telephones
10. P.A. System
11. POT/SOT System
12. Ventilation System
13. Potable Water System
14. Sewerage System
15. Compressed Air System
16. Fuel Oil
17. Lube Oil
18. Ship's Service Salt Water System
19. Coupling Hydraulic Pumps
20. Daily Service Bilge Pump & Oily Water Separator
21. Main Engines and Propellers
22. Ships interior lighting

The following will be on standby:

1. Emergency Generator
2. Bilge Pump
3. Fire Pump
4. Propeller Standby Pumps
5. Boiler & Heating System

HULL 1713
 ANDREW J. BARBERI
TANK SOUNDINGS

DATE: 5/7/81

1. Tanks shall be sounded before the trial starts, including voids.
2. During trial the fuel system will be operationed to keep the service tanks for main engines, ship service generators and emergency generators full.
3. At end of sea trial the tanks shall be sounded and recorded.

TANK	TIME START	SOUNDING START	TIME FINISH	SOUNDING FINISH	GALLONS START	GALLONS FINISH
D.O. STORAGE TK. STBD		6'-2		5'-0½"	13209	10614
.O. STORAGE TK. PORT		6'-6 3/4		5'-0½"	13683	11295
D.O. SERVICE PORT		4'-2½		4'-7	518	884
D.O. SERVICE STBD		4'-6½		4'-3½	884	531
GEN SERVICE		5'-2 3/4		4'-1 7/8	219	219
D.O. OVERFLOW		1'-0		1'-0"	325	325
TOTAL					28838	23858
USE						4970

HULL 1713
ANDREW J. BARBERI
NAVIGATION SYSTEM

DATE: MAY 29 81

Accomplish PRIOR TO DEPARTURE:

1. Demonstrate horn from New York Pilothouse, manual
2. Demonstrate horn from New York Pilothouse, pushbutton
3. Demonstrate horn from Staten Island P.H., manual
4. Demonstrate horn from Staten Island P.H., pushbutton
5. Demonstrate running lights from New York pilothouse
6. Demonstrate running lights from Staten Island pilothouse
7. Demonstrate change of direction switch NYE/SIE
8. Demonstrate cow bell system

HORN = SHIP'S WHISTLE

DATE: 6/7 MAY 81

SHIP SERVICE GENERATORS

1. The # 1 generator shall carry the ship load for 12 hours.
2. The #2 generator shall be started and paralleled with #1 generator.
3. The #1 generator shall be disconnected and stopped.
4. The #2 generator shall carry the ship load for the balance of the trial.
5. At the end of the trial, in open water with the ship under way the automatic start-up and transfer to the emergency generator shall be demonstrated by killing power on the main switchboard.
6. Upon return to the yard at the end of the trial the ship load shall be reduced to less than 200 amperes and the ship put on shore power.
7. A log recording meters on main switchboard at ½ hour intervals shall be kept, SEE PAGE 19.

	COMMENTS	INITIALS			
GEN #1	8 PM 6 MAY 81	R	C.H.		
GEN #2	10 AM 7 MAY 81 START UP #2 DURATION TRIAL S/S DIESEL GENERATOR 350	R	C.T.		

ANDREW J. BARBERI - 1713

GENERATOR ENGINE #1

DATE: 7 MAY 81

TIME	WATER IN	WATER OUT	ENGINE OIL PRESS	FUEL OIL PRESS
1400	SECURED			
1430	SECURED			
1500	SECURED			
1530	SECURED			
1600	SECURED			
1630	SECURED			
1700	SECURED			
1730	SECURED			
1800	SECURED			
1830	SECURED			
1900	SECURED			
1930	SECURED			
2000	SECURED			
2030	SECURED			
2100	SECURED			
2200	SECURED			
2300	SECURED			
2400	SECURED			
0100	SECURED			
0200	SECURED			

SHIP SERVICE GENERATOR #1 LOGCONSOLEDATE: 5-7-81

ANDREW J. BARBERI - 1713

TIME	# GEN	FW TEMP	LO PROS	'LO TEMP	EXE TEMP
2200	#1	175	64	185	460
2230	#1	175	64	185	480
2300	#1	175	64	185	480
2330	#1	175	62	185	480
0000	#1	175	62	185	480
0030	#1	175	62	185	480
1:00	#1	175	62	185	475
2:00	#1	175	62	185	460
2:30	#1	175	64	185	470
3:00	#1	175	64	185	470
3:30	#1	175	64	185	470
4:00	#1	175	64	185	470
4:30	#1	175	64	185	470
5:00	#1	175	64	185	470
5:30	#1	175	63	185	470
6:00	#1	175	63	185	470
6:30	#1	175	64	185	470
7:00	#1	175	63	185	480
7:30	#1	175	63	185	470
8:00	#1	275	63	185	470
8:30	26	175	63	185	480
9:00	26	175	63	185	460
9:30	26	175	63	185	460
10:00	SWITCH OVER GEN.				
10:30	26	165	66		

ANDREW J. BARBERI - 1713
SHIP SERVICE GENERATOR #2 LOG

CONSOLE

DATE: 6/7 MAY 81

TIME	F.O. PRESS	FW TEMP	LO PRES	LO TEMP	EXH TEMP
10:30	GEN. PARALLEL	170	68	190	520
11:00	50	170	68	185	520
11:30	50	170	70	190	560
12:00	50	170	70	185	500
12:30	52	170	70	185	500
1:00	52	165	70	190	500
1:30	52	165	70	190	500
1400	53	170	71	190	500
1430	53	170	70	193	520
1500	53	170	70	193	500
1530	53	170	70	193	500
1600	NO READING TAKEN DUE TO EM STEERING TEST				
1630	52	170	70	195	590
1700	52	170	70	192	530
1730	52	170	70	192	520
1800	52	170	70	192	520
1830	52	170	71	192	500
1900	54	170	71	192	470
1930	54	170	71	192	470
2000	54	170	55	192	460
2030	54	170	55	192	460
2100	54	170	71	192	480
2200	54	170	70	190	460
0000	54	170	70	190	460
100	52	170	70	190	470
200	52	170	20	190	470

ANDREW J. BARBERI - 1713
POTABLE WATER AND SANITARY SYSTEM

DATE: 7 MAY 81

1. During the trial the potable water system shall be under pressure.
2. One potable water pump shall carry the load for half the trial. The other shall carry the load the balance of the trial.
3. The sewerage treatment plant shall be energized for the duration of this trial.

TIME	PUMP #	PRESSURE	
6 MAY 81 8 PM	lights off Pump #1	65 #s	R + C.L.
7 PM 81 10 AM	SECURED Pump #1, lights off Pump #2 DURATION OF SEA TRIAL	65 #s	R + C.L.

POTABLE WATER TANK

TIME	SOUNDING	GALLONS	INITIALS			
6 MAY 81 9 PM		14,000	R			

POTABLE WATER SYSTEM

COMMENTS	INITIALS			

HULL 1713
ANDREW J. BARBERI
FIRE MAIN SYSTEM

DATE: MAY 5, 1981

1. During the Trial run the fire main system shall be set up for operation by the shaft alley fire pump, so that in an emergency the system will be available.
2. The fire main system will be demonstrated by discharging a stream from the two pilot house hose stations.

TIME	PUMPS	NUMBER HOSES	PRESSURE AT PUMP	INITIALS			
		"NO DATA TAKEN"					

HULL 1713

ANDREW J. BARBERI
MAIN ENGINES

DATE: MAY 5, 1981

1. After warm-up engage couplings and turn propellers at zero pitch and 450 RPM speed.
2. Main engines are to be available to orders from the pilot house for duration of trial.
3. Engine data from engine room and central control console are to be recorded at 30 minute intervals during trials in open water and at one (1) hour intervals during transit time.

EMD MAIN ENGINE LOG

ENGINE #1

7 MAY 81

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM TEMP. C.
2100	5	65	17	192	360	1.72	104-8	25
2130	6	50	17	192	360	1.77	105-2	30
2230	29	62	40	185	770	1.32	106-2	30
2300	28	60	40	188	770	1.44	107-7	33
2330	27	60	38	180	760	1.24	107-3	38
2400	9	30	18	190	410	1.72	107-7	39
0030	9	38	7	185	400	1.56	108-2	38
0100	18	50	28	180	610	1.48	108-7	38
0130	18	52	28	185	600	1.48	109-2	38
0200	18	52	28	183	610	1.44	109.7	38
0230	20	55	32	190	620	1.62	110.2	38
0300	16	52	27	190	560	1.60	110.7	38
0330	16	52	27	180	560	1.60	111.1	38
0400	16	52	27	180	560	1.60	111.6	38
0430	16	52	27	185	560	1.58	112.1	38
0500	16	50	26	190	560	1.62	112.6	38
0530	16	50	26	190	560	1.58	112.1	38
0600	24	58	32	185	690	1.42	113.6	38
0630	12	45	22	187	500	1.60	114.1	38
0700	14	45	22	182	520	1.60	114.6	38
0730	14	47	22	185	510	1.62	115.1	38
0800	19	54	25	185	600	1.52	115.6	38
0830	19	52	29	190	600	1.48	116.1	38
0900	25	58	36	185	710	1.44	116.6	38
0930	30	60	39	180	800	1.36	117.0	38
1000	31	58	38	185	800	1.28	117.6	40
1030	30	58	34	190	800	1.00	118.1	41
1100	10	30	16	185	550	1.72	118.5	42

EMD MAIN ENGINE LOG

ENGINE #1

DATE; 7 MAY 81

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM TEMP.
1130	31	59	35	190	800	1.00	119.2	44
1200	31	60	35	185	810	1.00	119.7	45
1230	31	60	35	190	810	1.00	120.3	45
1300	STANDSTILL							
1330	30	58	36	180	810	1.16	121.1	43
1400	30	58	34	190	810	1.20	121.5	43
1430	28	55	30	182	750	1.00	122.1	47
1500	30	59	35	190	800	1.00	122.5	48
1530	32	60	38	185	810	1.04	123.1	48
1600	MANEUVER							
1630	31	58	33	187	800	1.64	124.1	44
1700	SINGLE ENGINE							
1730	SINGLE ENGINE							
1800	" "							
1830	28	57	33	187	750	1.64	125.1	40
1900	28	57	33	185	750	1.10	125.5	40
1930	28	55	33	187	750	1.10	125.9	40
2000	25	55	30	185	700	1.12	126.5	40
2030	25	54	30	180	710	1.22	127.0	47
2100	25	52	30	190	710	1.20	127.4	44
2200	24	52	26	190	710	1.24	128.5	44
2300	24	50	30	190	710	1.16	129.5	44
2400	25	53	22	190	730	1.20	130.5	44
0100	26	53	22	180	730	1.12	131.4	44
0200	26	55	16	180	730	1.12	132.3	44

ANDREW J. BARBERI
HULL 1713
CONSOLE MAIN ENGINE LOG
EXHAUST TEMPERATURE

DATE: 5/7/81
DATA TAKERS:
C. Truscclair
R. Anthony

ENGINE # 1

CYLINDERS

TIME	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	C
8:30	360	360	360	350	350	350	360	340	340	360	360	360	360	360	360	350	340
9:00	420	420	420	420	400	400	420	400	400	400	400	400	400	400	420	400	400
9:30	500	500	500	480	480	500	500	500	500	500	500	570	500	500	500	520	500
10:00	570	570	570	540	560	560	580	570	560	560	560	560	570	560	560	560	560
10:30	660	660	660	660	650	670	670	660	660	660	680	680	670	650	660	670	660
11:00	660	660	660	640	660	650	680	680	680	660	670	680	600	680	660	680	660
11:30	740	740	720	720	720	720	740	730	710	700	730	730	740	730	710	730	720
12:00	730	740	740	710	720	730	720	720	720	720	730	730	740	740	730	740	720
12:30	730	740	740	700	700	700	710	710	700	700	700	700	700	710	700	690	700
13:00	310	310	310	300	300	300	320	300	300	320	320	320	300	320	320	290	300
13:30	620	620	620	600	620	600	620	620	600	600	620	650	630	620	600	610	600
14:00	700	700	710	690	700	690	700	700	680	670	690	690	690	690	670	670	640
14:30	720	730	740	710	720	700	730	740	710	710	720	730	730	720	710	730	700
15:00	730	730	730	720	720	700	720	730	720	720	730	730	730	730	720	730	690
15:30	460	460	460	480	480	500	540	540	560	600	620	600	600	600	600	610	590
16:00	NO READING TAKEN DUE TO MEM. STEERING TEST																
16:30	460	470	460	460	460	460	460	480	460	470	470	470	470	470	470	460	450
17:00	SINGLE ENGINE RUN																
17:30	DITTO																
18:00	DITTO																
18:30	630	640	640	640	640	600	640	640	640	620	620	620	620	640	640	640	620

ANDREW J. BARBERI
 HULL 1713
 CONSOLE MAIN ENGINE LOG
 EXHAUST TEMPERATURE

DATE: 5/7/81

DATA TAKERS:
 C.TROSCLAIR
 R.ANTHONY

ENGINE #1

CYLINDERS

TIME	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	C	
19:00	640	640	650	630	650	620	650	650	640	630	630	640	640	640	620	640	620	
19:30	660	660	670	650	670	630	670	670	660	650	650	660	670	670	650	670	660	
20:00	560	560	560	570	570	540	570	560	560	540	530	530	540	520	520	520	520	
20:30	570	570	560	550	560	580	580	560	580	580	580	580	580	580	580	580	580	560
21:00	570	570	580	560	580	560	580	580	570	560	570	570	580	570	570	560	550	
21:30																		
22:00	570	570	570	560	560	530	570	560	560	550	560	560	560	560	560	560	560	
23:00	580	580	580	570	570	550	570	570	580	570	580	590	600	600	580	580	560	
00:00	560	570	600	580	600	560	600	580	590	580	600	610	620	620	580	610	590	
1:00	620	620	620	640	620	580	600	590	590	590	610	610	620	620	610	610	600	
2:00	620	620	620	640	620	580	600	590	590	590	610	610	620	620	610	610	600	

EMD MAIN ENGINE LOG

ENGINE #2

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM. TEMP. C.
2100	5	64	10	190	335	1.72	104-4	25
2130	5	55	10	185	335	1.72	104-8	30
2230	29	66	26	178	760	1.36	105-8	30
2300	28	65	26	182	770	1.40	106-3	33
2330	27	65	24	178	750	1.32	106-9	38
2400	8	42	10	185	370	1.72	107-3	39
0030	8	47	10	180	360	1.68	107-8	38
0100	18	60	18	180	580	1.48	108-3	38
0130	18	60	18	187	580	1.48	108-8	38
0200	18	60	18	178	585	1.52	109-3	38
0230	18	62	20	190	600	1.66	109-8	38
0300	16	60	16	180	540	1.64	110-3	38
0330	15	60	16	180	540	1.64	110-7	38
0400	15	60	16	175	540	1.62	111-2	38
0430	16	60	16	180	540	1.64	111-7	38
0500	16	60	16	190	540	1.60	112-2	38
0530	16	60	16	180	540	1.60	112-7	38
0600	23	65	20	180	680	1.46	113-2	38
0630	12	55	12	180	475	1.60	113-7	38
0700	12	57	14	180	495	1.60	114-2	38
0730	12	58	14	185	497	1.62	114-7	38
0800	18	61	18	180	600	1.52	115-2	38
0830	18	60	18	185	600	1.52	115-7	38
0900	24	65	22	180	720	1.44	116-2	38
0930	30	65	26	178	820	1.36	116-6	38
1000	31	65	25	180	800	1.24	117-2	40
1030	30	63	22	190	800	1.00	117-7	41
1100	20	60	20	180	350	1.72	118-1	42

EMD MAIN ENGINE LOG

ENGINE #2

DATE: 7 MAY 81

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM TEMP.
1130	29	62	20	189	800	1.00	118.8	44
1200	31	62	21	180	810	1.00	119.3	45
1230	31	62	22	180	830	1.02	119.8	45
1300	STANDSTILL							
1330	31	62	22	180	810	1.16	120.7	43
1400	31	62	22	185	800	1.16	121.1	43
1430	26	62	20	180	820	1.00	121.7	47
1500	30	62	20	190	820	1.00	122.1	48
1530	32	65	24	180	830	1.12	122.7	48
1600	MANEUVERS							
1630	32	65	22	182	810	1.56	123.7	44
1700	SINGLE ENGINE							
1730	SINGLE ENGINE							
1800	"	"						
1830	28	65	20	182	750	1.65	124.0	40
1900	28	64	20	180	760	1.10	125.3	40
1930	28	60	19	185	760	1.08	125.7	40
2000	24	62	18	180	710	1.20	126.3	40
2030	25	62	18	170	710	1.22	126.7	42
2100	24	62	19	182	710	1.22	127.2	44
2200	24	62	18	185	710	1.20	128.2	44
2300	24	60	19	190	720	1.24	129.3	44
2400	24	62	17	190	740	1.08	130.3	44
0100	26	62	18	175	740	1.24	131.2	44
0200	26	62	18	180	740	1.16	132.1	44

ANDREW J. BARBERI
HULL 1713
CONSOLE MAIN ENGINE LOG
EXHAUST TEMPERATURE

577/81

DATE: _____

DATA TAKERS:
C.TROSCLAIR
R.ANTHONY

ENGINE #2

CYLINDERS

TIME	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	C
8:30	340	340	340	340	340	330	320	320	340	340	340	320	340	340	340	320	320
9:00	400	400	400	400	400	380	400	380	420	400	400	400	380	400	400	400	400
9:30	560	540	540	540	540	540	540	540	560	540	520	520	520	540	540	560	560
10:00	540	540	540	540	540	540	540	540	540	540	540	520	540	540	540	550	540
10:30	680	660	660	660	660	660	660	660	680	660	660	660	660	660	660	680	680
11:00	720	700	700	700	700	700	700	700	700	680	680	700	720	700	700	720	700
11:30	760	730	740	740	730	730	730	730	740	720	730	740	720	720	720	740	730
12:00	760	750	740	750	730	730	740	730	740	720	740	740	720	720	720	760	740
12:30	770	760	760	750	740	740	740	740	740	730	740	750	730	740	740	770	760
13:00	300	300	300	300	300	300	300	280	300	300	300	300	290	290	290	260	270
13:30	640	620	620	620	600	620	620	640	640	640	620	620	600	580	580	600	560
14:00	740	700	740	720	720	720	720	720	720	700	710	730	700	700	710	730	700
14:30	760	730	760	740	740	740	740	740	740	700	710	710	700	700	710	720	710
15:00	750	730	750	750	750	740	740	750	750	720	720	710	710	710	710	710	730
15:30	620	620	620	610	660	620	620	620	620	620	620	620	630	640	620	640	620
16:00	NO READING TAKEN DUE TO EX. STEERING TEST																
16:30	470	480	470	500	500	480	480	480	500	500	510	510	480	480	500	480	480
17:00	SINGLE ENGINE RUN																
17:30	DITTO																
18:00	DITTO																
18:30	660	640	660	650	660	660	640	640	640	640	640	640	630	620	640	650	630

EMD MAIN ENGINE LOG

ENGINE #3

DATE: 7 MAY 61

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM TEMP.
1100	30	65	38	200	780	1.60	112.3	42
1130	28	63	34	205	800	1.00	113.0	44
1200	29	65	35	195	820	1.12	113.5	45
1230	29	65	35	205	790	1.04	114.0	45
1300	STANDSTILL							
1330	28	65	36	198	800	1.16	114.8	43
1400	28	62	31	200-	750	1.00	115.3	43
1430	30	65	35	195	820	1.00	115.9	47
1500	30	65	37	205	825	1.00	116.3	48
1530	28	65	38	200	805	1.52	116.9	48
1600	MANEUVERS							
1630	18	60	28	200	600	1.56	117.9	44
1700	SINGLE ENGINE							
30	SINGLE ENGINE							
1800	" "							
1830	24	65	32	200	740	1.64	118.9	40
1900	24	65	34	197	750	1.24	119.3	40
1930	24	65	34	200	760	1.12	119.7	40
2000	22	63	30	200	690	1.16	120.3	40
2030	22	63	31	190	710	1.24	120.8	42
2100	22	63	32	200	705	1.24	121.2	44
2200	22	63	28	200	700	1.20	122.3	44
2300	22	62	30	205	700	1.16	123.3	44
2400	22	62	26	205	720	1.20	124.3	44
0100	22	62	25	190	710	1.16	125.2	44
0200	22	62	28	195	710	1.16	126.1	44

ANDREW J. BARBERI
HULL 1713
CONSOLE MAIN ENGINE LOG
EXHAUST TEMPERATURE

DATE: 6/7 MAY 81

ENGINE # 3

TIME	CYLINDERS																
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	C
2200	300	320	320	340	380	400	400	420	460	440	440	420	460	480	460	460	450
2230	500	500	500	460	460	460	440	470	500	480	480	460	500	500	500	480	460
2300	480	480	480	440	440	440	480	440	460	460	460	480	480	480	480	480	480
2330	500	500	500	440	440	440	420	460	460	460	460	480	460	460	460	460	460
0000	500	500	500	440	440	440	420	460	460	460	460	480	460	460	460	460	460
0030	260	260	240	240	240	240	240	240	260	240	240	240	240	240	260	240	240
1:00	340	340	340	320	320	320	320	320	360	340	340	340	340	340	340	340	320
1:30	340	340	340	320	320	320	320	320	360	340	340	320	340	340	320	320	320
2:00	380	380	380	360	340	320	340	380	360	360	340	340	360	360	360	340	340
2:30	300	310	290	290	290	300	290	290	290	300	310	310	300	310	300	300	290
3:00	300	300	300	290	290	290	290	290	310	300	300	300	300	310	300	300	280
3:30	300	300	290	280	280	280	280	280	300	300	300	300	300	300	300	300	290
4:00	300	300	290	280	280	280	280	280	300	300	300	300	300	300	300	290	280
4:30	300	300	280	300	280	280	290	290	290	300	310	290	290	300	300	300	280
5:00	300	300	280	280	280	290	290	300	300	300	310	300	300	300	300	300	280
5:30	310	370	360	340	340	340	340	360	400	380	380	360	380	380	380	380	360
6:00	320	320	320	300	300	300	300	300	340	320	320	320	320	320	320	320	360
6:30	300	320	310	290	290	290	290	290	320	320	320	300	320	320	320	320	300
7:00	320	320	330	310	310	300	310	300	320	320	320	320	330	320	320	320	300
7:30	320	300	300	310	310	300	300	300	300	300	290	290	290	290	280	290	290
8:00	380	380	360	340	360	340	360	400	380	380	360	360	380	360	360	380	360

EMD MAIN ENGINE LOG

ENGINE #4

DATE: 7 MAY 81

Andrew J. Barberi - Hull 1713

TIME	RAW WATER PRES PSI	L.O. PSI	F.O. PSI	START AIR PSI	RPM	FUEL RACK	RUN HOURS	ENGINE RM TEMP.
1130	30	60	18	188	800	1.00	114.6	44
1200	30	60	18	180	820	1.00	115.2	45
1230	30	60	18	185	800	1.04	115.7	45
1300	STANDSTILL							
1330	30	60	19	180	810	1.20	116.6	43
1400	29	60	17	185	770	1.80	117.0	43
1430	32	60	17	180	830	1.02	117.6	47
1500	32	60	19	187	820	1.00	118.0	48
1530	32	61	24	180	840	1.44	118.6	48
1600	MANEUVERS							
1630	18	56	14	182	600	1.40	119.6	44
1700	SINGLE ENGINE							
1730	SINGLE ENGINE							
1800	"	"						
830	26	60	20	182	750	1.60	121.1	40
1900	26	60	16	180	750	1.24	121.5	40
1930	25	60	18	190	750	1.20	122.0	40
2000	22	60	15	180	695	1.18	122.6	40
2030	23	60	16	180	710	1.22	123.0	42
2100	24	60	16	184	710	1.22	123.5	44
2200	22	58	14	180	700	1.20	124.5	44
2300	23	58	16	185	700	1.20	125.5	44
2400	23	60	14	190	710	1.20	126.5	44
0100	23	60	15	175	710	1.16	127.4	44
0200	23	60	14	180	710	1.16	128.4	44

ANDREW J. BARBERI
HULL 1713
CONSOLE MAIN ENGINE LOG
EXHAUST TEMPERATURE

DATE: 6/7 MAY 81

ENGINE # 4

CYLINDERS

TIME	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	C
2200	500	480	480	480	480	460	460	460	480	460	460	460	460	490	480	480	480
2230	500	500	500	500	500	500	500	480	520	480	480	480	490	480	490	490	480
2300	460	480	480	480	480	480	480	480	460	460	460	460	460	460	460	460	460
2330	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480
0000	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480	480
0030	260	260	240	260	240	240	240	220	240	240	220	220	220	220	220	220	220
1:00	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360	360
1:30	340	340	340	340	360	340	360	360	360	340	340	360	340	340	340	360	340
2:00	380	380	380	380	280	380	360	360	360	340	340	360	340	340	340	360	340
2:30	320	320	320	320	320	320	320	320	320	320	320	320	320	320	320	320	300
3:00	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300
3:30	300	300	300	290	300	300	290	300	290	290	290	290	300	300	300	300	290
4:00	290	290	290	290	300	300	300	300	290	290	290	290	290	300	300	300	300
4:30	300	300	300	300	290	300	300	300	290	290	290	290	300	300	300	300	300
5:00	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300
5:30	370	370	370	370	370	370	370	370	280	380	380	380	380	380	380	380	390
6:00	330	330	330	330	320	330	320	320	330	330	330	330	330	330	330	330	330
6:30	330	330	330	330	330	320	320	320	320	320	320	320	320	320	320	320	320
7:00	330	330	330	330	330	320	320	320	320	320	320	320	320	320	320	320	320
7:30	320	320	300	300	300	300	300	300	300	290	290	300	300	300	300	290	290
8:00	380	380	380	380	360	380	380	360	360	380	380	380	380	380	380	380	360

NEW YORK PROPELLER

ANDREW J. BARBERI
HULL 1713

DATE: 5/7/81

1. Start ship service sea water pump #1. Run pump for Twelve (12) hours. Switch over to #2 pump for balance of trials.
2. Start propeller standby oil pump.
3. Turbo coupling pump #1 to run for duration of trial. #2 pump is to be set up for automatic standby operation. The power source for #1 pump is the emergency switch board and this is considered the primary pump.

PROPULSION GEAR SPACE GAUGES

G. KRAUS

TIME	RPM	AHEAD ASTERN	% PITCH	CONTROL OIL PSI	LUBE OIL PSI		ROTOR OIL	CONT OIL TEMP	LO TEMP	ROTOR OIL TEMP
2 AM	370	A	80%	260	28		5		110	
2:30	540	A	50	265	28		5		110	
3:00	500	A	70	255	26		4.5		110	
3:30	490	A	70	255	26		4.5		110	
4:00	490	A	70	255	26.5		4.5		110	
4:30	490	A	70	257	27		4.5		108	
5:00	490	A	70	257	27		4.5		108	
5:30	540	A	70	257	24		4.5		108	
6:00	610	A	80	275	32		6		108	
6:30	425	A	80	250	23		4		110	
7:00	425	A	80	250	25		4		100	
7:30	440	A	80	250	25		4			

HULL 1713
 ANDREW J. BARBERI
STATEN ISLAND PROPELLER

DATE: _____

1. Start ship service sea water pump #1. Run pump for three (3) hours. Switch over to #2 pump for balance of trials.
2. Start propeller standby oil pump.
3. Turbo coupling pump #3 to run duration of trial.
#4 pump is to be set up for automatic standby operation.

TIME	RPM	AHEAD ASTERN	% PITCH	CONTROL OIL PSI	LUBE OIL PSI		OIL PSI	CONT OIL TEMP.	LO TEMP	ROTOR OIL TEMP
2 PM	780	B	80	280	29			7.5	120	
2:30	720	B	95	275	28			6	120	
3:00	690	B	95	275	28			6	120	
3:30	740	D	70	285	28			8.5	120	
4:00	UKN.	C	65	245	20			2.5	UKN.	
4:30	540	A	75	255	25			4.5	120	
5:00	---	-	0	215	7.5			0	120	
5:30	---	-	0	225	10			0	---	
6:00	---	-	0	235	19			2	---	
6:30	680	A	75	285	30			8	120	
7:00	675	A	95	300	31			9	110	
7:30	670	A	95	300	30			9	115	

VOITH SCHNEIDER PROPULSION

DATE: 5/7/81

NEW YORK		DATA BY M. BUSHNELL															
HEAD		N/A															
ASTERN		WAPM OP			MM	MM											
TIME		2145	2145	2205	2215	2230	2245	2300	2320	2340	0000	0020	0040	0100	0120	0140	
ENG. RPM				390		750	760										
SHAFT VSP RPM	PORT			360	420 380	690	680	680	680	680	680	680	360	540	540	540	540
	STBD	N/A															
VSP PITCH	A	-			95	80	80	80	85	85	85	50	65	80	80	80	
	B							1									
BEARING TEMPERATURE DEGREES "F"	NO 1	24	30	32	34	37	40+	43+	46	47+	49	48+	47	46+	47	47	
	NO 2	25	30	32+	34	36+	39	42	45	46+	48	48	47	46	47	47	
	NO 3	32	32+	34	36	39	43	46	49	50+	52+	51	49+	51	50+	51	
	NO 4	25	27	29	30+	35	38	41	43+	45	47	45	43	44	45	45	
	NO 5	25	29	31	33+	38	40+	43	46	47	49	47	46	46	46+	47	
	NO 6	25	28	30	31+	35	38	41+	44+	45+	47	46	45	45	45+	46	
HYDRAULIC OIL "PSI"		15	24	24	25	25	26	28	28	29	30	30	30	30	30	30	
LUBE OIL "PSI"		15	26	27	28	29	31	32	34	35	36	36	36	36	36	36	
ROTOR OIL "PSI"		5	4	4	4	10+	10	9	9	8+	8+	2	7½	5	5	5	
CASING OIL TEMP "C"		27	28	29	32	33	36	38	40+	42	44	45	44	43+	44	44	
COOLER OIL TEMP "F" -IN-																	
COOLER OIL TEMP "F" -OUT-																	
OIL LEVEL 0=650mm +/- INS		1.5 CM	1.5 CM	1.5 CM	1.5 CM	1.5 CM	1.5 CM	2 CM	2.5 CM	2.5 CM	2.0 CM	2.5 CM	2.5 CM	3.0 CM	2.5 CM	2.5 CM	
OIL PUMP "ON"/"OFF"		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
ROOM TEMP. F		78	78	78	77	78	78	78	77	77	77	78	77	77	77	77	

VOITH SCHNEIDER PROPULSION

DATE: 7/8 MAY 81

NEW YORK

HEAD

DATA RECORDED BY M. BUSHNELL

ASTER N

TIME

2000 2030 2105 2130 2205 2300 0000 0105 0155

ENG. RPM

SHAFT PORT
VSP
RPM STBD

640 620 630 630 630 640 650 650 650

VSP
PITCH

A
B

90 95 95 95 95 95 95 95 95
VAR

BEARING TEMPERATURE
DEGREES C

NO 1
NO 2
NO 3
NO 4
NO 5
NO 6

52+ 53 53 53 53 53 52+ 54 54
52+ 53 53 53 53 53 52+ 54 54
56 56+ 57 57 57 57 56+ 57+ 57+
50+ 51 51 51 51 51 50+ 52 52
52 52+ 53 53 53 53 52 53+ 53+
51 51+ 52 52 52 52 51 52+ 53

COOLER OIL TEMP °F
"OUT"

93F 340 35 34 34 34 34 33 34 35

COOLER OIL TEMP °F
"IN"

109F 40C 41 40 40 40 40 39 40 40

LUBE OIL PRESS PSI

29 29 29 29 29 29 29 29 29

ROTOR OIL PRESS PSI

8½ 5½ 5½ 5½ 5½ 5½ 6 5½ 6

CONTROL OIL PRESS PSI
"HYDRAULIC OIL"

290 268 268 268 268 268 270 270 270

CASING OIL TEMP °C

48+ 49 48+ 49 48+ 48+ 48 48+ 49

OIL LEVEL 0=650mm
+/- INS

½cm 1½cm 1cm 1cm 1cm 1cm 1cm 1cm 1cm

PUMP "ON"/"OFF"

0 0 0 0 0 0 0 0 0

ROOM TEMP. °F

80 81 80 81 81 81 81 81 80

V⁵TH SCHNEIDER PROVISION

7 MAY 81

NEW YORK																	
AHEAD																	
ASTERN		*-----															
TIME		10:00 PM	10:30 PM	11:00 PM	11:30 PM	12:00 MDNT	12:30 AM	1:00 AM	1:30 AM	2:00 AM	2:30 AM	3:00 AM	3:30 AM	4:00 AM	4:30 AM	5:00 AM	5:30 AM
ENG. RPM		400	750	750	750	750	400	600	600	600	550	560	540	550	550	540	650
SHAFT VSP RPM	PORT	400	730	730	740	740	420	600	600	600	550	560	540	550	530	540	650
	STBD	400	730	730	740	740	420	600	600	600	560	560	540	560	560	560	650
VSP PITCH	A	90%	80%	80%	79%	79%	46%	78%	78%	80%	45%	65%	63%	63%	62%	63%	78%
	B																
BEARING TEMPERATURE °C	NO 1	88°	92°	102°	106°	108°	110°	108°	108°	110°	116°	116°	116°	115°	115°	115°	115°
	NO 2	90°	100°	110°	114°	116°	116°	116°	116°	117°	118°	118°	118°	118°	117°	117°	117°
	NO 3	84°	90°	102°	106°	108°	107°	107°	107°	109°	114°	114°	114°	114°	113°	113°	113°
	NO 4	82°	90°	101°	106°	107°	109°	108°	108°	110°	114°	114°	114°	114°	114°	114°	114°
	NO 5	90°	96°	106°	109°	112°	112°	112°	102°	104°	117°	117°	117°	117°	117°	117°	117°
	NO 6	92°	102°	112°	117°	119°	117°	117°	117°	117°	120°	120°	120°	119°	119°	119°	119°
HYDRAULIC OIL °PSI		240	300	280	280	280	240	260	260	280	250	255	260	260	260	260	270
LUBE OIL °PSI		30	33	38	36	36	28	32	32	12	32	31	31	31	31	31	33
ROTOR OIL °PSI		22	22	22	10	10	4	8	8	8	9	8	7	7	7	7	9
CASING OIL TEMP °C		82	88	98	102	104	104	105	106	107	110	110	108	109	109	109	109
COOLER OIL TEMP °F -IN-		75	80	85	85	85	85	85	85	85	90	90	90	85	95	95	95
COOLER OIL TEMP °F -OUT-		75	80	80	80	80	80	80	85	85	85	85	90	95	85	90	85
L LEVEL 0 = 650mm +/- INS		-3/4	-1/4	-1/2	-1/4	-1/4	-1/4	-1/4	-1/4	-1/4	-1/4	-1/4	-1/2	-1/2	-1/2	-1/2	-1/4
L PUMP °ON/°OFF		OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF
ROOM TEMP.		76	76	78	78	78	78	78	78	78	78	78	76	76	76	76	77

VOITH SCHNEIDER PROPULSION

DATE: 7 MAY 81

NEW YORK		DATA RECORDED BY M. BUSHNELL													
HEAD															
ASTERN															
TIME		0800	0820	0845	0900	0920	0940	1000	1030	1130	1200	1230	1300	1330	
ENG. RPM															
SHAFT VSP RPM	PORT	540	540	640	640	640	720	715	720	700	780	720	720	445	720
	STBD														
VSP PITCH	A	80	80	80	80	80	85 120°D	85 120°D	92/82	93/77	98	95	95		
	B						85 120°D							150 75	85
BEARING TEMPERATURE DEGREES "F"	No 1	46	46	46+	48	48+	51	52	53+	53+	54+	56	56	53	53
	No 2	46	46	47	48	48+	50	51+	53	54	54+	56	56+	54	53
	No 3	50	50	51	52	52+	54	55+	57	57	57+	59	59+	57	56+
	No 4	43+	44	113 45	46	46+	48	50		51	52	53+	54	50+	51
	No 5	45+	46	116 47	47+	48	50+	52		53	54+	55+	56	52	52+
	No 6	44	44+	114 45+	46+	47	49	50+		52	53	54	54+	52	51+
HYDRAULIC OIL "PSI"		85F 29C	30C	30	30	31	31	32	32	33	34	34	34	33	32
LUBE OIL "PSI"		93F 34C	34+	35	35	36	36	37	37	38	38	38	39	39	38
ROTOR OIL "PSI"		29+	29	31	30+	30	30	29	29	29	28+	28	28	20+	29
CASING OIL TEMP "F"		5	5	5	6+	6+	8½	8½	7	9-	6½	7-	7½	3½	7½
COOLER OIL TEMP "F" -IN-		265	265	280	277	275	287	285	280	290	273	276	280	240	283
COOLER OIL TEMP "F" -OUT-		43	43	43	43+	45	46	47+	48	48	50	50	50+	49+	48+
OIL LEVEL 0=650mm +/- INS		+2cm	+2	+3	+2	+2	+3	+2½	3	2	3cm	1.5	2cm	?	3cm
PUMP "ON"/"OFF"		0	0	0	0	0	0	0	0	1	0	0	0	0	0
ROOM TEMP.		77	77	77	77	77	77	77	77	77	77	77	77	78	78

VOITH SCHNEIDER PROPULSION

7 MAY 81

NEW YORK																			
AHEAD		*-----																	
ASTERN																			
TIME		2 PM	2:30	3:00	3:30	4:00	4:30	5:00	5:30	6:00	6:30	7:00	7:30						
ENG. RPM		800	805	800	840	UNKN	600	0	0	0	720	750	760						
SHAFT VSP RPM	PORT	780	720	690	740	UNKN	540	0	0	0	690	675	670						
	STBD																		
VSP PITCH	A																		
	B	80	95	95	70	65	75	0	0	0	75	95	95						
BEARING TEMPERATURE °C	NO 1	54	55	51	55	54	54	52	46	46	47	49	52						
	NO 2	54	55	51	56	55	54	54	48	48	48	50	52						
	NO 3	57	58	59	59	57	57	56	51	49	51	53	56						
	NO 4	52	53	53	53	51	51	49	44	43	45	47	50						
	NO 5	53	54	55	54	52	53	51	50	45	46	49	52						
	NO 6	53	54	54	54	52	52	50	45	44	46	47	50						
HYDRAULIC OIL "PSI"		97	95	95	95	95	95	95	86	85	75	80	85						
LUBE OIL "PSI"		100	100	100	100	100	100	100	89	90	95	95	100						
ROTOR OIL "PSI"		29	28	28	28	20	25	7.5	10	19	30	31	30						
CASING OIL TEMP "°C"		7.5	6	6	8.5	2.5	4.5	0	0	2	8	9	9						
COOLER OIL TEMP "°F" -IN-		280	275	275	285	245	255	215	225	235	285	300	300						
COOLER OIL TEMP "°F" -OUT-		121	122	122	122	122	121	118	118	118	110	114	118						
L LEVEL $\frac{0=650mm}{+/- INS}$		+ .25	+ .25	+ .25	+ .25	+ .25	+ .25	+ .25	+ .75	+ .75	+ .25	+ .75	+ .75						
E-PUMP "ON"/"OFF"		OFF	OFF	OFF	OFF	ON	OFF	ON	ON	ON	OFF	ON	ON						
ROOM TEMP.		78	78	79	79	80	80	80	80	80	80	80	80						

ANDREW J. BARBERI 1713

VOITH SCHNEIDER PROPULSION

DATE: 5/7/81

STATEN ISLAND

HEAD

**

ASTERN

N/A N/A N/A N/A N/A

TIME

1:00 PM 11:00 PM 12:00 MIDNT 1:00 AM 2:00 AM

ENG. RPM

720 720 740 740 740

SHAFT PORT
VSP RPM
RPM STBD

700 700 700 700 700
700 700 700 700 700

VSP PITCH
A
B

N/A
95% 96% 96% 96% 96%

BEARING TEMPERATURE
DEGREES "F"

NO 1
NO 2
NO 3
NO 4
NO 5
NO 6

120 121 120 120 120
130 130 130 130 130
120 120 121 120 120
122 122 122 122 122
124 124 124 124 122
128 129 129 129 127

HYDRAULIC OIL "PSI"

270 280 280 280 270

LUBE OIL "PSI"

28 28 27 27 27

ROTOR OIL "PSI"

10 10 9 9 9

CASING OIL TEMP "F"

117 117 117 117 117

COOLER OIL TEMP "F" -IN-

100 100 102 102 102

COOLER OIL TEMP "F" -OUT-

95 95 98 98 98

OIL LEVEL 0=650mm +/- INS

EVENEVEN EVENEVEN 1/8

L-PUMP "ON"/"OFF"

OFF OFF OFF OFF OFF

ROOM TEMP.

82 82 82 82 82

** denotes vessel ahead.

VOITH SCHNEIDER PROPULSION

7 MAY 81

TATEN ISLAND																				
AHEAD		*-----*																		
ASTERN																				
TIME		2 AM	2:30	3:00	3:30	4:00	4:30	5:00	5:30	6:00	6:30	7:00	7:30							
ENG RPM		580	600	560	540	540	540	540	600	600	470	470	500							
SHAFT VSP RPM	PORT	370	540	500	490	490	490	490	540	610	425	425	490							
	STBD																			
VSP PITCH	A	80	50	70	70	70	70	70	70	80	80	80								
	B																			
BEARING TEMPERATURE -C-	No 1	47	49	47	47	47	47	47	47	48	47	46	45							
	No 2	47	49	48	47	47	47	47	47	48	47	46	45							
	No 3	51	51	51	51	51	51	51	50	51	51	50	50							
	No 4	45	45	45	45	45	44	44	44	45	45	44	43							
	No 5	47	47	46	46	46	46	46	45	47	46	45	45							
	No 6	46	46	46	45	45	45	45	45	46	45	44	44							
HYDRAULIC OIL "PSI"		260	265	255	255	255	257	257	257	275	250	250	250							
LUBE OIL "PSI"		28	28	26	26	26.5	27	27	27	32	23	25	25							
ROTOR OIL "PSI"		5	5	4.5	4.5	4.5	4.5	4.5	4.5	6	4	4	4							
CASING OIL TEMP F°		112	112	112	112	110	110	110	110	112	110	108	108							
COOLER OIL TEMP "F°" -IN-		95	95	95	95	95	95	95	95	95	95	95	95							
COOLER OIL TEMP "C°" -OUT-		87	87	87	87	87	87	87	87	87	87	87	85							
L LEVEL $\frac{0=650\text{mm}}{+/-\text{INS}}$		+0.50	+0.50	+0.50	+0.50	+0.50	+0.50	+0.50	+0.50	+0.75	+0.75	+0.50	+0.50							
E-PUMP "ON"/"OFF"		OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF							
ROOM TEMP.		77°	77°	77°	77°	77°	77°	77°	77°	77°	77°	77°	77°							

DATE: 5/7/81

STATEN ISLAND																	
HEAD		N/A															
ASTERN		**															
TIME		6:00 AM	6:30 AM	7:00 AM	7:30 AM	8:00 AM	8:30 AM	9:00 AM	9:30 AM	10:00 AM	10:30 AM	11:00 AM	11:30 AM	12:00 NOON	2:30 PM	1:00 PM	1:30 PM
ENG. RPM		500	500	500	500	600	720	720	820	800	800	800	800	830	830	500	820
SHAFT VSP RPM	PORT	500	500	500	500	600	695	695	780	780	780	760	760	780	780	490	790
	STBD	500	500	500	500	600	695	695	780	780	780	760	760	780	780	490	490
VSP PITCH	A	78%	80%	80%	80%	83%	80%	80%	85%	85%	92%	88%	92%	90%	91%		
	B															80%	82%
BEARING TEMPERATURE DEGREES "F"	No 1	110°	109°	108°	108°	106°	108°	111°	114°	116°	120°	122°	122°	124°	125°	120°	119°
	No 2	118°	117°	116°	116°	115°	115°	120°	124°	124°	129°	129°	129°	134°	134°	128°	128°
	No 3	109°	108°	107°	107°	106°	107°	110°	115°	116°	120°	120°	124°	126°	126°	120°	119°
	No 4	115°	109°	108°	106°	107°	108°	112°	116°	117°	120°	121°	122°	126°	126°	120°	120°
	No 5	117°	117°	116°	116°	112°	113°	115°	115°	115°	120°	123°	124°	124°	125°	125°	122°
	No 6	120°	118°	118°	117°	116°	118°	120°	123°	124°	128°	129°	129°	133°	133°	127°	128°
HYDRAULIC OIL "PSI"		270°	255	255	250	270	280	280	290	290	285	280	290	290	290	240	290
LUBE OIL "PSI"		33	29	30	30	32	35	35	35	35	34	32	32	34	34	27	34
ROTOR OIL "PSI"		9	6	6	7	8	10	9	10	10	10	10	10	10	10	4	10
CASING OIL TEMP "F"		108	106	105	104	104	105	107	110	110	116	118	119	120	121	118	116
COOLER OIL TEMP "F" - IN -		95	95	95	95	95	95	95	97	97	100	100	100	100	100	100	100
COOLER OIL TEMP "F" - OUT -		90	85	85	85	85	90	90	90	90	95	95	95	95	95	95	95
OIL LEVEL 0=650 mm +/- INS		-1/4	-1/4	-1/2	-1/2	-3/16	-1/2	-1/2	-3/16	-3/16	-3/16	-1/2	-1/2	-1/8	-1/8	-1/4	-1/4
ERG PUMP "ON"/"OFF"		OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF
ROOM TEMP.		78°	78	78	78	78	78	78	79	79	80	80	80	80	80	80	80

* OIL LEVEL - RECORD INCHES ABOVE OR BELOW CENTER MARK

** denotes astern

ANDREW J. BARBERI
DATE: 5/7/81

VOITH SCHNEIDER PROPULSION

STATEN ISLAND																		
HEAD		----- AHEAD -----					*	*	*	----- AHEAD -----								
ASTERN						*	*	*	----- ASTERN -----									
TIME		2:00 PM	2:30 PM	3:00 PM	3:30 PM	4:00 PM	4:30 PM	5:00 PM	5:30 PM	6:00 PM	6:30 PM	7:00 PM	7:30 PM	8:00 PM	8:30 PM	9:00 PM	9:30 PM	
ENG. RPM		820	840	840	600				340	340	760	750	750	715	715	720	720	
SHAFT VSP RPM	PORT	770	800	800	600				340	340	680	715	720	690	690	700	700	
	STBD	770	800	800	600				340	340	680	715	720	690	690	700	700	
VSP PITCH							----- MANEUVERING -----											
		A								20%	50%	75%	89%	90%				
		B	83%	90%	90%	10%	0%							98%	98%	95%	96%	
BEARING TEMPERATURE DEGREES "F"	No 1	121	123	124	122	120			116	118	116	117	118	120	120	120	120	
	No 2	130	134	136	132	128			119	120	120	122	132	129	129	130	130	
	No 3	122	124	128	124	120			115	116	118	118	118	120	120	120	120	
	No 4	124	126	128	124	122			116	116	117	118	120	121	121	122	122	
	No 5	122	124	126	128	126			118	119	118	119	120	124	124	124	124	
	No 6	130	132	134	132	128			120	120	122	122	128	128	128	128	128	
HYDRAULIC OIL "PSI"		290	290	290	255	220			240	240	250	250	250	260	260	270	270	
LUBE OIL "PSI"		33	33	33	27	22			34	27	29	29	29	28	28	28	28	
ROTOR OIL "PSI"		10	10	10	5	4			10	9	10	10	10	10	10	10	10	
CASING OIL TEMP "F"		118	120	122	121	121			110	110	112	111	111	116	116	117	117	
COOLER OIL TEMP "F" - IN -		100	100	105	105	105			95	100	100	100	100	100	100	100	100	
COOLER OIL TEMP "F" - OUT -		95	95	95	95	95			90	90	90	95	95	95	95	95	95	
OIL LEVEL 0=650mm +/- INS		-1/2	-1/4	-1/4	-1/4	-1/4			-1/2	-1/2	-1/4	-1/4	-1/4	3/16	3/16	EVEN	EVEN	
E-PUMP "ON"/"OFF"		OFF	OFF	OFF	OFF	OFF			OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	OFF	
ROOM TEMP.		80°	80	80	80	80	80	80	80	78	78	78	78	82	82	82	82	

* denotes maneuvering emergency steering - shut down SIE for single engine trial

VOITH TURBO COUPLING

ANDREW J. BARBERI - HULL 1713

DATE:

TIME →	1300	1330	1400	1430	1500	1530	1600	1630	1700	1730	1800	1830	1900	1930	2000	2030
ENG. RPM No 1		810	800	750	800	810		800				750	750	750	700	710
ENG. RPM No 2		820	820	820	820	830		810				750	760	760	710	710
OIL PUMP No		1	1	1	1	1		1				1	1	1	1	1
COUPLING ON/OFF		ON ON	ON ON	ON ON	ON ON	ON ON		ON ON				ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL PSI		29	29	28	28	28		28				28	28	34	34	34
LUBE OIL No 1 PSI		23	23	23	23	23		23				23	28	28	28	28
LUBE OIL No 2 PSI		24	24	24	19	19		19				22	27	27	27	27
COUPL TEMP F°		109 110	111 112	119 120	121 124	118 119		108 109				121 131	119 128	120 129	118 126	116 126
OIL TANK TEMP F°		N/A														
OIL COOLER IN/OUT F°		110 110	110 110	120 115	123 115	122 115		113 197				125 120	120 115	122 115	120 115	120 115
OIL LEVEL MM		N/A														
ENG. RPM No 3		810	800	820	825	805		600				740	750	760	690	710
ENG. RPM No 4		810	800	830	820	840		600				750	750	750	695	710
OIL PUMP No		3	3	3	3	3		3				3	3	3	3	3
COUPLING ON/OFF		ON ON	ON ON	ON ON	ON ON	ON ON		ON ON				ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL PSI		33	33	33	33	33		33				33	33	33	33	33
LUBE OIL No 3 PSI		21	21	21	21	20		25				25	25	25	25	25
LUBE OIL No 4 PSI		20	20	20	20	20		19				23	24	24	24	24
COUPL TEMP F°		112 113	115 116	121 123	124 125	120 121		109 110				112 111	112 112	113 113	113 114	115 115
OIL TANK TEMP F°		N/A														
OIL COOLER IN/OUT F°		105 100	110 110	122 115	125 115	123 115		113 105				115 110	115 105	115 105	115 105	115 110
OIL LEVEL MM		N/A														

VOITH TURBO COUPLING

ANDREW J. BARBERI - HULL 1713

DATE: 5/7/81

TIME →	2100	230	230	230	2330	2400	0030	0100	0130	0200	0230	0300	0330	0400	0430
ENG. RPM № 1	360	360	770	760	760	760	410	600	600	600	620	560	560	560	560
ENG. RPM № 2	335	335	760	750	750	750	370	590	590	590	600	540	540	540	540
OIL PUMP №	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
COUPLING ON/OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL "PSI"	36	36	29	29	29	28	27	29	29	29	29	29	29	29	29
LUBE OIL № 1 "PSI"	36	36	24	24	24	24	24	24	24	24	24	24	24	24	24
LUBE OIL № 2 "PSI"	33	33	22	22	22	21	21	21	22	22	22	22	22	22	22
COUPL TEMP F°	79 78	79 78	84 90	89 94	92 102	94 104	96 96	94 94	94 95	96 96	94 93	93 91	92 91	92 90	92 90
OIL TANK TEMP F°	N/A														
OIL COOLER IN F°	75	75	85	90	90	90	90	90	90	95	98	87	96	96	96
OIL COOLER OUT F°	80	80	90	90	90	92	90	90	90	90	96	96	95	95	95
OIL LEVEL "MM"	N/A														
ENG. RPM № 3	350	350	730	730	740	730	400	600	600	600	600	550	550	550	550
ENG. RPM № 4	350	350	740	730	740	750	410	610	610	610	610	550	550	550	550
OIL PUMP №	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3
COUPLING ON/OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL "PSI"	36	36	33	33	33	33	33	33	33	33	33	33	33	33	33
LUBE OIL № 3 "PSI"	32	32	24	24	24	24	23	24	23	23	23	23	23	23	23
LUBE OIL № 4 "PSI"	31	31	23	23	22	23	22	23	22	22	22	22	22	22	22
COUPL TEMP F°	82 80	82 80	92 82	98 84	100 90	102 92	94 90	94 92	94 95	94 96	93 94	93 94	92 94	93 93	93 93
OIL TANK TEMP F°	N/A														
OIL COOLER IN F°	75	75	75	90	90	95	90	90	90	90	98	98	96	96	95
OIL COOLER OUT F°	75	75	80	80	80	85	80	85	85	90	96	96	94	94	94
OIL LEVEL "MM"	N/A														

* OIL LEVEL RECORD + OR - INCHES ABOVE + OR BELOW - CENTER MARK 61

VOITH TURBO COUPLING

Andrew J. Barberi - Hull 1713

7 MAY 81

TIME →	0500	0530	0600	0630	0700	0730	0800	0830	0900	0930	1000	1030	1100	1130	1200	1230
ENG. RPM № 1	560	560	690	500	520	510	600	600	710	800	800	800	350	810	800	810
ENG. RPM № 2	540	540	680	475	495	497	600	600	720	820	800	800	350	810	810	830
OIL PUMP №	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
COUPLING ON/2 OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL °PSI	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29	29
LUBE OIL № 1 °PSI	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24
LUBE OIL № 2 °PSI	22	22	21	21	21	21	21	21	21	20.5	20.5	20.5	20.5	21	20	20
COUPL TEMP F° ¹	91	91	94	92	92	92	92	92	94	97	102	107	110	119	121	122
COUPL TEMP F° ²	90	90	92	90	90	89	90	90	94	97	103	108	110	119	123	123
OIL TANK TEMP F°																
OIL COOLER IN °F°	95	95	95	95	95	93	93	95	95	95	95	90	95	115	125	125
OIL COOLER OUT °F°	94	94	92	92	90	90	90	90	92	92	90	90	95	115	125	124
OIL LEVEL °MM																
ENG. RPM № 3	550	550	650	500	500	500	597	600	700	800	780	800	370	800	790	790
ENG. RPM № 4	550	550	650	510	510	510	610	600	700	800	810	800	370	800	790	800
OIL PUMP №	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3
COUPLING ON/4 OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON
MAIN OIL °PSI	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33
LUBE OIL № 3 °PSI	22	22	22	22	22	22	22	22	22	22	22	22	22	22	21	21
LUBE OIL № 4 °PSI	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21
COUPL TEMP F° ³	92	92	94	93	93	93	94	94	98	105	108	112	113	120	123	123
COUPL TEMP F° ⁴	92	92	94	93	93	93	94	94	98	110	110	114	114	121	124	124
OIL TANK TEMP °F°																
OIL COOLER IN °F°	96	96	95	95	95	95	95	90	95	90	95	90	92	91	115	115
OIL COOLER OUT °F°	95	94	90	90	90	90	90	90	90	90	90	90	90	90	110	110
OIL LEVEL °MM																

VOITH TURBO COUPLING

Andrew J. Barberi - Hull 1713

7/ MAY 81

TIME →	2100	2200	2300	2400	0100	0200														
ENG. RPM № 1	710	710	710	730	730	730														
ENG. RPM № 2	710	710	720	740	740	740														
OIL PUMP №	1	1	1	1	1	1														
COUPLING ON/OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON														
MAIN OIL *PSI*	34	34	28	28	28	28														
LUBE OIL № 1 *PSI*	28	28	24	24	24	24														
LUBE OIL № 2 *PSI*	26	26	22	22	22	22														
COUPL TEMP F°	116 125	116 126	115 125	112 122	116 126	116 126														
OIL TANK TEMP F°																				
OIL COOLER IN/OUT F°	120 115	120 115	125 118	115 110	115 110	115 110														
OIL LEVEL *MM*																				
ENG. RPM № 3	710	700	700	720	710	710														
ENG. RPM № 4	705	700	700	710	710	710														
OIL PUMP №	3	3	3	3	3	3														
COUPLING ON/OFF	ON ON	ON ON	ON ON	ON ON	ON ON	ON ON														
MAIN OIL *PSI*	33	33	33	33	33	33														
LUBE OIL № 3 *PSI*	25	25	25	25	25	25														
LUBE OIL № 4 *PSI*	24	24	24	24	24	24														
COUPL TEMP F°	115 115	116 117	117 119	116 116	117 119	118 119														
OIL TANK TEMP F°																				
OIL COOLER IN/OUT F°	115 110	115 110	117 112	108 108	110 108	110 110														
OIL LEVEL *MM*																				

ANDREW J. BARBERI
HULL 1713
STANDARDIZATION TRIALS

The standardization trials are to be a series of runs over a known distance to establish the relation between speed, propeller RPM and pitch. The course will be between two charted oil platforms 2.2666 nautical miles apart. The radar will be used to determine distances relative to the platforms.

Two consecutive runs, one each in opposite directions are to be made at each speed condition as outlined in the next paragraph. The runs in opposite directions will be averaged to obtain the speed. The turns between the ends of the runs at same speed will be made, if practical, without adjusting the speed controls.

The engines and propellers are to be run in accordance with the following schedule:

ENGINE RPM	PROPELLER RPM	PROPELLER PITCH
500	36	80%
600	43	80%
700	50	80%
700	50	100%
750	57	100%

The series of five speeds are to be run in New York and Staten Island directions.

If any combinations of R.P.M. and pitch produces an overload condition, the pitch is to be reduced. Overload conditions are to be observed by injector rack settings on the main engines. Pitch settings are to be read from the inscribed glass window in the top of the propeller case.

Log sheets of readings from the pilot house, engine room and propeller rooms is to be recorded.

ANDREW J. BARBERI - 1713

STANDARDIZATION RUNS
DECK LOG

DATE: 5/7/81

RUN #	PH IN CONT	DIRECT.	DIST.	NY ENG RPM	NY PROP RPM	NY PITCH	SI ENG RPM	SI PROP RPM	SI PITCH	TIME MIN/SEC.	SPEED KTS	AVG SPEED	
1 0648	NY	75M	2.3	500	484	80	502	488	80	16'49"	8.206		
2 0714	NY	265M	2.3	500	-	80	502	-	80	14'31"	9.441	8.82	
3 0751	NY	75M	2.3	600	580	80	600	584	80	14'21"	9.61		
4 0816	NY	260M	2.3	600	-	80	600	-	80	12'01"	11.484	10.547	
5 0845	NY	75M	2.3	700	688	80	700	682	80	12'12"	11.31		
6 0909	NY	260M	2.3	700	-	80	700	-	80	10'19"	13.376	12.343	
7 0945	NY	75M	2.3	800	787	85	800	777	85	9'36"	14.375		
8 1002	NY	260M	2.3	800	-	85	800	-	85	8'-33"	16.14	15.25	
9 1025	NY	75M	2.3	800		92	800		92	8'39"	15.72	15.953	
0 1045	NY	260M	2.3	800		92	800		92	8'-25"	16.396	16.174	
1059	FINISH.	MAKE ADJUSTMENTS TO TOOL SHARING.											
1155	NY	75	2.3	805/75		93	805/795		90	9'-21"	14.759		
1210	NY	255	2.3	800	788	93	800	793	90	8'-25"	16.396		
		75								9'-05"	15.193	15.794	

ANDREW J. BARBERI - 1713

STANDARDIZATION RUNS

DECK LOG

STATEN ISLAND

DATE: 5/7/81

RUN #	PH IN CONT	DIRECT.	DIST.	NY ENG RPM	NY PROP RPM	NY PITCH	SI ENG RPM	SI PROP RPM	SI PITCH	TIME MIN/SEC.	SPEED KTS	AVG SPEED
1 1323	SI	260	2.3	800		85	800		85	8'59"	15.36	
2 1338	SI	70	2.3	800		85	800		85	9'59"	13.82	14.59
3 1430	SI	75	2.3	800/805		93	800/805		92	8'51"	15.593	
4 1500	SI	260	2.3	800/805		93	800/805		92	8'11"	16.863	16.228
5												
6												
7												
8												
9												
10												

ANDREW J. BARBERI
HULL 1713

ENDURANCE TRIAL

The endurance trial will be conducted in open water with a minimum depth of water, 50 feet. The endurance trial will be conducted within a 10 mile radius of the sea buoy, the radar will be used to determine distance off sea buoy.

Interruptions to the endurance run due to traffic or malfunctions will be made upon agreement with the owner's representative. The time up to the interruption is to be discounted by 10% in calculating total accumulated time of the run. Time used to switch pilot houses at the middle of the trial will not be discounted.

The endurance runs are to be conducted at 800 RPM and 92% pitch as indicated at the propeller, which gives a speed of 18 miles an hour.

The engine and propeller gauges and other data are to be recorded at 1/2 hour intervals during the endurance trial.

The turns at the ends of the course will be made by a long radius using minimum steering pitch.

About half the time of the endurance runs will be in the New York direction and half in the Staten Island direction.

HULL 1713
ANDREW J. BARBERI

CRASH STOPS

DATE: 5/7/81

The vessel shall be in free route speed with 800 RPM on all the engines and 92% pitch on both propellers.

The applicable ahead/astern pitch control levers in the command pilot house are to be shifted from 92% pitch ahead to 92% astern in a rapid, smooth motion, pitch is to be as indicated at the propeller.

The head reach is to be measured in vessel lengths by throwing markers overboard.

In order to gather data for USCG CFR 46-78,21-1 crash stops at half speed are to be made.

1. Going ahead in New York Direction
 - A. Crash stop using both propellers
 - B. Crash stop using New York propeller only. S.I. Propeller at 0 pitch
 - C. Crash stop using Staten Island propeller only, New York Propeller at 0 pitch.

2. Going ahead in Staten Island Direction
 - A. Crash stop using both propellers
 - B. Crash stop using S.I. propeller only, N.Y. propeller at 0 pitch.
 - C. Crash stop using N.Y. propeller only, S.I. propeller at 0 pitch.

3. Going ahead in New York direction, 1/2 speed *
 - A. Crash stop using both propellers

4. Going ahead in Staten Island direction, 1/2 speed
 - A. Crash stop using both propellers

CRASH STOP	TIME TO STOP	HEAD REACH	HEADING START	HEADING STOP	
#1A 0-0	43 sec.	420'	60	80	FULL
#1B 0-20	36 sec.	410'	210	215	FULL
#1C 600x80	35 sec.	240'	210	212	1/2
#2A 800x92	44 sec.	420'	85	90	FULL
#2B	34 sec.	390'	85	95	FULL
#2C	31 sec.	240'	97	105	1/2
#3A					
#4A					

* 1/2 Speed will be 500 Eng RPM and 80% pitch on both propellers.

ANDREW J. BARBERI
HULL 1713

TURNING CIRCLES

Turns are to be made as follows:

1. Starboard in New York direction
2. Port in New York direction
3. Starboard in Staten Island direction
4. Port in Staten Island direction

The vessel is to be in free route at 800 RPM and 100% pitch ahead. Both propellers will be used for steering in the turns. Hard over will be 50% athwartship pitch for the purpose of the turning circles.

Turning circles, port and starboard, from one pilot house are to be made at half speed to gather data in accordance with 46 CFR 78-21-1.

TURNING CIRCLE

ANDREW J. BARBERI
HULL 1713
N.Y. PH

DATE: 5/7/81

	NY PORT	NY STBD	S.I. PORT	S.I. STBD	N.Y. PORT	N.Y. STBD
BASE COURSE	180	0	0	0		
ATHWARTSHIP PITCH BOW						
ATHWARTSHIP PITCH STERN						
PROPELLER RPM START						
PROPELLER RPM FINISH						
DEPTH OF WATER						
SEA CONDITION						
WIND DIRECTION	45		45			
WIND VOLICITY	10K					
DRAFT FORWARD	12'-6					
DRAFT AFT	12'-6					
ADVANCE TO 90° HEADING CHANGE	½ SHIP	½ SHIP	½ SHIP			
DIAMETER OF CIRCLE	1 SHIP length	1 SHIP	SHIP			
SECONDS TO 90° HEADING CHANGE	29	29	36	30		
SECONDS TO 180° HEADING CHANGE	52	51	1'01"	54"		
SECONDS TO 270° HEADING CHANGE	1'13"	1'09"	1'27"	1'20"		
SECONDS TO 360° HEADING CHANGE	2'03"	2'00"	2'23"	1'45"		

HLUBACK TEST

1'22"

1'-20"

TURNING CIRCLE

ANDREW J. BARBERI
HULL 1713

DATE: 5/7/81

S.I.P.H.

			1		SI $\frac{1}{2}$ SPEED	SI $\frac{1}{2}$ SPEED
	NY PORT	NY STBD	S.I. PORT	S.I. STBD.	N.Y. PORT	N.Y. STBD.
BASE COURSE			190	180	0	
ATHWARTSHIP PITCH BOW			100	100		
ATHWARTSHIP PITCH STERN			100	100		
PROPELLER RPM START			800			
PROPELLER RPM FINISH						
DEPTH OF WATER						
SEA CONDITION			2'	2'		
WIND DIRECTION			45°	45°		
WIND VOLICITY			10K	10K		
DRAFT FORWARD						
DRAFT AFT						
ADVANCE TO 90° HEADING CHANGE						
DIAMETER OF CIRCLE			$\frac{1}{2}$ ship length	$\frac{1}{2}$ ship length		
SECONDS TO 90° HEADING CHANGE			42	39	36	35
SECONDS TO 180° HEADING CHANGE			56	60	1'-0"	1'-2"
SECONDS TO 270° HEADING CHANGE			1'21"	1'20"	1-34	1'31"
SECONDS TO 360° HEADING CHANGE			1'40"	1'40"	2'0"	1'58
STOP SWING					2'11"	2'11"

HLUBACK MEASUREMENT

1'25

1'24

HULL 1713
ANDREW J. BARBERI

Z MANEUVER

The 50% pitch shown is only an estimation of the equivalent rudder angle normally used in the Z maneuver. This percentage of athwartship pitch may be adjusted after the response of the ship has been observed. The Z maneuver will be started with both propellers at 100% pitch ahead and 800 engine RPM. The maneuver will be made by using the stern propeller for steering.

One maneuver will be made starting to port and one maneuver to starboard, in the Staten Island direction.

REPORT OF SPEEDS TRIALS CONDUCTED ONTHE STATEN ISLAND FERRY"ANDREW J. BARBERI"

May 27, 1981

At the request of Equitable Shipyards, Inc., Ocean Oil International Engineering Corp. conducted speed trial tests on the Staten Island Ferry "ANDREW J. BARBERI" on May 27, 1981 in the Intracoastal Waterway in east New Orleans. Weather conditions were very good with clear sky, temperature approximately 90 degrees fahrenheit. Water was calm and no estimate on current speed or direction. Water depth was approximately 36 feet.

Two independent methods were used to determine the speed of the vessel.

METHOD 1

For this method, two poles were set up on shore exactly 1000 feet apart. On the ferry, two poles were lined up athwart ships forty feet apart. One man sighted along these poles and time was measured from the beginning of the run when all three poles (two on the ferry, one on shore) were aligned to the end of the run when again the two poles on the ferry were aligned with the second pole on the shore. Two people kept time on the ferry and the average time was used.

To calculate the speed, the following calculations were done:

$$\frac{\text{distance between poles on shore (feet)}}{\text{time interval between alignments (sec.)}} = \text{feet per second (fps)}$$

$$\text{feet per second} \times 0.6818 = \text{(statute) miles per hour (mph)}$$
METHOD 2

Speed was measured based on:

Distance: L.O.A. of the vessel

Time: lapse between forward and end extremes of vessel cross a target line, this was measured by means of a 16 m/m sound movie camera pointed at a square angle with the path of the vessel. The camera was set at 24 f.p.s.*. The number of frames taken during the elapsed time, divided by 24 gives the time in seconds. As a double check, a stop-watch was running in front of the camera, attached to the pole used as reference.


Page 2

For certification, an assistant recorded the seconds count**.


- * The camera used has practically no error, being of the crystal type and adjusting itself according to its feed back information, so that slight errors compensate. The possible error, if any, is of 1 frame in about an hour operation. Malfunction would be shown by an alarm on the camera.
- ** Please see attached photograph for further reference. Please note, for frame counting, the same edge of the reference pole was used for both ends.

The following table contains the speeds for each run based on Methods 1 and 2 described above and the operating conditions of the ferry.

RUN	HELM	Engine RPM	Indicated Pitch, %	Actual Pitch	Direction Magn. Head	Speed in MPH	
						Meth 1	Meth 2
1	NYE	750	100	98	75 ⁰	17.26	17.25
2	SIE	750	100	-	285 ⁰	17.48	17.25
3	SIE	700	100	-	75 ⁰	17.71	17.27
4	SIE	700	100	-	285 ⁰	16.92	16.91



Picture shows arrangement camera, reference pole, stop-watch.



Camera crew at work while photo camera with auto-winder (2 fps) is used as a back-up.



CHPT. 11367
 L.S. & B.S. 11367
 H.O.P. CL. 101
 VERT. CL. 101
 H.T. SWING 81
 H.O.P. CL. 101
 VERT. CL. 111

INTRACOASTAL
 The project depth of 11
 Waterway is 12 feet U
 11367.
 The controlling depth is
 ically in the U.S. Coast
 1 Mariners.

LAKE B

LOCATION OF SPEED TRIALS

MAGNETIC
 30
 30
 30
 30

Part of New Orleans
 Port Terminal
 11367 & 11368
 11368

Bar channel
 5 FT MAY 1975

36 FT CENTRAL LINE
 1959

30 FT
 1959

30 FT
 1959

30 FT
 1959

30 FT
 1959

30 FT
 1959

30 FT
 1959

MINI TRIAL
 ANDREW J. BARBERI
 SUMMARY OF TRIAL DATA

JUNE 23, 1981

Mini Trial

TRIAL NUMBER	TIME START RUN	AVERAGE ENG. RPM/NYE	AVERAGE ENG. RPM/SIE	AVERAGE % PITCH/NYE	AVERAGE % PITCH/SIE	AVG. LORAN C/MPH	AVG. GUN SIGHT/MPH
1A	1010	773	765	94	90	19.32	18.01
1B	1050	770	763	94	90	18.03	17.60
2A	1230	740	748	98	100	20.25	18.77
2B	1255	754	751	99	100	19.32	18.19
3A	1410	718	723	100	99	19.92	18.31
3B	1440	745	724	100	99	18.51	17.81
4A	1505	695	698	100	100	19.32	18.29

DATE: 6/23/81

<u>TIME</u>	<u>ELAPSED TIME</u>		<u>V=K</u>	<u>V=MPH</u>
		<u>RUN 1A</u>		
1010	8M 43 Sec.	765 @ 90%	15.60K	17.95M
		<u>RUN 1B</u>		
1050	8M 54 Sec.	775 @ 90%	15.208	17.58

17.765 AV.

DATE: 6/23/81

<u>TIME</u>	<u>ELAPSED</u> <u>TIME</u>		<u>V=K</u>	<u>V=MPH</u>
		<u>RUN 2A</u>		
12:30	8M 25S	750 @ 100%	16.158	18.597789
		<u>RUN 2B</u>		
12:55	8M 36S		15.81	18.20

DATE: 6/23/81

<u>TIME</u>	<u>ELAPSED TIME</u>		<u>V=K</u>	<u>V=MPH</u>
		<u>RUN 3A</u>		
1410	8M 31.5S	725 @ 100%	15.95K	18.36M
		<u>RUN 3B</u>		
1440	8M 47S	725 @ 100%	15.48K	17.82

18.09 AV.

DATE: 6/23/81

<u>TIME</u>	<u>ELAPSED TIME</u>		<u>V=K</u>	<u>V=MPH</u>
		<u>RUN 4A</u>		
15:05	8M 37S	700 @ 100%	15.78K	18.16M

ANDREW J. BARBERI
HULL 1713

MIKE BURNS

STATION NO. 1

LOCATION: PROPULSION GEAR SPACE: SIE

RUN NO. 1A

TIME: 10:20
PITCH: 90%
SHAFT RPM 800

TIME: 10:30
PITCH: 90%
SHAFT RPM: 800

TIME: 10:38
PITCH: 90%
SHAFT RPM: 800

MINI-TRIAL
 ANDREW J. BARBERI
 HULL 1713

DONOVAN *Martin Donovan*
 LOCATION: Engine Room; Main Engines; SIE

Station No. 2
 Run No. 1A

DESCRIPTION	TIME	NO. 3 MAIN ENGINE	NO. 4 MAIN ENGINE
ENGINE RPM (Hand Tack)	1013AM	765	765
ENGINE RPM (Ship's Tack)		765	765
RACK SETTING	1014AM	1.20 ±.02	1.20 ±.02
EXHAUST TEMPERATURE			
Cylinder No. 1		610	620
Cylinder No. 2		595	580
Cylinder No. 3		590	590
Cylinder No. 4		535	570
Cylinder No. 5		555	585
Cylinder No. 6		555	575
Cylinder No. 7		525	550
Cylinder No. 8		575	570
Cylinder No. 9		610	615
Cylinder No. 10		585	565
Cylinder No. 11		580	580
Cylinder No. 12		560	590
Cylinder No. 13		585	565
Cylinder No. 14		585	580
Cylinder No. 15		595	590
Cylinder No. 16		580	585
Cylinder No. "C"		560	570
ENGINE RPM (Hand Tack)	1028AM	763	763
RACK SETTING	"	1.20 1	1.20
ENGINE RPM (Hand Tack)		760 ± 2	761
RACK SETTING		1.18 ±.02	1.20

W. Bushnell
BUSHNELL

MINI-TRIAL
 ANDREW J. BARBERI
 HULL 1713

Station No. 3
 Run No. 1A

LOCATION: Engine Room; Main Engines; NYE

DESCRIPTION	TIME	SLAVE NO. 1 MAIN ENGINE	MASTER NO. 2 MAIN ENGINE
ENGINE RPM (Hand Tack)	1015	770 ± 5 RPM	775 ± 5 RPM
ENGINE RPM (Ship's Tack)		775 ± 15 RPM	780 ±
RACK SETTING		1.20 ~ 1.00	1.12 ~ 1.00
EXHAUST TEMPERATURE			10:23
Cylinder No. 1		600	625
Cylinder No. 2		605	615
Cylinder No. 3		680	640
Cylinder No. 4		655	640
Cylinder No. 5		670	640
Cylinder No. 6		655	645
Cylinder No. 7		670	640
Cylinder No. 8		675	655
Cylinder No. 9		600	640
Cylinder No. 10		640	625
Cylinder No. 11		650	630
Cylinder No. 12		670 670	640
Cylinder No. 13		665	630
Cylinder No. 14		660 670	635
Cylinder No. 15		645	630
Cylinder No. 16		655	645
Cylinder No. "C"		640	625
ENGINE RPM (Hand Tack)		770 ± 1027	770 ± 5 } 1030
RACK SETTING		1.08 ± .08 }	1.08 ± .08 }
ENGINE RPM (Hand Tack)		770 } 1039	775 } 1037
RACK SETTING		1.04 ± }	1.04 ± .02 }

ANDREW J. BARBERI
HULL 1713

ROBERT ENGLISH

STATION NO. 4

LOCATION: PROPULSION GEAR SPACE: "NYE"

RUN NO. 1A

TIME: 10 AM

PITCH: 94%

SHAFT RPM 776

TIME: 1010 AM

PITCH: 93%

SHAFT RPM: 778

TIME: 1020 AM

PITCH: 92%

SHAFT RPM: 780

TIME: 1030 AM

PITCH: 95%

SHAFT RPM: 778

TIME: 1040 AM

PITCH: 92%

SHAFT RPM: 779

MINI-TRIAL
ANDREW J. BARBERI
HULL 1713

Rev. = 775
Pitch = 90%

RUN NO. 1A

TEAM 1 MEASURED TIME MIN./SEC.	TEAM 2 MEASURED TIME MIN./SEC.	AVG. TIME	SPEED KNOTS	AVG. SPEED MPH
8.41.25	8.41	8.41.25	15.66	18.01


RUN # 1A


LORAN C DATA

AVG.

	<u>TIME</u>	<u>LAT.</u>	<u>LONG.</u>	<u>G/SPEED</u>	<u>COURSE</u>	<u>WIND D/S</u>	<u>SEA</u>	<u>REMARKS</u>
INITIAL WAYPOINT		2930.98				030/19		
START WAYPOINT	10:17	2929.93	3849.42		256			
MID WAYPOINT	10:22	2729.61		16.8		015/17	1½ Ft.	
STOP WAYPOINT	10:24		8848.57	17.0	255	020/14	1½ Ft.	
FINAL WAYPOINT	10:34							


RUN #	LORAN C DATA									
	TIME	LAT.	LONG.	AVG. G/SPEED	COURSE	WIND D/S	SEA	REMARKS		
INITIAL WAYPOINT	10:17	2920.78	8244.57	15.1	21	020/10	1/2 FT			
START WAYPOINT	10:17	2922.93	8248.42	16.2	256	020/10	1/2 FT	19.32 START 11:00 AM		
MID WAYPOINT	10:24	2920.81	8244.57	16.2	256	020/17	1/2 FT			
STOP WAYPOINT	10:24	2920.82	8848.57	17.0	255	020/18	1/2 FT	19.06 STOP 11:00 AM		
FINAL WAYPOINT	10:24	2920.57	8852.57	16.1	240	020/10	1/2 FT	19.06 STOP 11:00 AM		





22105


Fig. C-2 – Engine HP/Engine RPM Curves



22213


Fig. C-5 - 16-645E6 Injector Rack Position/Brake HP At Various Engine Speeds

VED NEW YORK PROPELLER CHARACTERISTIC



J.M. VOITH GmbH
 4/4 583 HGr
 22.5.81

273-



(A)
WAY ANCHORAGE
209-135
(see note A) 5'S

(A)
SAFETY FAIRWAY
209-135
(see note A)

(A)
FAIRWAY ANCHORAGE
209-135
(see note A)

■ Platforms (lighted) HORNS
■ 56 Platforms (lighted) HORNS


MAGNETIC

ANNUAL DECREASE 8'

CONTIGUOUS ZONE

78M

250M



ELECTRO-MOTIVE



ADDRESS REPLY TO:
121 Brookhollow Esplanade, Suite 600
Harahan, Louisiana 70123

Electro-Motive Division General Motors Corporation LaGrange, Illinois 60525 (312) 387-6000

April 16, 1981

Mr. Graham G. Haddock
Equitable Shipyards, Inc.
P. O. Box 8001
New Orleans, Louisiana 70001

Subject: P. O. No. 203022
Equitable Hull Nos. 1713 & 1714
EMD Nos. 770226 & 770227

Dear Mr. Haddock:


In response to your request of March 20, 1981, enclosed are copies of the Engine Test Data for the following listed engines:

<u>MODEL NO.</u>	<u>SERIAL NO.</u>
16-645E6	#1713 { 77K1-1061 N.Y. PORT 77K1-1088 S.I. STBD 77K1-1116 N.Y. STED 77L1-1029 S.I. PORT
16-645E6	
16-645E6	
16-645E6	
16-645E6	78C1-1147
16-645E6	78D1-1007
16-645E6	78D1-1018
16-645E6	78D1-1019

Please advise if you require additional information or if we may be of further service.

Very truly yours,

ELECTRO-MOTIVE DIVISION
GENERAL MOTORS CORPORATION


T. L. Easterday
Marine Sales

TLE:dh
Enc.

ENGINE TEST DATA

DATE 26 Oct 77

ENGINE SERIAL # 77-K1-1061

MODEL GM 16 E6

CELL 10

STAGE OF READING (STEP - NOTCH - F.L.)	800	101E	800	800	Rate	Rate
TIME OF READING	1940	2000	2030	2100	2130	0245
2 TOTAL RUN TIME	0320	0340	0410	0440	0510	0540
3 ENGINE RPM	800	805	823	805	806	803
4 AIR BOX PRESSURE PSI HG	4.2	4.6	4.1	4.1	4.1	3.8
5 QUADRANT	FE	92	94	94	94	94
6 BRAKE HORSE POWER - CORRECTED						
7 EXHAUST TEMP. INTO TURBINE - CORR. °F						
8 SCALE LOAD (DYNAMOMETER)						
9 VOLTS - E. GEN. <i>Smoke Pion +0.</i>	5.5	4.5	5.5	5.5	5.5	5.0
10 AMPS. - E. GEN. <i>Main lube E/10</i>	46	30	69	67	67	69
11 VOLTS - W. GEN.	830		830	830	830	830
12 AMPS. - W. GEN.	1490		1490	1490	1490	1490
13 K.W. - TOTAL	1237		1237	1237	1237	1237
14 H.P. - ACTUAL (FACTOR (706) W)	1752		1752	1752	1752	1752
15 LBS./HR.	690	NR	690	690	690	670
16 PRESSURE IN - PSI	46	53	46	46	46	46
17 RETURN MANIFOLD PRESS. - PSI	21	22	21	21	21	22
18 TEMPERATURE IN - °F	80	80	80	80	80	80
19 SPECIFIC GRAVITY (845)	845	845	845	845	845	
20 PRESS. AT GOVERNOR - PSI	59	32	61	60	60	62.5
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	54	27	55	54	55	57
22 PRESS. DROP ACROSS TURBO - PSI	5	5	6	6	5	5.5
23 TEMPERATURE IN - °F	180	175	175	175	175	180
24 TEMPERATURE OUT - °F	195	180	195	195	195	195
25 PISTON COOLING PRESS. - PSI	28	11	28	28	28	28.5
26 SCAV. OIL PRESS. - PSI	25	6	25	25	25	22.5
27 SOAK BACK PRESS. BEFORE START - PSI						
28 PRESSURE OUT - PSI	20	10	20	20	20	20
29 TEMPERATURE IN - °F	150	150	150	150	150	156
30 TEMPERATURE OUT - °F	165	165	160	160	160	166
31 EXHAUST TEMP. INTO TURBO - °F						
32 BAROMETRIC PRESSURE 29.4 HG	29.4	29.4	29.4	29.4	29.4	
33 OIL PAN + PRESS. OR - SUCTION - H ₂ O	-2.8	-0.8	-2.8	-2.8	-1.3	-3.0
4 AIR IN TEMPERATURE - °F	130	135	135	135	135	120

CRANKSHAFT END THRUST 015 IN. *Reset* OVERSPEED TRIP 905 RPM

IDLE OIL TEMP. 180 °F WATER TEST PRESSURE 85 PSI

PRESS @ 330 RPM 32 PSI FUEL TEST PRESSURE 195 PSI

TURBO RUN-DOWN TIME SEC. *04 1/2* Foreman, Engine Te

ENGINE TEST DATA

DATE 10-26-77

ENGINE SERIAL # 77K1-1061

MODEL EM16 FL

CELL 10

STAGE OF READING (STEP - NOTCH - F.L.)		720	800	880	960	1000
1	TIME OF READING	1470	1445	1515	1545	1620
2	TOTAL RUN TIME	1/0	7/0	140	7/10	2/10
3	ENGINE RPM	390	633	719	801	801
4	AIR BOX PRESSURE ^{PSI} _{"HG}	1.0	2.1	3.1	3.75	3.75
5	QUADRANT		120	102	92	92
6	BRAKE HORSE POWER - CORRECTED	-160	181	197	214	224
7	EXHAUST TEMP. INTO TURBINE - CORR. °F	507	536	540	553	565
8	SCALE LOAD (DYNAMOMETER)	3.7	4.5%	5.4%	5.5%	5.5
9	VOLTS - E. GEN.	68	62	63	66	66
10	AMPS. - E. GEN.					
11	VOLTS - W. GEN.		660	770	830	840
12	AMPS. - W. GEN.		1200	1390	1500	1500
13	K.W. - TOTAL		792	1070	1245	1260
14	H.P. - ACTUAL (FACTOR <u>70.6</u>)		1121	1515	1713	1784
15	LBS./HR.	1/2	445	575	690	700
16	PRESSURE IN - PSI	53	51	50	49	46
17	RETURN MANIFOLD PRESS. - PSI	2.5	2.2	2.0	1.9	1.9
18	TEMPERATURE IN - °F		77	79	80	80
19	SPECIFIC GRAVITY					845
20	PRESS. AT GOVERNOR - PSI	60	57	57	59	59
21	PRESS. AT TURBO OR BLO. BRGS. - PSI	60	52	52	54	53
22	PRESS. DROP ACROSS TURBO - PSI	5	5	5	5	6
23	TEMPERATURE IN - °F	134	178	184	185	185
24	TEMPERATURE OUT - °F	126	185	197	200	200
25	PISTON COOLING PRESS. - PSI	7.1	21	23	27	2.8
26	SCAV. OIL PRESS. - PSI	11.5	19	24	25	26
27	SOAK BACK PRESS. BEFORE START - PSI					
28	PRESSURE OUT - PSI	11	15	18	20	20
29	TEMPERATURE IN - °F	132	154	152	150	150
30	TEMPERATURE OUT - °F	172	164	162	160	163
31	EXHAUST TEMP. INTO TURBO - °F					
32	BAROMETRIC PRESSURE ^{PSI} _{"HG}					
33	OIL PAN + PRESS. OR - SUCTION - "H ₂ O	1/2	-0.3	-0.5	0.0	0
34	AIR IN TEMPERATURE - °F	92	118	128	136	136

ANKSHAFT END THRUST 0.15 IN. Reset - OVERSPEED TRIP 905 RPM

IDLE OIL: TEMP. 180 °F WATER TEST PRESSURE 85 PSI

PRESS. 3.36 RPM 32 PSI FUEL TEST PRESSURE 95 PSI

TURBO RUN-DOWN TIME _____ SEC. aj Kott Foreman, Engine Test

ENGINE TEST DATA

DATE _____

LINE SERIAL # 77-A1-1061

MODEL GM 16EG

CELL 10

AGE OF READING (STEP - NOTCH - F.L.)	800	800				
TIME OF READING	2000	2030				
TOTAL RUN TIME	0020	0060				
ENGINE RPM	800	805	805			
AIR BOX PRESSURE PSI HG		4.3	4.5			
QUADRANT		.96	.96			
BRAKE HORSE POWER - CORRECTED						
EXHAUST TEMP. INTO TURBINE - CORR. °F						
SCALE LOAD (DYNAMOMETER)						
VOLTS - E. GEN. <i>3.12</i>	770	770				
AMPS. - E. GEN. <i>17.1</i>	65	66				
VOLTS - W. GEN.	830	830				
AMPS. - W. GEN.	1490	1490				
K.W. - TOTAL	1237	1237				
H.P. - ACTUAL (FACTOR <i>106</i>)	1752	1752				
LBS./HR.	690	690				
PRESSURE IN - PSI	45	45				
RETURN MANIFOLD PRESS. - PSI	0	0				
TEMPERATURE IN - °F	80	80				
SPECIFIC GRAVITY <i>845</i>		845				
PRESS. AT GOVERNOR - PSI	55	59				
PRESS. AT TURBO OR BLO. BRGS. - PSI	53	54				
PRESS. DROP ACROSS TURBO - PSI	5	5				
TEMPERATURE IN - °F	185	185				
TEMPERATURE OUT - °F	200	200				
PISTON COOLING PRESS. - PSI	28	28				
SCAV. OIL PRESS. - PSI	23	23				
SOAK BACK PRESS. BEFORE START - PSI						
PRESSURE OUT - PSI	20	20				
TEMPERATURE IN - °F	155	155				
TEMPERATURE OUT - °F	165	165				
EXHAUST TEMP. INTO TURBO - °F						
BAROMETRIC PRESSURE <i>29.4</i> HG	29.4	29.4				
OIL PAN + PRESS. OR - SUCTION - H₂O	4.3	4.3				
AIR IN TEMPERATURE - °F	130	135				

CRANKSHAFT END THRUST 0.15 IN. OVERSPEED TRIP 905 RPM

IDLE OIL: TEMP. 180 °F WATER TEST PRESSURE 85 PSI

PRESS @ 530 RPM 82 PSI FUEL TEST PRESSURE 95 PSI

TURBO RUN-DOWN TIME _____ SEC. *W. J. King* Foreman, Engine Test

ENGINE TEST DATA

DATE 10-31-77

ENGINE SERIAL # 77K1-1086

MODEL L-16-645-E6

CELL 8

STAGE OF READING (STEP - NOTCH - F.L.)	390	640	720	800	800	
1 TIME OF READING	1700	0575	0545	1730	1100	APS
2 TOTAL RUN TIME	40	1110	1.40	2.10	2.40	
3 ENGINE RPM	390	642	721	801	800	
4 AIR BOX PRESSURE <i>PSI</i> "HG"	1.0	2.3	3.0	3.7	3.7	
5 QUADRANT	1.52	1.18	1.04	.93	.93	
6 BRAKE HORSE POWER - CORRECTED	16 CYL - PART #			874	23	54211 77K1-1086
7 EXHAUST TEMP. INTO TURBINE - CORR. °F	147	150	150	156	155	158 154 157
8 SCALE LOAD (DYNAMOMETER)	MALISE	CROSS		FYK		
9 VOLTS - E. GEN. <i>Scale Mounted</i>	25	4.0	4.0	5.0	5.0	
10 AMPS. - E. GEN. <i>Main Lube Press</i>	70	70	70	66	70	
11 VOLTS - W. GEN.		640	770	820	820	
12 AMPS. - W. GEN.		1200	1310	1520	1500	
13 K.W. - TOTAL		752	1062	1246	1230	
14 H.P. - ACTUAL (FACTOR <i>706</i>)		1121	1504	1765	1747	
15 LBS./HR.		370	535	670	665	
16 PRESSURE IN - PSI	48	42	26	11	12	WATER ENGINE APS 3-11-77
17 RETURN MANIFOLD PRESS. - PSI	21	20	20	20	20	
18 TEMPERATURE IN - °F	76	80	81	84	85	
19 SPECIFIC GRAVITY						
20 PRESS. AT GOVERNOR - PSI	65	65	64	62	65	
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	61	62	61	59	62	
22 PRESS. DROP ACROSS TURBO - PSI	4	3	3	3	3	
23 TEMPERATURE IN - °F	110	156	160	170	152	
24 TEMPERATURE OUT - °F	120	168	150	168	174	
25 PISTON COOLING PRESS. - PSI	31	26	27	38	35	
26 SCAV. OIL PRESS. - PSI	14	12	12	14	14	
27 SOAK BACK PRESS. BEFORE START - PSI						
28 PRESSURE OUT - PSI	11	11	10	11	11	
29 TEMPERATURE IN - °F	90	154	153	148	148	
30 TEMPERATURE OUT - °F	100	164	147	160	160	
31 EXHAUST TEMP. INTO TURBO - °F						
32 BAROMETRIC PRESSURE "HG"						
33 OIL PAN + PRESS. OR - SUCTION - "H ₂ O"	OPEN	to.2	to.3	to.7	to.7	
4 AIR IN TEMPERATURE - °F	88	102	118	104	106	

SALES ENGINEERING
DEC 18 1977

CRANKSHAFT END THRUST 1012 IN. *TEST* OVERSPEED TRIP 910 RPM

IDLE OIL: TEMP. 148 °F WATER TEST PRESSURE 90 PSI

PRESS. 42 PSI FUEL TEST PRESSURE 90 PSI

TURBO RUN-DOWN TIME 1WS NA SEC. Foreman, Engine Test

ENGINE TEST DATA

DATE 11-2-77

ENGINE SERIAL # 77 LI 1054

MODEL R-46 64556

CELL 8

STAGE OF READING (STEP - NOTCH - F.L.)	800	700	600	500
TIME OF READING	20.0	20.0	21.00	11.00
2 TOTAL RUN TIME	320	340	410	430
3 ENGINE RPM	800	803	350	801 804
4 AIR BOX PRESSURE	PSI HG	4.0	4.0	4.0
5 QUADRANT		.92	1.76	.93 .93
6 BRAKE HORSE POWER - CORRECTED				
7 EXHAUST TEMP. INTO TURBINE - CORR. °F				
8 SCALE LOAD (DYNAMOMETER)				
9 VOLTS - E. GEN.	5.5	2.0	5.0	6.0
10 AMPS. - E. GEN.	70	6.2	70	70
11 VOLTS - W. GEN.	840		830	825
12 AMPS. - W. GEN.	1510		1510	1500
13 K.W. - TOTAL	1238		1238	1238
14 H.P. - ACTUAL (FACTOR)	1754		1754	1753
15 LBS./HR.	680	710	675	675
16 PRESSURE IN - PSI	12	50	12	12
17 RETURN MANIFOLD PRESS. - PSI	20	22	20	20
TEMPERATURE IN - °F	85	85	86	86
19 SPECIFIC GRAVITY				
20 PRESS. AT GOVERNOR - PSI	65	59	65	64
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	60	57	62	61
22 PRESS. DROP ACROSS TURBO - PSI	3	3	3	3
23 TEMPERATURE IN - °F	164	136	156	152
24 TEMPERATURE OUT - °F	180	154	178	178
25 PISTON COOLING PRESS. - PSI	34	16	34	34
26 SCAV. OIL PRESS. - PSI	14	9	13	13
27 SOAK BACK PRESS. BEFORE START - PSI	N/A			
28 PRESSURE OUT - PSI	12	10	11	11
29 TEMPERATURE IN - °F	162	100	150	150
30 TEMPERATURE OUT - °F	172	110	164	164
31 EXHAUST TEMP. INTO TURBO - °F				
32 BAROMETRIC PRESSURE				
33 OIL PAN + PRESS. OR - SUCTION - H ₂ O	2.0	-0.1	-2.2	-2.2
34 AIR IN TEMPERATURE - °F	104	90	104	108

CRANKSHAFT END THRUST .012 IN. RESET OVERSPEED TRIP 50 RPM

IDLE OIL: TEMP. 148 °F WATER TEST PRESSURE 20 PSI

PRESS. 42 PSI FUEL TEST PRESSURE 90 PSI

TURBO RUN-DOWN TIME 2 1/2 SEC. N/A SEC. Foreman, Engine Test

ENGINE TEST DATA

ENGINE SERIAL # 77K-1082

MODEL R 645 E-6

DATE 11-8-77

CELL 8

1	TAGE OF READING (STEP - NOTCH - F.L.)	640	720	800	800				
	TIME OF READING	0740	0810	0840	0910				ABS
2	TOTAL RUN TIME	510	540	610	640				
3	ENGINE RPM	800	639	721	801	800			
4	AIR BOX PRESSURE	2.5	3.1	3.9	3.9				
5	QUADRANT	1.16	1.04	.92	.92				
6	BRAKE HORSE POWER - CORRECTED	16 CYL - PART # 84400-3							
7	EXHAUST TEMP. INTO TURBINE - CORR. °F	16 CYL - PART # 84400-3							
8	SCALE LOAD (DYNAMOMETER)								CROSS
9	VOLTS - E. GEN. <u>SMOKE MAN.</u>	4.0	4.1	4.2	4.1				FVR
10	AMPS - E. GEN. <u>MAIN LUBE</u>	70	69	71	70				
11	VOLTS - W. GEN.	1600	770	820	820				
12	AMPS. - W. GEN.	1700	1380	1520	1520				
13	K.W. - TOTAL	792	1062	1246	1246				
14	H.P. - ACTUAL (FACTOR, 706)	1121	1504	1765	1765				
15	LBS./HR.	280	540	675	670				
16	PRESSURE IN - PSI	43	30	16	16				
17	RETURN MANIFOLD PRESS. - PSI	20	21	20	20				
	TEMPERATURE IN - °F	79	81	81	81				
19	SPECIFIC GRAVITY								
20	PRESS. AT GOVERNOR - PSI	65	63	65	64				
21	PRESS. AT TURBO OR BLO. BRGS. - PSI	62	60	62	61				
22	PRESS. DROP ACROSS TURBO - PSI	3	3	3	3				
23	TEMPERATURE IN - °F	157	160	152	156				
24	TEMPERATURE OUT - °F	166	181	176	178				
25	PISTON COOLING PRESS. - PSI	27	27	32	31				
26	SCAV. OIL PRESS. - PSI	12	12	12	12				
27	SOAK BACK PRESS. BEFORE START - PSI								
28	PRESSURE OUT - PSI	7	8	8	8				
29	TEMPERATURE IN - °F	152	153	148	151				
30	TEMPERATURE OUT - °F	162	164	160	163				
31	EXHAUST TEMP. INTO TURBO - °F								
32	BAROMETRIC PRESSURE								
33	OIL PAN + PRESS. OR - SUCTION - "H ₂ O	0	0.1	0.2	0.2				
34	AIR IN TEMPERATURE °F	86	100	102	101				

35	SHAFT END THRUST								
36	OVERSPEED TRIP								RPM
37	WATER TEST PRESSURE								PSI
38	FUEL TEST PRESSURE								PSI
39	TURBO RUN-DOWN TIME								SEC.

R. [Signature] Foreman, Engine Test

DATE 11-17-77

ENGINE SERIAL # 77K11033

MODEL 6000-LVSL

CELL 8

ACE

STAGE OF READING (STEP - NOTCH - F.L.)		800	800			
1	TIME OF READING	11.5	12.5			
2	TOTAL RUN TIME	1.5	2.0			
3	ENGINE RPM	800	802			
4	AIR BOX PRESSURE	3.1 HG	3.5			
5	QUADRANT	1.00	1.00			
6	BRAKE HORSE POWER - CORRECTED	1707	127			g/k.
7	EXHAUST TEMP. INTO TURBINE - CORR. °F					
8	SCALE LOAD (DYNAMOMETER)					
9	VOLTS - E. GEN. <i>Smoke Monitor</i>	3.5	3.5			
10	AMPS. - E. GEN. <i>Panel Press</i>	77	68			
11	VOLTS - W. GEN.	800	800			
12	AMPS. - W. GEN.	1470	1470			
13	K.W. - TOTAL	1176	1176			
14	H.P. - ACTUAL (FACTOR .700)	1666	1666			
15	LBS./HR.	625	625			
16	PRESSURE IN - PSI	12	12			
17	RETURN MANIFOLD PRESS. - PSI	N/A	N/A			
18	TEMPERATURE IN - °F	77	77			
19	SPECIFIC GRAVITY	.845				
20	PRESS. AT GOVERNOR - PSI	62	62			
21	PRESS. AT TURBO OR BLO. BRGS. - PSI	59	59			
22	PRESS. DROP ACROSS TURBO - PSI	3	3			g/k.
23	TEMPERATURE IN - °F	150	145			
24	TEMPERATURE OUT - °F	163	163			
25	PISTON COOLING PRESS. - PSI	37	36			
26	SCAV. OIL PRESS. - PSI	13	13			
27	SOAK BACK PRESS. BEFORE START - PSI	N/A				
28	PRESSURE OUT - PSI	8	8			
29	TEMPERATURE IN - °F	130	130			
30	TEMPERATURE OUT - °F	140	140			
31	EXHAUST TEMP. INTO TURBO - °F					
32	BAROMETRIC PRESSURE					
33	OIL PAN + PRESS. OR - SUCTION - "H ₂ O	7.5	7.5			g/k.
34	AIR IN TEMPERATURE - °F	96	100			

CRANKSHAFT END THRUST *011* IN. OVERSPEED TRIP RPM

IDLE OIL: TEMP. °F WATER TEST PRESSURE PSI

PRESS. PSI FUEL TEST PRESSURE *90* PSI

TURBO RUN-DOWN TIME SEC. *By King* Foreman, Engine Re

ENGINE TEST DATA

DATE 11-13-1977

ENGINE SERIAL # 22K1-1088

MODEL G1116-450E

CELL 8

STAGE OF READING (STEP - NOTCH - F.L.)	800	800			
TIME OF READING	1530	1400			AGS
2 TOTAL RUN TIME	130	1:00			
3 ENGINE RPM	800	800	800		
4 AIR BOX PRESSURE	1.1 HG	2.6	3.5		
5 QUADRANT	1.00	1.01			
6 BRAKE HORSE POWER - CORRECTED	1707	1675	(+ 3 1/2% STACKS)		INJECTOR C/O Y BACK CHECK OUT RUDY
7 EXHAUST TEMP. INTO TURBINE - CORR. °F					
8 SCALE LOAD (DYNAMOMETER)					
9 VOLTS - E. GEN. <i>Smoke 70</i>	315	315			
10 AMPS. - E. GEN. <i>MAIN LUBE</i>	68	70			
11 VOLTS - W. GEN.	800	770			
12 AMPS. - W. GEN.	1470	1460			
13 K.W. - TOTAL	1176	1153			
14 H.P. - ACTUAL (FACTOR <i>1706</i>)	1666	1634			
15 LBS./HR.	625	620			
16 PRESSURE IN - PSI	15	14			
17 RETURN MANIFOLD PRESS. - PSI	-	-			
TEMPERATURE IN - °F	96	97			
19 SPECIFIC GRAVITY <i>1.845</i>					
20 PRESS. AT GOVERNOR - PSI	62	63			
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	59	60			
22 PRESS. DROP ACROSS TURBO - PSI	3	3			
23 TEMPERATURE IN - °F	152	151			
24 TEMPERATURE OUT - °F	168	167			
25 PISTON COOLING PRESS. - PSI	36	36			
26 SCAV. OIL PRESS. - PSI	14	14			
27 SOAK BACK PRESS. BEFORE START - PSI					
28 PRESSURE OUT - PSI	8	8			
29 TEMPERATURE IN - °F	130	130			
30 TEMPERATURE OUT - °F	142	142			
31 EXHAUST TEMP. INTO TURBO - °F					
32 BAROMETRIC PRESSURE - HG					
33 OIL PAN + PRESS. OR - SUCTION - H ₂ O	-1.9	-1.8			
34 AIR IN TEMPERATURE - °F		126			

CRANKSHAFT END THRUST 0.11 IN. OVERSPEED TRIP _____ RPM

IDLE OIL: TEMP. _____ °F WATER TEST PRESSURE _____ PSI
 PRESS. _____ PSI FUEL TEST PRESSURE _____ PSI

TURBO RUN-DOWN TIME _____ SEC. Foreman, Engine Test

ENGINE TEST DATA

DATE 8 NOV 77

ENGINE SERIAL # 77K1-1116

770226-3
MODEL LH 415CB

CELL # 10

STAGE OF READING (STEP - NOTCH - F.L.)	390	640	700	800	800	
1 TIME OF READING	0840	0910	0940	1010	1040	A/S
2 TOTAL RUN TIME	40	110	140	210	240	
3 ENGINE RPM	390	640	720	800	800	
4 AIR BOX PRESSURE +51 HG	1.0	2.5	3.0	3.75	3.75	
5 QUADRANT		118	108	92	92	
6 BRAKE HORSE POWER - CORRECTED						
7 EXHAUST TEMP. INTO TURBINE - CORR. °F	72	63	66	69	69	
8 SCALE LOAD (DYNAMOMETER)	0	0	0	0	0	
9 VOLTS - E. GEN.	ABS - 16 CYL - PART # 8441128					SEC. 77K1-1116
10 AMPS. - E. GEN.	FRONT 4 - 07548 NEW 1/2 4534 - FRONT 14-10-77					RLC 14-10-77
11 VOLTS - W. GEN.		635	710	830	830	REAR 6 RLC 14-10-77
12 AMPS. - W. GEN.		1245	1320	1500	1500	MALTESE ERL
13 K.W. - TOTAL		790	934	1242	1242	FAR
14 H.P. - ACTUAL (FACTOR <u>706</u>)		1100	1324	1760	1760	
15 LBS./HR.		445	535	690	690	
16 PRESSURE IN - PSI	53	48	46	45	45	
17 RETURN MANIFOLD PRESS. - PSI	25	31	53	62	62	
TEMPERATURE IN - °F	75	76	78	79	80	
19 SPECIFIC GRAVITY 845	845	845	845	845	845	
20 PRESS. AT GOVERNOR - PSI	68	57	59	60	60	
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	63	53	54	55	55	
22 PRESS. DROP ACROSS TURBO - PSI	5	4	5	5	5	
23 TEMPERATURE IN - °F	125	177	181	182	183	
24 TEMPERATURE OUT - °F	132	188	192	197	199	
25 PISTON COOLING PRESS. - PSI	22	21	24	28	28	
26 SCAV. OIL PRESS. - PSI	14	20	23	23	23	
27 SOAK BACK PRESS. BEFORE START - PSI	N/A					
28 PRESSURE OUT - PSI	11	16	18	20	20	
29 TEMPERATURE IN - °F	120	155	149	144	145	
30 TEMPERATURE OUT - °F	126	166	162	158	160	
31 EXHAUST TEMP. INTO TURBO - °F						
32 BAROMETRIC PRESSURE °HG						
33 OIL PAN + PRESS. OR - SUCTION - "H ₂ O	OPEN	+0.1	+0.2	+0.3	+0.3	
34 AIR IN TEMPERATURE - °F	112	116	122	128		

Medium Exhaust ABS 11/17

W/SHAFT END THRUST 38 IN. Reset OVERSPEED TRIP 915 RPM
 OIL TEMP. 180 °F WATER TEST PRESSURE 85 PSI
 PRESS. 26 PSI FUEL TEST PRESSURE 60 PSI
 TURBO RUN-DOWN TIME 1/2 SEC. Foreman, Engine Test

ENGINE TEST DATA

DATE 11-9-77

ENGINE SERIAL # 77K7-1116

MODEL L16-645-L6

CELL 10

STAGE OF READING (STEP - NOTCH - F.L.)	800	IDLE	800	800	FIXED	VARIABLE
1 TIME OF READING	1155	1215	1245	1315	1030	1315
2 TOTAL RUN TIME	3:20	3:40	4:10	4:40	5:10	5:40
3 ENGINE RPM	807	850	804	807	807	80
4 AIR BOX PRESSURE PSI "HG	3.75	1.0	3.75	3.75	4.0	4.0
5 QUADRANT	1.00	1.76	1.00	1.00	1.00	1.00
6 BRAKE HORSE POWER - CORRECTED					176 +	2 1/2 = 173
7 EXHAUST TEMP. INTO TURBINE - CORR. °F						
8 SCALE LOAD (DYNAMOMETER) <u>SMOKE 70</u>	0	0	0	0	0	4.2
9 VOLTS - E. GEN. <u>MAIN LUGS 151</u>	68	43	70	69	67	67
10 AMPS. - E. GEN.						
11 VOLTS - W. GEN.	200	/	200	200	215	220
12 AMPS. - W. GEN.	1430	/	1430	1430	1440	1490
13 K.W. - TOTAL	1144	/	1144	1144	1214	1221
14 H.P. - ACTUAL (FACTOR <u>.706</u>)	1620	/	1620	1620	1720	1730
15 LBS./HR.	630	N/A	630	630	660	665
16 PRESSURE IN - PSI	23	24	20	20	20	21
17 RETURN MANIFOLD PRESS. - PSI	25	23	25	25	24	24
18 TEMPERATURE IN - °F	76	78	79	79	73	75
19 SPECIFIC GRAVITY <u>.845</u>						
20 PRESS. AT GOVERNOR - PSI	60	41	61	60	58	59
21 PRESS. AT TURBO OR BLO. BRGS. - PSI	55	37	56	55	53	54
22 PRESS. DROP ACROSS TURBO - PSI	5	4	5	5	5	5
23 TEMPERATURE IN - °F	150	160	180	180	185	181
24 TEMPERATURE OUT - °F	145	165	194	195	198	195
25 PISTON COOLING PRESS. - PSI	27	12	28	27	26	27
26 SCAV. OIL PRESS. - PSI	19	6	20	20	18	17
27 SOAK BACK PRESS. BEFORE START - PSI	N/A	/	/	/	/	/
28 PRESSURE OUT - PSI	20	10	20	20	20	20
29 TEMPERATURE IN - °F	145	140	144	145	153	145
30 TEMPERATURE OUT - °F	160	140	160	160	165	160
31 EXHAUST TEMP. INTO TURBO - °F						
32 BAROMETRIC PRESSURE "HG						
33 OIL PAN + PRESS. OR - SUCTION - "H ₂ O	-3.8	-1.0	-3.8	-3.8	-3.8	-3.8
34 AIR IN TEMPERATURE °F	110	102	106	108	120	122

CRANKSHAFT END THRUST OK OIL OK OVERSPEED TRIP 915 RPM
 IDLE OIL TEMP. 140 °F WATER TEST PRESSURE 85 PSI
 PRESS. 210 PSI FUEL TEST PRESSURE 60 PSI
 TURNED RUN-DOWN TIME N/A SEC. Foreman, Engine Test

ENGINE TEST DATA

DATE 11-19-77

ENGINE SERIAL # 7711-1029

MODEL R16 E6

CELL 8

STAGE OF READING (STEP · NOTCH · F.L.)		390	640	720	800	800		ABC
1	TIME OF READING	0.200	0.230	0.300	0.330	0.400		
2	TOTAL RUN TIME	40	110	140	210	240		
3	ENGINE RPM	390	640	720	800	800		
4	AIR BOX PRESSURE PSI 40	1.0	2.1	3.0	3.2	3.2		
5	QUADRANT n.		1.12	1.04	.93	.93		
6	BRAKE HORSE POWER - CORRECTED \$	16	41	45	51	51		
7	EXHAUST TEMP. INTO TURBINE - CORR. °F	1425	1425	1425	1425	1425		
8	SCALE LOAD (DYNAMOMETER)	7.1	15.5	17.5				
9	VOLTS - E. GEN. MAIN L.O.P.	70	74	74	73	73		
10	AMPS. - E. GEN. SMOKE 90	3.6	3.5	5.0	5.5	5.5		
11	VOLTS - W. GEN.		660	770	820	820		
12	AMPS. - W. GEN.		1200	1350	1500	1500		
13	K.W. - TOTAL		792	1062	1230	1230		
14	H.P. - ACTUAL (FACTOR, 70%)		1121	1504	1765	1765		
15	LBS./HR.		380	540	670	670		
16	PRESSURE IN - PSI	48	45	42	41	41		
17	RETURN MANIFOLD PRESS. - PSI	19	17	19	19	19		
18	TEMPERATURE IN - °F	79	80	80	81	81		
19	SPECIFIC GRAVITY .845							
20	PRESS. AT GOVERNOR - PSI	66	69	67	67	67		
21	PRESS. AT TURBO OR BLO. BRGS. - PSI	62	65	64	63	63		
22	PRESS. DROP ACROSS TURBO - PSI	4	4	3	4	4		
23	TEMPERATURE IN - °F	125	138	150	156	155		
24	TEMPERATURE OUT - °F	130	150	165	169	172		
25	PISTON COOLING PRESS. - PSI	26	35	34	35	35		
26	SCAV. OIL PRESS. - PSI	13	14	14	14	14		
27	SOAK BACK PRESS. BEFORE START - PSI	—						
28	PRESSURE OUT - PSI	7	7	8	8	8		
29	TEMPERATURE IN - °F	100	120	135	148	151		
30	TEMPERATURE OUT - °F	104	130	150	163	165		
31	EXHAUST TEMP. INTO TURBO - °F							
32	BAROMETRIC PRESSURE "HG							
33	OIL PAN + PRESS. OR - SUCTION - "H₂O	OPEN	0	0	0	0		
34	AIR IN TEMPERATURE - °F	88	94	102	109	115		

CRANKSHAFT END THRUST 0.11 IN. Reset OVERSPEED TRIP 905 RPM

IDLE OIL: TEMP. 154 °F WATER TEST PRESSURE 100 PSI

7349 RPM 52 PSI FUEL TEST PRESSURE 95 PSI

TURBO RUN-DOWN TIME 0.17 SEC. Foreman, Engine Te:


T R I A L R E P O R T
STATEN ISLAND FERRY
"ANDREW J. BARBERI"

BUILT FOR DEPARTMENT OF MARINE & AVIATION
NEW YORK, NY

BY

EQUITABLE SHIPYARDS, INC., NEW ORLEANS, LA
ESI HULL NUMBER 1713

5604
18



INTRODUCTION

The purpose of this report is to consolidate data which was obtained at various trials performed during construction and prior to delivery of ESI Hull Number 1713 to the owner. Material contained herein is organized chronologically by sections, starting with Section Number 1 being the first Dock Trial conducted on October 21, 1980 and continuing through the last or final sea trial, for a total of eight separate trials.

With the exception of certain vendor data and vibration readings, all data presented here follows the format of ESI's Test Memos as follows:

<u>NUMBER</u>	<u>TITLE</u>	<u>TIME FRAME</u>
M-35	"Dock Trials"	October 21, 1980
M-36	"Sea Trials"	December 10, 1980
M-37	"Builders Trial"	April 28, 29, 1980

Note that portions of some test memos are left blank because no data was collected during that part of the trial due to propeller failures, etc., or else that particular event was not scheduled. Data collected is presented herewith without prejudice and without editorial comments regarding accuracy or applicability.

Vibration data gathered during the trial conducted on May 6, 7, 8, 1981 was provided by two independent sources:


1. Rise, Inc. - Baton Rouge, Louisiana
2. J. M. Voith GMBH - Heidenheim, West Germany

An appendix is provided to gather together for ready reference useful information that is applicable to all trials rather than one specific trial. Included are engine HP/RPM curves, VSP propeller curves, chart of trial course, factory test data for main engines, calibration certificates, etc.

TABLE OF CONTENTS

SECTION	TITLE	DATE
1)	DOCK TRIAL	OCTOBER 21, 1980
2)	1ST SEA TRIAL	DECEMBER 10, 1980
3)	2ND SEA TRIAL	JANUARY 29, 1981
4)	BUILDER'S TRIAL	APRIL 28, 29, 1981
5)	ACCEPTANCE TRIAL	MAY 5, 7, 1981
6)	SEMI-DOCK TRIAL	MAY 22, 1981
7)	VIP TRIAL	MAY 27, 1981
8)	FINAL SEA TRIAL	JUNE 23, 1981
9)	<u>APPENDIX</u>	

- Standardication Curve
- Engine HP/Engine RPM Curve
- VSP Propeller Curve
- 16-645E6 Injector Rack Postion/Brake HP at Various engine speeds
- Chart of Trial Course
- Engine Test Data (From EMD Factory)
 - Hull # 1713 - 77KI-1061 NY Port
 - 77KI-1088 SI Stbd
 - 77KI-1116 NY Stbd
 - 77LI-1029 SI Port
- Calibration Certificates
 - Hand Held Tachometer
 - Strobotac



DIMENSIONAL MARKINGS
 LENGTH OVER ALL 110' 0"
 LENGTH BETWEEN MAIN DECK 100' 0"
 DEPTH TO TOP OF MAIN DECK 10' 0"
 SCANTLING DRIFT 13' 11"

CLASSIFICATION
 AMERICAN BUREAU OF SHIPPING
 CLASS A-1 STEEL STRUCTURE




Fig. 10 Midship Section




Fig. 3 Outboard Profile







Fig. 4 Inboard Profile



ENG. OFFICERS, ENG. CREW & DECK CREW LOCKER ROOMS
SEWAGE TREATMENT & CO₂ CYL. STON. RMS.
BETWEEN FR 12 TO 20 (N.Y.E.)



- LEGEND**
 UPPER NO. INDICATES FR. NO. (20' SPCG) SALOON DK. & ABOVE
 LOWER NO. INDICATES CORRESPONDING FR. NO. (30' SPCG) MAIN DECK & BELOW
 N.Y.E. - NEW YORK END
 S.I.E. - STATEN ISLAND END
 ABV - ABOVE
 B.L. - BASELINE
 DK - DECK
 ESC - ESCAPE
 FWTM - FLUSH WATER TIGHT MANHOLE
 LAV - LAVATORY
 LKOR L - LOCKER
 RM - ROOM
 SHR - SHOWER
 TRK - TRUNK
 VL - VERTICAL LADDER
 W.C. - WATER CLOSET
 W.L. - WATER LINE
 W.T. - WATER TIGHT

Fig. 5 Hold and Flats




Fig. 7 Saloon Deck





Fig. 6 Main Deck




Fig. 9 Hurricane Deck

- LEGEND**
- B.W.K. — BULWARK
 - L.R. — LADDER RUNGS
 - R.W.T. — RAISED WATER TIGHT
 - V.L. — VERTICAL LADDER
 - F. — FIXED WINDOW
 - O. — OPENING WINDOW




Fig. 8 Bridge Deck