



The manufacturer is a member of



Certificate No.: **301346567**

- PORT MES -  
56.49.2

# CERTIFICATE OF RE-INSPECTION

This is to certify that the Slide System - DD-MES detailed below has been surveyed, controlled and tested in compliance with requirements from: PANAMA and the manufacturer and in accordance with IMO Res. A.761(18) A.761(18) SOLAS 74/96

## Slide System - DD-MES

<b>Identification:</b>	Type of slide: VES-DD 3.2	Length of slide (m): 25.5	Serial No: 25,5DD-H0199	Date of manufacture: 02-1999
	Type of packing: DUAL	Max stowage height (m): 15.0	Stowage box serial no.: 139	Box manufactured: 01-1999
	Capacity: 657	Associated liferaft types: 50DKS	Embarkation height (m): 14,5	Weight of slide system (kg): 3600

Cylinders:	Serial No:	Pressure N <sub>2</sub> (bar):	Latest hyd. test:
	6198853	190	04-2012
	6198819	190	04-2012
	6199852	190	04-2012
	4850175	190	04-2012
	4850142	190	04-2012
	6199875	190	04-2012
	B09955	190	04-2012
	AU6222	190	04-2012

<b>Test carried out:</b>	Deployment test carried out: Yes/No No	Latest deployment test carried out (Date): (month/year) 04-2012
--------------------------	---	--


<b>Verification:</b>	Servicing station name and no.: VIKING Service Base 371, Miami		
	Date of inspection (DD-MM-YYYY): 04-10-2015	Next inspection (month/year): 04-10-2016	Date issued to ship (USCG only): 05-10-2015
	National Marine authority ID no.	Remarks/modification:  NEXT FUNCTION TEST 04/2018.	

<b>Flagstate of ship:</b>	PANAMA
<b>IMO No:</b>	8814263
<b>International call signal:</b>	3FEP4
<b>Name of ship:</b>	CARIBBEAN FANTASY
<b>Owner:</b>	Baja Ferries, S.A. de C.V. Ignacio Allende No. 1025 Esquina con Marcelo Rubio 23000 LA PAZ, B.C.S. MEXICO

This slide system requires servicing 12 months from the latest inspection date in accordance with the SOLAS

VIKING BASE No. 371  
100907 - Alex Betancourt

For authorized servicing station (printed name)



Signature





# Checklist for VES-DD steel



## Final assembly of cassette

	Work ✓	Ctrl. ✓		Work ✓	Ctrl. ✓
Slide and cassette connected	✓	✓	2 wires mounted on front door	✓	✓
4 quick connectors locked	✓	✓	Door's bursting bolts mounted	✓	✓
Slide and platform packed	✓	✓	Release handle's wire secured	✓	✓
Release wire for landing mounted on slide	✓	✓	Safety nuts mounted	✓	✓
Protection against front door	✓	✓	Clear labels	✓	✓
Landing's bursting bolts mounted	✓	✓	No rust visible	✓	✓
Rubber seal tight	✓	✓	Paint undamaged	✓	✓
Cassette sealed with silicone + vaselin	✓	✓	Service log card filled in	✓	✓
Date: <b>OCT 04 2015</b>			Date: <b>OCT 04 2015</b>		
Signatures: <b>AB</b>	<b>AB</b>	<b>RM</b>	Signatures: <b>AB</b>	<b>AB</b>	<b>RM</b>

## Installation on board

	Work ✓	Ctrl. ✓		Work ✓	Ctrl. ✓
Foundation all right	✓	✓	Split tube and turn point all right	✓	✓
Cassette installed and bolts tightened	✓	✓	Bowsing arrangement all right	✓	✓
Release handle on cassette connected	✓	✓	Connecting lines with blue weak links all right	✓	✓
Date: <b>OCT 05 2015</b>			Date: <b>OCT 05 2015</b>		
Signatures: <b>AB</b>	<b>AB</b>	<b>RM</b>	Signatures: <b>AB</b>	<b>AB</b>	<b>RM</b>

## Safety

Safety level for the work site			Safety level for the evacuation system		
	Mark:			Mark:	
	<b>5</b>			<b>5</b>	
Comments:			Comments:		

- 1: Conditions are very likely to cause injury.
- 2: Conditions could cause injury.
- 3: Conditions are a little unsure. There could be risk of injury.
- 4: Conditions seem secure. There is a risk of minor injury.
- 5: Conditions are secure. There is little risk of injury.
- 6: Conditions are secure. Work can be carried out in a secure manner without risk of injury.

# Checklist for VES-DD **steel**



Complaints/deviations			
Any deviation observed:	yes	no	X
If yes: Complaint created:	yes	no	X
Comments:			

Other remarks
NEXT FUNCTION TEST 04/2018.

	Date	SAP pers. no.	Base no.	Name	Signature
Packed by:	10/04/15	100907	371	ALEX BETANCOURT	AB
Controlled by:	10/04/15	101913	371	ROGER MOREJON	RM
Installed by:	10/05/15	100907	371	ALEX BETANCOURT	AB