



WORLDWIDE FIRE FIGHTING SOLUTIONS

MOZZANICA & MOZZANICA S.r.L.  
 Fire Protection Engineering  
 OIL & GAS - MARINE CONSULTANTS  
 Headquarter : 23885 Caico (LC) Loc. Scagnello, 13/A - Italy  
 Milan Office : 20081 Abbiategrasso (MI) Viale Storza, 62-Italy  
 Miami Office : 2801 NW 74<sup>th</sup> Avenue Suite S-17, FL 33122 USA  
 Phone : +39-02-89367291 / Fax : +39-0399910615  
 http://www.mozzanicaemozzanica.it -

**MAINTENANCE TEST REPORT**

Maintenance Test Report No.	RT15-LI-001A
Customer: CARNIVAL CRUISE LINES	Vessel: CARNIVAL LIBERTY
Location : CARNIVAL LIBERTY	Date: Sept 12 <sup>th</sup> 2015
Type of System : HP CO <sub>2</sub> SYSTEM	Manufacturer: FINCANTIERI

**TYPE OF INSPECTION**

	SIX MONTHS	EXTRAORDINARY <input checked="" type="checkbox"/>	2-YEARS	5-YEARS	10-YEARS			
CO <sub>2</sub> cylinders	CYLINDER DATA	MACHINERY SPACES	GALLEYS	PAINT STORE	PEM	ADG	TENDER ENGINES	BATTERY ROOM
	N° of cylinders	89 x 60 l	N.A	N.A	N.A	N.A	N.A	N.A
	Cylinder size (Kg)	60 l - 40 kg	N.A	N.A	N.A	N.A	N.A	N.A
	Last cylinder pressure test date	2015 <small>See PO14-MA-OC3A Weighing Procedure</small>	N.A	N.A	N.A	N.A	N.A	N.A
Pilot cylinders	Flexible hoses replacement date	2021	N.A	N.A	N.A	N.A	N.A	N.A
	N° of cylinders	4	N.A	N.A	N.A	N.A	N.A	N.A
	Cylinder size (Kg)	No.71 X85 BAR No.271 X 60 BAR	N.A	N.A	N.A	N.A	N.A	N.A
	Fluid	NITROGEN	N.A	N.A	N.A	N.A	N.A	N.A
System actuation	Last cylinder pressure test date	2011 2013	N.A	N.A	N.A	N.A	N.A	N.A
	Electrical / Pneumatic	MANUAL PNEUMATIC	N.A	N.A	N.A	N.A	N.A	N.A
CLASS / FLAGS	LLOYD / PANAMA							
ZONES	MACHINERY SPACES CO <sub>2</sub> SYSTEM RESET AND RECOMMISSIONING AFTER A FIRE ON DG4							

DATA TEST RECORD REPORTS	Reports enclosed	
	YES	NO
MNMS rev. 0 del 03.06.2014 - Machinery Spaces CO <sub>2</sub> - Test Record Data	OK	-
MNGY rev. 0 del 03.05.2014 - Galleys CO <sub>2</sub> - Test Record Data	-	-
MNPM rev. 0 del 03.05.2014 - Propulsion Motors - CO <sub>2</sub> Test Record Data	-	-
MNPS rev. 0 del 03.06.2014 - Paint Store - CO <sub>2</sub> Test Record Data	-	-
MNAD rev. 0 del 27.08.2014 - ADG - CO <sub>2</sub> Test Record Data	-	-
MNTE rev. 0 del 29.08.2014 - TENDER ENGINES - CO <sub>2</sub> Test Record Data	-	-
MNBR rev. 0 del 29.08.2014 - BATTERY ROOM - CO <sub>2</sub> Test Record Data	-	-
MNWR rev.0 del 03.05.2014 - Weighing Report - CO <sub>2</sub> Cylinders	OK	-




MNTR rev. 3 on 02.03.2015 1/8

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 APPROVED SERVICE SUPPLIER No. 2014/M001451	 APPROVED SERVICE SUPPLIER No. 445881-2747913-001	 APPROVED SERVICE SUPPLIER No. MIL-14-6478
---------------------------------------------------------------------	---------------------------------------------------	---------------------------------------------------------	--------------------------------------------------

MOZZANICA & MOZZANICA S.r.L.  
 Fire Protection Engineering  
 OIL & GAS - MARINE CONSULTANTS

MAINTENANCE REPORT				
Type of check	Done (D) Not Done (ND)	Maintenance Test Standards	Documents	Results
Visual & Dimensional				
1) Release control and distribution valves secured	D			Satisfactory
2) CO <sub>2</sub> Cylinder Room spaces:	D			Satisfactory
3) Main, Distribution and Cylinders Valves check	D			Satisfactory
4) Cylinders clamp and connections tightness	D	FSS CODE Ed. 2007 /2012/2014 Chapter II-5	MANUFACTURER / CUSTOMER / PMSS CO2 TEST PROTOCOL	Satisfactory
5) Manifold check	D			Satisfactory
6) CO <sub>2</sub> main Release Station;	D	SOLAS Ed. 2009 /11/12/13 Chapter II-2	CO2 TEST RECORD DATA PO14-MA-002-A REV.0 PO14-MA-002-B REV.0 PO14-MA-002-C REV.0 PO14-MA-002-D REV.0 PO14-MA-002-E REV.0 PO14-MA-002-F REV.0 PO14-MA-002-G REV.0	Satisfactory
7) CO <sub>2</sub> Remote Release Station;	D			Satisfactory
8) CO <sub>2</sub> Distribution piping (Machinery spaces);	ND	IMO IMO MSC Circ. 1432		ND
9) CO <sub>2</sub> Galley Control station;	ND	IMO MSC Circ. 1318		ND
10) CO <sub>2</sub> Room - CO <sub>2</sub> Galley discharge /distribution manifold / piping ;	ND	Applicable MSC/Circulars	MANUFACTURER REFERENCE DWG	ND
11) CO <sub>2</sub> PEM discharge /distribution manifold / piping ;	ND	Lloyd Register CODE Part. 5	D.500.5730.251.001 REV.0 - 1/1 CO2 SYSTEM OPERATION SCHEME.	ND
12) CO <sub>2</sub> ADG discharge /distribution manifold / piping ;	ND	BAHAMAS / PANAMA / MALTA FLAGS	D.500.5730.251.002 REV.0 SH-1-B CO2 SYSTEM PIPING DIAGRAM	ND
13) CO <sub>2</sub> TENDER ENGINES discharge /distribution manifold / piping ;	ND	Panama-Circ. MMC-281	D.500.5730.251.003 REV.0 SH-1/12 CO2 SYSTEM GALLEY EXHAUST DUCTS	ND
14) CO <sub>2</sub> BATTERY ROOM discharge /distribution manifold / piping ;	ND	Carnival Corporation HESS 026		ND
15) CO <sub>2</sub> Control panels electrical connections	D			Satisfactory
16) CO <sub>2</sub> Room Cylinder weighing	D			Satisfactory See CO <sub>2</sub> CYLINDER WEIGHT No. PO14-MA-003A Rev.1
17) CO <sub>2</sub> Galley Cylinders weighing	ND			ND
18) CO <sub>2</sub> Paint Store Cylinders weighing	ND			ND
19) CO <sub>2</sub> PEM Cylinders weighing	ND			ND





MNTR rev. 3 on 02.03.2015 2/8

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1480347	 APPROVED SERVICE SUPPLIER No. 2014/MU01451	 ABS APPROVED SERVICE SUPPLIER No. 445821-2747915-001	 GLC APPROVED SERVICE SUPPLIER No. MIL-15-6478
--------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------



Type of check	Done (D) Not Done (N)	Maintenance Test Standards	Documents	Results
<b>Pressure test</b>				<i>Functional tests have been carried out with NITROGEN ONLY</i>
a) CO <sub>2</sub> Room pneumatic manifold and control lines;	D	<b>FSS CODE</b> Ed. 2007 /2012/2014 Chapter 5  <b>SOLAS</b> Ed.2009 /11/12/13 Chapter II-2  <b>IMO IMO MSC</b> Circ. 1432  <b>IMO MSC Circ.</b> 1318  <b>Applicable</b> <b>MSC/Circulars</b>  <b>Lloyd</b> <b>Register</b> <b>CODE Part. 5</b>  <b>BAHAMAS /</b> <b>PANAMA /</b> <b>MALTA</b> <b>FLAGS</b>  <b>Panama Circ.</b> <b>MMC-281</b>  <b>Carnival</b> <b>Corporation</b> <b>HESS 026</b>	MANUFACTURER / CUSTOMER / PMSS CO2 TEST PROTOCOL  CO2 TEST RECORD DATA PO14-MA-002-A REV.0 PO14-MA-002-B REV.0 PO14-MA-002-C REV.0 PO14-MA-002-D REV.0 PO14-MA-002-F REV.0 PO14-MA-002-G REV.0	See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
b) CO <sub>2</sub> Remote pneumatic manifold and control lines;	D			See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
c) CO <sub>2</sub> Room - DN100 CO <sub>2</sub> Discharge manifold ;	D			See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
e) CO <sub>2</sub> Galley discharge / distribution piping ;	ND			ND
f) CO <sub>2</sub> Paint Store discharge / distribution piping ;	N.A.			N.A.
g) CO <sub>2</sub> PEM discharge / distribution piping ;	ND			ND
h) CO <sub>2</sub> ADG discharge / distribution piping ;	N.A.			N.A.
i) CO <sub>2</sub> TENDER ENGINES disch. / distribution piping ;	ND			ND
j) CO <sub>2</sub> BATTERY ROOM discharge / distribution piping ;	N.A.			N.A.
<b>Flushing test</b>				
a) CO <sub>2</sub> Room pneumatic manifold and control lines;	D	<b>Applicable</b> <b>MSC/Circulars</b>  <b>Lloyd</b> <b>Register</b> <b>CODE Part. 5</b>  <b>BAHAMAS /</b> <b>PANAMA /</b> <b>MALTA</b> <b>FLAGS</b>  <b>Panama Circ.</b> <b>MMC-281</b>  <b>Carnival</b> <b>Corporation</b> <b>HESS 026</b>	MANUFACTURER / CUSTOMER / PMSS CO2 TEST PROTOCOL  CO2 TEST RECORD DATA PO14-MA-002-A REV.0 PO14-MA-002-B REV.0 PO14-MA-002-C REV.0 PO14-MA-002-D REV.0 PO14-MA-002-F REV.0 PO14-MA-002-G REV.0	See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
b) CO <sub>2</sub> Rem.Station pneumatic manifold and ctrl. lines;	D			See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
c) CO <sub>2</sub> Room - CO <sub>2</sub> Discharge / distribution manifold ;	D			See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
d) CO <sub>2</sub> Discharge / distribution piping (Machinery Spaces)	ND			ND
e) CO <sub>2</sub> Galley discharge / distribution manifold / piping ;	ND			ND
f) CO <sub>2</sub> Paint Store discharge / distribution piping ;	N.A.			N.A.
g) CO <sub>2</sub> PEM discharge / distribution piping ;	ND			ND
h) CO <sub>2</sub> ADG discharge / distribution piping ;	N.A.			N.A.
i) CO <sub>2</sub> TENDER ENGINES disch. / distribution piping ;	ND			ND
j) CO <sub>2</sub> BATTERY ROOM disch. / distribution piping ;	N.A.			N.A.

MNTR rev. 3 on 02.03.2015 4/8

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 APPROVED SERVICE SUPPLIER No. 2014/MV011451	 APPROVED SERVICE SUPPLIER No. 245281-2747915-001	 APPROVED SERVICE SUPPLIER No. MIL-15-6478
--------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------



WORLDWIDE FIRE FIGHTING SOLUTIONS

MOZZANICA & MOZZANICA S.r.l.  
 Fire Protection Engineering  
 OIL & GAS - MARINE CONSULTANTS  
 Headquarter : 23985 Calco (LC) Loc. Scagnello, 13/A - Italy  
 Milan Office : 20081 Abbiategrasso (MI) Viale Sforza, 62 - Italy  
 Miami Office : 2801 NW 74<sup>th</sup> Avenue Suite S-17, FL 33122 USA  
 Phone : +39-02-89367291 / Fax : +39-0399910615  
 http://www.mozzanicaemozzanica.it -

Type of check	Done (D) Not Done (ND)	Maintenance Test Standards	Documents	Results
▪ Functional test				<b>Functional tests have been carried out with NITROGEN ONLY.</b>
a) CO <sub>2</sub> Room System activation sequences;	D			<b>Satisfactory</b> See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
b) CO <sub>2</sub> Remote Station System activation sequences;	D	FSS CODE Ed. 2007 /2012/2014 Chapter 5		<b>Satisfactory</b> See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
c) CO <sub>2</sub> Galleys - activation sequences;	ND	SOLAS Ed.2009 /11/12/13 Chapter II-2	MANUFACTURER / CUSTOMER / PMSS CO2 TEST PROTOCOL	ND
d) CO <sub>2</sub> PEM - activation sequences;	ND	IMO IMO MSC Circ. 1432		ND
e) CO <sub>2</sub> Paint Store activation sequences;	N.A.	IMO MSC Circ. 1318	CO2 TEST RECORD DATA PO14-MA-002-A REV.0	N.A.
f) CO <sub>2</sub> ADG activation sequences;	N.A.	Applicable MSC/Circulars	PO14-MA-002-B REV.0	N.A.
g) CO <sub>2</sub> TENDER ENGINES activ. sequences;	ND	Lloyd Register CODE Part. 5	PO14-MA-002-C REV.0	N.A.
h) CO <sub>2</sub> BATTERY ROOM activ. sequences;	N.A.	BAHAMAS / PANAMA / MALTA FLAGS	PO14-MA-002-D REV.0	ND
i) Control Panels (Master/Slave) CO <sub>2</sub> Alarms check;	D	Panama Circ. MMC-281	PO14-MA-002-F REV.0	ND
j) Discharge / Pneumatic hoses check with <i>Dinamometric Wrench</i> ;	D	Carnival Corporation HESS 026	PO14-MA-002-G REV.0	N.A.
k) Discharge / Pneumatic hoses bending radius check;	D		See UNI Proc. EU 26789-94	N.A.
				<b>Satisfactory</b> See CO <sub>2</sub> TEST RECORD DATA PO14-MA-002-A REV.0
				<b>Satisfactory</b> See UNI Proc. EU 26789-94
				<b>Satisfactory</b> See UNI Proc. EU 26789-94

<p>Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1480347</p>	<p>APPROVED SERVICE SUPPLIER No. 2014/MH01451</p>	<p>APPROVED SERVICE SUPPLIER No. 445861-2747915-001</p>	<p>APPROVED SERVICE SUPPLIER No. MIL-15-6478</p>
--------------------------------------------------------------------------	-------------------------------------------------------	-------------------------------------------------------------	------------------------------------------------------

MNTR rev. 3 on 02.03.2015 5/8

MOZZANICA & MOZZANICA S.r.l.  
 Fire Protection Engineering  
 OIL & GAS - MARINE CONSULTANTS

Activities performed on HP CO<sub>2</sub> SYSTEM on board of Carnival LIBERTY :

Activities have been carried out at presence of the following companies :

1) MOZZANICA MARINE SERVICE : Technicians [REDACTED]

2) CARNIVAL CRUISE LINES : Chief Engineer [REDACTED]

Safety Officer [REDACTED]

After CO<sub>2</sub> system discharge inside ENGINE DG4, due to a fire occurred inside this area, the following activities necessary to reset the CO<sub>2</sub> SYSTEM have been performed :

- a) Complete CO<sub>2</sub> SYSTEM ( MACHINERY SPACES ) visual and dimensional check ;
- b) DIRECTIONAL VALVES inspection and preliminary manual tests ;
- c) DIRECTIONAL VALVE PNEUMATIC CONTROL LINES (ZONES A-B-C ) PRESSURE TEST at 50 Bar for 10 minutes with satisfactory result. See attached pressure test report VP15-LI-102A ;
- d) PNEUMATIC CONTROL LINES PRESSURE TEST, UPSTREAM MANUAL CONTROL BOXES, at 50 Bar for 10 minutes with satisfactory results. Some leakages discovered during pneumatic activation have been fixed.
- e) Leakage occurred during discharge, on DN100 DIRECTIONAL VALVE "AFT ENGINE ROOM (A)", has been detected and fixed ;
- f) DN100 DISCHARGE MANIFOLD DN100 PRESSURE TEST at 60 Bar for 10 minutes. See attached pressure test report VP15-LI-101A ;
- g) On the pilot cylinders, located during Co2 System activation sequence, one gasket was lacking (gasket located between nitrogen quick action and pressure reducer ). This was the reason that generated pressure loss inside directional valve control line
- h) No. 74 CO<sub>2</sub> cylinders have been weighted relocated on their original rack position. Through discharge connection hoses have been connected to DN100 main discharge manifold ;
- i) Complete functional test has been performed as per attached test protocol PO14-MA-002-A-B Rev.0. ZONE "A" has been tested without ESD sequence due to working in progress inside DG4 engine AFT area ;
- j) All data checked during functional test have been recorded on the CO<sub>2</sub> MACHINERY SPACES TEST RECORD DATA: PO14-MA-002A Rev.0 ;
- k) At the end of the tests, all DISCHARGE HOSES / PNEUMATIC HOSES bending radius and hoses torques have been checked. Hoses have been installed in accordance with Manufacturer and regulations prescription (Bending radius) ;
- l) During functional test the following certified equipment have been used :
  - Pressure Gauge (0 -250 bar ) No. MMAN21 Exp. Date July 2016 ;
  - Torque Wrench N.668/20 – Serial Number mchl18 Expiring Certificate July 2016 ; ( Chiave dinam. )
  - Scale necessary to weight cylinders No Mbil 19 Exp. Date October 2016 ( Bilancia )

MNTR rev. 3 on 02.03.2015 6/8



WORLDWIDE FIRE FIGHTING SOLUTIONS

MOZZANICA & MOZZANICA S.r.L.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS  
Headquarter : 23885 Calco (LC) Loc. Scagnello, 13/A - Italy  
Milan Office : 20081 Abbiategrasso (MI) Viale Sforza, 62 - Italy  
Miami Office : 2801 NW 74<sup>th</sup> Avenue Suite S-17, FL 33122 USA  
Phone : +39-02-89367291 / Fax : +39-0399910615  
<http://www.mozzanicaemozzanica.it>

At the end of test we had a **SATISFACTORY RESULTS**. All test activities/data have been recorded on documents PO14-MA-00-2-1/PO14-MA-003A Rev.1 Cylinder weight record ;

M&M in accordance with Customer will move forward with the inspection/test & maintenance accordingly to the updated protocols of maintenance & service (depending on Ship Class) issued by Manufacturer / Customer / Flags . This document has been previously delivered and is part of PMSS;

After performing all tests CO2 system has been left in operation;

M&M recommended to lock all vent valves, located on the discharge manifold and on the pneumatic control line in closed position to avoid mistakes in case of operation

For the future, to maintain the system always in right operation, M&M strongly recommend the following actions:

- a) Perform CO<sub>2</sub> system maintenance instructions in accordance with maintenance procedures released by the Manufacturer / Class / Flag / CCL Circulars. Schedule must be strictly followed and observed.
- b) Record all data checked during Maintenance on suitable BOARD RECORD BOOK ( PMSS CARDS);

**REFERENCE DRAWINGS USED DURING THE ACTIVITIES : A5D230240-SH19/21 REV.1**

All tests have been completed on September 12<sup>th</sup> 2015 and the CO<sub>2</sub> SYSTEM has been left in operation.

In the meantime, all hoses threaded connections (Discharge / Pneumatic lines ) have been checked and marked with RED paint, just to fix the final TORQUE position.

MNTR rev. 3 on 02.03.2015 7/8



MOZZANICA & MOZZANICA S.r.L.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS

REMARKS :

Attendees :

<b>M&amp;M</b>	
<b>CCL</b>	

INSPECTION RESULT                      SATISFACTORY                       NOT ACCEPTABLE

COMPANY:	M & M	CCL	CCL	LR
Name				
Role	Senior Chief Technician Senior Technician	Staff Captain	Chief Engineer	Engineer
Date	Sep. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015
Signature				

MNTR rev. 3 on 02.03.2015                      3/8







Certificato  
Nr. 1128-0115  
Del 15/01/2015

## RAPPORTO DI TARATURA

*Accuracy report*

Cliente	MOZZANICA & MOZZANICA S.r.l.	Customer
Ordine n°	29	Order nr
Articolo	100R250.30	Article
Campo	250 Bar	Range
Precisione	1,0%	Accuracy
Matricola	MMAN21	Serial nr.
Diametro	100 mm	Dial

La seguente prova è stata effettuata con:  
The following test has been made by:

- Manometro digitale LAM DMM 1 Matricola 914471 con certificato ACCREDIA (LAT 093) n° 190813P del 06.12.13
- Manometro digitale LAM DMM 5 Matricola 812994 con certificato ACCREDIA (LAT 093) n° 139514P del 29.07.14
- Manometro digitale LAM DMM 50 Matricola 55296 con certificato ACCREDIA (LAT 093) n° 5743P del 08.04.13
- Manometro digitale LAM DMM 500 Matricola 54693 con certificato ACCREDIA (LAT 093) n° 57513P del 08.04.13
- Manometro digitale LAM DMM 1000 Matricola 916570 con certificato ACCREDIA (LAT 093) n° 911214P del 23.09.14

Utilizzando l'Istruzione Operativa IST 08 01 in accordo con la normativa UNI EN 837.1  
According our system operating procedure nr IST 08 01 according UNI EN 837.1 Norms

Pressione nominale <i>Nominal pressure</i>	Valore Indicato <i>Indicated value</i>	Errore di indicazione <i>Error indication</i>	Errore <i>Error</i>
50	51,15	1,150	0,5%
100	101,60	1,600	0,6%
150	152,00	2,000	0,8%
200	202,10	2,100	0,8%
250	251,00	1,000	0,4%
200	202,00	2,000	0,8%
150	151,80	1,800	0,7%
100	101,65	1,650	0,7%
50	51,00	1,000	0,4%

FONDO SCALA :	250	Full Scale
Max Errore riferito a 250 Bar (Emax)	0,8%	Max Error ref 250 Bar (Emax)
Classe di precisione (K1.)	1,0%	Accuracy (K1.)
Incertezza del Procedimento (It)	0,075%	Uncertainty process (It)
Suddivisione scala manometro Campione (Bar)	0,05	Test gauge range subdivision (Bar)
Incertezza dello Strumento in Taratura (Im)	0,84%	Uncertainty of gauge (Im)
Risultato della prova :	CONFORME / Conform	Test result

### INCERTEZZA DEL PROCEDIMENTO DI TARATURA / UNCERTAINTY PROCESS


Incertezza di misura del procedimento di Taratura (It) = Incertezza di misura dello strumento campione (Ip) + Incertezza dell'indicazione dello strumento in taratura (Is)

The uncertainty accuracy process (It) = uncertainty test gauge (Ip) + uncertainty gauge pointer (Is)

### INCERTEZZA DELLO STRUMENTO IN TARATURA / UNCERTAINTY PRESSURE GAUGE

incertezza dello strumento in taratura (Im) è data dalla formula / Uncertainty of pressure gauge (Im) result from formula

$$\sqrt{I_m} = \sqrt{(I_t^2 + E_{max}^2)}$$



S.r.l.  
no



Collaudo N° / Test No	<b>VP15-LI-101A</b>	Data / Date : <b>09/12/2015</b>
Commessa / Job	<b>LIBERTY</b>	
Cliente / Customer	<b>CARNIVAL CRUISE LINES - CARNIVAL LIBERTY</b>	
Località / Site	<b>SAN JUAN - PORTORICO</b>	
<b>Oggetto / Subject : HP CO2 SYSTEM – MACHINERY SPACES</b> <b>CO<sub>2</sub> DISCHARGE MANIFOLD DN 100 mm PRESSURE TEST</b> <b>(UPSTREAM DIRECTIONAL VALVES)</b>		

In data **09/12/2015** è stato pressato l'impianto antincendio in oggetto alla pressione Di **60 bar**, per un periodo di **10 minuti**, senza riscontrare alcuna perdita.

*On date 09/12/2015 the system above mentioned has been tested at 60 bar, for 10 minutes without leakages ;*

<b>DATI TEST / TEST DATA</b>	
Disegni di riferimento / Reference drawings	<b>A5D230240-SH19 / SH21 REV-1</b>
Classe di linea tubazioni / Piping class	<b>GALVANIZED CARBON STEEL SCHED. 80</b>
Classe di linea raccordi / Fittings class	<b>PN160</b>
Pressione di lavoro / Working pressure	<b>51 bar (Nominal Pressure) – 125 bar Max WP</b>
Manifold Pressione di prova / Test pressure	<b>60 bar</b>
Fluido utilizzato / Fluid used for test	<b>NITROGEN</b>
Fluido utilizzato / Fluid used for test	<b>Nitrogen ( USA Cylinder 175 bar)</b>
Temperatura ambiente in CO <sub>2</sub> Room / CO <sub>2</sub> Room environment temperature	<b>30°C ± 35°C</b>
Manometro utilizzato / Pressure gauge used	<b>MMA21</b>
Flussaggio dopo Test / Flushing after testing	<b>60 bar for 1 minute</b>

REMARKS :				
Attendees :				
M&M	[REDACTED]			
CCL				
INSPECTION RESULT				
SATISFACTORY <input checked="" type="checkbox"/>			NOT ACCEPTABLE <input type="checkbox"/>	
COMPANY:	M & M	CCL	CCL	LR
Name	[REDACTED]			
Role	Senior Chief Technician Senior Technician	Staff Captain	Chief Engineer	Senior Surveyor Engineer
Date	Sept. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015	Sep. 12 <sup>th</sup> 2015
Signature	[REDACTED]			

Collaudo N° / Test No	<b>VP15-LI-102A</b>	Data / Date : <b>09/12/2015</b>
Commessa / Job	<b>LIBERTY</b>	
Cliente / Customer	<b>CARNIVAL CRUISE LINES - CARNIVAL LIBERTY</b>	
Località / Site	<b>SAN JUAN - PORTORICO</b>	
Oggetto / Subject :	<b>HP CO2 SYSTEM - MACHINERY SPACES CO2 PIPING CONTROL LINES <u>DN 12 mm</u> - PNEUMATIC PRESSURE TEST ZONES A-B-C</b>	

In data **09/12/2015** è stato pressato l'impianto antincendio in oggetto alla pressione di **50 bar**, per un periodo di **10 minuti**, senza riscontrare alcuna perdita.

*On date 09/12/2015 the system above mentioned has been tested at 50 bar, for 10 minutes without leakages ;*

DATI TEST / TEST DATA	
Disegni di riferimento / Reference drawings	<b>A5D230240-SH19 / SH21 REV-1</b>
Classe di linea tubazioni / Piping class	<b>EN 10216/5 TC2/ASTM A 312 - ASME SA 312 UNS 831635 TP 316Ti / 1 4571 - 12 x 1,2 MM</b>
Classe di linea raccordi / Fittings class	<b>AISI 316 Compression fittings</b>
Pressione di lavoro / Working pressure	<b>50 bar</b>
Pressione di prova / Test pressure	<b>50 bar</b>
Fluido utilizzato / Fluid used for test	<b>Nitrogen ( USA Cylinder 175 bar)</b>
Temperatura ambiente in CO <sub>2</sub> Room / CO <sub>2</sub> Room environment temperature	<b>30°C + 35°C</b>
Manometro utilizzato / Pressure gauge used	<b>MMAN21</b>
Flussaggio dopo Test / Flushing after testing	<b>10 + 20 bar for 1 minutes</b>

REMARKS :				
Attendees :				
<b>M&amp;M</b>				
<b>CCL</b>				
INSPECTION RESULT                      SATISFACTORY <input checked="" type="checkbox"/> NOT ACCEPTABLE <input type="checkbox"/>				
COMPANY:	<b>M &amp; M</b>	<b>CCL</b>	<b>CCL</b>	<b>LR</b>
Name				
Role	<i>Senior Chief Technician Senior Technician</i>	<i>Staff Captain</i>	<i>Chief Engineer</i>	<i>Senior Survey Engineer</i>
Date	<i>Sep. 12<sup>th</sup> 2015</i>	<i>Sep. 12<sup>th</sup> 2015</i>	<i>Sep. 12<sup>th</sup> 2015</i>	<i>Sep. 12<sup>th</sup> 2015</i>
Signature				



WORLDWIDE FIRE FIGHTING SOLUTIONS

**CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES**

**Vessel: LIBERTY Date: Sept.12/2015**

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 1 of 9

ACTIONS	ALARMS	MCB A CO2 ROOM	MCB A ECR	MCB B CO2 ROOM	MCB B ECR	MCB C CO2 ROOM	MCB C ECR	MCB D	MCB D	MCB E CO2 ROOM	MCB E ECR	MCB F CO2 ROOM	MCB F ECR	MCB G CO2 ROOM	MCB G ECR	MCB H CO2 ROOM	MCB H ECR	MCB I CO2 ROOM	MCB I ECR
OPEN CO2 ROOM MANUAL CONTROL DOOR and check ALARMS on both Control panels MASTER /SLAVE;	PREWARNING	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	CHECK ACUSTICAL ALARMS INSIDE SELECTED SPACE/S	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	CHECK OPTICAL ALARMS INSIDE SELECTED SPACE/S	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE



APPROVED SERVICE SUPPLIER  
No. GEN1490347



APPROVED SERVICE SUPPLIER  
No. 2014/MI/01/451



APPROVED SERVICE SUPPLIER  
No. 445881-2747815-001



APPROVED SERVICE SUPPLIER  
No. MIL-15-6478

MNMS rev. 2 on 02.03.2015 1/9

**MOZZANICA & MOZZANICA S.r.l.**  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 2 of 9

ACTIONS	ALARMS	MCB A CO2 ROOM	MCB A ECR	MCB B CO2 ROOM	MCB B ECR	MCB C CO2 ROOM	MCB C ECR	MCB D -	MCB D -	MCB E CO2 ROOM	MCB E ECR	MCB F CO2 ROOM	MCB F ECR	MCB G CO2 ROOM	MCB G ECR	MCB H CO2 ROOM	MCB H ECR	MCB I CO2 ROOM	MCB I ECR
<p>TURN DOWN MANUAL CONTROL BOX (CO<sub>2</sub> Room) RIGHT VALVE HANDLE and check CO<sub>2</sub> DIRECTIONAL VALVE OPENING;</p> <p>Reset ESD system by MASTER or SLAVE panels before proceeding with next MCB;</p> <p>Repeat the same sequence for ECR MANUAL CONTROL BOX;</p>	<p>CHECK THE FOLLOWING ALARMS on BOTH CONTROL PANELS MAIN (CO<sub>2</sub> ROOM) and SLAVE (ECR):</p>	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE

Lloyd's Register  
APPROVED SERVICE SUPPLIER  
No. GEN1490347

ABS  
APPROVED SERVICE SUPPLIER  
No. 2014/MI/011491

ABS  
APPROVED SERVICE SUPPLIER  
No. 445881-2747915-001

GLC  
APPROVED SERVICE SUPPLIER  
No. MIL-15-6478

MNMS rev. 2 on 02.03.2015 2/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS





WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 3 of 9

a) LINE DIRECTIONAL VALVE SELECTED;	OK	OK	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
b) DIRECTIONAL VALVE OPEN;	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
c) CO <sub>2</sub> ROOM PILOT SOLENOID ACTUATION;	OK	OK	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
d) ECR PILOT SOLENOID ACTUATION;	OK	OK	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
e) ESD SEQUENCE COMPLETED / FAILED (After blinking for 2 minutes);	OK	OK	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 APPROVED SERVICE SUPPLIER No. 2014/MIN/1451	 APPROVED SERVICE SUPPLIER No. 445981-2747915-001	 APPROVED SERVICE SUPPLIER No. MIL-15-6478
---------------------------------------------------------------------	----------------------------------------------------	---------------------------------------------------------	--------------------------------------------------

MNMS rev. 2 on 02.03.2015 3/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 4 of 9

ACTIONS	ALARMS	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB
		A CO2 ROOM	A ECR	B CO2 ROOM	B ECR	C CO2 ROOM	C ECR	D	D	E CO2 ROOM	E ECR	F CO2 ROOM	F ECR	G CO2 ROOM	G ECR	H CO2 ROOM	H ECR	I CO2 ROOM	I ECR
TURN DOWN MANUAL CONTROL BOX (CO <sub>2</sub> Room) LEFT VALVE HANDLE and check CO <sub>2</sub> CYLINDER BANK/BANKS ACTIVATION.  Reset ESD system by MASTER or SLAVE panels before proceeding with next MCB;  Repeat the same sequence for ECR MANUAL CONTROL BOX;	CHECK PNEUMATIC ACTUATOR PINS POSITION RELEASE / ARMED	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Legend: Y/OK = EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 ABS APPROVED SERVICE SUPPLIER No. 2014/MI01/451	 GLC APPROVED SERVICE SUPPLIER No. MIL-15-6478
---------------------------------------------------------------------	-----------------------------------------------------------	---------------------------------------------------------

MNMS rev. 2 on 02.03.2015 4/9

MOZZANICA & MOZZANICA S.r.L.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 5 of 9

	CHECK THE FOLLOWING ALARMS on BOTH CONTROL PANELS MAIN (CO <sub>2</sub> ROOM) and SLAVE (ECR) :	OK	OK															
	a) BOTTLE BANK SELECTED;	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	b) GAS RELEASED; (Discharge Pressure switch will be manually operated;	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE



MNMS rev. 2 on 02.03.2015 5/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 6 of 9

ACTIONS	CHECK	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB	MCB
		A CO2 ROOM	A ECR	B CO2 ROOM	B ECR	C CO2 ROOM	C ECR	D	D	E CO2 ROOM	E ECR	F CO2 ROOM	F ECR	G CO2 ROOM	G ECR	H CO2 ROOM	H ECR	I CO2 ROOM	I ECR
Check cylinder BANK / BANKS operated.		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	CYLINDER BANK/S OPERATED MUST BE IN ACCORDANCE WITH SYSTEM DESIGN:	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	ZONE "A" BANKS 3-4	OK	OK																
	ZONE "B" BANKS 1-2-3-4			OK	OK														
	ZONE "C" BANK 1-3-4					OK	OK												
	ZONE "D" Bank-1							OK	OK										
	ZONE "E" BANKS 1-3-									OK	OK								
	ZONE "F" BANK 1												OK	OK					

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1430347	 ABS APPROVED SERVICE SUPPLIER No. 2014/MR01451	 GLC APPROVED SERVICE SUPPLIER No. 445891-2747915-005	 GLC APPROVED SERVICE SUPPLIER No. MIL-14-5478
---------------------------------------------------------------------	----------------------------------------------------------	----------------------------------------------------------------	---------------------------------------------------------

MNMS rev. 2 on 02.03.2015 6/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:  
Doc. no: PO14-MA-002A-1  
Rev. : 2-March 2015  
Sh. : 7 of 9

ZONE "G" BANKS 2													OK	OK					
ZONE "H" BANKS 1															OK	OK			
ZONE "I" BANK 2-3																		OK	OK

Legend: Y/OK= EXPECTED VALUE/DATA  
 NO = FAILED  
 ND = NOT DONE

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 ABS APPROVED SERVICE SUPPLIER No. 2014MR01/451	 GLO APPROVED SERVICE SUPPLIER No. MIL-15-6478
---------------------------------------------------------------------	----------------------------------------------------------	---------------------------------------------------------

MNMS rev. 2 on 02.03.2015 7/9  
 MOZZANICA & MOZZANICA S.r.l.  
 Fire Protection Engineering  
 OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 8 of 9

ACTIONS	ALARMS	MCB A CO2 ROOM	MCB A ECR	MCB B CO2 ROOM	MCB B ECR	MCB C CO2 ROOM	MCB C ECR	MCB D	MCB D	MCB E CO2 ROOM	MCB E ECR	MCB F CO2 ROOM	MCB F ECR	MCB G CO2 ROOM	MCB G ECR	MCB H CO2 ROOM	MCB H ECR	MCB I CO2 ROOM	MCB I ECR
CHECK and CO <sub>2</sub> MANIFOLD and PILOT LINES PRESSURE SWITCHES: (Pressure switches will be manually operated;	CHECK THE FOLLOWING ALARMS on BOTH CONTROL PANELS MAIN (CO <sub>2</sub> ROOM) and SLAVE (ECR):	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	a) Manifold pressurized;	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
	b) Pilot manifold pressurized;	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Reset the system.		OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE



APPROVED SERVICE  
SUPPLIER  
No. 2014/MR/01451

APPROVED SERVICE  
SUPPLIER  
No. 445801-2747915-001

APPROVED SERVICE  
SUPPLIER  
No. MIL-15-6478

MNMS rev. 2 on 02.03.2015 8/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> TEST RECORD DATA  
MACHINERY SPACES

Vessel: LIBERTY Date: Sept.12/2015

Job:

Doc. no: PO14-MA-002A-1

Rev. : 2-March 2015

Sh. : 9 of 9

REMARKS :

Inspection result: SATISFACTORY  UNSATISFACTORY

Position	M & M	CCL	Lloyd's
NAME	[REDACTED]		
ROLE	Senior Technician Senior Technician	Staff Captain Chief Engineer	<i>GS</i> Engineer
DATE	September 12 <sup>th</sup> 2015	September 12 <sup>th</sup> 2015	September 12 <sup>th</sup> 2015
SIGNATURE	[REDACTED]		

Legend: YOK = EXPECTED VALUE/DATA  
NO = FAILED  
ND = NOT DONE



MNMS rev. 2 on 02.03.2015 9/9

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD

Vessel: LIBERTY Date: Sept.12/2015

Job : CO2 SYSTEM

Doc. no: PO14-MA-003A

Rev. : 2 March 2015

Sh. : 1 of 7

CYLINDER BANK	CO <sub>2</sub> CYLINDER No.	CO <sub>2</sub> CYLINDER SERIAL NUMBER	CO <sub>2</sub> CYLINDER CAPACITY l	CO <sub>2</sub> CYLINDER NOMINAL CHARGE kg	CO <sub>2</sub> CYLINDER TARE - kg (cyl.tare + deep tube (0,2 kg) + valve (1 kg))	CO <sub>2</sub> CYLINDER TOTAL WEIGHT VALUE READING - kg (cylinder.gross weight)	CO <sub>2</sub> CHARGE WEIGHT - kg (difference between tare and weight reading)	CO <sub>2</sub> CHARGE MINIMUM WEIGHT - kg (95% of the CO <sub>2</sub> cylinder nominal charge)	LAST HYDROSTATIC TEST
BANK 3	1	592589	60,l	40 kg	64,1	105,2	41,1	38,0	09/2015
BANK 3	2	592514	60,l	40 kg	65,0	104,4	39,4	38,0	09/2015
BANK 3	3	592570	60,l	40 kg	62,7	104,0	41,3	38,0	09/2015
BANK 3	4	592524	60,l	40 kg	63,2	108,2	45,0	38,0	09/2015
BANK 3	5	592571	60,l	40 kg	62,7	107,0	44,3	38,0	09/2015
BANK 3	6	592513	60,l	40 kg	64,9	105,8	40,9	38,0	09/2015
BANK 3	7	592593	60,l	40 kg	65,4	106,4	41,0	38,0	09/2015
BANK 3	8	592557	60,l	40 kg	63,5	106,0	42,5	38,0	09/2015
BANK 3	9	592595	60,l	40 kg	64,4	106,6	42,2	38,0	09/2015
BANK 3	10	592511	60,l	40 kg	64,9	105,4	40,5	38,0	09/2015
BANK 3	11	592569	60,l	40 kg	65,3	106,4	41,1	38,0	09/2015
BANK 3	12	592599	60,l	40 kg	64,8	106,2	41,4	38,0	09/2015
BANK 3	13	592541	60,l	40 kg	63,2	106,0	42,8	38,0	09/2015
BANK 3	14	592525	60,l	40 kg	63,4	106,0	42,6	38,0	09/2015

Legend: YOK= EXPECTED VALUE/DATA

NO = FAILED

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 ABS APPROVED SERVICE SUPPLIER No. 2014M001461	 EABS APPROVED SERVICE SUPPLIER No. 446881-2747915-001	 GLO APPROVED SERVICE SUPPLIER No. ML-16-0476
---------------------------------------------------------------------	---------------------------------------------------------	-----------------------------------------------------------------	--------------------------------------------------------

MNWR rev. 2 on 02.03.2015

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS





WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD

Job : CO2 SYSTEM

Doc. no: PO14-MA-003A

Rev. : 2 March 2015

Sh. : 2 of 7

Vessel: LIBERTY Date: Sept.12/2015

CYLINDER BANK	CO <sub>2</sub> CYLINDER No.	CO <sub>2</sub> CYLINDER SERIAL NUMBER	CO <sub>2</sub> CYLINDER CAPACITY l	CO <sub>2</sub> CYLINDER NOMINAL CHARGE kg	CO <sub>2</sub> CYLINDER TARE - kg (cyl.tare + deep tube (0.2 kg) + valve (1 kg))	CO <sub>2</sub> CYLINDER TOTAL WEIGHT VALUE READING - kg (cylinder gross weight)	CO <sub>2</sub> CHARGE WEIGHT - kg (difference between tare and weight reading)	CO <sub>2</sub> CHARGE MINIMUM WEIGHT - kg (95% of the CO <sub>2</sub> cylinder nominal charge)	LAST HYDROSTATIC TEST
BANK 3	15	592550	60,l	40 kg	63,3	108,4	45,0	38,0	09/2015
BANK 3	16	592539	60,l	40 kg	63,7	105,8	42,1	38,0	09/2015
BANK 3	17	592602	60,l	40 kg	63,9	106,2	42,3	38,0	09/2015
BANK 3	18	592672	60,l	40 kg	64,3	105,8	41,5	38,0	09/2015
BANK 4	1	592544	60,l	40 kg	64,8	107,8	43,0	38,0	09/2015
BANK 4	2	592536	60,l	40 kg	63,1	107,0	43,9	38,0	09/2015
BANK 4	3	592552	60,l	40 kg	62,9	105,6	42,7	38,0	09/2015
BANK 4	4	592576	60,l	40 kg	64,4	105,8	41,4	38,0	09/2015
BANK 4	5	592533	60,l	40 kg	63,3	104,2	40,9	38,0	09/2015
BANK 4	6	592597	60,l	40 kg	65,3	106,6	41,3	38,0	09/2015
BANK 4	7	592531	60,l	40 kg	62,8	104,4	41,6	38,0	09/2015
BANK 4	8	592568	60,l	40 kg	65,0	106,4	41,4	38,0	09/2015
BANK 4	9	592556	60,l	40 kg	64,6	106,4	41,8	38,0	09/2015
BANK 4	10	592542	60,l	40 kg	63,3	105	41,7	38,0	09/2015

Legend: YIOK = EXPECTED VALUE/DATA

NO = FAILED

 Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347	 APPROVED SERVICE SUPPLIER No. 2014/MH01451	 APPROVED SERVICE SUPPLIER No. 445081-2747915-001	 APPROVED SERVICE SUPPLIER No. ML-18-6478
---------------------------------------------------------------------	---------------------------------------------------	---------------------------------------------------------	-------------------------------------------------

MNWR rev. 2 on 02.03.2015

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

**CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD**

Job : CO2 SYSTEM  
Doc. no: PO14-MA-003A  
Rev. : 2 March 2015  
Sh. : 3 of 7

**Vessel: LIBERTY Date: Sept.12/2015**

CYLINDER BANK	CO <sub>2</sub> CYLINDER No.	CO <sub>2</sub> CYLINDER SERIAL NUMBER	CO <sub>2</sub> CYLINDER CAPACITY l	CO <sub>2</sub> CYLINDER NOMINAL CHARGE kg	CO <sub>2</sub> CYLINDER TARE - kg <small>(cyl.tare + deep tube (0,2 kg) + valve (1 kg))</small>	CO <sub>2</sub> CYLINDER TOTAL WEIGHT VALUE READING - kg <small>(cylinder gross weight)</small>	CO <sub>2</sub> CHARGE WEIGHT - kg <small>(difference between tare and weight reading)</small>	CO <sub>2</sub> CHARGE MINIMUM WEIGHT - kg <small>(95% of the CO<sub>2</sub> cylinder nominal charge)</small>	LAST HYDROSTATIC TEST
BANK 4	11	592564	60,l	40 kg	62,4	106,2	43,8	38,0	09/2015
BANK 4	12	592594	60,l	40 kg	66,1	106,0	39,9	38,0	09/2015
BANK 4	13	592537	60,l	40 kg	64,7	107,0	42,3	38,0	09/2015
BANK 4	14	592563	60,l	40 kg	62,7	104,6	41,9	38,0	09/2015
BANK 4	15	592577	60,l	40 kg	64,3	106,2	41,9	38,0	09/2015
BANK 4	16	592554	60,l	40 kg	64,2	105,8	41,6	38,0	09/2015
BANK 4	17	592560	60,l	40 kg	65,7	105,6	39,9	38,0	09/2015
BANK 4	18	592566	60,l	40 kg	64,3	108,2	43,9	38,0	09/2015
BANK 4	19	592549	60,l	40 kg	63,3	105,4	42,1	38,0	09/2015
BANK 4	20	592547	60,l	40 kg	65,1	106,8	41,7	38,0	09/2015
BANK 4	21	592520	60,l	40 kg	62,8	105,2	42,4	38,0	09/2015
BANK 4	22	592574	60,l	40 kg	64,4	106,4	42,0	38,0	09/2015
BANK 4	23	592563	60,l	40 kg	63,7	109,2	45,5	38,0	09/2015
BANK 4	24	592515	60,l	40 kg	64,2	106,8	42,5	38,0	09/2015

3/7

**Legend:** YOK = EXPECTED VALUE/DATA  
NO = FAILED



MNWR rev. 2 on 02.03.2015  
MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

**CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD**

Job : CO2 SYSTEM  
Doc. no: PO14-MA-003A  
Rev. : 2 March 2015  
Sh. : 4 of 7

Vessel: LIBERTY Date: Sept.12/2015

CYLINDER BANK	CO <sub>2</sub> CYLINDER No.	CO <sub>2</sub> CYLINDER SERIAL NUMBER	CO <sub>2</sub> CYLINDER CAPACITY l	CO <sub>2</sub> CYLINDER NOMINAL CHARGE kg	CO <sub>2</sub> CYLINDER TARE - kg <small>(cyl.tare + deep tube (0,2 kg) + valve (1 kg))</small>	CO <sub>2</sub> CYLINDER TOTAL WEIGHT VALUE READING - kg <small>(cylinder gross weight)</small>	CO <sub>2</sub> CHARGE WEIGHT - kg <small>(difference between tare and weight reading)</small>	CO <sub>2</sub> CHARGE MINIMUM WEIGHT - kg <small>(95% of the CO<sub>2</sub> cylinder nominal charge)</small>	LAST HYDROSTATIC TEST
BANK 4	25	592562	60,l	40 kg	63,2	107,0	43,8	38,0	09/2015
BANK 4	26	592591	60,l	40 kg	63,0	107,2	44,2	38,0	09/2015
BANK 4	27	592555	60,l	40 kg	63,6	105,6	42,0	38,0	09/2015
BANK 4	28	592519	60,l	40 kg	62,8	104,6	41,8	38,0	09/2015
BANK 4	29	592588	60,l	40 kg	62,0	106,6	44,6	38,0	09/2015
BANK 4	30	592559	60,l	40 kg	63,1	103,8	40,7	38,0	09/2015
BANK 4	31	592551	60,l	40 kg	63,6	106,0	42,4	38,0	09/2015
BANK 4	32	592510	60,l	40 kg	64,2	105,6	41,4	38,0	09/2015
BANK 4	33	592558	60,l	40 kg	65,2	108,6	43,4	38,0	09/2015
BANK 4	34	592534	60,l	40 kg	62,9	104,8	41,9	38,0	09/2015
BANK 4	35	592523	60,l	40 kg	63,5	107,0	43,5	38,0	09/2015
BANK 4	36	592578	60,l	40 kg	64,0	106,0	42,0	38,0	09/2015
BANK 4	37	592538	60,l	40 kg	63,3	102,4	39,1	38,0	09/2015
BANK 4	38	592526	60,l	40 kg	64,3	106,6	42,3	38,0	09/2015

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED



MNWR rev. 2 on 02.03.2015

MOZZANICA & MOZZANICA S.r.L.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

**CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD**

Job: CO2 SYSTEM  
Doc. no: PO14-MA-003A  
Rev: 2 March 2015  
Sh: 5 of 7

Vessel: LIBERTY Date: Sept.12/2015

CYLINDER BANK	CO <sub>2</sub> CYLINDER No.	CO <sub>2</sub> CYLINDER SERIAL NUMBER	CO <sub>2</sub> CYLINDER CAPACITY l	CO <sub>2</sub> CYLINDER NOMINAL CHARGE kg	CO <sub>2</sub> CYLINDER TARE - kg <small>(cyl.tare + deep tube (0,2 kg) + valve (1 kg))</small>	CO <sub>2</sub> CYLINDER TOTAL WEIGHT VALUE READING - kg <small>(cylinder gross weight)</small>	CO <sub>2</sub> CHARGE WEIGHT - kg <small>(difference between tare and weight reading)</small>	CO <sub>2</sub> CHARGE MINIMUM WEIGHT - kg <small>(95% of the CO<sub>2</sub> cylinder nominal charge)</small>	LAST HYDROSTATIC TEST
BANK 4	39	592592	60,l	40 kg	64,6	106,0	41,4	38,0	09/2015
BANK 4	40	592579	60,l	40 kg	64,5	108,2	43,7	38,0	09/2015
BANK 4	41	592567	60,l	40 kg	64,5	107,0	42,5	38,0	09/2015
BANK 4	42	592575	60,l	40 kg	64,4	104,4	40,0	38,0	09/2015
BANK 4	43	592518	60,l	40 kg	63,5	104,8	41,3	38,0	09/2015
BANK 4	44	592565	60,l	40 kg	62,8	106,0	43,2	38,0	09/2015
BANK 4	45	592605	60,l	40 kg	64,6	103,4	38,8	38,0	09/2015
BANK 4	46	592548	60,l	40 kg	63,7	107,8	44,1	38,0	09/2015
BANK 4	47	592561	60,l	40 kg	66,2	108,8	42,2	38,0	09/2015
BANK 4	48	592573	60,l	40 kg	64,6	106,4	41,8	38,0	09/2015
BANK 4	49	592540	60,l	40 kg	63,6	106,6	43,0	38,0	09/2015
BANK 4	50	592590	60,l	40 kg	64,9	105,0	40,1	38,0	09/2015
BANK 4	51	592532	60,l	40 kg	62,6	104,4	41,8	38,0	09/2015
BANK 4	52	592521	60,l	40 kg	64,0	106,4	42,4	38,0	09/2015

5/7

Legend: YOK= EXPECTED VALUE/DATA  
NO = FAILED



MNWR rev. 2 on 02.03.2016  
MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

**CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD**

Job: CO2 SYSTEM  
Doc. no: PO14-MA-003A  
Rev: 12 March 2015  
Sh: 6 of 7

Vessel: LIBERTY Date: Sept.12/2015

CYLINDER BANK	CO2 CYLINDER No.	CO2 CYLINDER SERIAL NUMBER	CO2 CYLINDER CAPACITY l	CO2 CYLINDER NOMINAL CHARGE kg	CO2 CYLINDER TARE - kg (cyl.tare + deep tube (0,2 kg) + valve (1 kg))	CO2 CYLINDER TOTAL WEIGHT VALUE READING - kg (cylinder gross weight)	CO2 CHARGE WEIGHT - kg (difference between tare and weight reading)	CO2 CHARGE MINIMUM WEIGHT - kg (95% of the CO2 cylinder nominal charge)	LAST HYDROSTATIC TEST
BANK 4	53	592522	60,l	40 kg	63,0	103,4	40,4	38,0	09/2015
BANK 4	54	592512	60,l	40 kg	65,2	108,2	43,0	38,0	09/2015
BANK 4	55	592509	60,l	40 kg	63,8	105,6	41,8	38,0	09/2015
BANK 4	56	909113	60,l	40 kg	66,9	106,4	39,5	38,0	09/2015
Pilot -co2	1	11/59952	27 l	35,4 kg	55 bar				02/2011
Pilot -co2	2	11/59945	27 l	36,5 kg	55 bar				02/2011
Pilot -ecr	1	06/2186	7 l	9,22 kg	85 bar				03/2013
Pilot -ecr	2	03/0930/109	7 l	10,7 kg	85 bar				03/2013

Legend: Y/OK= EXPECTED VALUE/DATA  
NO = FAILED

<p>Lloyd's Register APPROVED SERVICE SUPPLIER No. GEN1490347</p>	<p>APPROVED SERVICE SUPPLIER No. 2014/MU/01451</p>	<p>APPROVED SERVICE SUPPLIER No. 445881-2747815-801</p>	<p>APPROVED SERVICE SUPPLIER No. MML-15-6478</p>
--------------------------------------------------------------------------	--------------------------------------------------------	-------------------------------------------------------------	------------------------------------------------------

MNWR rev. 2 on 02.03.2015

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS



WORLDWIDE FIRE FIGHTING SOLUTIONS

CO<sub>2</sub> CYLINDERS  
WEIGHING RECORD

Job : CO2 SYSTEM

Doc. no: PO14-MA-003A

Rev. : 2 March 2015

Sh. : 7 of 7

Vessel: LIBERTY Date: Sept.12/2015

REMARKS :

Inspection result:

SATISFACTORY

UNSATISFACTORY

Position	M & M	CCL	Lloyd's
NAME	[REDACTED]		
ROLE	Senior Technician Senior Technician	Staff Captain Chief Engineer	Senior Survey Engineer
DATE	September 12 <sup>th</sup> 2015	September 12 <sup>th</sup> 2015	September 12 <sup>th</sup> 2015
SIGNATURE	[REDACTED]		

Legend: Y/OK= EXPECTED VALUE/DATA

NO = FAILED



MNWR rev. 2 on 02.03.2015

MOZZANICA & MOZZANICA S.r.l.  
Fire Protection Engineering  
OIL & GAS - MARINE CONSULTANTS