

**14M.10 Air Testing**

Date Testing Performed: 5/13/2023

**Testing Performed:**

1. Performed ER and BP leakage test on consist line items 1 through 127 which included lead locomotive NS4342 and both DP remote units NS3642 and NS4689. Test results are below after a 25psi reduction and successfully passed:

	ER Pressure (PSI)	BP pressure (PSI)
Initial Air readings:	64	62
1st minute air Readings:	64	61
2nd minute air readings:	64	59

2. Completed a bail test after a 25psi reduction with no issues observed.
3. Completed an alerter test which successfully timed out going into penalty with a successful recovery.

**Summary:**

No issues found during any air testing performed.