

MAJOR MAINTENANCE AND REPAIRWORK IN THE ENGINE.

WEEK 22. 1999

MAY 30

1. HARRIS PIE CONTINUE RETUBING GENERATING TUBES ON BOILER AND CEMENTATION. BOILER. 23 PRESSURE TEST. OK.
2. D&D MARINE START WORKING WITH TG. 21-22
3. HARRIS PIE START WORKING CEILING PLATE, AFT AUK. ENG.ROOM
4. CONTINUE PREFABRICATED FEEDWATER PIPES FOR EVAP.#11
5. CHANGED EXH. TURBIN ROTOR AND BEARINGS MAK.18
6. START CLEANING IN AFT AUX. ENG.ROOM. HOTEL WORKERS.
7. PREFABRICATED SEAWATER PIPES, BY-PASS COOLERS MAK.12-14-16
8. SIEMENS START CUTTING DOWN BURNT EL.CABLE, CLEANING MAIN SWITCHBORD AFT.AUX.ENG.ROOM.
9. PREFABRICATED PIPES FOR DIESEL OIL TRANSFER PUMPS IN FWD. BOILER ROOM.
10. OVERHAULED DRAINPUMPE NO.22 IN AFT ENG.ROOM.