

August 5, 2014
N92BF

RV-7A

S/N 72904

TT 340.74 Hrs

Removed top and bottom cowls, serviced gascolator, checked mechanical fuel pump and carb screen for debris, no screen debris found. Replaced mechanical pump with new. Electric boost pump operation at 8.5 PSI. Ground run, checked good. Installed cowlings. THE AIRCRAFT, ENGINE, PROPELLER AND OR APPLIANCE IDENTIFIED ABOVE WAS REPAIRED AND INSPECTED IN ACCORDANCE WITH CURRENT REGULATIONS OF THE FAA AND IS APPROVED FOR RETURN TO SERVICE.

JIM BARKER A&P

Hangar

Cell

Email

AVIATION RESOURCES, LLC

Cumberland, WI 54829