

Gulfstream G-150, N480JJ  
Key West, Florida  
October 31, 2011  
ERA12FA056

National Transportation Safety Board  
Washington, D.C.

Attachment 2

Gulfstream Installation Log Book Excerpt  
Excerpts Work Order (WO) No. SC188828  
Excerpts WO# SC228125

3 Pages



1-5-10 outdate

Step: 5.8.1	Completed	Interior Support complied with, see steps below for work performed.
Step: 5.8.1.1	Completed	Removed the following items for mech access: The R/H #1 seat P/N 3AEF0101(009) S/N 071128-014, The L/H #1 seat P/N 3AEF0101(010) S/N 071128-02, The R/H #2 seat P/N 3AEF0101(029) S/N 071128-03, The L/H #2 seat P/N 3AEF0101(030) S/N 071128-04, The R/H #3 seat 3AEF0101(042) S/N 071128-06 and the L/H #3 seat P/N 3AEF0101(041) S/N 071128-05. All work was performed per the CCMH 25-21-00.
Step: 5.8.1.2	Completed	Received the ok to install and installed the following items: The R/H #1 seat P/N 3AEF0101(009) S/N 071128-014, The L/H #1 seat P/N 3AEF0101(010) S/N 071128-02, The R/H #2 seat P/N 3AEF0101(029) S/N 071128-03, <b>The L/H #2 seat P/N 3AEF0101(030) S/N 071128-04</b> , The R/H #3 seat 3AEF0101(042) S/N 071128-06 and the L/H #3 seat P/N 3AEF0101(041) S/N 071128-05. All work was performed per the CCMH 25-21-00.
Step: 5.8.1.2.1	Completed	Received the ok to install and installed the following items: The L/H #1 seat P/N 3AEF0101(010) S/N 071128-02, The R/H #2 seat P/N 3AEF0101(029) S/N 071128-03, <b>The L/H #2 seat P/N 3AEF0101(030) S/N 071128-04</b> , The R/H #3 seat 3AEF0101(042) S/N 071128-06 and the L/H #3 seat P/N 3AEF0101(041) S/N 071128-05 and torqued seats to 35 inch pounds using torque wrench 558103 calibration due 4-2010. All work was performed per the CCMH 25-21-00.
Step: 5.8.1.3	Completed	Removed the following items for mech access: The vestibule carpet, The cabin center carpet, The L/H carpet and the R/H carpet.
Step: 5.8.1.4	Completed	Received ok to install and installed the vestibule carpet, The cabin center carpet, The L/H carpet and the R/H carpet. All work was performed per standard shop practices.
Step: 5.8.1.4.1	Completed	Received the ok to install and installed the following items: The L/H and R/H cabin carpet. All work was performed per the CCMH 25-27-01.
Step: 5.8.1.5	Completed	Removed the following items for mech access: The L/H aft cover bulkhead, The aft lav header assembly, The aft lav pocket doors(2) and the aft lav toilet padded backrest. All work was performed per the CCMH 25-23-00.
Step: 5.8.1.6	Completed	Received ok to install and installed he L/H aft cover bulkhead, The aft lav header assembly, The aft lav pocket doors(2) and the aft lav toilet padded backrest. All work was performed per the CCMH 25-23-00.
Step: 5.8.1.6.1	Completed	Received ok to install and installed L/H aft cover bulkhead and aft lav toilet padded backrest. Work performed per. GAMPS 2220 Rev.D.
Step: 5.8.1.7	Completed	Removed the following items for mech access: The upper headliner, The lower headliner, The headliner brackets, The PSU, The upper vanity light upper light lens, The upper vanity downwash light lens and the upper vanity. All work was performed per the CCMH 25-40-02 and 25-27-15.
Step: 5.8.1.8	Completed	REINSTALLED: The upper headliner, The lower headliner, The headliner brackets, The PSU, The upper vanity light upper light lens, The upper vanity downwash light lens and the upper vanity. All work was performed per. GAMPS 2220 Rev.D.
Step: 5.8.1.8.1	Completed	Received the ok to install and installed the upper vanity. All work was performed per the CCMH 25-40-02 and 25-27-15.
Step: 5.8.1.9	Completed	Removed the following items for mech access: The lav toilet padded seat, The lav toilet seat, The lav toilet ABS/subpanel, The lav toilet front shroud, The lav toilet backrest subpanel and the lav lower vanity. All work was performed per the CCMH 25-40-02.
Step: 5.8.1.10	Completed	Received ok to install and installed lav toilet padded seat, The lav toilet seat, The lav toilet ABS/subpanel, The lav toilet front shroud, The lav toilet backrest subpanel and the lav lower vanity. All work was performed per GAMPS 2220 Rev.D.
Step: 5.8.1.10.1	Completed	Received the ok to install and installed the following items: The lav toilet seat, The lav toilet ABS/subpanel, The lav toilet front shroud, The lav toilet backrest subpanel and the lav lower vanity. All work was performed per the CCMH 25-40-02.
Step: 5.8.1.11	Completed	Removed the following items for mech access: The aft closet fwd bulhead, The aft closet inboard closeout, The aft closet shell, The aft closet bottom closeout, The aft lav towel holder and the aft lav water tank. All work was performed per the CCMH 25-40-02 and 25-22-05.
Step: 5.8.1.12	Completed	Removed the L/H heater duct for mech access. All work was performed per the CCMH 21-23-05.
Step: 5.8.1.13	Completed	Received the ok to install and installed the L/H heater duct for mech access. All work was performed per the CCMH 21-23-05.
Step: 5.8.1.14	Completed	Received ok to install and installed aft closet fwd bulhead, The aft closet inboard closeout, The aft closet shell, The aft closet bottom closeout, The aft lav towel holder and the aft lav water tank. All work was performed per GAMPS 2220 Rev.D.
Step: 5.8.1.14.1	Completed	Received the ok to install and installed the following items: The aft closet fwd bulhead, The aft closet inboard closeout, The aft closet shell and the aft closet bottom closeout, All work was performed per the CCMH 25-40-02 and 25-22-05.
Step: 5.8.1.15	Completed	Received ok to install and installed L/H #1,2,3 and R/H #2,3 seat base covers. Work performed per. GAMPS 2220 Rev.D.

For detail description of the work complied with see the Work Order Detail report.

Step: 5.1.1 Completed Interior Support. Complied with interior removeals and installs. See steps below for work performed.

Step: 5.1.1.1 Completed Removed the following items:  
 MED Threshold  
 MED FWDSpring Cover  
 MED AFT Spring Cover  
 Vestibule Carpet  
 Center Cabin Carpet  
 2 Boxes Customer Property  
 Galley Header  
 L/H Closet Shelves (3)  
 Accoustical Curtain and Track  
 L/H FWD Closet Drawer  
 Cock-pit Curtain and Track  
 Cock-pit Header  
 Entry Headbumper  
 Vestibule Headliner  
 L/H FWD Closet  
 L/H PSU (Lowered)  
 R/H PSU (Lowered)  
 Cabin Headliner

Step: 5.1.1.2 Completed Removed the following seats:  
 L/H # 1 Seat: S/N 071128-02 P/N 3AEF0101- (010)  
 R/H # 1 Seat: S/N 071128-01 P/N 3AEF0101- (009)  
 R/H # 2 Seat: S/N 071128- 03 P/N 3AEF0101- (029)  
 R/H # 3 Seat: S/N 071128- 06 P/N 3AEF0101- (042)

Step: 5.1.1.3 Completed To Be Installed:  
 L/H # 1 Seat: S/N 071128-02 P/N 3AEF0101- (010)  
 R/H # 1 Seat: S/N 071128-01 P/N 3AEF0101- (009)  
 R/H # 2 Seat: S/N 071128- 03 P/N 3AEF0101- (029)  
 R/H # 3 Seat: S/N 071128- 06 P/N 3AEF0101- (042)

Step: 5.1.1.4 Completed To Be Installed:  
 MED Threshold  
 MED FWDSpring Cover  
 MED AFT Spring Cover  
 Vestibule Carpet  
 Center Cabin Carpet  
 2 Boxes Customer Property  
 Galley Header  
 L/H Closet Shelves (3)  
 Accoustical Curtain and Track  
 L/H FWD Closet Drawer  
 Cock-pit Curtain and Track  
 Cock-pit Header  
 Entry Headbumper  
 Vestibule Headliner  
 L/H FWD Closet  
 L/H PSU (Lowered)  
 R/H PSU (Lowered)  
 Cabin Headliner

Step: 5.1.1.5 Completed Removed the Following:  
 Aft Lav Life Raft storage box  
 Aft Lav lower Storage shelf  
 Customer property (1 box)

Step: 5.1.1.6 Completed To Be Installed:  
 Aft Lav Life Raft storage box  
 Aft Lav lower Storage shelf  
 Customer property (1 box)

Step: 5.1.1.7 Completed Recieved ok to install and installed, Cabin headliner, Galley header, vestibule headliner, l/h fwd closet, l/h fwd closet shelves (3),l/h and r/h psu, l/h fwd closet drawer, headbumper,lav closet bottom shelf.Work performed per CCMH 25-22-02,25-22-05,25-27-10,25-34-00.

For detail description of the work complied with see the Work Order Detail report.

Unless otherwise indicated, all financial values listed in this document are in US Dollars (USD).