

Cirrus Design Corp  
MODEL: Sr22  
S/N: 2803  
REG. NO: N949CG  
WORK ORDER:  
4771-03-2019



## Classic Aviation, Inc.

Pella, IA 50219

DATE: 4/19/2019  
A/C TSN: 987.4  
HOBS: 987.4

### Airframe Entries

(1) Annual Inspection. Inspected aircraft in accordance with Cirrus A.M.M. checklist chap 5 20 and performed operational inspection IAW chap 5 30. Checked all controls and cables. Cleaned and greased all wheel bearings, checked brakes. Cleaned fuel strainer and reinstalled with new seals. Top charged main battery. Inspected intake and exhaust systems. Checked all applicable ADs and updated list in aircraft records.... (5) I inspected the ARTEX model # ME 406 ELT system in this aircraft according to applicable Aircraft and ELT manufacturer's instructions and applicable FAA guidance and found that it meets the requirements of section 91.207(d). (battery due for replacement June, 2025).... (6) Complied with Tornado Alley Turbo, Inc. (TATI) Instructions for Continued Airworthiness in accordance with Tornado Alley Continued Airworthiness Manual #220640004. Complied with TATI SI 08 04 by pressure testing the Tail Pipe Heat Exchangers with no defects noted at this time. Complied with TATI SI08 05 by servicing the induction air filter.... (8) Complied with Instructions for Continued Airworthiness per Precise Flight Doc. #102NMAN0003, Rev. E. No leaks/defects noted.... (13) Resealed right brake caliper with new o rings (2) P/N M83461/1 222. Installed new temperature labels on caliper, P/N 51698 001 blue, and P/N 51698 003 yellow. Bled brake system with 5606 hydraulic fluid as needed.... (14) Removed Inspected and cleaned front Landing Gear Fork. Installed in accordance with the CIRRUS Airplane Maintenance Manual using new Parts (1) P/N Ms17825 3 nut and (1) P/N Ms24665 355 Cotter Pin.... (15) Installed new DURACELL 28L Remote Switch battery. Tested remote ELT switch and found it to be operating properly. Next replacement due 04 30 2024.

I certify that this aircraft has been inspected in accordance with an annual inspection and was determined to be in airworthy condition.

DATE: 4/19/2019

SIGNED:

Work Order: 4771 03 2019

Shane Vande Voort, IA

Printed by EBis 3 (datcomedia.com)