

BNSF Railway

BNSF Inspection Report - Grounds Tests & Inspections

Inspection #: 001012820255 ~ Form Type: GROUNDS ~ 90 Days

Division: PR	Asset ID: BABYEYR
Subdivision: PIKES PEAK	Test Date: 2023-10-11
Line Segment / Milepost: 0477 ~ 109.66 - 109.66	State: CO
Location / Highway Name: SOUTH_BRAGDON	
County: PUEBLO	
Employee's Name: PII	Gang ID: PII

Conditions Master Key

Tested OK = Test completed, no exceptions found, and condition left in compliance
 Adjusted/Tested OK = Adjustments made (identified in associated comments), test completed, and condition left in compliance
 Repaired/Tested OK = Repairs and/or Replacements made (identified in associated comments), test completed, and condition left in compliance

Operations Without Measurements

Test Description & Rule	Condition Left	Tested By
BATTERY CARD (TEST + TO -)	TESTED OK	B002112
BATTERY CROSS TEST (TP-107A)	TESTED OK	B002112
CHECK WATER (SI-10.1)	TESTED OK	B002112
GENERAL INSPECTION OF BATTERY BANKS (SI-10.1).	TESTED OK	B002112
IF APPLICABLE VERIFY ALL CMS SOFTWARE CRITICAL ATTRIBUTES ARE CORRECT.(TP-18)..	VERIFIED	B002112
RECORDER (SI-6.4)	TESTED OK	B002112
VERIFY ASSET ID'S FOR ALL CHASSIS MATCH THE VALUES IN THE ELECTRONIC.REPORTING SYSTEM (SI-1.25)..	VERIFIED	B002112
VERIFY LOCATION HAS APPROPRIATE, CORRECT, AND LEGIBLE CIRCUIT PLANS.(S.I. 1.10)..	CURRENT AND LEGIBLE	B002112
VERIFY RECORDER BATTERY (SI-6.4)	TESTED OK	B002112
VISUAL LIGHTNING ARRESTORS & EQUALIZERS (SI14.1).	TESTED OK	B002112

Operations With Measurements

<u>GROUND (FRA-236.107)</u>						
Measurement Type	Device Type	Measure Date	Condition/Test Result	Measured Value (mm:ss)	Unit of Measure	Tested By
GROUND	B12	10/11/23	Tested OK			B002112
GROUND	B28	10/11/23	Tested OK			B002112