

BNSF Railway

BNSF Inspection Report - Switch Tests & Inspections

Inspection #: 001013258193 ~ Form Type: FRA SWITCH TEST ~ 90 Days

Division: PR	Asset ID: BAEFBXE
Subdivision: PIKES PEAK	Test Date: 2023-10-11
Line Segment / Milepost: 0477 ~ 109.67 - 109.67	State: CO
Location / Highway Name: S. BRAGDON	
County: PUEBLO	
Employee's Name: PII [REDACTED]	Gang ID: PII [REDACTED]
Switch Type: POWER-OP	

Conditions Master Key

Tested OK = Test completed, no exceptions found, and condition left in compliance
 Adjusted/Tested OK = Adjustments made (identified in associated comments), test completed, and condition left in compliance
 Repaired/Tested OK = Repairs and/or Replacements made (identified in associated comments), test completed, and condition left in compliance

Operations Without Measurements

Test Description & Rule	Condition Left	Tested By
INSPECT AND LUBRICATE HELPER RODS (SI-4.7)..	NOT APPLICABLE	B002112
OBSTRUCTION - NORMAL (FRA-236.382)	TESTED OK	B002112
OBSTRUCTION - REVERSE (FRA-236.382)	TESTED OK	B002112
PT. DET./CC - NORMAL (FRA-236.103). ADJUSTED TO INDICATE ON 1/8 AND NOT INDICATE ON 1/4..	ADJUSTED/TESTED OK	B002112
PT. DET./CC - REVERSE (FRA-236.103). ADJUSTED TO INDICATE ON 1/8 AND NOT INDICATE ON 1/4..	ADJUSTED/TESTED OK	B002112
SHUNT FOULING (FRA-236.104)	TESTED OK	B002112