

DAILY PROGRESS REPORT

DATE/ REPORT NUMBER	Saturday, April 8, 2023 / 001
PROJECT:	Kodiak Enterprise
JOB ID #:	23-EN02
CLIENT:	Trident Seafood
LOCATION:	Tacoma WA
DAYS ONSITE:	001
WEATHER (DELAY):	

CONTRACT DETAILS & STAKEHOLDER INFORMATION	
CONTRACT PARTY	Trident Seafoods Corporation
COMPANY REPRESENTATIVE	Martin Teachout
CONTRACT TYPE	
DATED	

1 STATUS OF CASUALTY

CONDITION OF CASUALTY		
GENERAL LOCATION	Tacoma, Washington, USA	
COORDINATES	47 17 00 N 122 24 32 W	
HEADING	312	
LIST	Variable during firefighting operation	
DRAFTS	PORT	STARBOARD
FORWARD	Variable	Variable
AFT	Variable	Variable
DRAFT READING TIME	Variable	Variable
GENERAL CONDITION	Vessel has active fire onboard	

CONDITION OF CARGO	
CARGO TYPE	
CARGO CONDITION	

2 DAILY ACTIVITIES

- 0421 PNW Regional Manager Chad Kasin is mobilized
- 0552 Chad Kasin at the Trident security gate with pumping package
- 0615 Resolve Fire Lead Kyle Higgins on-site.
- 0630 Kyle H and Tacoma Fire brief. Assessment done on mooring lines



- 0640 Resolve ER response containers on site opened and inventoried and shaken out
Kyle H coordinates with vessel Chief to transfer liquid from Port side to Starboard side
- 0730 Assessment reported
- 0945 David D on site – meets with Kyle H and Tacoma Battalion Chief regarding stability concerns
- 0952 Air compressors delivered on site to drive pneumatic pumps while hoses and pumps are set up
- 1000 Matt Miller and Brad Lamkin on site for on-site NA assessment - Draft and heel measurements are taken and reported every :30 minutes
- 1038 Resolve 2" and 3" pumps on board
- 1100 Resolve 2" and 3" pumps pumping from 01 deck – this becomes the sump for all dewatering efforts for the day
- 1130 ICS meeting brief
- 1140 Vac Truck on site and begins pumping through 3" hose from 01 deck – starts process of discharging into Baker Tank and collecting from vessel in round trips
- 1206 Vac Truck hose moved aft 50' into galley on 01 deck
- 1250 Vessel chief is told to stand down from transferring any more liquids to starboard side
- 1300 ICS briefing
- 1309 Resolve SCBA team accesses main deck forward to look for water. None is found
- 1400 Assessment is done on water levels, vessel attitude, etc.
- 1433 Resolve Fire Pump Badger begins set up near bow
- 1630 ICS briefing
- 1800 ICS change of shift
- 1800 EPA orders no overboard discharge of pumping activity – pneumatic pumps stopped
- 1814 Badger is up and running
- 1924 large amount of smoke is seen with open flames coming out of 02 deck near bow
- 2000 Engine room is accessed to view inclinometer. Plumb line is set up on stern
- 2030 Port List gains 3 degrees quickly in conjunction with Tacoma fire water endeavors
- 2045 Second Vac Truck is established pumping through Resolve 3" hose
- 2058 Tacoma Fire goes to defensive FF mode. Vessel listing 7.8 degrees port
- 2246 Vessel seems to be losing some weight, the list is correcting as water is moved out.
- 2359 Day shift personnel stand down

3 PLANNED ACTIVITIES

- Resolve to continue mobilizing essential personnel, resources, and equipment to the site of KODIAK ENTERPRISE.
- Continuation of best efforts to combat the fire onboard the vessel.
- Continuation of best efforts to mitigate listing of the vessel by pumping cargo holds and other spaces.
- Continued operations to preserve the vessel and environment.



4 PERSONNEL

RESOLVE PERSONNEL				
NAME	TITLE	ORIGIN	ON-HIRE	OFF-HIRE
Stuart Miller	Salvage Master	Lutz FL	04/08/2023	
Chad Kasin	Project Manager	Tacoma WA	04/08/2023	
Richard Todd Duke	Fire Officer	Anchorage AK	04/08/2023	
Taylor Reiss	Naval Architect	Ft Lauderdale FL	04/08/2023	
Edward Yenni	Salvage Officer	Mobile AL	04/08/2023	
Troy Lacy	Fire Fighter/Salvor	Vancouver CAN	04/08/2023	
Ryan Jessup	Fire Fighter/Salvor Engineer	Ft Lauderdale FL	04/08/2023	
Paul Brann	Fire Fighter/Salvor	Ft Lauderdale FL	04/08/2023	
Zach Verfaille	Fire Fighter/Salvor	Anchorage AK	04/08/2023	
Colton Webb	Fire Fighter/Salvor		04/08/2023	
Jan Jonas	Project Coordinator	Ft Lauderdale FL	04/08/2023	
Christopher Ritter	Marine Fire Fighter	Lakebay WA	04/08/2023	
Corey Palmer	Marine Fire Fighter	Madison Lake MN	04/08/2023	
Kyle Higgins	Marine Fire Fighter	Poulsbo WA	04/08/2023	
Patrick French	Marine Fire Fighter	Poulsbo WA	04/08/2023	
Lewis Everard	Marine Fire Fighter		04/08/2023	
James Whitsett	Marine Fire Fighter	Olalla WA	04/08/2023	
Lonny McKinney	Marine Fire Fighter	Port Orchard WA	04/08/2023	
Office Admin		WA/FL		

THIRD PARTY PERSONNEL				
NAME	TITLE	ORIGIN	ON-HIRE	OFF-HIRE
Bradley Lamkin - Glosten	Salvage Engineering Consultant	Seattle WA	04/08/2023	
David DeVilbiss - Glosten	Senior Marine Consultant	Seattle WA	04/08/2023	



5 EQUIPMENT

RESOLVE EQUIPMENT				
ASSET ID	EQUIPMENT	QTY	ON-HIRE	OFF-HIRE
200016	Thermal Imaging Camera	2	4/8/2023	
202371	5 Gas Meter	2	4/8/2023	
205830	FiFi Package	1	4/8/2023	
203412	Bunker Gear Package	7	4/8/2023	
205867	Portable Generator 3k	1	4/8/2023	
230771	Dewatering Pump 3" with hose	2	4/8/2023	
205830	Diesel Fire Pump Package 500gpm 150psi	1	4/8/2023	
TBD	Rigging Package Light	1	4/8/2023	
230754	Hydraulic Submersible Pump 4"	1	4/8/2023	
TBD	4" x 50' Lay flat Hose (250' Total)	5	4/8/2023	
TBD	4" x 19' rigid hose (finished) w/end blank flanges	3	4/8/2023	
203567	Hydraulic Power Pack	1	4/8/2023	
230754	Submersible pump 4"	1	4/8/2023	
230529	Communications Package – 6 VHF radios	2	4/8/2023	
TBD	Tools Package	1	4/8/2023	
TBD	Safety/PPE Package	1	4/8/2023	
TBD	F-350 flatbed truck	1	4/8/2023	

THIRD-PARTY EQUIPMENT				
COMPANY	EQUIPMENT	QTY	ON-HIRE	OFF-HIRE

6 FLOATING CRAFT

RESOLVE FLOATING CRAFT				
NAME	DESCRIPTION	COMPANY	ON-HIRE	OFF-HIRE

THIRD PARTY FLOATING CRAFT				
NAME	DESCRIPTION	COMPANY	ON-HIRE	OFF-HIRE



7 AREAS OF CONCERN

- There is concern over the potential for Freon release from the vessel.

7.1 SAFETY OBSERVATIONS

- A Site Specific Health and Safety Plan is in development for distribution.

8 ADDITIONAL REMARKS / COMMENTS

9 SIGNATURES



Resolve Representative

Name:

Title:

Client Representative

Name:

Title:

10 PHOTOS



Figure 10-1 Initial readings of vessel list.



Figure 2 - Tacoma Fire Department on scene.



Figure 3 Resolve Fire Pump fired up.