Toernoning!

TOTAL

DESCRIPTION OF INSPECTIONS, TESTS, REPAIRS AND ALTERATIONS
OF ENDORSED WITH NAME, RATING AND CERTIFICATE NUMBER OF

TOO OTHER SPECIFIC ENTRIES.)

DATE: 23 MAY 2014

A/C: N8890L

LYC: O-235-C2C SN: L-11810-15

CURRENT TACH: 2255.4

TACH PROP STRIKE INSP (SMOH) 1992.0

WAS DETERMINED TO BE IN AIRWORTHY CONDITION.

MICHAEL ADAMS A&P.

AIDMANDTHINECE DIDECTIVES


Aviation Repair Wallace

December 9, 2013 Tach/TT 2196.5 N8890L Performed an annual inspection in accordance with FAR 43 appendix D, see AD Report for AD information, the following work was done:

- 1. Complied with FAR 91.207 by inspection, found airworthy, battery due Nov 2015.
- 2. Replaced right inboard brake lining.
- 3. Complied with AD 75-09-07 by inspecting mixture control cable, found airworthy, next due 2296.5 replacement due at TT 2461.0.
- 4. Complied with AD 72-07-10 by inspection of elevator bungee housing found airworthy, next due 100hrs.
- 5. Cleaned and paint firewall under battery box.
- 6. Installed a new battery box and cover.
- 7. Complied with AD 75-07-04 by inspection of welds on rudder bar, found airworthy, correct number of welds present.

I certify that this airframe has been inspected in accordance with an annual inspection and is in airworthy condition. Bob Farrow

NOTE: 12-9-2013 Transponder is out of service delle



DATE: 23 MAY 2014

A/C: N8890L

S/N: AA-1B-0390

CURRENT TACH: 2255.4

RECURRING AD'S
72-06-10 ELEVATOR BUNGEE
75-07-04 RUDDER CONTROL BAR ASSY. (WELDS)
75-09-07 MIXTURE CONTROL WIRE (REPLACE AT 2461.0)

I CERTIFY THAT THIS AIRCRAFT HAS BEEN INSPECTED I/A/W A 100 HR, INSPECTION AND WAS DETERMINED TO BE IN AIRWORTHY CONDITION.

MICHAEL ADAMS A&P