BNSF Railway BNSF Inspection Report - Relay Tests & Inspections

Inspection #: 001007454176 ~ Form Type: RELAY ~ 4 Year

| Division: PR | Asset ID: BABYEYR |
|---|-----------------------|
| Subdivision: PIKES PEAK | Test Date: 2021-07-19 |
| Line Segment / Milepost: 0477 ~ 109.66 - 109.66 | State: CO |
| Location / Highway Name: SOUTH_BRAGDON | |
| County: PUEBLO | |
| Employee's Name: P | Gang ID: P |
| | |

Conditions Master Key

Tested OK = Test completed, no exceptions found, and condition left in compliance

Adjusted/Tested OK = Adjustments made (identified in associated comments), test completed, and condition left in compliance

Repaired/Tested OK = Repairs and/or Replacements made (identified in associated comments), test completed, and condition left in compliance

Operations With Measurements

| | | RELAY - 4YR (FRA- | -236.106) | | | |
|--|-----------------------------|-------------------------|--------------------------|-------------------------------|--------------------------|--|
| Shelf Name: 2B | | Relay Nam | Relay Name: 1NWR | | Serial Number: 60004S041 | |
| Relay Type: B1 (56001-926 GR.1 / A62-429) | | Resistance (ohms | Resistance (ohms): 500 | | Contacts: 2FB EHD | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0082 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.0168 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL WORKING | 0.0174 | A | Tested OK | 07/19/21 | B172179 | |
| Shelf Name: 2B | | Relay Name: 1RWR | | Serial Number: 60004S053 | | |
| Relay Type: B1 (56001-926 GR.1 / A62-429) | | Resistance (ohms): 500 | | Contacts: 2FB EHD | | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0084 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.0165 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL WORKING | 0.0176 | А | Tested OK | 07/19/21 | B172179 | |
| Shelf Name: 2B | Name: 2B Relay Name: 5VSTOP | | Serial Number: 53989R122 | | | |
| | | Resistance (ohms | 5): 500 | Contacts: 4FB-2F-1B | | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0065 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.0092 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL WORKING | 0.0095 | Α | Tested OK | 07/19/21 | B172179 | |
| Shelf Name: 2B | | Relay Name: 6VSTOP | | Serial Number: 53989R112 | | |
| Relay Type: B1 (56001-822 GR.2 / A62-310) Resistance (| | Resistance (ohms | 5): 500 | 00 Contacts: 4FB-2F-1B | | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0076 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.0100 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL WORKING | 0.0109 | A | Tested OK | 07/19/21 | B172179 | |
| Shelf Name: 2B | | Relay Name: ATR | | Serial Number: 215603 | | |
| Relay Type: ST (400510 / 400510) | | Resistance (ohms): 2 | | Contacts: 4FB-2F-1B | | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0875 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.1360 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL WORKING | 0.1500 | A | Tested OK | 07/19/21 | B172179 | |
| Shelf Name: 2B Relay Name: TR | | Serial Number: 80005335 | | | | |
| Relay Type: B1 (56001-921 G | iR.9 / A62-120) | Resistance (ohms): 2 | | Contacts: 4FB-2F-1B | | |
| Measurement Type | Measure Value | UOM | Condition/Test Result | Measure Date | Tested By | |
| NEUTRAL DROPAWAY | 0.0836 | А | Tested OK | 07/19/21 | B172179 | |
| NEUTRAL PICKUP | 0.1340 | А | Tested OK | 07/19/21 | B172179 | |
| | | | | | | |