U.S. Coast Guard Marine Board Investigation ICO the sinking of SS El Faro held in Jacksonville, Florida held

19 May 2016

4 Volume 14

1

2

3

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**CAPT Neubauer:** Good morning. This hearing will come to order. Today is May 19th, 2016 and the time is 9 O'clock. We are continuing at the Prime F. Osborn Convention Center in Jacksonville, Florida. I am Captain Jason Neubauer, of the United States Coast Guard, Chief of the Coast Guard Office of Investigations and Analysis. Washington D.C. I'm the Chairman of the Coast Guard Marine Board of Investigation and the presiding officer over these proceedings. The Commandant of the Coast Guard has convened this board under the authority of Title 46, United States Code, Section 6301 and Title 46 Code of Federal Regulations Part IV to investigate the circumstances surrounding the sinking of the SS El Faro with the loss of 33 lives on October 1<sup>st</sup>, 2015 while transiting East of the Bahamas. I am conducting the investigation under the rules in 46 C.F.R. Part IV. The investigation will determine as closely as possible the factors that contributed to the incident so that proper recommendations for the prevention of similar casualties may be made. Whether there is evidence that any act of misconduct, inattention to duty, negligence or willful violation of the law on the part of any licensed or certificated person contributed to the casualty, and whether there is evidence that any Coast Guard personnel or any representative or employee of any other Government agency or any other person caused or contributed to the casualty. I have previously determined that the following organizations or individuals are parties in interest to the investigation. Tote Incorporated, ABS, Herbert Engineering Corporation and Mrs.

Teresa Davidson as next of kin for Captain Michael Davidson, Master of the SS El Faro. These parties have a direct interest in the investigation and have demonstrated the potential for contributing significantly to the completeness of the investigation or otherwise enhancing the safety of life and property at sea through participation as party in interest. All parties in interest have a statutory right to employ counsel to represent them, to cross-examine witnesses and have witnesses called on their behalf.

I will examine all witnesses at this formal hearing under oath or affirmation and witnesses will be subject to Federal laws and penalties governing false official statements. Witnesses who are not parties in interest may be advised by their counsel concerning their rights. However, such counsel may not examine or cross-examine other witnesses or otherwise participate.

These proceedings are open to the public and to the media. I ask for the cooperation of all persons present to minimize any disruptive influence on the proceedings in general and on the witnesses in particular. Please turn your cell phones or other electronic devices off or to silent or vibrate mode. Please minimize entry and departure into the hearing room except during periods of recess. Photography will be permitted during this opening statement and during recess periods. The members of the press are welcome and an area has been set aside for your use during the proceedings. The news media may question witnesses concerning the testimony that they have given after I have released them from these proceedings. I ask that such interviews be conducted outside of this room. Since the date of the casualty the National Transportation Safety Board and Coast Guard have conducted evidence will be

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

considered during these hearings. Should any person have or believe that he or she has information not brought forward, but which might be of direct significance, that person is urged to bring that information to my attention by emailing elfaro@uscq.mil. The Coast Guard relies on strong partnerships to execute its missions. And this Marine Board of Investigation is no exception. The NTSB, provided a representative for this hearing. Mr. Tom Roth-Roffy, also seated to my left is the Investigator in Charge for the NTSB investigation. Mr. Roth-Roffy, would you like to make a brief statement? Mr. Roth-Roffy: Yes, good morning Captain. Good morning, I'm Tom Roth-Roffy, Investigator in Charge for the National Transportation Safety Board's investigation of this accident. The NTSB has joined this hearing to avoid duplicating the development of facts. Nevertheless, I do wish to point out that this does not preclude the NTSB from developing additional information separately from this proceeding if that becomes necessary. At the conclusion of these hearing the NTSB will analyze the facts of this accident and determine a probable cause independently of the Coast Guard, issue a separate report of the NTSB findings, issue recommendations if appropriate to correct safety problems discovered during this investigation. Thank you Captain. **CAPT Neubauer:** Thank you. We will now call our first witnesses of the day. Mr. Mark LaRose with ABS. **LCDR Yemma:** Could you raise your right hand, sir? A false statement given to an agency of the United States is punishable by a fine and or imprisonment under 18 United State Code Section 1001, knowing this do you solemnly swear that the testimony you're about to give will be the truth, the whole truth and nothing but the truth, so help you God?

- 1 **WIT:** I do.
- 2 **LCDR Yemma:** Please be seated, thank you. Sir, can you please state your full name
- and spell your last name for the record?
- 4 WIT: Mark LaRose, L-A-R-O-S-E.
- 5 **LCDR Yemma:** And counsel can you also state your name and spell your last name?
- 6 **Counsel:** Jerry White, W-H-I-T-E from Hill Rivkins, LLP.
- 7 **LCDR Yemma:** Thank you Mr. White. Mr. LaRose can you please state where you're
- 8 currently employed and what your position is?
- 9 WIT: Currently employed for the American Bureau of Shipping, ABS here in
- Jacksonville, Florida. I'm a senior surveyor.
- LCDR Yemma: And what are some of your general responsibilities in that position?
- 12 WIT: Inspections of vessels both new construction and after construction. Class and
- 13 statutory related.
- LCDR Yemma: Can you also describe some of your prior relevant work experience
- 15 please?
- 16 WIT: Yes. I sailed as Third Assistant Engineer for a couple years after school from
- 17 Mass Maritime Academy. I worked for Caterpillar as a service technician and also
- Ingersoll Rand as a service technician. And I've been with ABS now for 8 years.
- 19 **LCDR Yemma:** And what's your highest level education completed?
- 20 **WIT:** I have a Bachelors in Marine Engineering.
- LCDR Yemma: Thank you, sir. Commander Odom will have some questions for you
- 22 now.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

CDR Odom: Good morning Mr. LaRose. I'm Commander Odom, I'm with the traveling Marine Inspectors, U.S. Coast Guard Headquarters in Washington, D.C. Today I have 3 lines of questioning I would like to complete. One with regards to your experience. training and qualification as an ABS surveyor and your general experience in the marine industry. The second line, the second topic will be related to general survey knowledge and the methodology behind certain types of surveys that were performed on the El Faro. And the third topic and final topic will be very specific in the regards to the equipment you surveyed on the 16<sup>th</sup> of June, 2015. In between topics I will stop and open the topic for the Marine Board to ask questions in line with our discussion prior to moving to the next topic. If at any time you feel like you need a break for any reason just ask Captain Neubauer and he will consider your request. Do you understand or do you have any questions? WIT: Yes I understand, no questions. **CDR Odom:** Thank you. So my first question is, could you please provide an overview, a little bit of a more detailed overview of your employment history as it relates to the marine industry including any time you have sailing on steam ships? WIT: So I've been in the marine industry since college. Sailing on steam ships only during college. Our training ship was a steam ship. So I had 3 sea terms in terms onboard that vessel. Since I graduated I worked on container ships and platform, they're diesel and diesel electric. Then working for Caterpillar was diesel engines, so also marine diesel engines. And with ABS I worked in Houston for about 8 months doing after construction on vessels and also vendor surveys for offshore equipment. And then I transferred to Korea, I was in Korea for just over 5 years doing mostly new

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- construction. Everything from steel cutting of a vessel to the final delivery, all
- commissioning of all systems, structure, construction. And I was there for a little over 5
- 3 years and then transferred here to Jacksonville where I've also been doing new
- 4 construction as well as after construction.
- 5 **CDR Odom:** Thank you. And I also understand you were employed by Interocean
- 6 American Shipping on semi-submersibles?
- 7 **WIT:** Yes, that's correct.
- 8 **CDR Odom:** And that's the same Interocean that was became Tote?
- 9 **WIT:** Yes, I wasn't aware of that until the NTSB hearing.
- 10 **CDR Odom:** Okay, thank you. And also you did a tour with ABS in Brownsville, Texas,
- is that correct? What did you do during that tour?
- WIT: Yes, that was, I grouped that into when I was in Houston. I was back and forth
- between Brownsville and Houston. But I worked in a new construction yard building
- jack up rigs.
- 15 **CDR Odom:** Thank you. At any time during your tenure with ABS have you ever
- simultaneously employed by any other company in the marine industry outside of ABS?
- 17 For example did you perform work for any other classification society or engage in any
- independent private consulting in the marine industry?
- 19 **WIT:** No.
- 20 **CDR Odom:** So given your past experience and your current position, do you feel you
- were adequately trained and qualified by ABS to perform the survey on older steam
- vessels such as the El Faro?
- 23 **WIT**: Yes.

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- 1 **CDR Odom:** Were you aware at the time that you performed the survey on the El Faro
- in June of 2015 that it was enrolled in the Coast Guard's alternate compliance program?
- 3 WIT: Yes.
- 4 **CDR Odom:** And are you generally familiar with the alternate compliance program and
- 5 do you understand the roles and responsibilities of ABS surveyors who perform
- 6 delegated functions under this program?
- 7 WIT: Yes.
- 8 CDR Odom: With regards to the El Faro the survey you were assigned on June 15<sup>th</sup>,
- June 16<sup>th</sup> of 2015 was a continuous machinery survey, is that correct?
- 10 **WIT:** That's correct.
- 11 **CDR Odom:** Did you meet all the ABS standards and qualifications to perform that type
- of survey?
- 13 WIT: Yes.
- 14 **CDR Odom:** And although it's not within the scope of the survey in June, are you also
- qualified to complete the annual machinery surveys that was applicable to the El Faro?
- 16 WIT: Yes.
- 17 **CDR Odom:** Had you done any previous have you had any previous experience on
- the El Faro prior to or after that survey?
- 19 **WIT:** No, that was the only time I was ever onboard.
- 20 **CDR Odom:** Can you describe the training you received from ABS in order to obtain
- the qualifications needed to perform both the continuous machinery survey and the
- 22 annual machinery surveys?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

WIT: Yes. ABS has required classroom training that we take when we first get hired on. It was about 3 to 4 weeks in the classroom and then it's a, which is documented. then we have field training. Any particular tasks that could be added to a work order for us you must do at least twice with another surveyor and the other surveyor will then check, basically check off that you've completed it and that you're competent. And after the two times if it's felt that you're competent then it's added to your training record and you become certified for a particular task. **CDR Odom:** So every individual task that would be on the checklist that you guys perform has got to be observed twice, if I understood you correct? Or is it just the whole survey is twice? **WIT:** The survey task. **CDR Odom:** The survey task. WIT: Twice, correct. **CDR Odom:** Okay, thank you. And so if you would please take a look at Exhibit 184. In this exhibit, this exhibit is from the ABS Survey Manager for the SS EL Faro. It was downloaded from the ABS Safe Net. If you would please take a look at the second comment dated 22 December, 2010. It states this vessel is enrolled in the alternate compliance program and as a result the surveyor is acting as an agent of the Coast Guard. Are you familiar with this comment? WIT: Yes. **CDR Odom:** So what is your understanding of the meaning of this comment? And does it change your approach when you conduct surveys on behalf of the Coast Guard?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: It – we act on behalf of the Flag State for more than just the Coast Guard with other vessels as well. It's similar, but there's not a survey of the programs like this with different flags, but so it doesn't really change our approach other than, you know we have to make notification to the Coast Guard and if we find – have any findings that effect the vessel in any way statutorily that the Coast Guard would be interested in we would have to report that to them. CDR Odom: Have you ever received any specific guidance or training from ABS or the Coast Guard on what it means to act as an agent in the Coast Guard? WIT: We do have a, I believe a module during our training in Houston from ABS that includes a section on ACP. CDR Odom: So it leads into my next question. What specific training have you had with the alternate compliance program received, and you said you had a week module during your initial training? WIT: Well it was probably one module during that week of training. Probably a few hours going over the supplement and requirements within that would need to be brought to our attention. **CDR Odom:** Is there any refresher training or as the supplement is updated that you guys revisit? Or is that it, just the one time? **WIT:** We, uh well they – the Houston office sends out updates to us via email periodically whenever there are updates to the ACP program and any other statutory item that we would need to know. We also attend basically a refresher course called ESVT, experienced surveyor validation training every 3 years. And it's also brought up again during that training.

1 **CDR Odom:** Thank you. Since you mentioned the supplement, can you describe what 2 that is and how you use it? 3 WIT: Yes. It explains the – any differences between ABS rules and the Coast Guard 4 C.F.R. regulations and if there are differences where they lie and what becomes the 5 new precedent that you would have to follow. **CDR Odom:** So when you conduct your inspections or surveys on these vessels that 6 7 are under ACP do you use the supplement? Do you have it with you and do you use 8 the checklist that are provided in it? Is it required for you to fill those out or use them? 9 WIT: We are required to review it, we're not required to carry it with us and have it with 10 us onboard. **CDR Odom:** So would the supplement be applicable to the survey that you were 11 conducting on the El Faro on the 16<sup>th</sup> of June, 2015? For the continuous machinery 12 13 survey. 14 WIT: There may have been some aspects of it that were applicable depending on the 15 piece of machinery. I would have to go back and look. I don't recall exactly. 16 **CDR Odom:** So the current supplement version is dated 1 April 2011. And there have been many policy and regulation changes since then. How does ABS provide you with 17 information in relation to regulation or U.S. Coast Guard policy changes as required by 18 19 the memorandum of understanding between the Coast Guard and ABS? 20 WIT: They're usually emailed to us like I said before. And then also brought up again 21 whenever we're in training, the ESVT training. 22 **CDR Odom:** Do you feel the current supplement is up to date and effective, or would 23 you say it is in need of a revision in your opinion?

1 **WIT:** As far as I'm concerned it seems to be working fine. 2 CDR Odom: So would you agree that under the alternate compliance program, as a 3 surveyor you essentially have two clients? In this particular case would be Tote as the 4 owner/operator of the El Faro and the Coast Guard since you're acting as an agent of 5 the Coast Guard? 6 **WIT:** Yeah, I guess you could word it that way. 7 **CDR Odom:** So can you speak to in this role how – can you tell us how you manage 8 those competing priorities, one from the regulatory side and the other from the side of a 9 paying customer? 10 **ABS:** Is that question directed towards a particular survey or a particular requirement 11 where there may be a competing ----CDR Odom: It's directed towards the alternate compliance program and the competing 12 13 challenges between the company and his obligations to the Coast Guard. So how do 14 you manage the competing demands if you have a particular issue on an ACP vessel 15 between what the company wants and your obligations to the Coast Guard? WIT: Any rule requirements or statutory requirements come first, whether, you know if 16 17 the company has an issue we can discuss it, but if it was something that has to do 18 statutorily wise, then it would – it's our obligation to bring it up to the Coast Guard and 19 make them aware of it. And then it can be discussed further from there. 20 **CDR Odom:** Do you have experiences as it relates to performing audits applicable to 21 the International Safety Management Code? Are you a qualified auditor?

22

**WIT:** Not currently, no.

- 1 **CDR Odom:** Not currently. Do you have experience? Are you working on becoming
- 2 qualified?
- WIT: Yes, I was actually just in the courses the last few weeks. I just returned this
- 4 week.
- 5 **CDR Odom:** Can you describe the process of the training that you're going through to
- 6 perform the audits? What you need to become qualified?
- 7 **WIT:** It's classroom training. First ISO 9000 training then ISM come after that. Then in
- 8 order to become fully qualified you have to do a certain number, I think it's 4 observation
- 9 audits, initial or renewal at 3 of them and 1 can be an interim and 1 has to be a
- 10 company.
- 11 **CDR Odom:** Thank you. Can you tell us what your relationship is like with Sector, the
- 12 U.S. Coast Guard Sector Jacksonville Officer in Charge Marine Inspection?
- WIT: I think it's a fine working relationship. We have open dialog back and forth.
- 14 Never seem to have any issues.
- 15 **CDR Odom:** Did you have officer in that office that is assigned as a point of contact for
- your ABS surveyors for matters related to the alternate compliance program?
- 17 **WIT:** Yeah there's a domestic officer that we contact whenever we if we have a
- vessel that's in the ACP program we're required to notify them before we attend so we
- 19 send it to Sector Jacksonville has a Jax domestic email address that we send those
- 20 notifications to.
- 21 **CDR Odom:** Do they normally respond to them in a timely manner when you send that
- 22 notification?
- 23 **WIT:** A lot of times they don't respond at all.

1 **CDR Odom:** Do you ever interact or do any type of cross training with the marine 2 inspectors or the officers at Sector Jacksonville? 3 WIT: Nothing officially. I mean the most interaction we have is usually onboard vessels 4 together. 5 **CDR Odom:** Thank you. This concludes my line of questioning for training qualification 6 and your work experience. I would like to turn it back over to Captain Neubauer to ask if 7 the board has any questions related to this topic. 8 **CAPT Neubauer:** Mr. Roth-Roffy. 9 Mr. Roth-Roffy: Tom Roth-Roffy, NTSB. Good morning, sir. 10 **WIT:** Good morning. Mr. Roth-Roffy: I would like to for you to discuss in more detail your experience and 11 12 training in steam plant surveying and operation, both at during your college years as 13 well as your ABS training and experience. 14 WIT: So in college we – I left college with a Coast Guard Third Assistant Engineer's 15 license steam and motor. So we took extensive courses during class for steam engines as well a diesel engines. We had 3 sea terms in school that were conducted onboard a 16 steam ship. About 2 months each time. After school I didn't have a whole lot of steam 17 experience. I've been on a couple of steam ships in Korea. Did some boiler tube 18 19 repairs and things of that nature. But other than that before coming here to Jacksonville 20 I had not been on a steam ship in probably a couple of years. 21 Mr. Roth-Roffy: And please if you could provide information about the training you've 22 received since you've been working with ABS on how to survey steam plants, in

particular boilers and similar equipment that is different from a diesel ship?

23

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: Well like I said before we have training that we have in the classroom and it's brought up. And we do discuss it. We also have survey guidance notes in our computer system that we periodically review, especially if you're going to be going to a steam vessel that gives us instructions and guidance on what to do and what to look for in particular. Mr. Roth-Roffy: Is there a particular rating and qualification for boiler or survey with ABS? WIT: There is a task just like I was mentioning before. So if we go to a ship that has a boiler there is a boiler task that would have to be associated on that work order. So we need to be trained in the same way I was talking about before where – had at least two attendances that would qualify you for doing that inspection. Mr. Roth-Roffy: And have you – are you qualified as a boiler surveyor and have you performed surveys as an ABS surveyor of marine boilers? WIT: I believe I am, but I don't think I've ever done main steam boilers like. I've done smaller like donkey type boiler, auxiliary boilers. Mr. Roth-Roffy: You mentioned that prior to attending a vessel you had notified the Coast Guard of an upcoming survey but sometimes you did not receive a response. Could you give me an idea of how often the Coast Guard inspection would attend surveyors jointly with you in the Jacksonville area? **WIT:** That depends on the – what type of survey it is. It's really up to them whether they want to or not. Probably like I said, most likely depend on what kind of survey. Sometimes I think they come out a little bit more because it's also a training port. So they'll – sometimes the inspectors will come out with trainees. But I mean it just

- depends on the type of survey that's going on whether or not they're going to attend or
- 2 not.
- 3 Mr. Roth-Roffy: And do you have an understanding or a recollection about the
- 4 frequency or percentage of attendances by Coast Guard on ACP vessels joining you?
- 5 Has it been half the time or less or more?
- 6 **WIT:** I don't think I could make a determination on that. A lot of my time spent with the
- 7 Coast Guard here on ACP vessels has been with new construction. The after
- 8 construction I've done here is not has been very much ACP's. So I have done
- 9 inspections onboard ships with the Coast Guard before, but it's I wouldn't be able to
- make a good estimate I don't think.
- 11 Mr. Roth-Roffy: Thank you. That's all I have. Captain.
- 12 **CAPT Neubauer:** Mr. LaRose I have a follow up question. You mentioned that you
- have to do 2 surveys under instruction before you're qualified for a survey task?
- 14 **WIT:** That's correct.
- 15 **CAPT Neubauer:** Do you remember for certain you had 2 surveys conducted under
- instruction for steam for the steam tasks before you started conducting the inspection or
- the surveys?
- 18 **WIT:** The only steam related task would be for boilers. And the other items that I did
- not inspect the boiler the day I was there. It was not one of the pieces of equipment that
- 20 needed an inspection. So the things that I inspected, yes, I'm fully qualified for.
- 21 **CAPT Neubauer:** Have you ever conducted a steam boiler survey?
- WIT: Like I said not a main boiler. Again I've been onboard for repairs to boilers, for
- main boilers, but I've never done a full main boiler survey, no.

- 1 **CAPT Neubauer:** Thank you. Mr. Fawcett.
- 2 Mr. Fawcett: Just to follow up on your training and experience, sir. Looking at the El
- Faro and the main steam propulsion system, based on your training and experience
- 4 what would be the main vulnerabilities of that system?
- 5 **WIT:** There are many, many vulnerabilities. Or not vulnerabilities, but many things that
- 6 could happen. That's a difficult question to answer. I mean, I guess could you be more
- 7 specific. You want a better answer?
- 8 **Mr. Fawcett:** Well we talk about the boiler, but in terms of the propulsion system in the
- 9 course of your surveys, do you examine that complete propulsion system?
- 10 **WIT:** We would under an annual survey where everything would be examined.
- Mr. Fawcett: So through your training has someone explained, or through your
- experience what those vulnerabilities are for that type of propulsion system?
- 13 WIT: Yes.
- 14 **Mr. Fawcett:** Okay. Thank you, sir.
- 15 **CAPT Neubauer:** I would like to go to the parties in interest at this time. Tote do you
- have any questions?
- 17 **Tote Inc:** No, questions, sir.
- 18 **CAPT Neubauer:** ABS?
- 19 **ABS:** Just one. Mr. LaRose with regard to the survey, the continuous machinery
- survey you performed aboard the vessel in June 2015, did you provide notification to
- the Coast Guard of your attendance?
- 22 **WIT:** Yes we did.
- 23 **ABS:** Did they attend?

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- 1 **WIT:** No they did not.
- 2 ABS: Did you receive any response to your email notifying them that you were going to
- 3 board the vessel in June 2015?
- WIT: I'm not sure. I was not the one who sent the email. One of the other guys in the
- office was actually supposed to attend the week prior. He was the one that sent the
- 6 email. I'm not sure if he ever received a response or not.
- 7 **ABS:** Nothing further.
- 8 **CAPT Neubauer:** Mrs. Davidson?
- 9 **Ms. Davidson:** No questions.
- 10 **CAPT Neubauer:** Herbert Engineering?
- 11 **HEC:** No questions.
- 12 **CAPT Neubauer:** Mr. LaRose if you're okay we'll start the next line of questioning, or
- would you like to take a break?
- 14 **WIT:** We can keep going, sir.
- 15 **CAPT Neubauer:** Continue?
- 16 **WIT:** Yes.
- 17 **CAPT Neubauer:** Commander Odom.
- 18 **CDR Odom:** Captain with your permission. Mr. Venturella had a couple questions from
- the last section, is that all right?
- 20 **CAPT Neubauer:** Yes.
- LCDR Venturella: Good morning Mr. LaRose. This is Lieutenant Commander
- Venturella. You did elaborate already a little bit on your steam experience. I would like
- to get a little bit more specific. On the vessels that you have had experience surveying,

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

either through training or post your training, can you tell me a little bit about the age of those vessel if you recall? WIT: There was a vessel, the Cape Jacob that I was on in Korea, I don't know how old it was but it was pretty old. I think it's now been scrapped. And then I've been on some other USNS type MSC prepositioned vessels that were, I don't know, I would say built maybe in the early 90's or maybe earlier with like auxiliary type boilers. **LCDR Venturella:** With your experience on some of the older steam ships did you ever face any pressure either from an operator of a vessel to allow a vessel to jump over economizer pipes or economizer tubes and so forth? Basically was there ever any pressure because of the age of a vessel to allow a different condition than you would on a newer vessel? **WIT:** I've never experienced anything like that. **LCDR Venturella:** In any way does your training prepare you to deal with those pressures? WIT: Yeah I would say so. I mean we're – if something like that came up then we would, you know we would not back down we would have discussions and bring it up higher up our chain of command if needed. We would never just back down based on pressure like that. **LCDR Venturella:** You also mentioned that you don't necessarily bring the supplement out with you to your surveys under ACP, alternate compliance program. You're aware of the standards for the alternate compliance program. What are the things that are necessary for you to survey under the alternate compliance program in terms of the standards?

- ABS: With regard to your question Captain, or Commander are you directing the
- 2 question towards a specific type of survey under ACP, or?
- 3 **LCDR Venturella:** It's actually ----
- 4 **ABS:** Give us a little more guidance.
- 5 **LCDR Venturella:** Yes, thank you. Just a general question. Under the alternate
- 6 compliance program you need international standards and you need what else?
- 7 **WIT:** You basically have international standards, the ABS rules and the Coast Guard
- 8 C.F.R.'s and if there's any differences that's aligned in the supplement.
- 9 **LCDR Venturella:** So in the case of not bringing the supplement out to a survey how
- do you ensure that you're including those areas of a supplement that are part of that
- 11 survey?
- WIT: Like I said we review the supplement before, usually before anytime we go out.
- There was nothing, for the particular survey I attended, there was nothing in the
- supplement that was going to force me to do anything different than I would normally
- 15 do.
- LCDR Venturella: You also mentioned that you receive emails on occasions with
- policy changes from the Coast Guard that might impact your surveys. Could you speak
- to whether you've also ever heard whether these policy changes are going to be
- incorporated in a future change to the supplement?
- 20 **WIT:** Can you kind of reword that question?
- 21 **LCDR Venturella:** On average how many emails do you receive about policy changes
- related to Coast Guard policy on a yearly basis?

Under 46 U.S. Code §6308, no part of a report of	f a marine casualty investigation shall be admissible as evidence in
any civil or administrative proceeding, other than	n an administrative proceeding initiated by the United States.

- WIT: I wouldn't be able to put a number on it. We get emails weekly for policy changes
- on statutory items, not just the Coast Guard, but other Flag States as well.
- 3 **LCDR Venturella:** So it's fair to say you've received multiple emails in the past year
- 4 about potential Coast Guard policy changes that may impact your surveys?
- 5 **WIT:** Yeah, I'm sure we probably have.
- 6 **LCDR Venturella:** Have you ever noticed them being incorporated into your rules or
- 7 the supplement?
- 8 **WIT:** Well they wouldn't be incorporated into our rules, they're ABS rules. As far as the
- 9 supplement goes it would be updated, I'm not sure how often they physically update the
- supplement. That's outside my scope.
- LCDR Venturella: Are you aware of the last time the supplement was updated?
- WIT: I would have to look at it to see when it was.
- LCDR Venturella: Are you familiar with the procedural requirement 17 for the
- international association of class societies?
- 15 **WIT:** Yes.
- 16 **LCDR Venturella:** Is that part of your training?
- 17 **WIT:** Yes.
- LCDR Venturella: How often have you invoked the procedural requirement 17 as part
- of your work?
- 20 **WIT:** I never have.
- 21 **LCDR Venturella:** Is that typical for an ABS surveyor to have never invoked the
- 22 procedural requirement 17, or is it more common than that?

1 **ABS:** Just to clarify. I'm assuming your question is premised on whether or not the 2 conditions to invoke those requirements are met? 3 **LCDR Venturella:** I'm just asking a general question in terms of the training of an ABS 4 surveyor on procedural requirement 17 and whether it's encouraged to be used? 5 **CAPT Neubauer:** Can you explain what procedural rule is for the record? 6 **LCDR Venturella:** Sure. Procedural requirement 17 is an International Association of 7 Class Societies document that's a way for a surveyor to bring something over to the 8 auditing side for safety management purposes. So in the case of Mr. LaRose as he's 9 not an auditor it's a way for him to communicate his concerns over to the auditors with 10 his class society. **CAPT Neubauer:** So can you rephrase the question? Are you asking frequency that 11 12 he would use that procedure? 13 LCDR Venturella: Yes, sir. I was trying to gauge whether through training and actual 14 practice the IACS procedural requirement 17 is encouraged and used. 15 WIT: Yes it's encouraged to be used anytime it's deemed necessary. Personally I've never had an experience where its – where I've needed to use it. But then again it 16 depends on the survey, the vessel, there's a lot of factors that are included in. 17 18 **LCDR Venturella:** Are you familiar with the alternate compliance program navigation 19 vessel inspection circular 2-95? That's for the Coast Guard guidance on the alternate

20

21

compliance program.

WIT: Yes, I believe so.

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

1 **LCDR Venturella:** Are you familiar with the guidance within that document that 2 indicates that an ABS surveyor should in some cases recommend revoking of 3 international certificates if it's necessary? 4 WIT: Yes. 5 LCDR Venturella: Have you ever as an ABS surveyor recommended revoking an international certificate to the Coast Guard? 6 7 WIT: Not that I can recall. **LCDR Venturella:** Do you know of any ABS surveyors that you work with in the local 8 9 area that have recommended revoking of international certificates to the Coast Guard? 10 **WIT:** I don't know that would – I don't know everyone's history. I don't know every ship 11 they've been on, so. 12 **LCDR Venturella:** No further questions, thank you. 13 **CAPT Neubauer:** Are there any additional questions with that line before we move to 14 the next? 15 Tote Inc: No, sir. Ms. Davidson: No, sir. 16 **ABS:** Captain, if it would be convenient could we just take a short break? 17 **CAPT Neubauer:** Yes, sir. The hearing will recess and reconvene at 9:50. 18 19 The hearing recessed at 0940, 19 May 2016 20 The hearing was called to order at 0951, 19 May 2016 **CAPT Neubauer:** The hearing is now back in session. Commander Odom can you 21

start the second line of questioning please?

22

1 CDR Odom: Thank you Captain. Mr. LaRose the second line – the second topic will 2 be in regards to your understanding of some of the general processes with the assigned 3 survey on 16 June 2015. And your understanding of the U.S. Coast Guard ACP. And I 4 would just like to begin by asking can you describe the process of how various survey 5 jobs and tasks are assigned to an individual surveyor? For example how did you come 6 to be the surveyor assigned to the El Faro on this day? 7 WIT: The survey is requested by the owner or the owner's representative, it could be a 8 Port Engineer, perhaps the Chief Engineer. I don't recall exactly how this one was 9 requested. But we usually receive an email stating what – what they're looking to get 10 accomplished. Based on that we would create a work order and the assignment of a 11 particular surveyor would be based on whether or not the surveyor is qualified for those 12 particular inspections and also their availability. 13 **CDR Odom:** Do you recall approximately how much notice was given by ABS to Tote 14 by ABS, or to ABS by Tote on this particular survey? 15 WIT: I don't know. I wasn't the recipient of the email. So I don't know how much notice was given. 16 CDR Odom: How much advance notice did you receive before you went out on the 17 18 survey? 19 **WIT:** I was asked to attend the day before the survey. 20 **CDR Odom:** So in a situation like that prior to attending the El Faro can you please describe what was involved with preparing for the survey? 21

1 **WIT:** A review of the vessel status. A review of the requested surveys. And any rule 2 requirements or process instructions that may need to be followed based on what was 3 requested. 4 CDR Odom: And did you follow up to ensure that notification to the Coast Guard had 5 been made? WIT: The notification to the Coast Guard was made the week prior by the surveyor who 6 7 received the notification. So I had known that he had sent it. I don't know if there was a 8 response or what the response was. 9 **CDR Odom:** So based on that was anything discussed with the Jacksonville OCMI to 10 see if there were any outstanding Coast Guard deficiencies on the El Faro or issues from previous exams completed by marine inspectors? 11 12 **WIT:** Not that – not that I'm aware of. Normally that – anything – if there's any Coast 13 Guard outstanding related items usually it would be also showing up in our system. And 14 there wasn't anything that I recall that was – that needed to be looked at. 15 **ABS:** Commander Odom, if it would expedite things we have produced the notification to the Coast Guard by John Tinsley with a survey dated June 9th and the accompanying 16 correspondence. I could either give it to the witness to refresh his recollection 17 concerning the notification. Or I would be glad to provide it to you if it would help. 18 19 **CAPT Neubauer:** I have no problem with you providing it to the witness and we can 20 enter it as an exhibit also. CDR Odom: So if there's anything in there you would like to expand on with your 21

22

answer go ahead.

- 1 **CAPT Neubauer:** Are there any objections from the parties in interest to introduce that
- 2 as an exhibit?
- Tote Inc: No objection, but if we could get a copy of it at some point.
- 4 **CAPT Neubauer:** Yes, sir.
- 5 **Ms. Davidson:** No objection.
- WIT: So it looks like there was an email, it was probably a phone call from, or no sorry,
- on June 8<sup>th</sup> Port Engineer Tim Neeson requested attendance for June 9<sup>th</sup>. And Mr.
- 8 Tinsley responded the same day on June 8<sup>th</sup>. And then a little while later the Port
- 9 Engineer replied back that they would like to postpone to the following week due to the
- crew being up with the maintenance projects, so they wanted to postpone so the crew
- 11 could get rest. So rescheduled to the 16<sup>th</sup>. And then I was asked the day before the
- email, I sent them an email the day before, a statement that I would be attending. And
- the actual ACP notification was sent by Mr. Tinsley on June 8<sup>th</sup>. But I don't see any
- response from the Coast Guard here. This is just correspondence between myself, Mr.
- Tinsley and the Port Engineer.
- 16 **CAPT Neubauer:** And sir, to follow up on that. You said the notification to the Coast
- 17 Guard went out on June 8<sup>th</sup>?
- 18 **WIT:** Yes.
- 19 **CAPT Neubauer:** Did it have the revised date of June 16<sup>th</sup>?
- WIT: Not on this one here. I don't know if another one was sent or not.
- 21 **CDR Odom:** So if I'm understanding you correctly you're saying that a notification went
- out to you from Tote, from Mr. Neeson on June 8<sup>th</sup> to perform the survey originally
- scheduled, is what he wanted was for June 9<sup>th</sup>?

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- 1 **WIT:** Yes. It was to our office, not to me personally.
- 2 **CDR Odom:** Right. So again your one day notification?
- 3 **WIT:** It appears that way.
- 4 CDR Odom: And then it was subsequently rescheduled for the 16<sup>th</sup>. Did you give a
- reason? Was it rescheduled by ABS for the 16<sup>th</sup> because you couldn't attend, or was it
- 6 because of the maintenance problem with the crew?
- 7 **WIT:** No, they ----
- 8 **CDR Odom:** That they requested it.
- 9 **WIT:** They requested it. They didn't say a maintenance problem, they said they had a
- maintenance project that had kept them up.
- 11 **CDR Odom:** Okay.
- 12 **WIT:** Late so they wanted to give the crew time for rest.
- 13 CDR Odom: So they essentially delayed it a week. And is this the normal fashion that
- Tote would notify ABS a day or two before requesting the survey? Is that standard
- operating?
- WIT: We usually have a few days notice. We try to get more. But they could have
- talked on the phone as well. You know a lot of times we'll talk to the Port Engineer's via
- phone and then they'll send a follow up email so that we have it as a record. So I don't
- know if they had spoken on the phone beforehand or not.
- 20 **CDR Odom:** And then ABS, Mr. Tinsley notified the Coast Guard also on June 8<sup>th</sup> for a
- survey that was originally scheduled for the 9<sup>th</sup>?
- 22 **WIT:** Yes that's the notification.

- 1 **CDR Odom:** And so going back to the NVIC it's very specific in requiring 14 day 2 notification. Has that ever happened on these vessels? Do you ever get the 14 day 3 notification? 4 **WIT:** Not for something like this, no. 5 **CDR Odom:** So you have very little time to prepare for these. With that notification 6 goes to the Coast Guard, do you guys ever – does ABS or any of the ABS surveyors or 7 yourself, do you ever discuss this or has it ever been a discussion with the Jacksonville 8 OCMI prior to going out? Do you follow up with a phone call to the point of contact that 9 you have to see if there's any outstanding issues or any dialogue about any issues the 10 Coast Guard might have with the vessel with such notification? WIT: There's no requirement that I'm aware of for that, no. 11 CDR Odom: This is just not something you guys would normally do, contact the Coast 12 13 Guard to see if, in preparation for the exam with such short – with less than 24 hours, 14 which what this was originally scheduled for knowing that it's a busy office when you 15 guys follow up with a phone call to see if there was anything in the U.S. Coast Guard database specific to the El Faro that you need to be made aware of? 16 **WIT:** Can you kind of rephrase that a little bit. 17 **CAPT Neubauer:** Commander Odom can I rephrase that? 18 19 **CDR Odom:** Yeah, absolutely Captain. 20 **CAPT Neubauer:** Do you ever do any notification beyond the standard email to the
  - Coast Guard to open up the dialogue especially in cases where the notification doesn't meet the ACP guidelines? For 14 days of notice.

22

1 **WIT:** The – not that I'm aware of. I mean we speak with the Coast Guard pretty 2 regularly, but on this particular one I don't know there was any dialogue. Like I said 3 there wasn't between me. So I'm not sure if they did speak with Mr. Tinsley (sic) or not. 4 **CAPT Neubauer:** But also in general. Like on a short notice request, do you see any 5 extra dialogue ever beyond the email notification? 6 WIT: There has been in the past. I think it's a case by case basis. But again it's not 7 necessarily a requirement. So it's usually done as a show of good faith if it's 8 determined that it may be necessary. 9 CAPT Neubauer: Yes, sir. Commander Odom. 10 CDR Odom: Thank you. So have you experienced a situation where you felt like the Coast Guard did not provide you with access to information to effectively conduct an 11 ACP exam? 12 WIT: No. I mean I think if the Coast Guard doesn't respond to me that means that they 13 14 don't have any issues of what we're doing and they don't have any further input. 15 **CDR Odom:** Thank you. Shifting gears a little bit. When you discover not necessarily to the El Faro, but this is just generally, a general question about ACP. When you 16 discover a material deficiency that you feel poses undue risks to the vessels, the crew 17 or the marine environment, how do you normally handle that situation on an ACP 18 19 vessel? 20 WIT: Well if it's a safety management related issue then we would invoke a PR17, but 21 we would also notify the Coast Guard immediately and have discussions with them. 22 They may agree or disagree, or they may decide to come to the vessel to see for

- themselves. But notification onboard the vessel first with the Master then going to the
- 2 flag would be the first steps.
- 3 **CDR Odom:** Just in general also with ACP, does it give you any authority in your
- 4 experience to revoke any of the statutory certificates?
- 5 **WIT:** We would need to I would think at least as a courtesy go through the Coast
- 6 Guard before we pulled a certificate and make sure that they are in agreement. But
- 7 ultimately it would be us pulling the certificate. But I wouldn't do that without contacting
- 8 them first.
- 9 **CDR Odom:** And does under the alternate compliance program do you have any
- authority to impose operational controls over a vessel?
- 11 **WIT:** How do you mean?
- 12 **CDR Odom:** Like control vessel movement within the port or no sail on a vessel for a
- 13 particular item.
- 14 **ABS:** Aside from pulling the certificate?
- 15 **CDR Odom:** Right. Can you tell a vessel delay their schedule or, you know stop them
- from going to sea?
- WIT: No. We can pull the certificate but that's basically where our authority ends. That
- would have to come, I mean the vessel if the certificate gets pulled it should not leave
- port, but you know we wouldn't be I don't have the authority to do that. The Coast
- 20 Guard would certainly do that and that's why we bring the Coast Guard in if there was
- an issue that was leading to that.

1 CDR Odom: Thank you. In the past specific to the El Faro and any other ACP exam 2 where you ever surprised by a deficiency when you came onboard with the Master 3 presenting you with a Coast Guard 835 that you were unaware of? 4 **ABS:** For the El Faro? 5 **CDR Odom:** For the El Faro or any other ACP exam. Has it ever – have you ever 6 gone onboard and had the Master present you with an 835 that you were unaware of 7 and asked you to clear that 835 on behalf of the Coast Guard? 8 WIT: I mean there's been ones that we in our port where we're maybe unaware of, but 9 it was from a previous port, you know the ABS port office from the previous port would 10 know about it. We've been asked to come on and clear something from a previous port. So it might have been news to us, but it's not news to ABS. I can't think of a time when 11 12 we were just surprised by anything. 13 CDR Odom: So have you ever conducted surveys on U.S. Flagged ships that held a 14 certificate of inspection that was not enrolled in the alternate compliance program? 15 **WIT:** Not that I can think of off the top of my head, no. CDR Odom: We also refer to Coast Guard inspections and ABS surveys. In your 16 experience working with the Coast Guard is there a difference between the way the 17 Coast Guard inspects a vessel and between the way ABS surveys a vessel? And to 18 19 simplify the question do you think there's a difference between Coast Guard inspections 20 and ABS surveys? **ABS:** As a matter of procedure or as a matter of qualifications? 21

22

**CDR Odom:** As a matter of procedure.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: I think in general it's pretty similar. The Coast Guard might have a little bit more to do with the human side of things than necessarily we would. But other than that it's pretty much the same. **CDR Odom:** In the procedure for dealing with a material deficiency that's discovered during the course of a survey that is unrelated to the scope of the assigned survey, for example you attend a vessel to conduct a machinery survey and through the course of your attendance you discover a life boat is inoperable. Can you please describe how you would handle that situation or discuss ABS policy that you're aware of that is specific to this scenario? WIT: If there's a scenario like that and it was noticed that there was a problem with the life boat then it would immediately be brought up being part of the safety systems to the vessel. It would immediately be reported to the Coast Guard and we would have to see what actions have been taken or have not been taken or would be taken by the owner. So there's quite a few steps that we have to go through, but we would never ignore it. It would be looked at and moved up the chain from there. And the Coast Guard would certainly be notified and I'm sure if it was like a life boat for example then they would definitely probably come out to the vessel. **CDR Odom:** So while aboard an ACP vessel do you normally limit the scope to only the survey you're performing or do you generally do an overall assessment of the vessel's condition and the crew competency? **WIT:** It depends on the survey. So it's difficult to answer I think. CDR Odom: Can you just discuss, you know when you go onboard, use this particular continuous machinery survey that you're with, and you have very specific items that

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

you're there to survey, do you limit yourself to the scope of that or do you generally look at the overall condition of the vessel as you're onboard and expand beyond the survey? Can you discuss that or describe how you do that? **ABS:** Are you asking about what else he may observe or what else ----**CDR Odom:** Yeah, I mean what's the mindset of an ACP vessel? Do you limit it – do you limit yourself to the survey or do you expand beyond the scope of the survey and what you observe on the vessel? WIT: I would be going on there to do the survey that was requested. If I happen to observe something during the course of that survey then it would of course be brought up if it was some sort of deficiency, but not necessarily go just walking around looking for deficiencies. It would need to be something that was seen during that line of work. **CDR Odom:** Thank you. Shift over to some questions that are more specific about the machinery surveys. And try to understand the ABS surveys and how they applied to the El Faro. And in the course of doing this I would like you to take a look at Exhibit 191. This is a 5 year history of surveys performed on the El Faro downloaded from the ABS Safe Net. Now looking – looking on page 1 under the section that's labeled classification. I notice there are annual machinery surveys and also the continuous special survey. Can you please describe the scope of the annual survey? Annual machinery survey. WIT: The annual machinery survey is a general survey of all machinery items in their current state, their operational readiness or their – the fact that they're working would be taken into account. The plant as a whole I think is the easiest way to describe that.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**CDR Odom:** So also looking at the list there's annual machinery survey 1, moving up the list from the bottom above statutory and then further up the list there's annual machinery survey 2, 3 and 4. Is there a difference between 1, 2, 3, and 4? Or all they all the same annual machinery survey? WIT: The requirements are the same. That's just basically the year that it's being done during the 5 year period. So it's annual 1 is the first year, annual 2 is the second and so forth. **CDR Odom:** So the scope of the survey from year to year is exactly the same? WIT: Yes. **CDR Odom:** Thank you. And then further we see special continuous survey machinery 8. What – how does that differ from the annual? **WIT:** The special continuous machinery survey 8 is the 8<sup>th</sup> 5 year cycle. That's what the 8 means. And that is a – some companies can choose to do their – a special survey is every 5 years. And they would normally need to have all equipment inspected individually at every 5 years. And special continuous machinery allows them to do a certain percentage, basically split it up over the 5 years instead of having to do everything at once at the very end. So it's – it allows everything to be looked at closely during the whole 5 year period rather than right at the end. CDR Odom: Okay. So looking at special continuous survey machinery 8 and then annual machinery survey 3 I notice they were both completed on the 5<sup>th</sup> of March 2014. Is that normal to do them on the same day and credit them on the same day? **WIT:** If the surveyor goes for annuals and the ships has some specific items that they would like to credit they could certainly do that. Like I said it's splitting up each

- 1 individual item over the 5 year period. So if they had gone onboard and they had just, 2 say done maintenance and rebuilt something they could then credit it at that time. So it 3 would just depend on circumstances onboard. **CDR Odom:** So you were there on June 16<sup>th</sup>, 2015 to do the continuous machinery 4 5 survey. And you briefly described what that is. Can you be a little bit more detailed in 6 that program and how a vessel is enrolled in it and what the particular requirements are 7 for ABS to accept a vessel under the continuous machinery survey program? 8 **WIT:** They – it's usually requested by the vessel to do that. Like I said it gives them an 9 opportunity to spread out – spread everything out over the 5 year period instead of 10 doing everything at the last, you know the very end. They would normally request it and 11 the request would be sent to our Houston office and they would review the vessel and 12 decide whether or not they agree to do that. So in this case they apparently agreed 13 because it's on this – that's the way it is. That's above me personally. 14 CDR Odom: Okay. So can you discuss or describe class notations that indicate 15 whether or not a particular vessel is enrolled in one of these program? And did the El 16 Faro have one of these class notations? **WIT:** I would need to look and see if there's any class – what specific class notations 17 18 were on this vessel. But the continuous machinery, I don't believe there is a specific 19 notation for that. It's just a different way of doing a survey. 20 **CDR Odom:** So what I'm trying to understand is there's two notations that I'm aware of that are PMP minus and PMP plus. Are you aware of those notations? Have you heard 21
  - WIT: Yes, I believe they're preventative maintenance.

23

of them before?

1 **CDR Odom:** Okay. So would that be a notation that would be given to the El Faro in 2 this program? 3 **WIT:** I don't know if that notation was given or not. That's separate. This is a – this is a 4 standard set of surveys. It doesn't require a special notation to – I mean this is their – 5 they have to do machinery surveys every 5 years. It's just a different way of 6 approaching it. 7 **CDR Odom:** So those notation are specific, if I understand it correctly to an approved 8 preventative maintenance program, is that correct? 9 WIT: Correct. 10 **CDR Odom:** So was the El Faro in an approved preventative maintenance program with ABS? 11 12 WIT: Not a PM program, no I don't believe so. 13 **CDR Odom:** Okay. So in trying to understand the – how the continuous machinery 14 survey program works, and in my review of the ABS rules owners with – are required to 15 provide reliability centered maintenance analysis as a result of being in a preventative maintenance program and may receive credit towards satisfying the requirements of the 16 special continuous survey of machinery. Can you describe how this credit process 17

WIT: They could if they're enrolled in that particular program. That's not what this program is on the El Faro.

18

19

20

machinery?

works? For example does the owner or the Chief Engineer self-certify machinery under

proper working order and receive credit from ABS for completing survey items in the

1 CDR Odom: Okay. So can you look at Exhibit 115 please? This is the previous 2 continuous machinery survey report dated 5 March 2014. And looking at page 2 of this 3 report, I'm trying to understand under main propulsion systems, it says line shaft thrust. 4 And it say inspected by Chief Engineer. And then further down the page it says steam 5 hydrant systems, steam strainer, Chief Engineer. And both are stating that they were 6 surveyed satisfactory. Can you explain that? Is this part of the self-certifying process 7 that is allowed under this program? 8 **WIT:** I mean this is not my report, I wasn't there, I don't know. 9 **CDR Odom:** As it applies to the continuous machinery survey. As a qualified surveyor 10 what does that mean? Is it just a, so we understand if this allowed in this program or 11 not. 12 **CAPT Neubauer:** Mr. LaRose can you testify to what that would mean if you wrote that 13 in those sections? What that would mean. 14 **CDR Odom:** Thank you Captain. 15 **WIT:** To me that would mean that they – these surveyors went onboard and probably reviewed records that the Chief Engineer had and based on those records they 16 accepted that particular piece of equipment. 17 **CAPT Neubauer:** Is it your understanding that doesn't follow the program that the El 18 19 Faro was enrolled in? 20 WIT: I would have to double check, but looking at the actual pieces of equipment that 21 they did that on, personally I don't see an issue with it. Because it's probably – probably 22 okay.

- 1 **CAPT Neubauer:** So the pieces of equipment aren't essential or don't require the ABS
- 2 surveyor to do that?
- WIT: All equipment on here is ABS equipment. But the, I guess severity of the piece of
- 4 equipment, the type of operation that it's in, like I said it's not my report. I don't know
- 5 why it was done like this. You would have to ask them.
- 6 **CAPT Neubauer:** If you were doing the report would you, like for a continuous survey,
- 7 would you mark that it was viewed by ABS for every item?
- 8 **WIT:** It would depend on how the survey was conducted.
- 9 **CDR Odom:** So in follow on to that, is there specific guidance or list of items that can
- be self-certified by the Chief Engineer? Or under these survey programs that we're
- discussing, are there any limitations and or specific equipment which may not be self-
- certifying for credit towards the continuous machinery survey by the crew?
- WIT: Yeah, there's a list in the rules I believe, or in our internal process instructions that
- 14 gives what items could be considered.
- 15 **CDR Odom:** What was the other? You said in the rules or?
- 16 **WIT:** Our internal process instructions.
- 17 **CDR Odom:** Your internal process instructions.
- 18 **WIT:** Correct.
- 19 **CDR Odom:** When accepting this from a Chief Engineer, is there is it just accepted
- based on the fact that the person doing the self-certification is a licensed Chief
- 21 Engineer? Or is there a particular certification process the individual or a certification an
- individual has with ABS to allow them to do this?
- WIT: Just as long as he's a licensed Chief Engineer.

1 CDR Odom: Now I understand that the El Faro as a result of being enrolled in the 2 continuous machinery survey program used what's called conditioned monitoring as a 3 means to gain credit for various survey items, is that correct? 4 **WIT:** Yes they had condition monitoring on certain items. 5 **CDR Odom:** So condition monitoring – how does the performance of certain technical 6 tests at periodic intervals such as vibration analysis, oil sampling etc. allow credit of 7 certain survey activities? For example the performing of vibration analysis negate 8 certain survey activities that would otherwise be performed? 9 WIT: Not necessarily. It's used more as a tool to get a better idea of the condition of 10 the machinery. **CDR Odom:** Now condition monitoring approval is contingent upon, if I understand the 11 rules correctly, it's contingent upon a preventative maintenance plan that is submitted 12 13 by Tote and approved by ABS engineering. So this would be a company plan for all the 14 Tote ships, or is it vessel specific? 15 WIT: I believe it's vessel specific. But if they have a fleet they might – I'm not sure exactly. I don't do those approvals so, but. My understanding would be that it's vessel 16 specific, but if they have a fleet of the same vessels I'm sure that they - there's a way to 17 18 include all of them. 19 **CDR Odom:** So am I'm understanding that correctly for condition monitoring you guys 20 would have a plan approved by ABS Engineering for the El Faro on what would be 21 allowed in that program? 22 **WIT:** Yes, there should be.

1 **CDR Odom:** And further reviewing the ABS rules it's my understanding that vessels 2 using condition monitoring are enrolled in a preventative maintenance program must go 3 on an annual confirmation survey. Is that part of the annual that we discussed earlier or 4 is that a separate survey for condition monitoring? 5 **WIT:** I believe that's part of the annual machinery survey. 6 **CDR Odom:** So would you review that approved ABS approved plan prior to your 7 survey? Would it be normal for you to look at that prior to attending the vessel for this 8 survey? 9 WIT: We would not have the plan, the plan would be onboard the vessel. So it would 10 need to be looked at when onboard. It's not something – we don't keep their individual 11 plans like in our computer system or anything like that. 12 CDR Odom: So you guys – ABS Engineering approves the plan but you guys don't 13 keep any record of the plan with ABS? 14 **WIT:** They may have it in engineering, but not that ----15 **CDR Odom:** So you wouldn't have access to it until you were onboard the vessel? WIT: Probably not, I mean with you know keeping things company confidential they 16 don't – we don't necessarily have access to everything. 17 **CDR Odom:** So looking at Exhibit 177. This exhibit is your survey report for the El 18 Faro from June 16<sup>th</sup>, 2015 for a continuous machinery survey. In this survey report 19 20 there's a column and certain items have a, as you listed in your survey, items have an 21 ABS, another ABS program column that says CM. Does that mean that piece of

equipment is under the condition monitoring program?

22

23

WIT: Yes.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

**CDR Odom:** So also it's my understanding from reading the rules that as part of the annual confirmation survey if the owner, or in this case Tote would be required to do an annual preventative maintenance report, can you describe the contents of that report specifically? And you know generally what is the purpose of that report? WIT: That report would basically say what they have done as far as preventative maintenance over the past year. But that would be again checked at an annual survey. This is not what I was onboard for. **CDR Odom:** Understand that. I'm just trying to understand what this report is and what is required to be in it, what the scope of the report is. And is that – are those reports, this says it's the 8<sup>th</sup> cycle, or is this something that ABS would keep on file in the vessel records? Or is it again just something that you review during the annual confirmation survey? **WIT:** It's the vessel's report. It's kept onboard the ship. CDR Odom: In your opinion do you believe that the continuous machinery surveys and condition monitoring and preventative maintenance programs like this are as effective and as thorough as the traditional survey model? **WIT:** Yes and in some cases probably more so. CDR Odom: Thank you. And shifting gears a little bit, are you familiar with the, I know you said you never done boiler surveys so this might be a little outside of what you can speak to, but are you familiar with the requirements in the Code of Federal Regulations for a steam ship such as the El Faro to conduct boiler steam piping hydrostatic testing, bolt and stud and mounting inspections at specific intervals? If you need to see this it is

- Exhibit 199 page 2, is a table that shows the intervals and the requirements from the
- 2 Code of Federal Regulations for propulsion boilers. Are you familiar with that at all?
- WIT: Yes I'm familiar with it.
- 4 **CDR Odom:** So with that can you please describe how ABS class rules require a
- 5 similar level of testing of steam systems as required by the regulations in this table or
- 6 how the supplement identifies or provides guidance on how these rules are applied?
- 7 **WIT:** The supplement refers to our rules as the standard to be used during in the
- 8 ACP program. So we would turn to our rules to determine how to test a boiler.
- 9 **CDR Odom:** Do your rules require any of these tests that are in this table, specifically a
- 5 year hydrostatic test of the piping and the boiler or the twice in 5 tests that are
- required? Ten year mounting inspections?
- WIT: I don't recall. I mean yeah, there are requirements in there. I don't recall exactly
- what they are off the top of my head. I would have to look.
- 14 **CDR Odom:** And to discuss a little bit about ABS, did you have any fatigue limit policy
- for hours worked in a single day for an ABS surveyor?
- WIT: We have a safety manual that describes those that type of instance, yes.
- 17 **CDR Odom:** Do you know what they are? What's the most hours an ABS surveyor
- can work in a single day?
- WIT: Not off the top of my head, but I don't think it would be more than 10 or 12.
- 20 **CDR Odom:** Did you often exceed that?
- 21 **WIT:** No, not usually.
- 22 **CDR Odom:** Thank you Mr. LaRose. That completes this line of questioning for policy
- and guidance. The next line will be specific to the survey you completed on the El Faro

- on the 16<sup>th</sup> of June and the results of your test on the equipment from that day. But
- before I go on to the next topic I would like to turn the questioning back to Captain
- Neubauer and allow the board to ask any questions they have on the previous topic.
- 4 **CAPT Neubauer:** Lieutenant Commander Venturella.
- 5 **LCDR Venturella:** Sir, what is the typical response time when you send an email to
- 6 Sector Coast Guard Sector Jacksonville on any routine issue? When would they
- 7 normally get back to you on that email?
- 8 **WIT:** It varies depending on what the email is.
- 9 **LCDR Venturella:** If you had to plan for a response from the Coast Guard would you
- believe you would get a response within 1 day of sending them an email?
- WIT: I would think so. But based on, based on what? What sort of email?
- 12 **LCDR Venturella:** What I'm trying to get at is based on the volume of emails that a
- 13 Coast Guard Sector in this area, do you normally see a response within less than 1 day
- on any email?
- WIT: Yes, I guess. I mean it would completely depend on the nature of the subject of
- the email.
- 17 **LCDR Venturella:** How often given 1 day email advance notice does the Coast Guard
- 18 attend your surveys?
- 19 **WIT:** It depends on the type of survey that's being conducted and whether or not the
- 20 Coast Guard feels that they need to attend.
- LCDR Venturella: In your belief if you give the Coast Guard 14 days advance notice
- because you got similar notice, do you believe they would be more likely to come out?

1 WIT: No. I think they would come out based on what the actual survey or attendance 2 was. 3 **LCDR Venturella:** You mentioned in your testimony that the Coast Guard seems more 4 concerned with the human side of the inspection or survey. Can you explain what you 5 meant by human side? WIT: The – for example the Coast Guard will conduct drills, fire drills, safety drills, 6 7 things like that. We don't do that. That's not part of our scope. So a lot of times if we 8 attend with the Coast Guard we might be spending more time with the ship itself while 9 the Coast Guard would be maybe conducting drills or things of that nature. 10 **LCDR Venturella:** In your testimony when you talked about many types of machinery 11 surveys, we talked about the annual machinery surveys, we talked about special 12 surveys. We also then spoke about the continuous machinery surveys and so forth. 13 Can you just break it down for us in terms of how much of the machinery is actually 14 operationally tested every year? 15 WIT: In the annual survey like I said is an operational survey more generally for the entire plant each year. The special surveys are where you can dive deeper into each 16 17 individual piece of equipment. And then a special continuous is just a different version 18 of a special where you can spread it out over the 5 years. Like I said instead of, you 19 know at 5 years you have to physically have to inspect every single piece of equipment. 20 You can spread it out. You can never exceed 5 years. If you test something in the first year it's good for 5 years, you have to test it in the first year of the next cycle. But it's 22 just a way to spread it out over the time.

21

- LCDR Venturella: Is it accurate to say based on a continuous machinery survey
- 2 process that it's 20 percent that's operationally tested each year?
- WIT: That's the target, but that could change.
- 4 **LCDR Venturella:** How is the 20 percent determined to make it consistent from so
- 5 that all machinery is tested within 5 years?
- 6 **WIT:** It's just purely determined on 100 percent divided by 5 years.
- 7 **LCDR Venturella:** I guess what I mean is, do you do every annual machinery survey or
- 8 does the surveyor switch from year to year?
- 9 **WIT:** Personally you mean? I don't understand the question.
- 10 **LCDR Venturella:** Does the same surveyor do every annual machinery survey or
- 11 continuous machinery survey on one vessel?
- 12 **WIT:** No, not necessarily.
- LCDR Venturella: So how is it communicated from one surveyor to the next what 20
- percent was covered last year and what 20 percent is covered this year?
- 15 **WIT:** It's in our report.
- LCDR Venturella: So how do you track and individual piece of equipment to ensure
- that it does not past 5 years between being operationally tested?
- WIT: In our computer system there's a machinery tree, a list of all the items onboard
- the vessel. When you do a report, the work order the list comes up with the dates and
- there's basically buttons that you can click off for items that you inspected during that
- 21 particular attendance which will then reset the date 5 years from the day you looked at
- it, wherever you credited it. So then it would be in the system so the next time someone
- came on they could look and see right away what stuff is due and when.

- 1 **LCDR Venturella:** Based on your explanation of the annual machinery survey you
- 2 mentioned that it's an overall picture during the annual, is that correct?
- 3 WIT: Yes.
- 4 **LCDR Venturella:** Okay. But you don't operationally test the equipment during the
- 5 annual because that's taking place through the special?
- 6 **WIT:** We do certain pieces of equipment, yes. Operationally test.
- 7 **LCDR Venturella:** What equipment gets tested during the annual?
- 8 **WIT:** We would test, fire pumps are always tested, different alarms are tested. There's
- 9 quite a few things that are done.
- 10 **LCDR Venturella:** Are you aware of how much of the equipment would be tested if this
- was under a Coast Guard certificate of inspection every year?
- 12 **WIT:** No, I don't know what their standards are.
- 13 **LCDR Venturella:** And that's not part of your training?
- 14 **WIT:** Not Coast Guard specific inspections, no.
- 15 **LCDR Venturella:** Moving on to a different topic, sir. You mentioned before that you
- were given 1 day of notice for this survey that we're about to talk about. How many
- surveys did you perform the day before that survey? Or how busy were you that day
- 18 before?
- 19 **ABS:** Just to clarify the question. The notice to the Coast Guard went on June 8<sup>th</sup>, the
- vessel was expected on June 9<sup>th</sup>, and the survey was conducted on the 16<sup>th</sup> of June, 7
- days later.
- 22 LCDR Venturella: So ----

- 1 **CAPT Neubauer:** Just to clarify though, didn't, Mr. LaRose you said that you
- 2 personally only received 1 day of notice before you went on the 16<sup>th</sup>, is that correct?
- WIT: Yes, I was asked the day before to attend.
- 4 **LCDR Venturella:** Thank you. So following up on that 1 day of notice can you tell me
- 5 how busy you were the day before that survey?
- 6 **WIT:** I don't recall. It was almost a year ago.
- 7 **LCDR Venturella:** How about the day of the survey? Did you have other surveys or
- 8 other obligations that day?
- 9 **WIT:** I don't remember. I may have gone to something else, but I don't remember
- 10 exactly what it would have been. I would have to go back and look at my time card to
- see if and what if there was anything.
- 12 **CAPT Neubauer:** Do you still have that timecard, sir?
- 13 **WIT:** It's in our system, yeah.
- 14 **CAPT Neubauer:** Can we get that just for the week around the El Faro survey Mr.
- White?
- 16 **ABS:** Yes, sir.
- 17 **LCDR Venturella:** How long would you have been onboard for the actual survey that
- 18 you did?
- WIT: I think I was onboard for about 5 hours, 5 to 6 hours, something like that.
- 20 **LCDR Venturella:** And is it possible that you were busy enough that you weren't in the
- office where you would have the supplement available? Did you actually have time to
- review the supplement before you went out?
- 23 **WIT:** I don't recall if I did or not.

1 **LCDR Venturella:** Did you see the preventative maintenance plan before or the day of 2 when you went to the survey? 3 **WIT:** This vessel does not have a preventative maintenance plan. 4 **LCDR Venturella:** But it's enrolled in continuous monitoring? 5 **WIT:** Yes, but it's not enrolled in PM, the preventative maintenance plan. 6 **CDR Odom:** Sir, I would like to clarify on that. So preventative maintenance reports 7 and plans and all that stuff is not a condition of being enrolled in continuous monitoring 8 or the equipment being enrolled in that? And that's a little confusing when you read the 9 rules, but it appears that there is a requirement for condition monitoring for the vessel to 10 provide a preventative maintenance plan to ABS for approval, ABS Engineering. Can 11 you clarify on that a little bit please? 12 WIT: My understanding is that the vessel, there was a preventative maintenance plan 13 submitted years ago, I don't know exactly when, in 2005 they said. But the implement -14 and there was an implementation survey carried out, but beyond that I'm not sure what 15 was done. **LCDR Venturella:** No further questions. 16 **CAPT Neubauer:** Sir, I have a follow up question on the special continuous surveys. 17 You mentioned that the target is about 20 percent for each of those surveys for the – to 18 19 cover the different types of machinery. Of that 20 percent does the company present 20 the equipment to be surveyed or does ABS select things randomly? 21 WIT: It depends on the due date of the equipment. And when the company contacts us 22 for this type of survey they may say we have these specific items that we would like to

get credited and then we would take a look and see if there's anything due, also due

23

- based on the 5 year date. If there is we could ask them if they wanted to do it then and
- there or if they would perhaps want to wait depending on when the due date is. But
- 3 everything must be done by the due date.
- 4 **CAPT Neubauer:** Is anything ever tested out of cycle from the due date? Especially
- from like a random inspection?
- 6 **WIT:** Well there's, like I said there's some items that would be tested during an annual
- survey. So it would be seen multiple times, but it doesn't necessarily mean it's going to
- 8 be credited for the special survey.
- 9 **CAPT Neubauer:** So in general are the special continuous survey items mostly driven
- by the company and the due date?
- 11 **WIT:** I would say it's driven by the due date primarily. But if but the company's it's
- their right to say what they want to do and when as long as it's done by the due date.
- 13 **CAPT Neubauer:** Thank you. Commander Denning.
- 14 **CDR Denning:** A few follow up questions on this line. When speaking with
- 15 Commander Odom about the notification to the Coast Guard, I have a few follow ups on
- that. Specifically who is emailed at the Sector? Is it an individual person, is it a shared
- mailbox, or what's the procedure there?
- WIT: Here in Jacksonville they have a Jacksonville domestic email address. And that's
- where we normally send these to. So I assume it's a shared inbox. I don't know their –
- the details of their in house system.
- 21 **CDR Denning:** So is that shared mailbox always what's used or do surveyors
- sometimes email individual inspectors?

1 WIT: The JAX domestic email address would be used, but there may be copies. There 2 maybe someone might be copied. But I think it depends on the nature of what's 3 happening and who's conducting it. 4 **CDR Denning:** And you said that's here in Jacksonville. Does it vary from port to port 5 from OCMI zone to OCMI zone? WIT: Outside of Jacksonville I don't have a lot of experience with it, so I could not 6 7 speak to that. 8 CDR Denning: Understand. Commander Odom asked you earlier about, or I think it 9 was Commander Odom, it may have been Lieutenant Commander Venturella, when 10 you pull a certificate you used the word as a courtesy you would notify the Coast Guard. What type of documentation would you issue when that occurs and how is that – how 11 12 specifically do you notify the Coast Guard? 13 **WIT:** We would – I think before we actually pulled the certificate we would notify the 14 Coast Guard, or we attempt to call the Coast Guard. If it comes to the point where a 15 certificate is going to be pulled that's a pretty serious issue. And so we would want to get a hold of the Coast Guard as soon as possible. So if that issue had come up then 16 personally I would probably call someone immediately. 17 **CDR Denning:** So you're using words like should and would probably, what are the 18 19 procedures, specific procedures, specific requirements for that? **WIT:** The requirements are the Coast Guard be notified. And that would be through, 20 normally through our contact office which would be Houston in this case with the Coast 21 22 Guard being the flag state.

- 1 **CDR Denning:** And how is that requirement documented? What procedure would that
- 2 be?
- WIT: It's in our process instructions that details what we would need to do.
- 4 **CDR Denning:** Back to the preventative maintenance program in answering the
- 5 questions just a few moments ago you said you weren't sure if that was done, or you
- 6 didn't believe that vessel was in the program. You weren't sure what was done from it's
- 7 inception. I would like to drill more into what are the requirements. Is it a requirement
- 8 to be in the approved to have an approved preventative maintenance program in
- 9 order to be enrolled in the special continuous survey? I'm looking more in the
- requirements, not what rather than what actually occurred. Does that make sense?
- 11 WIT: Yes. I think it is based on the rules. My assumption would be yes, but it's hard to
- say I wasn't a part of that original decision making process, so.
- 13 **CDR Denning:** So you think it's required, but that this vessel did not have it, yet was
- still enrolled in the program?
- 15 **WIT:** Yeah, I guess.
- 16 **CDR Denning:** Thank you. That's all my questions on that line.
- 17 **CAPT Neubauer:** Mr. Fawcett.
- Mr. Fawcett: Just two brief clarifying questions. Commander Odom asked you about
- 19 your knowledge of Coast Guard regulations and he referred to the C.F.R. At the time of
- 20 your survey in June were you aware of those Coast Guard regulations?
- 21 **WIT:** In general did I know that the C.F.R. exists?
- Mr. Fawcett: No, no. Did you know the specific requirements for the steam inspection
- that Commander Odom referred you to?

- 1 **WIT:** I did not do a steam inspection.
- 2 **Mr. Fawcett:** I know. But the question was did you have knowledge of those
- requirements as outlined in the C.F.R.?
- WIT: Yeah, I'm aware that there are C.F.R. requirements relating to boilers, yes.
- 5 **Mr. Fawcett:** And just for clarity we've been talking about certificates. If a certificate is
- 6 pulled what is the ramifications or repercussions for a vessel?
- 7 **WIT:** There are quite a lot. They could lose their charter. I'm sure there's probably
- some civil penalties that may incur depending on the reasoning behind it. There's a lot
- 9 of things depending on what certificate and the reason for it being pulled.
- Mr. Fawcett: Could it impact their ability to conduct a voyage or depart the dock?
- 11 **WIT:** Yes if the Coast Guard deems that they're not allowed to leave, yes.
- Mr. Fawcett: Okay. Could your actions alone in pulling a certificate, depending on the
- certificate mean that the vessel couldn't depart?
- 14 **WIT:** Yes it could, but we have no authority to tell the vessel they can't leave. If the
- vessel were to leave then obviously there would be a big problem with the Coast Guard.
- But we as a company do not have the authority to tell someone they can't stay there.
- We can pull the certificate, from there it's up to them. If they decide to leave there's
- 18 nothing we can do.
- 19 **Mr. Fawcett:** Right. But the practicable ramifications are that it may impact the ability
- of a vessel to leave the dock, is that correct?
- 21 **WIT:** Yes.
- 22 **Mr. Fawcett:** Thank you, sir.
- 23 **CAPT Neubauer:** Mr. Roth-Roffy.

- Mr. Roth-Roffy: Tom Roth-Roffy, NTSB. Sorry to be going back to the same issue
  again regarding notification time periods from the owner of the vessel and to the Coast
  Guard. I believe one of the questionnaires asked about, or stated that the time period of
  day is too short to prepare, to conduct a survey under the ACP. Would you agree with
  that or not?

  WIT: No, not necessarily.

  Mr. Roth-Roffy: So but what is a reasonable time period for notification for you as a
- Mr. Roth-Roffy: So but what is a reasonable time period for notification for you as a surveyor to prepare to attend a vessel survey of the type you did on in June of last year?
  - WIT: We look for notification normally with at least a few days notice more for the scheduling purposes. A lot of times we're busy and we just simply don't can't attend based on not having the people to attend necessarily when they want. So we like to get notification to come a little bit sooner than that just so that we can purely schedule it.

    But as far as prepping for the survey, no issue there.
- Mr. Roth-Roffy: So you could receive a notice to attend a vessel and just walk on the vessel 10 minutes later without any preparations? Is that correct?
- 17 **WIT:** It could happen, yes.

11

12

13

14

- Mr. Roth-Roffy: what about the Coast Guard. Do you have an understanding of their requirements for preparing for attending ABS surveys? Is 1 day adequate notice for the Coast Guard inspectors to prepare to attend a survey?
- 21 **WIT:** That would be up to them. I can't answer for them.

1 Mr. Roth-Roffy: Do you have an understanding of, as was stated previously, the ACP 2 requirements for 14 day notice? Were you aware of that previously before it was 3 mentioned today? 4 WIT: Not 14 days. That seems a little excessive, but it could be, I'm not sure. 5 Mr. Roth-Roffy: Were you aware of any requirements in the ACP for notification from 6 the vessel owner and to ABS regarding surveys? 7 WIT: Not that I can recall specifically off the top of my head. No, I would have to look 8 at it again. 9 Mr. Roth-Roffy: Looking now again at the continuous survey requirements and kind of 10 the averaging of 20 percent per year, is there any attempt to maintain some kind of a 11 balance on the percentage of equipment that's done per year? For example if there's 12 stuff done early then it would kind of reallocate the balance. Do you look at the 13 balancing or could you be doing 40 percent one year and 10 percent the next? Any 14 attempt to balance that continuous survey schedule? 15 WIT: Like I said it's based on the due date. So if they chose to do something early that would then down the line throw it out of balance. That's a decision that the owner would 16 have to make. But if they, for whatever reason had opened up a piece of equipment 17 18 and you know done maintenance on it, then they would want to credit it then. So that -19 those kinds of things can affect, you know further down the line. But again that's kind of 20 their decision. 21 Mr. Roth-Roffy: So ABS has no concern for the approximate balancing or the 22 percentage of equipment that's surveyed each year under this continuous survey?

1 WIT: Yeah the target is 20 percent and we guide them or advise them that that is the 2 target. But like I said depending on actual functional requirements of the machinery that 3 might not always be the case. And that's just kind of the nature of ----4 Mr. Roth-Roffy: If a piece of equipment is not done by the due date in the continuous 5 survey plan, what is the consequences to the ship owner or to the vessel? 6 WIT: They would be notified and there is the possibility for their class certificate to be 7 pulled. 8 Mr. Roth-Roffy: In your recollection have you ever had to notify the vessel El Faro or 9 any other vessels under Tote management of an exceeding of requirements, for due 10 dates for continuous surveying items? WIT: Those notification would come from Houston, not from us. So I don't know if they 11 12 had ever had any or not. 13 Mr. Roth-Roffy: And sir, I would like to revisit again the annual machinery survey. You 14 mentioned that there's operational testing of all equipment. And I just want to make 15 sure I understand how that works. Is that your understanding or is that the correct situation that all equipment in the machinery is operationally tested at each annual? 16 **WIT:** Not necessarily all equipment. But like the engines, generators would all be run, 17 alarms would be tested. Basically the equipment that's vital equipment I guess you can 18 19 say is what's checked. 20 Mr. Roth-Roffy: So do you have a list of vital equipment to be tested at each annual 21 survey, machinery survey?

22

WIT: It's in our rules.

- 1 Mr. Roth-Roffy: In your rules. So you take a copy of the rules with you so that you
- 2 know which equipment to test annually?
- WIT: Yeah, we have copies of the rules on our check sheets. It's all there.
- 4 **Mr. Roth-Roffy:** What about other equipment, for example bilge pumps, feed pumps,
- 5 condensate pumps, is that sort of equipment tested annually?
- 6 WIT: It depends on the type of ship and the age of the ship, but yeah some of it could
- 7 be, yes.
- 8 **Mr. Roth-Roffy:** Could be. Is it specified in your rules?
- 9 **WIT:** It would be specified which pieces need to be absolutely run, yes.
- Mr. Roth-Roffy: So if there were two bilge pumps would you test both pumps or one?
- 11 **WIT:** That would be up to the determination of the surveyor that went onboard.
- Depending on what they looked at when they were onboard. But if they're required to
- run them then they should be run, yes.
- Mr. Roth-Roffy: Again would it be both if they're required to run, say fire pumps, would
- they run all the fire pumps?
- 16 **WIT:** Yes.
- Mr. Roth-Roffy: And just so I'm clear, is the PMP cert -- I'm sorry notation, what
- additional benefits does that accrue to the vessel owner or operator if they have that
- 19 PMP notation?
- 20 **WIT:** It would allow them to it would allow them to basically conduct maintenance
- 21 more on their schedule rather the schedule of trying to bring in a surveyor every time
- they did maintenance. They could handle the maintenance as needed or it comes up

- based on their own internal measurements. And then that in turn could be used to as
- a tool for when we come onboard to credit the machinery.
- 3 **Mr. Roth-Roffy:** Used as a tool, but it would not automatically give them the ability to
- 4 credit?
- 5 **WIT:** Certain items they would be able to credit, yes.
- 6 **Mr. Roth-Roffy:** Thank you very much. That's all I have.
- 7 **CAPT Neubauer:** Before we go to the parties in interest I just have a couple additional
- 8 follow ups, sir. Does the local Sector Jacksonville have any limitations for time
- 9 notifications that you're aware of? And I mention that if you had an immediate request
- to attend is it your understanding that you could send an email to Sector Jacksonville
- and attend that survey?
- 12 **WIT:** Yes. There's no nothing in particular that I know of that requires specific
- 13 notification.
- 14 **CAPT Neubauer:** Or a certain time period is what I'm looking for.
- 15 **WIT:** Not that I'm aware of, no.
- 16 **CAPT Neubauer:** And I believe that you testified that there is a draft PMP program
- plan for the El Faro, is that correct?
- 18 **WIT:** My understanding is that there was a plan submitted, but quite a long time ago. I
- think maybe like 2005 or something like that. But other than that I have no knowledge
- 20 of it.
- 21 **CAPT Neubauer:** You've never seen that plan?
- 22 **WIT:** No.

1 **CAPT Neubauer:** At this time I would like to go to the parties in interest. Tote do you 2 have any questions? 3 Tote Inc: No, questions, sir. 4 **CAPT Neubauer:** ABS? 5 ABS: Yes, just a few. Mr. LaRose we discussed preparation for a survey and the 6 response to one of the questions as far as timing you indicated that 24 hours was 7 sufficient for you in order to prepare for a continuous machinery survey, correct? 8 WIT: Yes. 9 ABS: And can you tell the board and explain to us how you would prepare and how 10 you did prepare for the continuous machinery survey number 8 aboard the El Faro for June 2015? What did you look at, what did you do before attending? 11 WIT: We reviewed the survey status for the vessel to check which items would have 12 13 been due for that inspection and discussed with the Port Engineer what they wanted to 14 do. Then checked any rule requirements, specific rule requirements for any of the 15 specific pieces of machinery. Discussed it generally in the office with the other 16 surveyors in the office. And went from there pretty much. 17 **ABS:** Okay. Is it fair to say that the process instructions, the check sheets, and the report format indicate to you what would need to be done on that particular survey? 18 WIT: Yes. 19 20 **ABS:** And the status, the survey status with regard to that vessel would provide any 21 particulars that may warrant further attention? 22 WIT: Yes it would tell us for this specific type of survey which pieces of equipment are 23 required to be looked at based on the dates that – based on their due dates.

- 1 **ABS:** And again there were discussions with the Port Engineer before you boarded? 2 WIT: Yes. 3 **ABS:** Did you feel that you were adequately prepared when you boarded the vessel in 4 June 2015 to do a continuous machinery survey? 5 WIT: Yes. **ABS:** There were questions regarding the Code of Federal Regulations. And again for 6 7 an ACP vessel with regard to boiler repairs or boiler inspections can you explain to us 8 what an ABS surveyor would look at as far as rules in order to determine what governed 9 a boiler inspection or test? 10 WIT: We would go by the supplement and by the rules. Which I believe in the 11 supplement it refers to the rules. So we would be basing our – any decision making on 12 a boiler survey based on our rules. 13 **ABS:** And so that would not depend on the Code of Federal Regulations, correct? WIT: Yes. 14 15 **ABS:** We discussed notification and you indicated that there was a written notification given to the Coast Guard concerning their attendance. And then there was further 16 17 dialogue concerning the possible – with the possibility of pulling the certificate of 18 inspection. In the event that you needed to pull any certification of inspection on any 19 particular vessel here in Jacksonville would you have the contact information for the
- 22 **WIT:** Yes we do.

someone?

20

21

Coast Guard office to call and do you have that level of dialogue to speak with

1 ABS: And who is the person in the Coast Guard in Jacksonville that you might call in 2 the event there was a problem with a certificate of inspection? 3 WIT: If it was a U.S. flag ACP vessel then it would be the officer in charge of the 4 domestic side. 5 **ABS:** Nothing further. **CAPT Neubauer:** Mrs. Davidson? 6 7 Ms. Davidson: No questions. **CAPT Neubauer:** Herbert Engineering? 8 9 **HEC:** No questions. **CAPT Neubauer:** We have one more line of questioning. At this time the hearing will 10 11 recess and reconvene at 11:20. 12 The hearing recessed at 1108, 19 May 2016 The hearing was called to order at 1120, 19 May 2016 13 14 **CAPT Neubauer:** The hearing is now back in session. Commander Odom can you 15 proceed with the last line of questioning? ABS: Captain Neubauer if I may I'm just looking to clarify three things from the last line 16 of questioning if that's alright? 17 CAPT Neubauer: Yes, sir. 18 19 **ABS:** Mr. LaRose with regard – based on the discussions of continuous machinery 20 survey you described at approximately 20 percent of the machinery would be up for 21 survey each year. We also discussed condition monitoring and preventative maintenance. Does a vessel need to be enrolled in continuous monitoring or 22

preventative maintenance in order to be enrolled in a continuous machinery survey?

23

- 1 **WIT:** No.
- ABS: We also discussed the pulling of a certificate in inspection or a statutory
- 3 certificate and you described the notice that you would give to the Coast Guard. Does
- 4 ABS have the authority to pull or remove a statutory certificate from a vessel?
- 5 **WIT:** No it would have to be done by the Coast Guard after notification. We would
- 6 have to be given permission specifically by the Coast Guard to do that.
- 7 **ABS:** And lastly with regard to the continuous machinery survey you talked about the
- 8 scheduling of machinery and the potential for overdue items. If an item or machinery
- 9 item is overdue can you describe how that would be addressed if a specific machinery
- item is in fact overdue?
- WIT: Like I said the company would receive notice that the items are coming to be
- overdue and then actions would be taken to complete the item. And annual surveys
- can also serve that purpose. They would have to it wouldn't just be nothing would
- be canceled right away based on that. There's steps that would be taken to make sure
- that those items are actually cleared.
- ABS: Okay. So the fact that one particular machinery item is overdue doesn't result in
- the pulling or suspension of class, correct?
- 18 **WIT:** That's correct.
- 19 **ABS:** Nothing further.
- 20 **CAPT Neubauer:** Thank you for those clarifications.
- 21 **HEC:** Mr. Chairman I have a follow up question to Mr. White's if I may while we're on
- the subject.
- 23 **CAPT Neubauer:** Yes.

- 1 **HEC:** You talked about pulling certificates. ABS is not authorized to pull statutory
- 2 certificates, is that correct?
- WIT: We would have to go through the Coast Guard to get authorization.
- 4 **HEC:** Exactly. The Coast Guard can do it, but ABS can't.
- 5 **WIT:** Correct.
- 6 **HEC:** But ABS can suspend class is that correct?
- 7 WIT: Yes.
- 8 **HEC:** That's all I wanted to clarify.
- 9 **CAPT Neubauer:** At this time I'll go to Commander Odom for the next line of
- 10 questioning.
- 11 CDR Odom: Thank you Captain. Mr. LaRose for this line of guestioning we're going to
- be using Exhibit 177 which is available to you. That's your continuous machinery
- survey report for which you performed on the El Faro. It's my understanding this is the
- last machinery survey that was performed on the El Faro prior to the casualty. Is that
- 15 correct?
- 16 **WIT:** I would have to look, I'm not sure.
- 17 **CDR Odom:** Okay. So as we go through this is what I would like to do is discuss the
- systems that you surveyed. And as we go through it please describe the scope of each
- item and how you completed your survey of the equipment in detail and also explain
- your entries on the associated checklist that goes along with your report. They're both
- 21 Exhibit 177. In the book it's Exhibit 177 page 22. So and also in our discussion if you
- would if you could please describe the competency of the crew in their ability to test and
- perform the test that you prescribed for that particular piece of equipment and how

competent they were in the use of it. So to begin in general when you do a continuous machinery survey when you do have a deficiency what are the different ways that ABS documents that through a – it's my understanding there's a condition to class, alternate requirements, observations, findings and then also discuss what's a PR 17. To kind of set this up can you tell me what the difference is between all of those and also what the ramifications are to the owner of the vessel for each one of those items if they're assigned as a deficiency is found?

- **CAPT Neubauer:** That was kind of a long question. Can you cut it down?
- **CDR Odom:** Break it down. So ----

**ABS:** Can I suggest in the event of a deficiency Mr. LaRose can you describe how that would be presented to the owner or otherwise presented in your report?

WIT: Yes. If there is a deficiency noted during the course of the survey we would bring it up to the vessel's representative that I was with, whether it be the Chief Engineer, in this case it would have been the Chief Engineer and discussions would be made as to what the deficiency is and how to go about correcting it. Whether it could be corrected on the spot or if it required new parts to be brought in or, which may not allow them to correct it initially on the spot. And depending on the piece of equipment also the sever – it would depend on the severity of the deficiency. So if a deficiency were to be found and it was corrected on the spot normally we would write an observation of what we saw, what happened. Or we could also, depending on the actual piece of equipment if it was class related we could write an outstanding but also close it out at the same time. That way it's in our – in the system. If it was something that couldn't be fixed at the time, at that time we could write an outstanding and give them a certain amount of time

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

to complete it. If it was something that was statutorily related also then we would have to go through the Coast Guard and get permission or authorization to move forward with, depending on what the plan was on how to fix that certain deficiency. **CDR Odom:** Thank you. And just to be clear of the different kind of level of severity of each one of these items, can you just, I'll ask you one at a time to make it easy. What is a condition of class and what are the ramifications to the operator of the vessel as a result of being assigned a condition of class. WIT: It would be something that effects the vessel's ability for propulsion or the vessel's ability to float basically. Or something that would pose an imminent pollution risk. **CDR Odom:** So if a condition of class is assigned is there any, like a point scenario or a consequence to a company's ability to charter the vessel as a result of that? **WIT:** Could you repeat the question please? CDR Odom: If you assign a condition of class is it made public through a system like EQUASIS (sic) or something like that and does it affect an owner's ability to charter their vessel as a result of a condition of class being assigned? ABS: I think the question is how a condition of class is recorded or what, what conditions result in a condition of class as far as whether or not the commercial ramifications are probably not something within the scope of this surveyor's attendance. But I think you can address what a condition of class is and what that – how it might be recorded. Would that respond to your question? **CAPT Neubauer:** And also is it publically available to be viewed? **WIT:** As far as publically available I don't know. That would go beyond me. I – we

would, if I was the surveyor onboard and had to issue something like that it would be

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

recorded, we would most likely seek guidance from our divisional survey office if it's something serious. And the decision on how to move forward would be done with their guidance. And if notifications to the Coast Guard were necessary they would be made. And the subsequent way to clear the deficiency would be determined at that time. ABS: Would it be fair to say Mr. LaRose, if I may, a condition of class would be written up to provide a specific repair within a specific time frame that the owner might need to – must maintain or accomplish within a set period of time? WIT: Yes. And that would be part of the discussions with the divisional survey office as to how much time would be given. Again it would depend on exactly what it – what the problem or issue was. And also it would depend on the – how the fix needs to be accomplished. All of that would be taken into consideration. **CDR Odom:** Thank you. And the ARs or additional requirements, can you explain that to us? What that means, an AR? WIT: It's a less severe, not severe but an item that might not be, I'm trying to think of the best way to word it. Something that doesn't affect necessarily the class of the vessel. It doesn't have a direct effect on propulsion or a pollution incident or anything like that. **CDR Odom:** And then an observation, you briefly mentioned that when that – how severe is that, when would that be assigned? WIT: It would depend on the situation, but basically it's more used as a note in your work order. An observation doesn't require any follow up. It's just a narrative of stating something.

**CDR Odom:** And then what's a finding? Is that assigned?

1 **WIT:** A finding is what you said before, an outstanding recommendation or an 2 additional requirement, it's the same thing. 3 **CDR Odom:** Okay, thank you. So my understanding so is if you're conducting a 4 survey with a Coast Guard marine inspector which was not present on this day, but if 5 they felt the need to write a Coast Guard 835 how – how would you handle that? Would 6 that automatically be turned into a condition of class? 7 WIT: It would depend on the reason for the 835. But yes we would write it up as either 8 an outstanding class recommendation or an outstanding statutory deficiency, depending 9 on what it was. And then it should be written up in our system under the ACP program. 10 They shouldn't actually be writing an 835. It should be coming through us. 11 **CDR Odom:** But if they wrote the 835 then you would have the authority to clear that 12 835, is that correct? **WIT:** If that's the way they wrote it, yes. 13 14 **CDR Odom:** Okay, thank you. And so in preparation for this exam when you went 15 onboard the El Faro and started this exam do you look at the - what's called AMOS which stands for asset management operating system which is my understanding what 16 the El Faro used for preventative maintenance tracking? Is this something you would 17 have reviewed prior to commencing your survey while onboard? 18 19 **WIT:** I'm not sure what that is. 20 CDR Odom: It's their computer system that they use to track maintenance on the 21 machinery. So it would tell you if something was overdue or if they had had a deficiency 22 or a failure or anything. Is that something that you look at? Do you look at the

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

preventative maintenance system on the vessel to see what machinery is due or is deficient or past due prior to commencing your survey? It's the equivalent to NS5. WIT: Yeah, I don't know their specific computer program. Prior to the survey we go through our system, our ABS program. We don't look at the program that the owners have, no. **CDR Odom:** Do you look at anything in the records or the logs onboard the vessel to see if they've had any major machinery maintenance or failures prior to starting your survey? **WIT:** Yes when we're onboard. But not normally prior to unless there's something that they report to us ahead of time. In this instance there was not. **CDR Odom:** All of these questions are in context of being onboard for your survey and prior to actually going down to the engine room. I'm just trying to find out what kind of dialogue you have with the Chief Engineer. You know what kind of things you look at before you actually commence the survey onboard the vessel. You know what other records and types of things would you look at before you actually start testing machinery and what types of things would you ask the Chief Engineer or the crew about the survey? CAPT Neubauer: I want to make one clarification. You're asking directly what did you observe this survey? **CDR Odom:** Yes, sir. You know what did you do to prepare for this survey that day onboard the El Faro? The types of things did you discuss with the Chief Engineer? And also do you remember which Chief Engineer you were dealing with on that day?

WIT: I don't recall which Chief Engineer it was. But as far as when I got onboard the vessel we – I met with the Chief Engineer, I met the Port Engineer, I went onboard with him. We're probably at the Chief Engineer's office, we sat down and reviewed the items from our system that were coming up due, compared it with them and what they wanted to credit. They have access to our system as well so they know ahead of time what's due and when. We compared the lists and what they wanted to accomplish that day. And then from there I went through all of the Chief Engineer's records with him including his preventative maintenance records. He had pictures of items that they had opened up, records for all of it. He had condition monitoring, vibration analysis readings for all his equipment. We checked that. We probably spent about, I would say at least an hour in his office going through all of that stuff for the pieces of equipment that they wanted to credit that day. Once we were finished with that then we went down below and actually physically ran the pieces of equipment so we could run them, see them run with my own eyes. You know make sure that their records that they had matched with the condition of the machinery was down below.

**CDR Odom:** Was that the case? Did everything match?

WIT: Yes.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**CDR Odom:** Yes. And for the record was there anything in your system on that day that was overdue for the 5 year date that we discussed for the continuous machinery survey? Was everything within the due date required?

**WIT:** I don't believe so. My report doesn't show what the original due dates were of the equipment. I would have to go back and see what the status was at that time. But I don't recall anything being overdue.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

CDR Odom: Thank you. So starting with the first item in your report, which is listed as ballast system. I think we can combine the first two, it's ballast and bilge system if you want to. Starting with this item could you describe your actions you took to give credit for the survey? And also show us the corresponding entry on the checklist associated with those items and the entries you made and describe those please. WIT: Okay. For pretty much everything my answer's going to be almost exactly the same. Like I said I reviewed the records that the Chief Engineer had, all his maintenance records, I don't recall specifically what he may or may not have had for each individual item. But the records that he had included vibration analysis readings. It included pictures and maintenance reports from both the crew and service technicians. If they had opened anything up he had extensive pictures of any equipment that they had opened. And we went through all of that like I said prior to going down below to the engine room. Once we were in the engine room we went to each piece of equipment, ran it, checked it, put hands on it, put eyes on it to make sure that it, you know vibration analysis was - came back, you know clean which everyone did that the actual piece of equipment wasn't you know overly vibrating once we actually ran it to prove that, you know that it was – everything was in the condition that they stated. As far as – and we did that with all the pumps and machinery that could be run. Piping systems like the ballast piping, I went in and traced out sections of the piping looking for any types of corrosion or anything like that. Or leaking gaskets or fittings or anything like that. Didn't notice anything. So based on all of that is what led me to credit these items.

- 1 CDR Odom: So specific to the bilge system and the ballast system that would
- 2 correspond to entry number 2 on your checklist, is that correct?
- 3 WIT: Correct.
- 4 **CDR Odom:** I mean you stated observations underneath that item.
- 5 **WIT:** Correct.
- 6 **CDR Odom:** Is that am I understanding that correct?
- 7 **Tote Inc:** Sir, could we refer to what page of the exhibit we're?
- 8 **CDR Odom:** This is page 22 of Exhibit 177.
- 9 **Tote Inc:** Thanks.
- 10 **CDR Odom:** Of the report it's page 1 of 8 of the checklist for special continuous
- 11 machinery survey 8.
- 12 **ABS:** And we're looking at item 2 and you would like to ask you would like Mr.
- LaRose to address the observations he had with regard to item 2?
- 14 **CDR Odom:** It starts on page 23, I'm sorry. His report starts on page 23 and continues
- from there. And what we're talking about right now is on page 24 for where he gave
- credit to the ballast system and bilge system. And then if you go into that further there's
- a checklist behind it that has corresponding entries.
- 18 **Tote Inc:** Thank you.
- 19 **CDR Odom:** You're welcome. Go ahead.
- 20 **WIT:** Okay. So the checklist is a is supplementary for us for doing our job, right. So
- in this case normally the checklist would not be a part of the report that's submitted to
- the owner. Okay. So it's more of an internal document once we use it to help us do
- our job and then it's kept in our system for record. This being a continuous machinery

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

WIT: Correct.

survey this checklist is – takes 5 years to complete. Okay. So if you notice like on item 2 I did not click yes or no. I didn't check off any of the check boxes because if I did then that would close out the entire item. That's evident for pumps and pumping arrangements, I didn't look at every single pump. I only looked at ones that were due. So this actual checklist itself would be completed at the end of the 5 year cycle. The items themselves are credited individually in our system which can be seen in the report. I put observations on the checklist items just for future reference if anyone wanted to go back and look. The next person who did a continuous machinery survey can just confirm that those are the items that I did based on this. **ABS:** So would it be fair to say the checklist for item 2 included those pumps that you would have watched one, but you didn't close out the item because of the additional pumps or arrangements that may need to be looked at before the item was fully credited? **CAPT Neubauer:** Understand. **WIT:** Yeah the item meaning that checklist item. So that would require every pump onboard to be completed before that particular item on that checklist could be checked off. **CDR Odom:** So the next surveyor to attend the vessel would review this, it would be in your system and they would understand, continue to build on it and at the end of the 5 year we would expect to see all the blocks checked yes?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

CDR Odom: Alright. So would this test of the bilge and ballast system where it says piping and bilge suction valve, would that included any check valves that were in the system? **WIT:** Check valves would be a different – would be separate. **CDR Odom:** Okay. So that would be at a different survey that would ----**WIT:** Yeah they might not – every valve is not listed in our system. Only suction valves, skin valves, valves like that. We don't list every single valve on the vessel. It's too ----CDR Odom: But for the bilge and ballast system you look at the piping but you wouldn't exercise the valves? For example if there was a valve that had a reach rod associated with it, do you exercise that to verify that the reach rod was connected and that the valve was properly operating? Would that be a part of your survey? **WIT:** Yeah, we actually ran the system and we tested it and that's how we tested it. But your question was asking – we don't have every single valve is not listed in our status. There would be hundreds of them. **CDR Odom:** And in running the pumps, I know further down you tested the emergency generator. And would you have tested the pumps to ensure that they were powered by the emergency generator on that circuit? Is that something that would have been a part of your test? WIT: No not necessarily. We would test the emergency generator to make sure that it's feeding to the board, but I would – didn't require them to specifically run it off of that board.

- 1 **CDR Odom:** And continuing down the list. I see the lead steam arrangements. Can
- 2 you explain that and what you surveyed?
- WIT: Again that's piping. So it's look at the piping and making sure that the lagging
- 4 protection is there, there is no leaking, leakage or anything like that.
- 5 **CDR Odom:** What about the hangers supporting the pipe? Would you have looked at
- 6 that and their condition?
- 7 WIT: Yes.
- 8 **CDR Odom:** Do you recall any issues with any of the steam piping hangers?
- 9 **WIT:** Not that I can recall.
- 10 **CDR Odom:** And moving on down through the boiler feed water system, can you
- elaborate or describe that test a little bit?
- WIT: Again it's the same as everything else. We ran the pumps. They had one pump
- already running when I go onboard, you know because the boiler was running. And we
- switched pumps, ran the other pump. And also reviewed all the records, their
- 15 maintenance records.
- 16 **CDR Odom:** Would that have included the electric feed pump or just the steam driven
- feed pumps?
- 18 **WIT:** Uh this was just the steam driven feed pumps.
- 19 **CDR Odom:** So the electric feed pump is excluded from this particular survey, or when
- would that be tested?
- 21 **WIT:** I would have to look at the status. But it was, yeah it was not one of the items
- that was due for this survey.

- 1 **CDR Odom:** Okay. But it would be a part of the continuous machinery survey at some
- 2 point?
- 3 WIT: Yes.
- 4 **CDR Odom:** Okay, thank you. And looking at the compressed air system, can you
- 5 kind of explain to me, if I understand this correctly the compressed air system and the
- 6 things you list and then reading item number 6 on the checklist, can you tell me it says
- air reservoirs and associated piping are to be examined. It says air reservoirs cannot
- 8 be if air reservoirs cannot be examined internally they are to be hydrostatically tested.
- 9 All relief valves and safety devices are to be proved operable. How does that
- correspond with what you did? Is that what should have been done this day or is that
- what we would expect this item to be surveyed as by doing a hydrostatic test or internal
- 12 examination?
- WIT: The air receive is their own item. They weren't due at this time.
- 14 **CDR Odom:** Okay.
- 15 **WIT:** So yes when they were due they would have to be tested.
- 16 **CDR Odom:** Alright, but they weren't due again?
- 17 **WIT:** No.
- 18 **CDR Odom:** They weren't a part of this survey? Okay, thank you. And then the next
- item being the emergency power distribution system. Can you go into detail specifically
- on what your test of that system was?
- 21 **WIT:** We went to the emergency generator room. They have they had a standard
- 22 procedure they have for testing the generator. We started it, put it on line, transferred
- power to the bus, ran it with a load for a little while not too long. They do I think bi-

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

weekly 2 hour load test anyways, it's a part of their procedures so, we ran it. They had done that recently so we just ran it for, I don't recall exactly how long, a little while to get a feel that it was holding, there was no issues with it. And then we did a – we tested a couple of the shut downs on the engine itself. And we tested – also tested the alternate methods of starting the generator. **CDR Odom:** We heard earlier from Chief Engineer Robinson about their ability to use the emergency generator to back feed the main board in the engine room in the event of a loss of power. To use the power to restart the boilers. Is this something that you're aware of or anything that ABS would ever verify operated properly? **WIT:** I don't know the details of their electrical system. CDR Odom: So the next item on your list is the fire main system. Can you describe what you did on that? WIT: Again the same as everything else. Reviewed records, reviewed – they had condition monitoring, vibration records and then we went down below and physically ran the pumps. **CDR Odom:** Okay. So condition monitoring I see listed next to the emergency fire pump and the fire pump. And I'm going to go to Exhibit 200 at this time. And if you would look at Exhibit 200 which is an enormous exhibit, it's page 544 for the parties in interest of Exhibit 200. So specifically looking at this section 15.1 on this page which is titled general 2014. It says, and this is the section on condition monitoring, and in my attempts to try to understand how this program works in reading this it says owners may conduct condition monitoring on any items of equipment, however, the following equipment cannot be enrolled into condition monitoring plan and credit will not be given

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

towards periodic surveys. And specifically about midway down it says fire pumps. So can you explain how the fire pumps on the El Faro are under a condition monitoring program when it appears, if I'm understanding this correct and I might not be, that's it's not allowed by the rules that were in place at the time of the El Faro. This is the 2015 rule from July. Understanding that it changed in July and this is the July change and you were on in June. Looking back at the January updates to the program there was nothing in this section that changed in the list of effective changes that I could find. So can you speak to that please? WIT: Yes. It's correct those items should have probably not been listed as CM, that would come from Houston would be the ones that would do that. I believe there was a mistake in that. They should have not been listed as condition monitoring. That being said I did not base my crediting of those items based solely on condition monitoring. We ran, we physically ran it, we checked other records. So condition monitoring if they were fully enrolled in condition monitoring then by that standard you could review the records and say okay and credit it based on that. I went beyond that and physically ran the pumps, build pressure, whatnot. CDR Odom: Thank you for that clarification. Captain? CAPT Neubauer: Mr. LaRose did you do that because you knew that was labeled incorrectly as condition monitoring, or is that just something you do with the fire pumps in general? WIT: It's something I do with the fire pumps in general. It's a safety item and I would never, personally I would not base something solely – I want to see those run every time.

1 **CAPT Neubauer:** Thank you. 2 CDR Odom: So in follow on to kind of what the Captain is saying, specific to fire 3 pumps, and we've had a lot discussion about the supplement, there are specific 4 requirements for running the fire pump in the supplement. Is that what you based your 5 test on going beyond the condition monitoring program what was required in the 6 supplement for running the fire pump and the emergency fire pump? 7 **WIT:** Yes. The supplement, our rules, yes. 8 **CDR Odom:** What test does the supplement require? What did you do with the fire 9 pump? I mean did you check the discharge pressures as required by the supplement or 10 anything along those lines? **WIT:** Yes. Part of running it requires, you know the gauge was right next to the pump. 11 12 You could see the discharge pressures. Of course I want to make sure there was a 13 discharge pressure. That proves that the pump is intact, it's not slipping or anything like 14 that. 15 **CDR Odom:** Okay. But the pressure at like a nozzle you would not have checked the pressure at a fire nozzle with pitot tube or gauge or anything? 16 17 **WIT:** I didn't at this inspection. But that's done every annual. **CDR Odom:** So that would have been done at the annual? 18 WIT: Correct. 19 20 CDR Odom: Okay, thank you. Moving on down your list from the fire main, we see the 21 fresh water system and the distilling plant. Can you describe that system on the El Faro 22 and what test you would have completed on that? Also I see the evaporator pump 23

would have been condition monitoring also.

1 WIT: Yes. Again we checked the records, the vibration records that they had. We 2 checked their maintenance records. And when we were down below we ran that 3 particular distillate pump and inspected the piping. 4 **CDR Odom:** And can you just continue to go down the list and kind of describe your 5 test that you did on these items and what they are to us? 6 **ABS:** On the fresh water system? 7 CDR Odom: On the fresh water system and then when you get down, I think it's alright to go ahead. If I have a question I'll ask you. Go on into the field oil servicing system, 8 9 fuel oil storage and transfer system. And describe your test and what you did on these 10 particular systems. 11 WIT: Like I said before the testing was all basically the same. It was a physical run test 12 of everything that they had. Other than really the emergency generator there's not much – not much difference. I mean it was a physical run test of everything. 13 14 **CDR Odom:** Okay. But what about the steering gear system. What was your test of 15 the steering gear system? **WIT:** The same thing. We went back to the steering gear room. We – I had them 16 17 control the steering from the bridge and from local controls. We swung the propeller hard over, both – the rudder, swung the rudder hard over both directions using all 18 19 pumps and all control stations. 20 **CDR Odom:** And did you test any alarms in the steering system? 21 **WIT:** I think we spot checked a couple. I think we checked, normally I always check

the power available alarm. So we'll shut the breaker to make sure that they get the

alarm on the bridge. Things like that.

22

23

**CDR Odom:** Did you test local control? 1 2 WIT: Yes. 3 CDR Odom: And did you test the communications? You said that the phone with the --4 5 WIT: Yes, but not – not as part of this survey. I mean that's how we communicated with the bridge to know what we're doing. So it was tested, but it wasn't necessarily 6 7 tested as part of the survey. 8 **CDR Odom:** And were all the indicators properly aligned in sync with the bridge? 9 WIT: Yes. 10 CDR Odom: Thank you. At the completion of your report I see there's a review of the 11 report listed. Can you please describe the process once you complete this report and 12 you submit it, how does that review process work for the purpose of quality and to 13 ensure that everything was properly tested? **WIT:** Yeah, we – all reports have to be reviewed before they can be credited. So when 14 15 I complete my report I will sign it off, but then it will be flagged for review. And then we 16 have people that are qualified to do reviews. So Mr. Tinsley who did the review of my report he's been authorized to do reviews by our divisional survey department. So once 17 18 I complete the report and sign it off and then it has a certain amount of time that it's 19 supposed to be reviewed and if there's someone available to review it they'll review it. **CDR Odom:** As just one guick follow up. Can you provide us with your overall 20 21 evaluation of the engineering department and the officer and the crew, how they worked 22 together with each other, how their knowledge was of the machinery that you tested? 23 Can you provide us an assessment of that?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

WIT: Like I said I was onboard for 5 to 6 hours that day. But in that time that I was onboard every question that I had was answered promptly and well. Every piece of equipment I asked to be tested was tested right away. The crew whether it was the Chief or there's a couple of other engineers at certain times helped out, they knew exactly where to go to start a pump for example. They knew where the start button was. I mean nothing was really that complicated, but they were able to do everything that I asked while I was there. I had no issues with anything. **CDR Odom:** And as we discussed before and you were on there for this specific survey, but looking beyond that can you give us an assessment of the overall condition or conditions in the engine room? And did you see anything that you would consider a concern? Beyond the scope of your survey. WIT: I did not see anything that was a concern and if I did I would have definitely reported it. But just as I recall I remember it being a very clean engine room. I felt like that they – that the engineers took pride in their engine room. It was guite clean. And when an engine room – when you go into a ship and an engine room is very clean it's kind of an indication of how they're treating it. And so as a surveyor if you see that it's it helps you make a determination on how you feel things would go. My recollection was that everything looked pretty good. **CDR Odom:** When you conduct these surveys on a ship like the El Faro particular to its age, does that change any way that you approach the vessel and conduct these tests based on the age of the vessel? Change your approach?

- WIT: Not really. We're checking to make sure that the vessel meets the rules, meets
- the rule requirements. And whether or not the vessel is brand new or not they still need
- to meet the same rules. So that's how we approach all of our surveys.
- 4 **CDR Odom:** Was there any particular, in your discussions with the crew did you over
- 5 hear or did you hear of any complaints about the condition of the ship or the condition of
- 6 any machinery on the ship?
- 7 **WIT:** No.
- 8 **CDR Odom:** Mr. LaRose I would like to thank you for your cooperation with me today.
- And at this time I would like to turn the questioning back over to Captain Neubauer for
- follow up.
- 11 **CAPT Neubauer:** Lieutenant Commander Venturella.
- 12 **LCDR Venturella:** During your review of the condition monitoring that was credited on
- 13 your continuous machinery survey, did you witness the Chief Engineer data collection
- on a quarterly basis and also a representative specialist of an ABS recognized condition
- monitoring company, what ABS recognized condition monitoring company was involved
- with that condition monitoring review?
- WIT: I don't recall the specifics. They had records that were done by an outside
- company. I don't remember the name of the company. But like I said nothing I did –
- the crediting of the items I credited were not based solely on condition monitoring.
- There's a lot more put into it. So I mean you can take that what you will, but.
- 21 **LCDR Venturella:** On the day of this survey did you review the condition monitoring
- 22 plan?
- WIT: No, other than the items that were listed on our service status.

- LCDR Venturella: On the day of the survey were you aware that the fire pump may not
- 2 have been properly approved as part of a condition monitoring plan?
- WIT: I was not. But again like I said I did not credit the fire pump based solely on
- 4 condition monitoring.
- 5 **LCDR Venturella:** Are you aware whether the fire pump remains in the condition
- 6 monitoring plan for the El Faro or its sister vessel the El Yungue?
- 7 **WIT:** I have no idea.
- 8 **LCDR Venturella:** In your narrative for this survey there isn't a, actually there really
- 9 isn't a narrative that I see. Did you provide the text somewhere else where you
- described some of these things besides beyond the checklist? Like for instance you
- just told us about you tested further beyond the required condition monitoring. Did you
- document that anywhere?
- 13 **ABS:** Other than the report?
- LCDR Venturella: Yes, other than the report that we have. Because those details
- aren't in there.
- 16 **WIT:** No the report is what it is. That's the way our system works.
- 17 **LCDR Venturella:** Do you believe that a surveyor that, besides yourself would be
- required in any way to go beyond as you have?
- 19 **ABS:** Go beyond what?
- 20 **LCDR Venturella:** Go beyond the required crediting for condition monitoring.
- 21 **ABS:** For what?
- LCDR Venturella: For the fire pump or for any individual piece of equipment.

- WIT: Like everything else in our rules it's left to the satisfaction of the attending
- 2 surveyor. So it would be up to them.
- 3 **LCDR Venturella:** Did you mention the potential issues with the condition monitoring
- 4 plan to the reviewer Mr. Tinsley?
- 5 **WIT:** At the time we didn't we weren't aware of any problems with it.
- 6 **LCDR Venturella:** Do you normally speak with your reviewers? Or is the review
- 7 process independent?
- 8 **WIT:** If they find an issue that something needs to be changed or adjusted then we talk.
- 9 But at this time there wasn't.
- LCDR Venturella: Did you consider reporting the issue to ABS's engineering offices to
- require a correction of the plan?
- 12 **WIT:** Like I said at the time we did not at the time we didn't know that this was like
- this. This has come to light since then because of this hearing.
- 14 **LCDR Venturella:** And is it being corrected now?
- 15 **WIT:** That's above me, I don't know.
- LCDR Venturella: Okay. But you've corresponded or someone in your office has
- 17 corresponded with the engineering offices?
- 18 **CAPT Neubauer:** Just to clarify, sir, when did you become aware of this issue? Was it
- before this hearing?
- 20 **WIT:** Yes.
- 21 **CAPT Neubauer:** Are you aware of any actions being taken or any notifications higher
- up the chain on this issue?
- WIT: I know that they're aware of it. So it's up to them. That's their decision.

- 1 **CAPT Neubauer:** When you say they, which office do you mean, sir?
- 2 **WIT:** The divisional survey department.
- 3 **LCDR Venturella:** No further questions, thank you.
- 4 **CAPT Neubauer:** Commander Denning.
- 5 **CDR Denning:** So, sir, along the same lines what Lieutenant Commander Venturella
- was just asking, if you could turn to back to Exhibit 177 on page 27.
- 7 **ABS:** Commander Denning our exhibit isn't marked. Can you just give an indication,
- 8 page 2 of 4 or 3 of 4?
- 9 **CDR Denning:** Page it says page 1 of 8 at the bottom.
- 10 **ABS:** Okay. We're with you. Checklist?
- 11 **CDR Denning:** The checklist. So item number 2 on the checklist, and this is back to
- the documentation of whether the pumps were run versus simply examined. You stated
- several times during your testimony that they were run. Under item number 2 it says
- the following pumps were, the word you used is examined, right? But you're stating to
- us today that you did run the pumps, correct?
- 16 **WIT:** That's correct.
- 17 **CDR Denning:** Okay. Now I would like to go to another page and it will take me a
- second to find it. I see the word examined used several times. And then go to page 4
- of 8, item number 23. And the word you used there is auxiliary generators number 1
- and 2 were functionally examined. Is there a difference between examined and
- 21 functionally examined? Does functionally mean something else?
- WIT: Not really. I think I was just the writing quite a few items I added that in. But the
- only other difference would be that these were tested actually on the board. They were

1 producing electricity and they were – whereas the pumps were more just – were run, 2 but not as part of – not as part of the system itself running. The generators were run 3 with the load of the hotel load from the ship on. 4 **CDR Denning:** Is there a reason, any specific reason you don't indicate when you 5 actually run a pump versus simply examining it? 6 WIT: No. But again this an internal document that's not normally shown. This is for 7 surveyors down the line to know what we looked at in this specific survey. Our normal 8 report would be the other section that you can see where we actually credited the items. 9 CDR Denning: Okay. Different topic. So back to what Commander Odom was asking 10 you about earlier as far as documentation of deficiencies. You stated that some 11 deficiencies that are corrected on the spot are documented as an observation, correct? 12 **WIT:** Yes depending on what it is. 13 **CDR Denning:** And could you go into a little bit more detail on that, depending on what 14 it is factor? Because I don't think we really got into a lot more detail on that. I would like 15 you expand on that for us please. WIT: If it was something that should have been written up as an outstanding, I would 16 write it up as an outstanding but rectify it right away. The statement observation if it's 17 something that was just noted onboard that would not result in an outstanding then we 18 19 usually write it up in an observation format, just a narrative. 20 **CDR Denning:** Can you give us a few examples of something that would result in an 21 outstanding? 22 WIT: For example like if they had steel that they had to crop and renew, something like

23

that would be an outstanding.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

**CDR Denning:** So something like that would not be written up as an observation? WIT: No. CDR Denning: And then a little bit later when discussing conditions of Class you used words like the Coast Guard, quote unquote the Coast Guard would be notified. But I don't think you were specific as far as who conducts that notification and how. Because in the same context you were also describing some of the things that are done by you and some of the things that are done by, I think you said the division office. Can you clarify for us who makes what recommend – notifications for conditions of Class? WIT: The contact office for the Coast Guard is our divisional survey office. So by our process instructions we are to go through them first. There are instances where if we're onboard with the Coast Guard or we have a good working relationship with the Coast Guard we might notify them on our own. But the official way in what would also always be done is go through the divisional survey office and then they would contact the flag in this case the Coast Guard. CDR Denning: So you would say that it's not typically common for a surveyor onboard to contact a marine inspector? Is that true? WIT: We would, again it would depend on the situation, but in what it was, but we would normally go through the divisional survey office first. If the Coast Guard happens to be onboard and you're there talking to them then you're there talking to them. **CDR Denning:** So how do you communicate those deficiencies to the division survey office?

- WIT: Usually with a phone call and a follow up email is usually the fastest way.
- 2 Especially if we're onboard we want to try to speak with them as quickly as possible. So
- we usually start with a phone call and then follow up with an email afterwards.
- 4 **CDR Denning:** And is that process documented in the you said process instructions
- 5 is what you use?
- WIT: Yes, it says we are to contact them. It doesn't necessarily say by phone or email.
- 7 **CDR Denning:** And that same instruction outlines how they're instructed to notify the
- 8 Coast Guard, is that correct?
- 9 **WIT:** Correct.
- 10 **CDR Denning:** Thank you.
- 11 **CAPT Neubauer:** Mr. Fawcett.
- Mr. Fawcett: Just a follow up on the process. On the day of that particular survey Mr.
- Neeson showed you aboard and you were shown to the Chief Engineer's office, is that
- 14 correct?
- 15 **WIT:** Yes, that's correct.
- Mr. Fawcett: In your conversation today you said that you were prepared to provide
- the scope of work that they wanted you to carry out, is that correct?
- 18 **WIT:** Can you reword that please?
- 19 **Mr. Fawcett:** Well in other words they sat down and they talked about the items they
- wanted to credit for, you had a specific scope of work when you began that day,
- 21 correct?
- WIT: I had the list of what machinery items were coming up due from our system, from
- our survey manager. So when I went onboard I confirmed with the Chief Engineer and

- with Mr. Neeson exactly which items they wanted to go through. I don't recall the exact
- due dates. There may have been some things that were due within a couple of months
- that they wanted to do then and there, or there might have been some that they wanted
- 4 to wait to do. I don't this report doesn't show the actual original due dates of
- 5 everything. So that's why we sat down and went through what stuff was coming due
- and what we were going to try to accomplish.
- 7 **Mr. Fawcett:** So the original visit was scheduled for earlier in June. Did they discuss
- 8 with you in the course of that initial conversation or at any time you were aboard the
- ship that they had conducted a boiler inspection on the 7<sup>th</sup> of June and discuss with you
- the findings of that boiler inspection?
- 11 **WIT:** No, not with me, no.
- Mr. Fawcett: Do you keep personal records or notes of your visit outside any official
- report? Do you have a green book or a pocket book where you jot down notes as you
- do your work?
- WIT: I do. I don't use it necessarily always. But I do have notebooks that I use.
- 16 **Mr. Fawcett:** Did you do that that day?
- 17 **WIT:** No. I just used the printed out survey manager as basically a check sheet for the
- items that we were looking through.
- 19 **Mr. Fawcett:** Do you recall where the emergency fire pump was on the El Faro?
- WIT: I believe it was in cargo hold just forward of the engine room.
- 21 **Mr. Fawcett:** And just my final question. So if you report to the Chief Engineer a
- deficiency uncovered during the course of your activities what happens next before you
- leave the vessel?

- WIT: It would depend on what it was. But I would contact, again depending on what it
- 2 actually is I would contact my boss, the senior surveyor in charge of my office or
- 3 perhaps the divisional survey office for guidance.
- 4 Mr. Fawcett: Would you interact with any other shipboard personnel before you left the
- 5 ship at the conclusion of your activities aboard?
- 6 **WIT:** Based on if there was deficiency or just in general?
- 7 **Mr. Fawcett:** Deficiency.
- 8 **WIT:** If there was a deficiency I would make sure that the Master is aware.
- 9 **Mr. Fawcett:** Would you give him written communication?
- 10 WIT: Yes.
- 11 **Mr. Fawcett:** Thank you, sir.
- 12 **CAPT Neubauer:** Commander Odom.
- 13 **CDR Odom:** Mr. LaRose I just have a quick follow up to something that Lieutenant
- 14 Commander Venturella had talked about. For the condition monitoring third party
- 15 company, it's my understanding that these are known as a condition monitoring
- 16 companies and these third party companies are approved to do this by ABS, is that
- 17 correct?
- 18 **WIT:** Yes, that's correct.
- 19 **CDR Odom:** And they're required to take and keep records of annual or semi-annual
- vibration signatures on the vessel, is that correct?
- WIT: Yeah. Well there's a couple different options in the rules for that, but.
- 22 **CDR Odom:** It could be quarterly, it could be semi-annual, it could be annually?
- 23 WIT: Correct.

- CDR Odom: Depending on what ABS approved in their monitoring program?
   WIT: Yes, that's correct.
- 3 **CDR Odom:** And they would keep those records and provide them at the request of
- 4 ABS. How often does ABS review those records? Or is it just if the condition
- 5 monitoring company notices something that is out of range, would they then report it to
- 6 ABS? And outside of that you guys would never hear from them? Or how does that
- 7 interaction between the condition monitoring company or between the required
- 8 surveys?
- 9 **WIT:** The condition monitoring company is working for the vessel. So unless
- something came up that would require our attention they would normally just be dealing
- with the vessel, not with us. We would be reviewing their records when we went
- onboard.
- 13 **CDR Odom:** So they're working for the owners or working for the vessel, but they're
- approved by ABS to perform condition monitoring?
- 15 **WIT:** That's correct.
- 16 **CDR Odom:** Okay. Thank you very much.
- 17 **CAPT Neubauer:** Mr. Roth-Roffy.
- Mr. Roth-Roffy: Good afternoon, sir. Tom Roth-Roffy, NTSB. Just a couple of follow
- up questions. You mentioned that on the fire pump for example you had an observation
- of the pump running and you verified operation by referring to a discharge pressure
- 21 gauge?
- 22 WIT: That's correct.

- 1 **Mr. Roth-Roffy:** And I believe you said you did not observe the discharge at a hydrant
- and performing, a pitot pressure test, is that correct?
- 3 **WIT:** That's correct.
- 4 **Mr. Roth-Roffy:** So relying on the discharge pressure gauge how do you do refer to
- 5 the calibration of the gauge or how do you know that indication of discharge pressure is
- 6 correct?
- 7 **WIT:** Yeah, the gauge was calibrated, so based on that.
- 8 **Mr. Roth-Roffy:** So you would look at the calibration sticker and verify that it had been
- 9 recently calibrated?
- 10 WIT: Correct.
- Mr. Roth-Roffy: And going back to the test performed on the emergency generator you
- said, as I noted you tested a couple of the shut downs for the engine.
- 13 **WIT:** Yes, that's correct.
- Mr. Roth-Roffy: What guidance do you have regarding the number of tests to be
- performed on shut downs? If there's more than a couple how many would you test?
- WIT: Depends on what is practicable at the time. If they don't have the, necessarily the
- equipment to test say low lube oil pressure, I'm not going to make them run the engine
- with lube oil and I have to test it. So it depends on what we can what's practicably
- there that we can actually test.
- Mr. Roth-Roffy: So if they don't have the means to test the level of lube oil pressure it
- would not be tested by ABS at any time?
- WIT: Normally that would be tested in the shipyard. That's the easiest time to do it.
- 23 **Mr. Roth-Roffy:** And witnessed by ABS in the shipyard?

- 1 **WIT:** Yes, normally, yes.
- 2 **Mr. Roth-Roffy:** So the, you said you tested a couple of the shutdowns. Is there an
- indication in your report which shutdowns were tested?
- 4 **WIT:** No there's not.
- 5 **Mr. Roth-Roffy:** So at the next survey of the engine the surveyor would not know
- 6 which ones had been tested and which ones should be tested to kind of test them all
- 7 over a period of time?
- 8 **WIT:** The surveyor has the right to test which ever ones he wants. So it wouldn't in
- 9 that case it wouldn't matter which ones I tested. He could retest the same ones if he
- wanted, he could test different ones, it's up to him.
- Mr. Roth-Roffy: Is there any guidance from ABS on how many shutdowns should be
- tested? I think we've heard it called a sampling of certain observations. How many are
- 13 you required to test, or is it up to your own discretion?
- 14 **WIT:** It's up the discretion of the attending surveyor.
- 15 **Mr. Roth-Roffy:** Thank you. That's all I have.
- 16 **CAPT Neubauer:** At this time I would like to go to the parties in interest. Tote do you
- 17 have any question?
- 18 **Tote Inc:** No questions, sir.
- 19 **CAPT Neubauer:** ABS?
- 20 **ABS:** No questions, sir.
- 21 **CAPT Neubauer:** Mrs. Davidson?
- 22 **Ms. Davidson:** No questions.
- 23 **CAPT Neubauer:** Herbert Engineering?

- 1 **HEC:** No questions.
- 2 **CAPT Neubauer:** Does the board have any final questions for Mr. LaRose? Mr.
- 3 LaRose you are now released as a witness at this Marine Board of Investigation. Thank
- 4 you for your testimony and cooperation. If I later determine that this board needs
- 5 additional information from you I will contact you through your counsel. If you have any
- 6 questions about this investigation you may contact the Marine Board Recorder,
- 7 Lieutenant Commander Damian Yemma. The hearing will now recess and reconvene
- 8 at 1:15.
- 9 The hearing recessed at 1226, 19 May 2016
- The hearing was called to order at 1317, 19 May 2016
- 11 **CAPT Neubauer:** The hearing is now back in session. We will now hear testimony
- from Ms. Jamie D'Addieco, ABS.
- LCDR Yemma: Ma'am, could you please stand and raise your right hand? A false
- statement given to an agency of the United States is punishable by a fine and or
- imprisonment under 18 United State Code Section 1001, knowing this do you solemnly
- swear that the testimony you're about to give will be the truth, the whole truth and
- nothing but the truth, so help you God?
- 18 **WIT:** Yes.
- 19 **LCDR Yemma:** Please be seated, thank you. Can you please start by stating your full
- 20 name and spell your last name for the record?
- 21 WIT: Jamie D'Addieco, D-'-A-D-D-I-E-C-O.
- 22 **LCDR Yemma:** Mr. White?
- 23 **Counsel:** Jerry White, W-H-I-T-E, Hill Rivkins, LLP.

- LCDR Yemma: Thank you, sir. And ma'am, can you please state where you're
- 2 currently employed and what your position is?
- WIT: Currently employed in Jacksonville for ABS as a senior surveyor.
- 4 **LCDR Yemma:** And what are some of your general responsibilities in that position?
- 5 **WIT:** Conduct surveys for new construction after construction as well as vendor
- 6 equipment.
- 7 **LCDR Yemma:** Can you also describe some of your prior relevant work experience
- 8 please?
- 9 **WIT:** With ABS?
- 10 **LCDR Yemma:** Please, yes.
- WIT: With ABS, I started with ABS as an engineer in Houston in the SED department
- for ship's systems and equipment. I was there for 13 months and then I went to Tampa,
- 13 Florida as a surveyor for after construction, new construction as well as vendor
- 14 equipment.
- 15 **LCDR Yemma:** And what is your highest level of education completed?
- WIT: Bachelors in Science and facilities environmental engineering as well as a
- 17 Bachelors in Science in marine engineering.
- LCDR Yemma: Thank you, ma'am. Lieutenant Commander Venturella will have
- 19 questions.
- 20 **LCDR Venturella:** Good afternoon, ma'am.
- 21 **WIT:** Good afternoon.
- LCDR Venturella: This interview will be broken into two separate lines of questioning.
- The first line of questioning will explore you general training and experience as a

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

steam plant. A training ship actually.

surveyor for ABS focusing on specific training related to the Coast Guard's alternate compliance program and deep draft steam propulsion vessels like El Faro. The second line of questioning will include questions related to the scope of typical ABS surveys on vessels like El Faro and will specifically examine those surveys you conducted between January 2015 and the El Faro's sinking. If you need a break at any point please let us know. Do you have any questions before we get started? WIT: Nope. LCDR Venturella: Ma'am, can you please describe the background training and education that you have that prepares you to serve as an ABS surveyor? WIT: So as I previously mentioned a Bachelors in Science in marine engineering, Bachelors in Science and facilities environmental engineering. I also completed the FE EIT for general and then I also have a third assistant engineer's license for steam gas turbines and motors. **LCDR Venturella:** What specifically qualifies you to survey steam propulsion vessels like El Faro, were you provided any specific training by ABS on steam propulsion or boilers? WIT: Steam propulsion boilers Mass Maritime Academy we take, as Mark previously said, we take classes for steam and gas turbines as well as boilers. I also took a commercial boilers class for the facilities side. **LCDR Venturella:** Have you had any time underway on a steam vessel? WIT: With Mass Maritime you have to do three sea terms. All three of those were on a

- LCDR Venturella: At any time during your tenure with ABS have you ever been
- 2 simultaneously employed from any marine industry sources outside ABS?
- 3 **WIT:** No.
- 4 **LCDR Venturella:** Do you conduct surveys for any other classification societies or
- 5 conduct private consulting?
- 6 **WIT:** No private consulting, but ABS may on occasion conduct surveys for another
- 7 classification society. But that's an agreement that they have.
- 8 **LCDR Venturella:** Were you provided any specific training by ABS on cargo loading for
- 9 container ships or roll-on roll-off vessels?
- WIT: So as Mark previously said we get training, we get new hire orientation phase 1,
- we get new hire orientation phase 3, we get in the field training, specific to cargo loading
- we're not involved with cargo loading.
- LCDR Venturella: Ma'am, do you consider cargo loading to be part of the operations
- of a ship?
- 15 WIT: Yes.
- LCDR Venturella: Is operations covered by the international safety management
- 17 code?
- 18 **WIT:** ISM focuses on the so the safety management system that the company would
- 19 have in place. Yes for operations side.
- 20 **LCDR Venturella:** So how would you tell if there was a safety issue with the operations
- of a vessel if you have no training on operations?
- ABS: Commander Venturella are you interested in what specific safety issues she
- 23 might have training for?

- 1 **LCDR Venturella:** How to observe safety issues with the operations of a vessel.
- 2 **ABS:** Okay. But operations I guess is a pretty broad topic. Can you sort narrow ----
- 3 **LCDR Venturella:** Cargo loading.
- 4 **ABS:** What operations you're talking about?
- 5 **LCDR Venturella:** Cargo loading.
- 6 **WIT:** That would be more from an auditing standpoint for verifying operations. And if
- they are conducting operations at the time of an audit onboard that's something that we
- 8 would observe. For a survey side of it unless we see significant safety risks to
- 9 personnel we may bring that to the attention of the Captain, but to consider that as a –
- we're there for survey, we're not there for auditing.
- LCDR Venturella: Is part of your annual hull survey to evaluate the stability instrument
- 12 onboard?
- WIT: Part of an annual hull survey includes the annual load line survey. We look at the
- loading, if they have the loading manual, the approved stamped approved loading
- manual. If they are using a loading program we'll go back and witness test conditions
- based on what they have in the stamped approved procedure.
- 17 **LCDR Venturella:** Are you trained to go beyond the initial test conditions to observe an
- actual loading condition versus the booklet or the stability instrument?
- 19 **ABS:** Are you asking how the cargo program is tested?
- 20 **LCDR Venturella:** No, sir. I understand that they evaluate a couple test conditions.
- 21 I'm asking if we go further than the test conditions to evaluate an actual load condition
- on occasion.
- WIT: Can you repeat that one more time?

1 LCDR Venturella: Perhaps I can be specific. On the El Faro there would have been a 2 CargoMax loading computer that was approved for the stability aspect by ABS. So 3 going aboard the El Faro you would normally test the test cases for the stability 4 instrument. Would you ever also ask the Chief Mate for the printout of his last load case 5 in CargoMax so that he can show you that he runs it in the program? 6 **ABS:** To do what though? Are you looking to verify the drafts? Or what are you 7 looking to verify? You said go further than using the test cases. So to the extent they're 8 going to look at an actual loading, what are you asking with regard to what she's looking 9 at? 10 **LCDR Venturella:** Verify that they're complying with their trim and stability book 11 quidelines. 12 WIT: For the El Faro while I was onboard part of it was for the annual hull. But the only 13 part that I was on for the annual hull was just for examination of the spaces. The two 14 number 1 double bottom tanks. 15 **LCDR Venturella:** And it's okay to say no to this, but I'm just asking in general in a general survey do you ever do that, or is that part of your training? 16 **WIT:** We look at the test conditions and make sure that they meet. 17 **LCDR Venturella:** Were you provided specific training by ABS on the alternate 18 19 compliance program? 20 WIT: Yes. And my first introduction with that was in design review for when a vessel is 21 designed to meet the ACP requirements. But also at the same point for NVIC 10-82. In 22 the survey field yes we are trained on ACP and that's followed in the supplement. You can see that at new construction and you can also see that after construction. 23

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

**LCDR Venturella:** Are you familiar with the memorandum of understanding between the U.S. Coast Guard and the American Bureau of Shipping concerning delegation of vessel inspections and examinations and tonnage measurement? Have you seen the memorandum? I can refer you to Exhibit 111 if that helps. Exhibit 111 is the January 12<sup>th</sup>, 1995 memorandum of understanding between the Coast Guard and ABS. **ABS:** You want – would you like a certain section reviewed or? **LCDR Venturella:** Yes, I just want to make sure you got there first. But turn to page 5 please. Okay, and then on page 5 refer to paragraph 3i. In this paragraph it says in carrying out the delegated functions and services outlined in paragraph 3(a)(1) the ABS will also ensure it's employees engage in the performance of functions delegated under this MOU. Are familiar with and require compliance with applicable laws and regulations and Coast Guard policies, interpretations and instructions provided to the ABS by the Coast Guard. Interpreting and applying those applicable laws and regulations including SOLAS and where authorized other applicable international conventions to which the United States is a party. United States Statutes, Federal Regulations, ABS rules and the U.S. Supplement to the ABS rules. The key I wanted to highlight there is it mentions policies interpretations and instructions provided to the ABS by the Coast Guard. When was the last time you were provided training on any Coast Guard policies by ABS? WIT: Our internal process instructions that we have for flag administrations will give us guidance and instructions for how to move forward with certain surveys or any additional requirements that the flag state has put out. Those get updated quite often

1 and we get updates via email every Thursday for all of the process instructions that are 2 updated. 3 **LCDR Venturella:** Have you noticed after those notifications that any of those policy 4 changes have been incorporated into ABS rules or suggested as a change to the 5 supplement? 6 **ABS:** Are there any specific policy or instructions you're concerned? 7 **LCDR Venturella:** No not exactly. I'm being very general. But anything in the last 5 8 years. 9 **ABS:** So does she know whether the policy changes are incorporated into the process 10 instructions? Is that your question? **LCDR Venturella:** And specifically with the alternate compliance program I'm 11 12 concerned with either the rules, the supplement. Because those are what we 13 incorporate, right? 14 **ABS:** You know I think we're here to speak to the survey concerning their knowledge of 15 the rules and the supplement. If you're looking for more policy guidance on the 16 memorandum of understanding I think we may need a separate witness. But I'm sure 17 Ms. D'Addieco could address what training she has with regard to ACP, but for her to sit 18 here and describe what policies she's seen over the last 8 years is a little broader than 19 what the subpoena is directed. 20 **LCDR Venturella:** I understand. The question is actually very general in something 21 that she can answer, which supplement is part of her job to know as a surveyor, is that 22 correct? So have you seen any changes to the supplement that you used on vessels like the El Faro? 23

- WIT: So with regards to changes in the rules and the ACP supplement, based on
- testimony from earlier, May of 2011 is the last time the supplement has been updated,
- 3 correct?
- 4 **LCDR Venturella:** That's correct.
- 5 **WIT:** So for any updates to the supplement obviously there hasn't been any since May
- of 2011. With regards to the rules I don't know if ABS, or if Coast Guard policies get
- 5 brought into ABS rules. That's not a question I will be able to answer.
- 8 **LCDR Venturella:** Okay. Thank you, that answers my question. I appreciate it. Have
- 9 you been trained on the Coast Guard navigation and vessel inspection circular 2-95 with
- the subject alternate compliance program?
- 11 **WIT:** You're talking about change 2?
- 12 **LCDR Venturella:** Yes, change 2.
- 13 WIT: Yes.
- LCDR Venturella: And it's Exhibit 82 if that helps if you need to look at it.
- 15 **CAPT Neubauer:** Lieutenant Commander Venturella can you bring the microphone up
- 16 closer?
- 17 **WIT:** I have read this publication. I've also read the NVIC 10-82 as well.
- LCDR Venturella: Are you familiar with the authorized classification society
- 19 responsibility to notify the local Officer in Charge Marine Inspection whenever a
- certificate is recommended for revocation or withdraw?
- 21 **ABS:** Is there a specific reference in the NVIC you're referring to?
- LCDR Venturella: Yes. If you would like to see it in the NVIC it's page 21 and 2.6
- 23 notification requirements.

- WIT: So whenever I'm onboard a vessel and I see an issue that affects a statutory
- certificate, if in my judgement I think that it needs to be repaired right away or the
- severity of which it can affect the vessel I do I contact one of the local Coast Guard
- first to give them a heads up. And then once I have a repair plan from the owners rep I
- 5 proceed to contact the Coast Guard via email formally to ask for issuance of a short
- term certificate if they so grant it. I have not had a need to revoke a certificate. We just
- 7 we look at other means of maintaining what they have and proceeding further with a
- 8 short term.
- 9 **LCDR Venturella:** Is this practice encourage by the training of ABS surveyors?
- 10 **WIT:** Which practice?
- LCDR Venturella: The practice of following NVIC 2-95 and directly communicating with
- the OCMI?
- 13 WIT: Yes.
- 14 **LCDR Venturella:** For these recommendations?
- 15 **WIT:** Yes.
- LCDR Venturella: Satisfactory. Overall do feel that the ABS surveyor training program
- is preparing you for conducting alternate compliance program surveys on the Coast
- 18 Guard's behalf?
- 19 **WIT:** Yes.
- 20 **LCDR Venturella:** That's all I have for the first line of questioning. Pass it back to
- 21 Captain Neubauer.
- 22 **CAPT Neubauer:** Commander Odom.
- 23 CDR Odom: Just for clarification you said on Thursday's or you get emails for -----

- 1 **WIT:** We get emails every Thursday's with regard to update to process instructions.
- 2 **CDR Odom:** Okay, thank you. So for process instructions, and those could or could
- not include policy changes that the Coast Guard has had. How do you consolidate
- 4 those over the years? I mean you have to get a lot of these emails. How are they –
- 5 how do you ensure that you keep up with them and follow them and ensure they're
- applied as they age and time goes by? Do they get folded into policy or something with
- ABS? Do you understand what I'm trying to say? I mean how do you keep up with the,
- 8 there's so many of them?
- 9 **WIT:** The process instructions is what we go back to and those are the ones that get
- 10 updated.
- 11 **CDR Odom:** Okay.
- WIT: We will review those before we conduct a survey.
- 13 **CDR Odom:** So each one you get on Thursday is an update to the previous one? It
- just kind of builds on each other?
- WIT: So the process instruction doesn't change, they add to it or they revise it or
- modify as deemed necessary.
- 17 **CDR Odom:** Okay, understand. Thank you very much.
- ABS: And Ms. D'Addieco the process instructions are maintained on a computer data
- 19 base, correct?
- 20 **WIT:** Yes.
- 21 **ABS:** And you access them through your individual computer?
- 22 **WIT:** Yes.

1 **CAPT Neubauer:** Go to the parties in interest at this time. Tote do you have any 2 questions? 3 **Tote Inc:** No questions, sir. 4 **CAPT Neubauer:** ABS? 5 **ABS:** No questions, sir. **CAPT Neubauer:** Mrs. Davidson? 6 7 Ms. Davidson: No questions. **CAPT Neubauer:** And Herbert Engineering? 8 9 **HEC:** No questions. 10 **CAPT Neubauer:** At this time we'll transition into the questions more directed at the last El Faro survey. Lieutenant Commander Venturella. 11 12 LCDR Venturella: As discuss for the second line of questioning we're going to have a 13 little bit of discussion about general scope of ABS surveys, but mostly talk about your 14 specific surveys you did since January 2015 on the El Faro. One thing we didn't get 15 from the last testimony, who is your principal surveyor in this area? WIT: Mike Mllar. 16 LCDR Venturella: How does a vessel modification like conversion from container load 17 on load off vessel to load on load off only or RO-RO only get handled from a survey 18 19 standpoint? Does one surveyor manage the entire modification and act as a project 20 manager? **ABS:** Is this question directed in connection with a particular vessel? As you can 21 appreciate each vessel and each project has different oversight and involves different 22 23 surveyors. She was not involved with any modification or conversion of the El Faro.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**LCDR Venturella:** Right. This is a still a general question, not specific to any of her surveys. But just going off of her training and experience how, we're looking for her opinion or knowledge about the way ABS manages projects like that. So in the case of the El Faro it was undergoing a modification. It was being modified from container and RO-RO carriage to RO-RO only. **CAPT Neubauer:** Ms. D'Addieco I want to also clarify. If your answer is you're not the best person to answer that or you don't have knowledge of it that's a perfectly acceptable answer. WIT: In an ideal situation for major modification and new construction there's one person assigned to the vessel who would be the lead. That's for an ideal situation that's in a shipyard though. That's not conducted during voyages. Does that? **LCDR Venturella:** Yes, that's a good answer. So once again a general guestion. In the case of a modification of a vessel, any modification that involves multiple plans, electrical, structural, stability, so forth, how does the surveyor ensure that all plans that are required have been reviewed and approved when they're supervising the modification surveys? WIT: For the modification side, I can tell you how we do it for new construction, I don't know if that might help you. LCDR Venturella: It may. WIT: But I don't – I haven't seen major modifications. I've seen small modification, but nothing major where maybe a mid-body section has been added or anything like that. For new construction the drawings are monitored by engineering. Prior to delivery of the vessel we have to ask for pre-delivery check sheet. They go back through and

verify that all drawings have been submitted and approved. And if anything is

2 outstanding they indicate it on that and they inform the owner's rep or the shipyard for

whoever's the contact for the contract.

4 **LCDR Venturella:** That does help, thank you. I would like to bring Exhibit 201 up on

the screen Damian. Exhibit 201 has 2 pages and it includes pictures of the hold 3

exhaust ventilations on the starboard side of the El Yunque, not the El Faro. These

pictures were taken during attendance to El Yunque by ABS and the Coast Guard

during the first week of February 2016. The – I'll wait for it to come up. Okay. On the

first page you see 2 pictures. There's – the top picture on page 1 is just showing what

the exhaust ventilation trunk looks like from the outside. And then the picture on the

bottom is actually a picture of some wastage and holes in the baffle plate internal to that

exhaust ventilation trunk. And then we can go ahead and go to page 2 Damian. On

page 2 we have the exhaust ventilation trunks, a large opening around a longitudinal

that was just at the top of the opening from the hull. Did you see this issue on the El

15 Yunque?

3

5

6

7

8

9

10

11

12

13

14

17

18

21

16 **WIT:** Yes.

ABS: What issue?

**LCDR Venturella:** The issues in the pictures.

19 **WIT:** Yes.

20 **LCDR Venturella:** What is the purpose, to your knowledge of that inner enclosure in

the baffle plate that are in compromise there?

22 **WIT:** Can you repeat that?

- any civil or administrative proceeding, other than an administrative proceeding initiated by the United States. 1 **LCDR Venturella:** The baffle plate that we showed corroded with some holes, what 2 would be the purpose of that baffle plate? 3 WIT: To the point of carryover for Load Line Convention. Is that what you're referring 4 to? 5 **LCDR Venturella:** Just general for the public's knowledge. What is the purpose of the 6 baffle plate inside that ventilation trunk? 7 WIT: So for Load Line Convention to meet the ventilator requirements they have to 8 have a certain point of carryover. The baffle plate is, for the general public, the way that 9 the ship's designed is it's almost like a trunk within a trunk. So the inner trunk is
- the ship's designed is it's almost like a trunk within a trunk. So the inner trunk is

  connected to the side shell where there's an opening to allow air to get down to the

  cargo hold. It comes in through the side shell, travels up, goes over the baffle plate and

  down into the cargo hold.
- LCDR Venturella: Was the condition seen here systemic for the ventilation trunks
   aboard El Faro and El Yunque?
- WIT: I can't comment on the El Faro. All we can go off is what we see on the El Yunque, for the condition.
- 17 **LCDR Venturella:** Was this issue seen beyond just the one ventilation trunk we saw here?
- 19 **ABS:** This is the only photo we have. Do you have any photos with any other 20 conditions?
- LCDR Venturella: I do not. This is the only one that the Coast Guard saw.

- WIT: So after this was discovered we looked at the port side as well and then we
- 2 sampled other trunks to verify that it was in good condition. This one that you have
- pictures of is the only one that was found in this condition with regards to the corrosion.
- 4 **LCDR Venturella:** Okay. Can you turn your attention to Exhibit 200? And within
- 5 Exhibit 200 page 154. Exhibit 200 is the 2015 ABS rules for survey after construction.
- 6 That would have applied to the surveys of El Faro.
- 7 **ABS:** Is there a question?
- 8 **LCDR Venturella:** Yes, I'm just getting to the page myself, I apologize. On page 154
- 9 there is 1.1.9K which is the closing arrangements dated 1 July 2004. Do you see that?
- This talks about a portion of the annual machinery survey that requires examination of
- the closing arrangements of openings and funnel sky lights, ventilators, doorways and
- tunnels. Ventilator ducts are to be opened to verify satisfactory condition and operation
- of dampers. Does ABS on vessels like the El Faro and the El Yunque open the
- internals of these ventilation trunks and related fire dampers to survey them?
- 15 **WIT:** Yes.
- LCDR Venturella: To your recollection were the fire dampers on El Faro watertight or
- 17 weathertight?
- WIT: I wasn't on the El Faro for annual machinery.
- 19 **LCDR Venturella:** Okay. On the El Yunque do you recall?
- 20 **WIT:** The El Yunque I was only called out for the damage repair.
- 21 **LCDR Venturella:** Okay. Are you aware if El Faro had any ventilation failure alarms?
- ls that something you would be aware of?
- 23 **WIT:** I wouldn't know.

1 LCDR Venturella: Okay. Did you ever have any experience testing El Faro's bilge 2 alarms? 3 **WIT:** I wasn't on the El Faro for the annual machinery. 4 **LCDR Venturella:** Okay. Are you aware of any ABS policies to enable a surveyor to 5 set a timeline for a condition of Class of an extended period like beyond a month, two 6 months? Is there any policy on the amount of time that you can extend a condition of 7 Class out? **WIT:** To extend a condition of Class there – I believe you have to go the ACS office for 8 9 authorization to extend an existing outstanding. 10 **LCDR Venturella:** Okay. I probably used the wrong word. What I mean is when you 11 initially issue a condition of class, if you want to issue it to go to the next dry dock or 12 something like that, would that be something the surveyor could determine on their own? 13 14 **ABS:** Are you asking what time frame is incorporated with condition of Class to effect a 15 repair? **LCDR Venturella:** That's correct. I'm just trying to understand how timelines like that 16 17 are set and if there are when it's you have to call somebody. **ABS:** And who decides the time frame? 18 19 LCDR Venturella: Yes. 20 WIT: It's at the discretion of the attending surveyor depending on the severity and what 21 the item is that's found to be deficient. So to give you an example if we found an area of substantial corrosion that would be listed as an outstanding going at every annual 22 23 until it meets the wastage requirement. If we found an area that was holed, depending

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

on the location, depending on the size of the area that is wastage or holed would determine whether something is prompt and thorough or would determine if it needed to be repaired right away or if it could go to the next dry docking. It's a case by case basis. **LCDR Venturella:** Thank you. Now we're going to start going through the surveys you actually did conduct. Please turn your attention to Exhibit 177 page 1. Page 1 of Exhibit 177 is the ABS Class survey report for the 27 January 2015 annual hull survey for specifically number 1 port and starboard double bottom ballast tank survey. Can you please explain why the number 1 port and starboard double bottom ballast tanks were required to be internally examined? WIT: So we were contacted by the owner's rep to come out and examine the number 1 port and starboard double bottom ballast tanks as a requirement of the annual hull survey based on the coating condition of the ballast tank. And if you look in seal vessel rules under the annuals you'll see that we have certain requirements for the age of the vessel and the coating condition. So for this particular vessel because it's listed as poor coating condition gets examined every annual survey. So for them to get credit for their annual these have to be examined. **LCDR Venturella:** Were any other ballast tanks required to be examined for the same reason? WIT: There could have been. I would have to go back and look at the survey status to see what the other ballast tanks were indicated for coatings. **LCDR Venturella:** On page 2 of this exhibit, the second page of your survey it mentions some checklist items to complete the annual hull survey for. It mentions specifically 30, 31, 32 and 76. Now please go to page 6. On page 6 several of these

items are there. Some of the items are on page 11 as well. But they remain unchecked and I'm just trying to understand that. Can you help us?

**WIT:** So there may have been more ballast tanks that needed to be examined. And if there is more that needs to be examined as Mark previously said similar to the pipes and the piping, if not all of them are examined we will not mark off on the checklist.

**LCDR Venturella:** Okay. Can you describe the condition of the tanks that you did survey including any findings related to weld and structure?

WIT: So ----

**ABS:** On this report?

**LCDR Venturella:** Yes. If it would help you could go back to the beginning of the report where the narrative is.

with So when I attended the vessel we had to go through the number 1 port and starboard double bottom ballast tank. The Chief Engineer went with me and we started on the number 1 starboard forward side working our way aft inside the tank in a zig zag pattern because there was a non-tight longitudinal bulkhead. We're looking for anything – any indentations, any deflection, any set ins, any areas of isolated pitting, any holes, any knife edges on steel structure. We're looking for stuff like that when we're going through the ballast tank. In the number 1 starboard I didn't see anything that wouldn't have met the requirements for crediting of the annuals. So when we got out of the tank we got on the aft side and came out the aft manhole. Then we went into the port one through the aft end, same thing working our way through a zig zag pattern through the tank. While inside the port ballast tank frame 51 and 50 we noted where the fillet weld detachments to the tank top for the frame had fractured, meaning the frame detached. I

- wrote it up because it obviously it needs to be repaired. To be repaired at this moment
  wasn't considered necessary since there was no means of propagation for these areas.
- And to define why I didn't think that it needed to be repaired for the propagation, on the
- 4 side shell where the frame attaches that tank top there's a rat hole. Going inboard
- 5 along the tank top there's a longitudinal butt seam during the construction so it would
- 6 have had another rat hole right in the way of that one. And that was over a 2 foot span.
- 7 That entire weld was detached. The two the forward and aft side fillet welds were
- both fractured leaving the frame detached. So I didn't see a need to do a permanent
- 9 repair at the time.
- 10 **LCDR Venturella:** And is it correct that it was due by the special periodical survey hull
- 11 8 on 26 February 2016?
- 12 WIT: Yes.
- LCDR Venturella: So would it be correct to say those fractured welds weren't
- repaired?
- 15 **WIT:** They were not repaired.
- 16 **LCDR Venturella:** Please turn your attention to page 12 of Exhibit 177.
- 17 **ABS:** Just as a point of clarification if I may. Ms. D'Addieco could you explain where
- their fillet weld is in relation to the tank top and the shell?
- 19 **WIT:** So the fillet weld was the frame connection to the tank top. Starting at the side
- shell traveling inboard to the rat hole where they had the longitudinal butt seam where it
- 21 has another rat hole.
- LCDR Venturella: If you could turn to page 12 of the Exhibit 177? Page 12 includes
- the ABS Class survey report for a 10 March 2015 survey for compliance Class repair.

Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in

any civil or administrative proceeding, other than an administrative proceeding initiated by the United States. 1 Can you provide just brief detail on your survey on the starboard steering gear pump 2 repairs and if you have confidence that the problem was fully repaired? 3 WIT: So we were contacted by the vessel rep that the, well it was reported by the Chief 4 Engineer that they were overshooting in follow up mode for the steering gear. They 5 brought a technician on, trouble shoot, they discovered that the potentiometer needed 6 to be replaced. After they replaced the potentiometer they fixed it, they provided us the 7 technician report and we proceeded to test the steering gear at every location on each 8 pump. At that time it was considered satisfactory. 9 **LCDR Venturella:** Do you have a high level of confidence in the repair being a good 10 one? Yes? WIT: Yes. 11 12 LCDR Venturella: If you could turn to page 20 of the Exhibit. Page 20 is an ABS Class 13 survey report for the 14 April 2015 repair survey Class that you conducted. Can you ----14 WIT: So this one was also reported by the Port Engineer that they had found holes and 15 wastage in the forepeak space. When I went out there to examine it we determined the

area that was going to be inserted. I didn't see a need to take any gauging, the pitting and the holes were isolated. So the area which we identified as to be inserted it was going to crop out those areas. So they proceeded to crop out and renew the deck. At that point they had a repair company come onboard to conduct those repairs that did they had all ABS welding – approved welding procedures, welder certifications and material certs. Examined the repair, looked at the welding, I was satisfied with it. We didn't do any testing on it because it's a non-tight deck. So it's not watertight, there's no requirement to do testing on it.

16

17

18

19

20

21

22

23

- LCDR Venturella: Just for clarification, because I was not sure about that myself,
- that's good information is the non-tight deck. So it was not the forepeak tank overhead,
- it was the deck above the Boatswain's store, is that correct?
- WIT: Yes. The ladder came up and the ladder, the opening that they had for ladder
- well was flush with the deck. So they had a hatch right there that came up and that was
- 6 flush mounted with the deck.
- 7 **LCDR Venturella:** Are you aware of how long the deck was in that condition?
- 8 **WIT:** I am not.
- 9 **LCDR Venturella:** Was this something you would consider normal wear and tear for a
- ship of this age?
- WIT: I can't attest to whether this is normal wear and tear based on the age of the
- vessel. At the time of our survey the repairs were to the satisfaction of Class.
- LCDR Venturella: Did you feel in general that the crew and company were adequately
- 14 addressing it?
- WIT: The fact that they notified us outside of an actual attendance for annuals or
- anything like that, they were taking the necessary steps to correct the situation.
- 17 **LCDR Venturella:** Okay, thank you. Please turn your attention to Exhibit 55. Exhibit
- 18 55 is an email from Chief Engineer Pusatere to several Tote Services and Sea Star Line
- shore side employees regarding the need to carry out repairs on a superheated steam
- line and the port boiler economizer between August 24<sup>th</sup> and 25<sup>th</sup> 2015. This email was
- sent on August 23<sup>rd</sup> at 1754. Please take a moment to read this if you haven't seen it
- before.
- WIT: Okay.

- 1 **LCDR Venturella:** Okay, thank you. Were you or anyone from ABS notified of these repairs so you could attend on August 24<sup>th</sup> and 25<sup>th</sup>? 2 WIT: We were notified of the economizer. 3
- LCDR Venturella: I will get to your survey of the economizer which was on the 8th of 4 September. But were you notified for the August 24<sup>th</sup> and 25<sup>th</sup> repairs? 5
- **WIT:** At this time I can't remember when they made the request. 6

16

17

18

19

20

21

22

23

- 7 **LCDR Venturella:** Would ABS normally require or expect notification for repairs like this in a timely manner? 8
- 9 WIT: During our annual hull and our annual machinery survey there's a first line item in 10 all of our checklist that we are to be notified of any failures, deteriorations, repairs, temporary repairs that have been conducted. 11
- **LCDR Venturella:** You did not attend the vessel for these repairs until September 8<sup>th</sup> 12 13 as we said. Is it unusual for a vessel to sail for a couple of weeks with repairs to a boiler and a steam line that have not been surveyed or tested? 14
  - **ABS:** For the sake of the record at some point we'll locate the emails but we did receive notification of the repairs to the port boiler economizer coincident to with our attendance. But again the super heater steam line repair was not subject to notification to ABS.
  - **LCDR Venturella:** Thank you. Please turn your attention to Exhibit 62. Exhibit 62 is an ABS Class survey report for repair survey Class boiler economizer tube leak dated 8 September 2015. Your survey report indicates that you witnessed repair and testing for the starboard boiler economizer. Was it actually the port economizer you surveyed?
  - **WIT:** It was the port. I got turned backwards heading down to the engine room.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**LCDR Venturella:** Thank you. Can you please explain the method of repair testing and the results of the post repair testing that you saw on your survey that day? WIT: They contacted us for attendance. I do believe it was a week prior that we were contacted, I can't recall why we weren't able to make it out at that time. But they had sailed on the repair for a week. By the time we got out there we witnessed that they had jumped 7 of the economizer tubes and they, during the attendance we went down through the house into the upper part of the engine room just above the second deck. Back between the two boilers they dropped one of the panel off the back – they dropped a panel off of the port boiler so we could examine these tubes. When I examined them I didn't see any rework that needed to be done. I didn't see any signs of undercut porosity, any pin holes anything like that. The tubes were also not leaking and they were tested at 800 psi which were able to verify on two separate gauges. At that time we considered the repairs to be satisfactory. **LCDR Venturella:** Is it standard practice for ABS to allow jumpers on something like the economizer? And is there a limit to the amount of tubes that can be jumped? **WIT:** So the economizer as you know is only there to improve efficiency of a plant. They could bypass it and still run. To the number of jumpers that they wanted to put into it, being able that they can bypass it. **LCDR Venturella:** I understand, thank you. Am I correct in saying that you were not made aware of the repairs to the superheated steam line even during that attendance? **WIT:** We were not, no. **LCDR Venturella:** Can you turn your attention to Exhibit 114? Exhibit 114 is the specification and boiler data from El Faro's Babcock and Wilcox's boiler. This

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- document shows the economizer design pressure is 1200 psi. And the economizer
- 2 hydrostatic test pressure is 1815 psi. Would you have been confident in these repairs
- 3 without a pressure test?
- 4 **ABS:** Ms. D'Addieco has pointed out or asked a question, the steam ship Kainoku
- 5 that's listed on the exhibit, could you describe what relation if any that has to the El
- 6 Faro?
- 7 **LCDR Venturella:** This was part of the boiler manual that was provided as part of the
- 8 investigation. It was just an excerpt from it. So this is apparently El Faro's manual.
- 9 **ABS:** Is your question whether or not she saw this or?
- 10 **LCDR Venturella:** No. I'm just I just wanted to reference it in terms of this is what we
- were provided as the specification for that boiler. So despite there being a different
- name sketched happening the top, I do see that. I assume it's the same boiler. Is that
- 13 do you have a difference of opinion on the design pressure or the hydrostatic design
- 14 pressures?
- 15 **ABS:** Ms. D'Addieco hasn't seen the exhibit.
- 16 **LCDR Venturella:** Okay.
- 17 **ABS:** I don't think she saw it. You can ask her when she was aboard. So when you
- ask her whether or not she disagrees with the design pressures it's difficult for her to
- answer because she didn't see the exhibit, it wasn't presented to her while she was
- aboard.
- LCDR Venturella: Okay. I can work without the exhibit. Would you have been
- confident in the repairs to the economizer without pressure testing it?
- 23 **WIT:** We pressure tested it to 800 psi.

- LCDR Venturella: Right. And I understand that. But you felt the need to pressure test
- 2 it to verify the repairs?
- WIT: Given that it was a pipping system and it's subjected to a test that it's subjected
- 4 to pressure, then yes they should test it to verify that welds are sound.
- 5 **LCDR Venturella:** What would be the normal ABS standard hydrostatic test for
- 6 certification of boilers, not for in service but certification of boilers in terms of maximal
- 7 allowable working pressure of the boiler?
- 8 **ABS:** She would like to refer to the rules for that. Are you referring to new installations
- 9 or?
- 10 **LCDR Venturella:** Yes, new installations of boilers.
- 11 **ABS:** You want her to refer to the rules?
- 12 **LCDR Venturella:** If she needs to I guess. I mean do you know that off the top of your
- 13 head?
- WIT: I don't know that off the top of my head. I haven't been involved with any new
- 15 construction boiler surveys.
- 16 **LCDR Venturella:** Okay.
- 17 **WIT:** Or any vendor boilers.
- LCDR Venturella: Well have you been involved in any other hydrostatic tests of boilers
- in service or?
- 20 **WIT:** No.
- LCDR Venturella: Okay. Was this the first time that you pressure tested anything in a
- 22 boiler?
- 23 WIT: Yes.

- LCDR Venturella: Okay. So do you have the, we heard in previous testimony that you
- 2 need two repetitions of each task to get certified to survey something. Did you have two
- 3 repetitions of the necessary tasks for boilers?
- 4 **WIT:** For repair surveys. Because this isn't a boiler survey. This was a repair survey.
- 5 **LCDR Venturella:** Okay. So you don't so ABS doesn't consider the economizer part
- 6 of the boiler, is that correct?
- 7 **ABS:** I think the clarification was that the task was a repair survey, it wasn't a boiler
- 8 survey. So in response to your question whether she had two opportunities to fulfill a
- 9 requirement on a checklist, her correction was this was a damage survey or a repair
- survey.
- 11 **LCDR Venturella:** Okay.
- 12 **CAPT Neubauer:** I have a follow up question on that. Is the this survey task that
- we're referring to is it specific to a boiler repair survey?
- WIT: So the task is just repair. Repair surveys from piping to machinery to structure it's
- the same survey task.
- 16 **CAPT Neubauer:** So theoretically you could be onboard to repair, oversee the repair of
- a boiler but never had seen a repair to another boiler previously? I can re-ask that.
- Prior to this repair on the boiler had you ever done a boiler repair under instruction?
- 19 **WIT:** Prior to this I attended one other vessel and that was to witness superheated
- tubes that had been plugged.
- 21 **CAPT Neubauer:** Did that involved a hydrostatic test?
- 22 **WIT:** Not when you're plugging tubes.

- LCDR Venturella: If you can't answer any of these questions that's okay, I understand
- 2 now the situation. But are you aware of any in service hydrostatic test requirements for
- 3 boilers that ABS uses?
- 4 **WIT:** I would have to go back and look at rule requirements or internal process
- 5 instructions and see what guidance is provided.
- 6 **LCDR Venturella:** So how did you determine personally that an operational test at 800
- 7 pounds would be sufficient for this economizer?
- 8 **WIT:** Since they had sailed on it for a week already at whatever their operating
- 9 conditions were, they didn't indicate any signs of leakage or anything else. I considered
- 10 800 to be satisfactory at the time of my survey.
- LCDR Venturella: And I know you haven't had a chance to verify it, but if the
- specification and boiler data is correct then the design pressure or maximal allowable
- working pressure is 1200 pounds, would ABS normally accept a hydrostatic test under a
- maximal allowable working pressure?
- 15 **WIT:** Can you repeat the question again?
- LCDR Venturella: For boiler repairs or economizer repairs as part of the boiler system
- what does ABS accept for after repair hydrostatic test? Specifically with regard to the
- maximal allowable working pressure.
- 19 **ABS:** Can we refer to the rules with regard to the test?
- 20 **LCDR Venturella:** I don't have it as an exhibit. But if there's a way we can do that.
- 21 **CAPT Neubauer:** I recommend we take a brief recess. The hearing will recess and
- reconvene at 2:25.

1 The hearing recessed at 1415, 19 May 2016 2 The hearing was called to order at 1426, 19 May 2016 3 **CAPT Neubauer:** The hearing is now back in session. Lieutenant Commander 4 Venturella will continue with the line of questioning. 5 **LCDR Venturella:** Thank you Captain. I would just like to go back to the hydrostatic 6 test discussion. Did you have a chance to look up the ABS hydrostatic test 7 requirements? WIT: I did. And in Part 7, Chapter 7, Section 1, number 9 it talks about hydrostatic 8 9 testing. And going back on this it talks about after repairs and or modification to 10 pressurized parts or when considered necessary by the surveyor the boilers and super 11 heaters are to be subjected to a hydrostatic test pressure. So that test pressure can be 12 at the discretion of the attending surveyor. Given that they had operated the vessel for a week after the repairs had been conducted, 800 was considered satisfactory. 13 14 **LCDR Venturella:** Are you aware of the Coast Guard regulation for hydrostatic testing 15 at 1.5 times the maximal allowable working pressure after extensive repairs? WIT: I am. But the ACP supplement would take precedence. The C.F.R's ----16 LCDR Venturella: Yes. 17 **WIT:** Wouldn't be applicable in this case. 18 19 **LCDR Venturella:** In determining that 800 psi operational test would be sufficient were 20 there any factors that may have made that more acceptable to the crew than a 21 hydrostatic test above maximal working pressure? What would be impacted if you 22 required a hydrostatic test above maximal allowable working pressure?

- ABS: Could you rephrase the question as to what pressure you wanted the test to be
- 2 performed at and why?
- 3 **CAPT Neubauer:** Yes, sir. Did the hydrostatic level, was that recommended by the
- 4 crew to you or did you recommend that level?
- 5 **WIT:** That was the pressure that they had on it at the time of the attendance.
- 6 **CAPT Neubauer:** Did you request a higher pressure?
- 7 **WIT:** I didn't see a higher pressure as being necessary.
- 8 **CAPT Neubauer:** Were there any discussions before you made that decision with the
- 9 Chief Engineer or any of the engineer's?
- 10 **WIT:** No.
- LCDR Venturella: If you had required a hydrostatic test above maximal allowable
- working pressure would it require a slowdown in operations for the vessel?
- 13 **ABS:** When it was alongside the dock?
- LCDR Venturella: Yes. Like would you have had to held up the vessel, hold up the
- 15 vessel to conduct a hydrostatic test above maximal allowable working pressure?
- WIT: Given the age of the vessel and for a boiler that had been in service this long,
- going above the operating pressure may not be a safe way of testing it.
- LCDR Venturella: Thank you for that. But if you did believe that a hydrostatic test at
- the maximal allowable working pressure or above was necessary, would that have the
- 20 potential to slow down the vessel's schedule?
- 21 **WIT:** I don't know.
- 22 **LCDR Venturella:** Did you have any pressures related to your own schedule, other
- surveys that you had to do or fatigue setting in, anything like that?

- 1 **WIT:** No.
- 2 **LCDR Venturella:** How many surveys had you completed that day before this?
- WIT: I wouldn't be able to tell you that off hand.
- 4 **LCDR Venturella:** Were you informed by the crew of any other boiler or steam issues
- 5 such as steam line or hangers or anything?
- 6 **WIT:** They did not bring anything to my attention while I was onboard.
- 7 **LCDR Venturella:** What was your impression of the crew's overall competence in the
- 8 maintenance of the plant that you did see?
- 9 **WIT:** For the limited areas that I did see the plant was clean. The crew seemed happy.
- 10 I didn't get any complaints.
- LCDR Venturella: Going back to an earlier discussion we did briefly talk about when
- ABS was notified prior to this survey about the tube leaks. Were you able to locate that,
- 13 sir?
- ABS: No I haven't. We'll submit those at another time.
- LCDR Venturella: We would like to get that. Also I want to revisit one more issue.
- When we spoke of the ventilation trunk issue with the longitudinal stiffener gaps and the
- corrosion in the baffle plate, you mention specifically when you entered the other
- ventilation trunks that you didn't see the corrosion issue any more. Did you see the
- openings around the longitudinal?
- ABS: Again we're on the El Yungue not the El Faro.
- 21 **LCDR Venturella:** That's correct, sir.
- 22 **ABS:** Okay.

- WIT: So the same trunk on the port side it didn't have the corrosion issues, but the side shell longitudinal that went through the baffle, the opening it did have the openings. I should add that we did attend after the U.S. Coast Guard travelers had identified this.
- And the company made permanent repairs prior to leaving. So they took necessary steps to correct the situation once it was identified.
- 6 **LCDR Venturella:** Can you tell us how many of the ventilation trunks were impacted by that issue?
- WIT: Those were the only two of that design. The rest of them were right up along the side shell. And the way that they carried over it was up against the side shell as well.
- 11 **LCDR Venturella:** So to clarify was it just the 3 hold exhaust port and starboard?
- LCDR Venturella: Okay. And do you know or know of a surveyor that would have
   surveyed the same ventilation trunks on the El Faro?
- WIT: I don't know that off the top of my head.

So it wasn't the same trunk within a trunk.

- 16 **LCDR Venturella:** Okay. That's the end of my questions.
- 17 **CAPT Neubauer:** Commander Odom.

10

12

WIT: Yes.

CDR Odom: Thank you. Sticking with the ventilation trunks real quick can you just tell
us on the number 3 ventilation trunks what the result of a failure of those trunks would
be? Is there – they supply air, they're exhaust. So if the integrity was compromised
what would be the result of that? Could it cause downflooding in the vessel?

WIT: I wouldn't be able to give you a definite answer on that without looking at that
further. To where the opening is in relation to the load line, to the water line, to where

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- the failure would be indicated, whether that's an inboard or whether it's inside the inner
- trunk. I wouldn't be able to give you a definite answer on that.
- 3 **CDR Odom:** Would you say it compromises the watertight integrity in the vessel in any
- 4 way?
- 5 **WIT:** It would not meet the Load Line Convention.
- 6 **CDR Odom:** Thank you. Going back to your statements on the board condition
- determination on some of the tanks. What constitutes that determination? What
- 8 triggers that determination?
- 9 **WIT:** So we're back on the El Faro with the number 1 port and starboard double bottom
- 10 ballast tank?
- 11 **CDR Odom:** Yes, Ma'am.
- WIT: So the coating condition is based on the failure of the paint coating on the steel.
- 13 And we have guidance to determine the extent of which we downgrade from good, to
- fair to poor.
- 15 **CDR Odom:** Thank you. So the El Faro was poor. And what other, other than outside
- of doing an annual look at the tanks is there any other mitigating measures that Tote or
- 17 ABS require to help slow the condition of the coating?
- ABS: Just as a point of clarification Ms. D'Addieco could you explain the difference
- between a coating or the coating of -----
- 20 **CDR Odom:** It's not the steel, I understand that. It's the coating.
- ABS: The paint that's applied --- and what if any relationship that has to corrosion or
- wastage.
- 23 **CAPT Neubauer:** That question talked over. Can you ask it again Mr. White?

1 **ABS:** When a tank coating is designated as poor does that – what does that mean? 2 WIT: So for the downgrading and the coating condition, obviously if you have a good 3 coating condition all surfaces in the tank are still coated most of the time. When you 4 have – there's a certain percentage of breakdown, it goes to fair which leaves exposed 5 steel in the ballast tank. When you go down to poor you have more steel that is 6 subjected to corrosion based on saltwater inside the tank. Back to the question that you 7 had. I know in previous discussions with the NTSB Tote had mentioned that they were 8 not using saltwater ballast in those tanks. I can't comment exactly what it is that they 9 are using in the tanks, but I'm sure a Tote representative might be able to answer that 10 for you. CDR Odom: Thank you. But there's nothing that ABS requires ----11 12 WIT: No. 13 **CDR Odom:** For the coating of the tanks to repair the coating of the tanks. Not 14 necessarily that's regulated? 15 WIT: We cannot enforce a client to repair the coating in the tanks. All we can do is enforce the requirements of the rules for the examination at annual surveys. 16 **CDR Odom:** Thank you. Since ABS does not require any type of narrative in your 17 reports or anything like that, you had talked about requiring on the spot repairs of 18 19 certain items. How do you document that if you find something and an on the spot 20 repair occurs, is there a requirement to write a condition to class or a finding or an 21 observation of some type to document that? **WIT:** You say on the spot repair. Are you talking about prompt and thorough repairs? 22 23 **CDR Odom:** Yes, any repair that you find.

- WIT: We do a narrative. We will indicate it as an outstanding recommendation. And if
- they do permanent repairs at that time it will be closed out in the same report.
- 3 **CDR Odom:** Okay, thank you. So it does get documented?
- 4 WIT: Yes.
- 5 **CDR Odom:** That something occurred.
- 6 **WIT:** Correct.
- 7 **CDR Odom:** Thank you. And also when you were talking to Lieutenant Commander
- 8 Venturella you had stated, you talked a little bit about the scope of your survey and
- 9 things being beyond the scope of your survey. As a representative of the Coast Guard
- onboard a vessel that's under the alternate compliance program do you generally do an
- overall assessment of the general condition of the vessel beyond the requirement of the
- survey that you're assigned to do when you're onboard?
- WIT: Let me give you an example. I attend the vessel, I'm walking up to the vessel, I'm
- looking at the side shell for what I can see. I'm walking up the gangway looking at the
- gangway for every step that I'm taking. At the same point I'm cognizant of what I'm
- looking at. If I see any issues of the area of which come into view while I'm going
- onboard the vessel or going to the area which needs to be examined, I bring those to
- the attention of whoever's with me. Now if it's something I see that needs to be repaired
- or has the potential to affect a certificate I inform the necessary personnel. Whether
- that's Coast Guard, the Captain, the Port Engineer, Chief Engineer. If it affects a
- certificate and it has to be a short term certificate the Coast Guard is notified because I
- have to get authorization to issue a short term.

1 CDR Odom: Thank you. Going back to the statement that was made about the 2 notification and when the notification came in on the economizer. I believe Mr. White 3 had made a statement about the super heater repair not being a subject of a required 4 notification. Can you clarify, had you known about that is that something that ABS 5 would have been required to test and certify as a proper repair? 6 **WIT:** If we had been notified, yes. 7 CDR Odom: Thank you. I just wanted to clear that up. And also going back to the 800 8 psi and what you stated in the rule, is it normal for ABS surveyors to use a test pressure 9 that is less than the working pressure of a system for a test? 10 **WIT:** Not normally. CDR Odom: Thank you. That's all I have Captain. 11 12 **CAPT Neubauer:** I just have one follow up question on the economizer repair. Do you 13 remember having knowledge before you dispatched to that survey that the vessel had 14 already been operating with that repair done? 15 WIT: We were contacted to attend a week prior. I cannot recall why we did not attend the vessel. But that they were doing the repairs. We finally made it onboard on 16 September 8<sup>th</sup> when we were able to witness the repairs to the economizer tubes. 17 CAPT Neubauer: So to your knowledge ABS was aware of it, a temporary repair would 18 19 be done and the vessel would be operating with that repair before the surveyor was onboard, is that correct? 20

WIT: I would have to go back to the email correspondence to see if they indicated that

21

22

the repairs were already conducted.

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- 1 **CAPT Neubauer:** And we would like to get copy of that email correspondence Mr.
- White.
- 3 **ABS:** Yes, sir, we'll provide that.
- 4 **CAPT Neubauer:** And can we also get the time card around the week period just as
- 5 well as the other surveyor?
- 6 **ABS:** Certainly.
- 7 **CAPT Neubauer:** Mr. Roth-Roffy.
- 8 Mr. Roth-Roffy: Good afternoon. Tom Roth-Roffy, NTSB. I hate to revert back to the
- 9 boiler hydro test pressure issue, but just a couple of things just to clear up in my mind
- that might be helpful to others as well. Is there any reason that you could not have
- applied a working pressure hydro to the economizer repairs? And why you selected
- 12 800 as opposed to the working pressure? For example was the other boiler online at
- the time?
- 14 **WIT:** The other boiler was online at the time.
- Mr. Roth-Roffy: Okay. So was there any reason you could not have applied full heat
- water pressure to that economizer?
- WIT: I can't recall if they were using the economizer on the other boiler while it was
- operating. But if they put too much pressure on it, it creates sulfuric acid in the stack for
- the level of cooling of the exhaust.
- 20 **Mr. Roth-Roffy:** So you're suggesting that the other boiler was online, had the
- 21 economizer ----
- WIT: I don't know if the economizer was operating. I can't recall at this moment.

1 Mr. Roth-Roffy: Is it customary to cut out the economizer when a vessel come into 2 port? 3 **WIT:** I don't know what Tote's normal operating procedure is for the boiler. 4 Mr. Roth-Roffy: You mentioned a hydro pressure above maximal allowable working 5 pressure would not be safe for a boiler of that age. And you referred back to the rules, I 6 believe. I'm sorry, my question is, is that covered in the ABS rules to not subject a 7 pressure vessel or a boiler to beyond maximal allowable working pressure based on 8 age of the equipment? 9 **WIT:** Boilers or pressure vessels? 10 Mr. Roth-Roffy: Let's stay with boilers. You said it wouldn't be safe. And I'm just curious. You know more information about that statement and if it's covered in the 11 12 rules. **WIT:** Can you repeat the question one more time please? 13 14 Mr. Roth-Roffy: Yes. I'm just referring back to a response that you gave regarding 15 testing of boilers above max allowable working pressure. And I wrote in my notes, and if I noted it wrong then please let me know. You said that it would not be safe to test a 16 boiler of that age to above MAWP. So my question is why would it not be safe? If 17 there's an allowance for older equipment for reduction in hydro, normal hydro test 18 19 pressures and where in the rules that might be addressed? 20 **WIT:** We already discussed the rule requirements with regards to hydro after repairs. 21 And it doesn't indicate any specific. So given the economizer repair 800 was 22 considered satisfactory. The economizer is only there to increase efficiency of the

- plant. Now based on the age of the vessel and the age of the boiler would I have
- wanted to test it above operating pressure, probably not.
- 3 Mr. Roth-Roffy: Okay. And I believe your statement was that it would not be safe to
- do so. And my question is why would it not be safe? And is there an allowance for
- reduction in test pressures in ABS rules based on the age of the equipment?
- 6 **WIT:** So based on no specific requirements in the rules for the hydro it's my opinion
- 7 that it would be unsafe to test it above the operating. Keep in mind that new equipment
- 8 that hasn't been in service for over 40 years, a test pressure in excess of operating
- 9 would be satisfactory. But for a vessel that's been operating for a boiler that's been
- operating over 40 years, in my opinion it could lead to an unsafe situation. Keep in
- mind that a lot of things that I see are for testing. Whether it's testing of tanks, hydro
- test, piping.
- 13 **Mr. Roth-Roffy:** So is it am I understanding you correctly that there is some
- allowance for age of equipment to the standards to which the equipment is tested to?
- Older equipment is less, a lower standard perhaps, is that what you're saying?
- WIT: I'm not indicating that the age of the vessel will decrease the requirements. But
- based on current, or the steel vessel rules at the time of the survey at my discretion 800
- psi was satisfactory for the testing of the economizer.
- 19 **Mr. Roth-Roffy:** Okay. Thank you very much. That's all I have.
- 20 **CAPT Neubauer:** At this time I would like to go to the parties in interest. Tote?
- Tote Inc: No questions, sir.
- 22 **CAPT Neubauer:** ABS?
- 23 **ABS:** No questions, sir.

- **CAPT Neubauer:** Mrs. Davidson?
- **Ms. Davidson:** No questions.
- **CAPT Neubauer:** Herbert Engineering?
- **HEC:** No questions.
- **CAPT Neubauer:** Commander Odom.
- **CDR Odom:** Just one follow up question with regards to the pressure. Do you know
- what the operating pressure of the boiler was? Are you aware, can you tell us that?
- **WIT:** I can't remember right now. I attended the vessel in September 8<sup>th</sup>.
- **CDR Odom:** Long time ago, I understand. But you would have tested it to the
- operating pressure is what you're saying, is what would have been a satisfied test by
- 11 your statement, is that correct?
- WIT: They had operated the vessel at to and from San Juan, Puerto Rico for a week.
- **CDR Odom:** Right.
- **WIT:** At the operating pressure. So given that they operated the vessel ----
- **CDR Odom:** So you were not aware of what the operating pressure was of the boiler?
- **WIT:** I can't recall right now.
- **CAPT Neubauer:** Just please be careful, let the witness finish.
- **CDR Odom:** Yes, sir. Yes, sir, I understand. I'm good Captain, thank you.
- **CAPT Neubauer:** Are there any final questions at this time. Mr. Fawcett.
- **Mr. Fawcett:** Regarding your visit to the ship on the 27<sup>th</sup> of January for the ballast tank
- inspection, as you prepared for this inspection did you get any information from your
- colleagues that in mid-January they had discovered outside the scope of their
- inspection that there were some holed steel and they didn't document it but they

- 1 requested those repairs to be made to the vessel so that you could validate those 2 repairs when you went aboard? 3 **ABS:** For the sake of the record I'm not sure if there are undocumented repairs. I think 4 that was addressed in a prior hearing. So I'm not sure about the foundation for your 5 question. 6 Mr. Fawcett: I'm talking about the preparation that your surveyor did as they went to 7 the vessel to conduct the scope of the inspection for the mission, for the job and had 8 they in that preparation found out that there were other, a request made to get some 9 other holed steel repairs made that originated in mid-January. 10 **ABS:** Are you aware of any other requests for repairs concerning holes in that space or 11 other spaces that were made by the owner? 12 WIT: I wasn't aware of any other repairs. If it wasn't listed in the survey status I would 13 not know of any additional repairs that need to be done. 14 Mr. Fawcett: Okay. These would have been requested by ABS and not documented. 15 And I draw your attention to Exhibit 5 page 1. I don't want to go into the scope of the email, but the content related to the request by ABS to make repairs and the fact that 16 17 those weren't documented. That would be Tote's understanding of that situation. So 18 what I'm asking you is as you left to go for this job did someone draw your attention 19 within ABS so you could validate the repairs were complete? 20 **WIT:** I don't know what repairs these are in reference to. 21 **Mr. Fawcett:** Thank you very much.

23

testimony of Mr. O'Donnell and the time frame in that email we provided an ABS survey

**ABS:** Just to follow up Mr. Fawcett, I think the prior hearings and based on the

- concerning that email and the repair in January, the opening of the report by Steve
- 2 Hohenshelt on the 15<sup>th</sup> of January. And the subsequent repair. And we'd be happy to
- 3 provide that for you.
- 4 Mr. Fawcett: Okay, thank you. But you know baseline for the question was did the
- 5 surveyor that went out on the 27<sup>th</sup> of January know about that repair or that process so
- that she could help validate that those repairs were complete.
- 7 **WIT:** There was nothing outstanding in the status and it wasn't communicated to me.
- 8 **Mr. Fawcett:** Thank you very much.
- 9 **CAPT Neubauer:** Are there any final questions at this time. Commander Odom.
- 10 CDR Odom: Captain. Can you take a look Exhibit 115 please? This is a ----
- 11 **Tote Inc:** Commander, did you say 115?
- 12 CDR Odom: 115, one fifteen. So this is an ABS report for the El Faro Class report
- dated 31 January 2014. It's for an annual hull survey 3 annual machinery survey 3 and
- a continuous special continuous survey machinery 8. And we used this as an earlier
- exhibit. And I see you did the review on this report. So also in the report there's a
- 16 couple of items that are self-certified by the Chief Engineer. Can you please explain in
- 17 your review of this report what your understanding of this is whenever it says Chief
- 18 Engineer in the inspected by column on page 2 of 3?
- 19 **WIT:** It would appear that the surveyor credited the items based on the Chief
- 20 Engineer's inspection.
- 21 **CDR Odom:** And that would have been allowed on the El Faro?
- 22 **WIT:** Yes.
- 23 **CDR Odom:** Thank you.

1 **CAPT Neubauer:** Are there any final questions at this time? Ms. D'Addieco you are 2 now released as a witness at this Marine Board of Investigation. Thank you for your 3 testimony and cooperation. If I later determine that this board needs additional 4 information from you I will contact you through your counsel. If you have any questions 5 about this investigation you may contact the Marine Board Recorder, Lieutenant 6 Commander Damian Yemma. The hearing will now recess and reconvene at 3:10. 7 The hearing recessed at 1458, 19 May 2016 The hearing was called to order at 1512, 19 May 2016 8 9 **CAPT Neubauer:** The hearing is now back in session. At this time we'll hear testimony from Mr. Thomas Gruber, the former group head for ABS load line and stability. 10 **LCDR Yemma:** Please stand and raise your right hand, sir? A false statement given to 11 12 an agency of the United States is punishable by a fine and or imprisonment under 18 13 United State Code Section 1001, knowing this do you solemnly swear that the testimony 14 you're about to give will be the truth, the whole truth and nothing but the truth, so help 15 you God? WIT: Yes. 16 **LCDR Yemma:** Thank you, sir. Please be seated. Sir, could you please state your full 17 name and spell your last name for the record? 18 19 **WIT:** Thomas Gruber, G-R-U-B-E-R. LCDR Yemma: And counsel. 20 Counsel: Jerry White, W-H-I-T-E, Hill Rivkins, LLP. 21 **LCDR Yemma:** Thank you. Mr. Gruber can you please tell the board where you're 22

currently employed and what your position is?

23

1 WIT: I'm currently employed by the American Bureau of Shipping and I work in the 2 Chief Engineer's office as the Assistant Chief Engineer for statutes. 3 **LCDR Yemma:** And can you describe some of your responsibilities in that position 4 please? 5 **WIT:** As the Assistant Chief Engineer for statutes I routinely answer questions from 6 around the world in our different technical offices for decision regarding the different 7 statutory instruments. I also work as a liaison with the Coast Guard for stability, load 8 line and some tonnage matters. And I also monitor the workings of IMO to see what 9 comes out of the Maritime Safety Committee to see what has to be incorporated in the 10 ABS rules. **LCDR Yemma:** Can you also describe some of your prior work history please? 11 12 WIT: I started working with ABS in September of 1988 in New Jersey in load line 13 stability group. A year later I spent 6 months in the small vessel structures group. And 14 then returned back to the load line and stability group. After moving to Houston with 15 ABS in 1992 I took over running the load line and stability group. I did that through 2009. At such point I was transferred to the Naval Engineering Group, Naval 16 Engineering Department. 2010 I moved up to the ABS office in Washington, D.C. And 17 at the end of 2012 I transferred into the Chief Engineer's department. 18 19 **LCDR Yemma:** And what is your highest level of education completed? 20 **WIT:** I have a Bachelors of Engineering in Naval Architecture. 21 **LCDR Yemma:** Thank you, sir. Doctor Stettler will have some questions for you now. 22 Mr. Stettler: Thank you. Good afternoon Mr. Gruber. Please describe, let me back up 23 a second. First Lieutenant Commander Venturella and I are going to ask you a series

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

of questions in several different topic groupings. At the end of the first group we'll take a break and allow an opportunity for the board and the NTSB and the PII's to ask some additional questions and then we'll return. The topic groupings are, the first group will be general roles and responsibilities. Load line certification and general stability matters. The second grouping will be stability and loading software. And a few miscellaneous stability and load line related issues. Could you please describe in a little more detail the positions you held? You mentioned you began at ABS in 1988. Discuss a little bit those positions that relate to load line and stability work and specifically if you will also mention to the extent that you were involved in review of load line and stability matters for the El Faro and sister vessels or similar vessels to the El Faro. WIT: Okay. When I first started with ABS I worked in the load line stability group and that group is responsible for calculating the load line assignment for the vessel, for vessels and performing intact and damage stability reviews prior to the issuance of a load line certificate. I did that for 3 years. We move – as an engineer we moved to Houston. The year later I took over running the group when my boss retired. Along the way I was promoted to senior engineer and then principal engineer. At the same time we were just continuing doing those standard reviews. Mr. Stettler: Could you discuss a little bit the extent of your experience without getting into details on the types of vessel similar to the El Faro, you know large RO-RO and container vessels, how much experience you have reviewing load line and stability matters on those types of vessels? WIT: Over the 22 years I was in the group we reviewed stability on anything from small tug boats all the way up to super tankers, passenger ships and large cargo ships and

- everything in between. I would say literally thousands of vessels that we performed
- 2 reviews on.
- 3 **Mr. Stettler:** Would you say at least hundreds of vessels, large cargo carrying vessels
- 4 similar to the El Faro?
- 5 **WIT:** Large cargo carrying vessels, yes.
- 6 **Mr. Stettler:** Thank you. I would like you to explain a little bit more detail about how
- the load line stability group fits into the ABS organization and also mention you know if
- 8 it's changed over recent years. Please discuss that as well.
- 9 **WIT:** Okay. Load line stability group is part of the ship engineering group in ABS
- Houston. We are one of several different groups. There's machinery group and a
- structures group. The load line stability and the tonnage group. As far as the changes
- over the years there's been engineers that have moved in and out of the group. There's
- been different group heads. What kind of changes?
- Mr. Stettler: Just interested in has the load line stability group maintained its basic
- name and its basic spot in the organization or has it moved around within the
- organization over the years?
- WIT: No we've been constantly at the place we've been for as long as I've been there.
- 18 **Mr. Stettler:** Thank you. Please explain just in general terms the authorities under
- which the load line and stability group reviews and approves documents, specifically
- documents delegated by the U.S. Coast Guard.
- WIT: Okay. The U.S. Coast Guard has designated ABS as a load line signing
- 22 authority. That can be found in subchapter 46 C.F.R. load line section. As far as

- reviewing stability on behalf of the Coast Guard we conduct those reviews at this point
- 2 under NVIC 3-97 as well as under the ACP NVIC.
- 3 **Mr. Stettler:** Could you explain what a NVIC is?
- 4 **WIT:** A NVIC is a navigation and inspection circular issued by the Coast Guard.
- 5 **Mr. Stettler:** Is it basically a procedure or a guideline?
- 6 WIT: Yes.
- 7 **Mr. Stettler:** Earlier in the hearings we've discussed the alternate compliance program,
- 8 are there any differences in the way that the load line stability group works regarding
- 9 doing work on the Coast Guard's behalf under the NVIC and under the ACP program?
- 10 **WIT:** Under the NVIC we apply the Coast Guard regulations and C.F.R.'s. Under the
- 11 ACP program we apply the ABS rules, which do include some stability requirements
- and the international requirements. And then for whatever there are several issues
- such as lifting and towing that are not covered under the international rules as of yet
- that the supplement calls out we apply from the C.F.R.
- 15 **Mr. Stettler:** Thank you. Lieutenant Venturella will have some questions on load line
- 16 certifications.
- 17 **LCDR Venturella:** Good afternoon, sir. Can you describe the purpose of an
- international load line certificate?
- 19 **WIT:** The international load line certificate indicates on the front what the actual
- freeboard is and the freeboard's calculated in accordance with the convention. Those
- set the maximum load marks that the vessel can operate at. In addition to that there are
- several different factors that go into it. First off the load line calculation as I mentioned.
- There's the condition of assignment which are to secure the watertight and weathertight

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

envelope of the vessel. There's a stability requirement in Regulation 10. And then there's also -- the vessel also has to meet a structural requirement which refers back to Class requirements. The last requirement is the required bow height and reserved buoyancy at the forward end of the vessel. **LCDR Venturella:** How are those requirements you just described typically demonstrated and by whom would they be demonstrated? WIT: They start off with the load line calculation. That's done by the load line and stability staff based on the drawings from either the shipyard or the owner of the vessel. It's a physical calculation based upon a geometric particulars of the vessel. The stability requirement is either satisfied for a U.S. Flag vessel by ABS on behalf of the Coast Guard or by the Coast Guard Marine Safety Center. The structural requirement is done through the Class society, through compliance with Class rules. The reserve buoyancy at the forward end and the condition of assignment are all verified by the engineers when they do the load line calculation. **LCDR Venturella:** Can you describe the load line certification history for the El Faro since the early 1990's? **WIT:** Starting before the modification the vessel was originally issued a load line by ABS on the basis of stability reviews that were done by the Third Coast Guard District in New York. I don't have the dates of that off hand. When the vessel was lengthened in 1992, '93 the Coast Guard deemed that to be a major modification. The freeboard calculations were redone based upon the new as built dimensions of the vessel. The conditions of assignment were re-verified. The stability was re-verified in accordance with the guidance, the major modification guidance issued by the Coast Guard. And the

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Class requirements were done through our structures group. And at that point the reserve buoyancy at the forward end was not a requirement in the convention, that didn't come out until 2005. And the bow height requirement was checked at that point. When they – then the vessel was modified again in 2000, I believe 2006 the stability was re-checked. There was an inclining experiment. Stability was rechecked and the draft was increased by 2 feet I believe at that point. And a new load line assignment was calculated and issued to the vessel. After that there was some revisions to the trim and stability booklet and there was a CargoMax stability instrument approved for use on the vessel. **LCDR Venturella:** Was there any difference in the requirements for the load line certification for the El Faro following the 1992, 1993 conversion and following the 2005, 2006 conversion? WIT: Well as I mentioned ----**LCDR Venturella:** Sorry, I just want to clarify. Just trying to find out were there different criteria applied to the El Faro's load line review post the two different conversions? 1992, 1993, and 2005, 2006, were the same criteria applied? WIT: Yes. **LCDR Venturella:** Is approved stability and loading information a requirement under the international Load Line Convention? WIT: Yes. **LCDR Venturella:** How does the minimum freeboard from the approved stability information impact the load line related freeboard assignment and placement of the Plimsoll mark?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**WIT:** The placement of the Plimsoll mark is dependent upon several factors. One is the actual calculation of the freeboard numbers through the convention. The second draft we look at is the draft that's approved for stability. And the third draft is the draft that's approved for the strength by the strength – structures department. So we would assign the draft of the lessor of those three drafts. **LCDR Venturella:** Are there any statements typically placed on the international load line certificate with regard to the stability review or review of stability and loading instruments? **WIT:** Yes. The Coast Guard requires either a stability letter be issued to the vessel, and that's in 46 C.F.R. 170.110 and that has to be referenced on the load line certificate. That stability letter can be omitted if the guidance, the stability guidance can be placed on either the certificate of inspection or the load line certificate. In most cases with a T&S booklet we would just refer to the approved T&S booklet and omit the stability letter in accordance with that C.F.R. cite. **LCDR Venturella:** How would the international load line certificate be impacted if vessel modifications were made that materially affected the approved stability and loading information? **WIT:** If the stability information has to be revised then that – we would require, or the Coast Guard would require the information to be re-approved and referenced on the new load line certificate. **LCDR Venturella:** Please turn your attention to Exhibit 202, specifically page 38 within Exhibit 202. Exhibit 202 is Chapter 3 of the U.S. Coast Guard's Load Line Technical Manual dated December 1990. Chapter 3 specifically addresses conditions of

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

assignment of a minimum freeboard. Page 38 includes types of ventilator closures that will be deemed weathertight. It specifically states fire dampers of the normal type are not considered as meeting the minimum requirement unless they are strongly constructed, gasketed and capable of being secured weathertight. Mr. Gruber, surveys of the sister vessels hold 3 exhaust ventilation trunk, that's El Yungue showed that the fire dampers were not gasketed within the exhaust ventilation trunks. Do you know if that would have been the case on the El Faro? WIT: I believe that the exhaust trunks were not gasketed on the El Faro based on the drawings that I have seen. **LCDR Venturella:** Were the fire dampers on El Faro deemed weathertight by the load line certification? WIT: Yes. **LCDR Venturella:** Is the Load Line Technical Manual guidance I just read something that's at odds with ABS guidelines? WIT: No. The Load Line Technical Manual was written by ABS for the Coast Guard in 1988 and provided to the Coast Guard in 1989 and republished in 1990. So this was a document that was requested and written due to the fact that there were no, unlike many other IMO documents the Load Line Convention could not be revised or updated. So the Coast Guard had requested all the different decisions that were made over the years to be consolidated into one document and that was done by a gentlemen at ABS for the Coast Guard. This was issued well after the vessel was built and constructed. So the decision for the holds, the exhaust holds, fire dampers not having gaskets was something that was done when the vessel was built. And it was agreed to by ABS and

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

the Coast Guard. The surveyor in his report noted them as weathertight, from what I've been able to see. And neither the ABS or Coast Guard inspections since then have questioned it. So I assumed that it was accepted that way. **LCDR Venturella:** Based on that determination that they were weathertight despite the contrary guidance in the Load Line Technical Manual that happened after, what impacts would that determination have had on the load line certification or stability review if they had been deemed not weathertight? ABS: Just to be clear and you realize the Load Line Technical Manual wasn't in existence or used with the approval of the vessel in 1975? **LCDR Venturella:** I do, sir. I'm just asking, it's just a technical question. WIT: When the vessel was built the applicable stability regulations were only the Coast Guard weather criteria in 46 C.F.R. 170.170. There was no downflooding requirement in that stability criteria. When the vessel was modified and the SOLAS probabilistic criteria was applied in 1993 these exhaust openings were treated as unprotected downflooding points. So it would have had no effect on the stability calculations that were conducted. LCDR Venturella: What about the load line certification given the guidance in the Load Line Technical Manual, if it had been brought up to that standard like where it would not be considered weathertight? What would have been the impact on the load line certificate? WIT: The Load Line Convention, if you look one sentence down below the section you read from that portion of Load Line Technical Manual it said, steel dampers, steel louvers I'm sorry are acceptable where they can be shown they are capable of being

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- closed weathertight and remain tight under all sea conditions with no there's no
- 2 recommendation for a gasket there. So it is not it wasn't the acceptance of a non-
- gasketed cover is permitted by the Load Line Technical Manual.
- 4 **LCDR Venturella:** Are you saying that the fire dampers within the exhaust ventilation
- 5 trunks are steel louvers?
- 6 **WIT:** No. I was saying that the Load Line Technical Manual does provide other options
- 7 for closures without gaskets.
- 8 **LCDR Venturella:** But do you agree that they are not steel louvers inside the exhaust
- 9 ventilation trunks?
- 10 WIT: Yes.
- LCDR Venturella: So does it really provide another option if they're fire dampers not
- 12 steel louvers?
- WIT: I think a decision was made back in 1975 which is long before I was involved with
- the vessel, I wasn't even in college at that point. To understand what that decision was
- made I can't tell you. Evidently it was deemed to be weathertight. Our surveyor
- apparently tested it and noted it as weathertight. So it was accepted.
- 17 **LCDR Venturella:** Sir, are you familiar with the internal structure of the exhaust
- ventilation trunks on the El Yunque and El Faro including the baffle plate and the
- 19 longitudinal that run through the inner enclosure that we discussed in previous
- 20 testimony?
- 21 **WIT:** Is this on the El Yunque?
- 22 **LCDR Venturella:** Yes.
- 23 WIT: Yes.

Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States. 1 **LCDR Venturella:** On the El Yungue there was a large opening on the 3 hold port and 2 starboard around that side longitudinal. Can you discuss how that opening would have 3 impacted the load line? 4 **WIT:** It would have had no impact on the load line calculations or load line assignment. 5 LCDR Venturella: Okay. WIT: The load line, the Load Line Convention requires 35 ½ inch coaming height on 6 7 the freeboard deck, the 2 deck is a freeboard deck. That coaming height was, that 8 longitudinal was somewhere 7 to 8 feet above the deck. So it met the coaming height. 9 The dampers were accepted as weathertight closures, which is the other requirement in 10 the Load Line Convention for ventilators. Therefore, it fully met the Load Line 11 Convention even at the reduced height. 12 **LCDR Venturella:** Alright, I'm going to pass it back to Jeff Stettler. 13 Mr. Stettler: Thank you. Mr. Gruber we'll come back and discuss a little bit more about 14 the fire dampers and downflooding shortly. Before we get there I would like to walk into 15

Mr. Stettler: Thank you. Mr. Gruber we'll come back and discuss a little bit more about the fire dampers and downflooding shortly. Before we get there I would like to walk into the overall general stability concepts of the vessel. You mentioned a few things, discussed stability criteria. So I would like to start by asking you to discuss ship stability in kind of general terms for the public. We've been throwing around some terms, GM and some other terms that people may not understand. So I would like to ask you to provide a brief explanation or description of ship stability in the context of what we're discussing here, specifically the concept of GM, you know metacentric height which we've been using. As well as righting arms, understanding that there was no righting arm criteria that applied directly for the El Faro. And then discuss a little bit about stability criteria. And then we'll get into some more specifics.

16

17

18

19

20

21

22

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

WIT: Okay. The basics of, sorry, the basics of stability start out with the lightship values of the vessel. That's the weight and vertical center – the weight and vertical center of the ship itself. That's where your "G" comes in in GM. Okay. Your metacenter is the point at low angles of heel as the vessel heels from one side to the other. The center of buoyancy that's holding the ship up will shift and stay under one specific point on the center line of the vessel, that's the metacenter. Your GM is your difference between your metacenter and your center of gravity. And that's your metacentric height. Now that's in a lightship condition. Now when you load the ship everything that you put onboard the ship, your fuel oil, your ballast, your fresh water, your cargo, your crew and effects, that changes your center of gravity and that will alter your GM, either increasing or decreasing it. Mr. Stettler: Okay, thank you. So you had mentioned initial, so just to be clear for the public, that's a measure of the initial stability of a ship. Could you discuss a little bit more the overall stability idea of righting arms? WIT: Okay. As you – as the vessel heels over and the center of buoyancy shifts to one side the distance between that vertical plane and your center of gravity becomes your GZ value. Those are your righting arms and that's very specific for a certain center of gravity. As a GM increases your righting arms will increase. As your GM decreases and gets smaller your righting arms will also decrease. And then your righting arms are then plotted out as – for each increase in angle your righting arms are plotted out based on the shift and the center of gravity – the shift in the center of buoyancy and the weight in the center of the ship.

1 Mr. Stettler: So is there a connection between those two, this GM value and the 2 righting arm? 3 WIT: Yes. For very low values the GM, the GZ value, your righting arm is your GM 4 multiplied by the sine of the angle of heel. 5 **Mr. Stettler:** Is it – would it be true to say that the GM being a measure of the initial 6 stability of value of the ship you can't necessarily tell anything about the overall stability 7 and ability of the ship to right itself from large angles, is that true? 8 **WIT:** Correct. You need to plot out the righting arms and look at the righting arm curve. 9 The GM value will affect the righting arm curve. But it doesn't set the righting arm 10 curve. Mr. Stettler: Thank you. Now could you discuss a little bit about the criteria for stability 11 12 specifically what applied to the El Faro and perhaps why in terms of its age or its initial 13 construction? And then how that might be a little different than modern criteria that are 14 used. 15 WIT: Okay. When the vessel was built the vessel had to meet a straight GM criteria based on the wind heel criteria. What that applies is a wind speed that's determined 16 based upon the vessel's length, applied to the wind lateral profile area of the vessel. 17 And then it allows the vessel to heel over to a maximum of either 14 degrees or half the 18 19 freeboard. And that's – that straight GM value is then input into a curve in a trim and 20 stability booklet for the full range of drafts. And that was what was required from 1975 21 when the vessel was built until 1993 when the vessel was modified. Other vessels, smaller vessels the Coast Guard only requires a righting energy criteria for vessels 22 23 under 100 meters in length. And that's in 46 C.F.R. 170.173. And that's, in there

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

there's a minimum GM value and then there's certain areas under the righting arm curve between zero and 30 degrees, 30 and 40 degrees to make sure that there's adequate stability out to a certain point. Mr. Stettler: Are there any limitations on the righting arm or righting energy criteria in terms of what angle of heel the vessel should be able to reach before capsizing? For other vessels, other than the GM criteria. WIT: Well for other vessels the amount of area under the righting arm curve has to be obtained up to a certain point. Now there's area up to 30 degrees, there's area between 30 and 40 degrees as well. So – for the downflooding point. So it has to go up to that point. Mr. Stettler: Okay, thank you. So we'll get back to discussing the concept of a downflooding here shortly. But for now Lieutenant Venturella is going to discuss another area of stability and that is probabilistic or damage stability. **LCDR Venturella:** Sir, the El Faro was also subject to SOLAS probabilistic damage stability criteria. Please explain what this means. WIT: The probabilistic damage stability criteria was entered into SOLAS and became effective in 1992. It differed from stabil – damage stability up to that point where they – to develop the criteria they looked at historical damage cases on different vessels. And this was done by IMO not the Coast Guard so this was a worldwide issue. Worldwide investigation, not just U.S. Flagged vessels. It sets a probability factor for damaging where you damage the vessel along the vessel's length. Obviously you know damage up in the forward end is more likely to happen than damage to the stern. So the probability is higher for damage up in the forward end, towards the middle and then it

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

drops off towards the stern. The probabilistic damage stability looks at damaging compartments, one compartment, two compartment, three compartment, different damage cases. It also looks at different damage extents that go all the way to the centerline of the vessel, which was very unlike deterministic stability criteria of the day. So you run each case of damage, each compartment damage, singly then you do two compartment damage, three compartment damage, for each condition that meets the right criteria as set forth in the convention you get an attained index associated with that condition. If the vessel fails to meet the criteria or sinks you get zero attained index for that condition. The calculations have to be run at two different drafts to meet the required index as set forth by the convention. So you keep running intact, your damage cases for one, two and three compartment damage at your light load draft and at your full load draft and then a combination of those, half of your attained index from the partial, half full load has to either meet or exceed the required index. And then you pass the criteria. You do not have to meet all of the damage cases. All damage cases don't have to pass the criteria to pass the probabilistic damage. **LCDR Venturella:** What are some differences between the old deterministic damage stability and newer probabilistic criteria? And do you have an opinion as far as which one is better or the safer option for a vessel's review? WIT: The deterministic damage criteria has a set determination of damage extents, longitudinal, transverse and vertical. And for every condition, every case of damage it be it designated a one compartment or two compartment the vessel has to meet the criteria in order to pass the deterministic criteria. So that's where in a deterministic it has to meet all of the damage cases, the probabilistic you don't. The deterministic also

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

looks only damage to typically B/5, where the probabilistic will look at damages all the way to centerline. And the deterministic looks at, you have to review the stability, the damage stability at all cases at all drafts from lightship to full load, where probabilistic only looks at the partial load draft and the full load draft. You asked my personal opinion I prefer the deterministic damage stability over probabilistic. If it's up to me and I was the Master of the vessel I would like to know that the – if I had a specific damage the vessel's going to meet the criteria or not going, you know if it's going to meet the criteria or ship's not going to survive. But in the absence of any criteria the probabilistic does provide a higher level of safety. **LCDR Venturella:** When should a damage stability analysis be conducted for a vessel? Like when is it required? **WIT:** It depends on the regulation. **LCDR Venturella:** So let's say for the El Faro. When would a damage stability analysis be required for the El Faro? **WIT:** The Coast Guard determined that the addition of the 90 foot mid-body in 1992, '93 was a major modification, therefore, the current addition of SOLAS had to be met which was the probabilistic damage. When they increased the draft you changed the parameters the stability calculations were run under. Ideally the partial load and the full load, so in 2006 it was again. **LCDR Venturella:** So was a damage stability analysis conducted and reviewed by ABS following the 2005, 2006 conversion when the load line was increased by 2 feet? WIT: I believe it was.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**LCDR Venturella:** Can you please refer to Exhibit 166? Exhibit 166 is a document submitted to the Marine Board of Investigation by Mr. Gruber giving the SOLAS probabilistic damage stability analysis for the El Faro. I was under the impression this document was provided on May 6<sup>th</sup>, 2016 because there was not a probabilistic damage stability analysis performed in 2006, is that incorrect? **WIT:** That's incorrect. We – when we went through the files our hard copy files were sent out to be scanned and came back incomplete. So our search for the calculations have been, we haven't been able to find it, but we don't have the full files. What this calculation was in preparation for this was to rerun the calculations to see how the ship complied with the criteria. So this was done within the last few months. **LCDR Venturella:** On this exhibit it indicates that a GM of 2.89 would enable passage of probabilistic damage stability in full load and partial load for El Faro. As you mentioned it would not naturally include a review of the loading conditions a deterministic review would. In the case of the trim and stability booklet that is approved for El Faro there were several sample load conditions including a departure and arrival for homogenous full load and departure and arrival conditions for ballast conditions. Can you comment on how this review covers the complexity of the loading conditions for the El Faro including all four of those load conditions? **WIT:** I have not looked specifically at those four loading conditions. What I did was to – with this was to run – the first step I did is take the existing GM curves that were in the booklet and evaluated it, the probabilistic in accordance with the GM's from the one tier of containers curve. And that did not pass the probabilistic damage criteria. I subsequently then increased the GM until the criteria passed.

1 **LCDR Venturella:** So I noticed the same about the one tier of containers, that GM of 2 2.89 was above that GM curve in the T&S booklet, the trim and stability booklet. If 3 probabilistic damage stability was reviewed in 2005, 2006 wouldn't that have required 4 that GM curve for the one tier of containers to be raised to the 2.89? 5 WIT: Yes it would have. LCDR Venturella: So is it correct to assume that there was an error in the GM curve 6 7 assigned to the El Faro for one tier of containers? 8 WIT: The one tier curve that's in the booklet is based solely upon on the intact stability 9 and would not have met the probabilistic damage stability. 10 **LCDR Venturella:** What makes you confident that there was a probabilistic damage stability review given that there was that error and there's no indication anywhere else? 11 12 WIT: I know what was required at the point, at that point and time and I have confidence in the engineer that was doing the review that he had done the review. 13 14 **LCDR Venturella:** Okay, thank you. I'm going to pass it back to Doctor Stettler. 15 Mr. Stettler: Thank you. Mr. Gruber I would just like to follow up with that. You had mentioned that you sent your documentation out for copying and you weren't able to 16 find the damage stability analysis. Have you come across any letters or references or 17 other documents which reference such a damage stability analysis which might have 18 19 been done in that time frame? 20 **WIT:** No. To date I've not been able to find anything. 21 Mr. Stettler: Thank you. I would like to follow up a little bit on the concept of downflooding points. We really - we've talked about it in two areas. One is a damage 22

stability analysis, or excuse me, I take it back. The load line idea, downflooding. And

Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States. also you mentioned downflooding in the context of an intact stability criteria for vessels with righting arm energy criteria as a limit of the extent of the righting arm. What constitutes whether a hole opening, just talking general vessels now not necessarily the El Faro, what constitutes whether or not a hole opening may or may not be considered a downflooding point for either of those two situations? **WIT:** Well the, are you looking at intact or damage stability? **Mr. Stettler:** Both. So if they're separate please discuss those. WIT: For intact stability the downflooding point is the first opening that cannot be closed weathertight. So as long as you know Load Line Convention requires a weathertight closure then that would not be included as a downflooding point. Now for damage stability the, typically at the equilibrium load water line any opening that cannot be closed watertight automatically is, or not considered watertight closed at sea is considered a downflooding point. For the range of stability after equilibrium then the intact stability requirement – same intact stability requirement for downflooding comes into effect. As long as an opening can be closed weathertight it's not considered a

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

**Mr. Stettler:** Is it correct to say that the regulatory, the various regulatory frame works which discuss downflooding points, you mentioned definition in terms of if it can or cannot be closed, is it correct to say that none of those regulations discuss whether or not those openings are closed on a routine basis? Or can be closed rapidly? Are there any criteria in that context?

**WIT:** No. The criteria is that they can be closed weathertight.

downflooding point for the range of stability after damage.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Mr. Stettler: I draw your attention to, I would like to pull up, Lieutenant Commander Yemma, if you would pull up Exhibit 195 please. So Exhibit 195 includes 4 photographs. The first photograph, and it'll come up here momentarily on the screen is a photograph of a – the El Faro underway showing the port side, or left side of the vessel. And the bottom photograph on that first page shows a close up, is the pier view side so it is, we're looking at the starboard side in this case. Could you, actually I would clarify that Mr. Gruber you actually took the later 3 of these photos. Could you describe what we're looking at in this, that second photo on that first page? **WIT:** Okay. The – do you have a pointer like a laser pointer, I could? Mr. Stettler: So just to make things a little more straight forward. If you would just describe, I know you are familiar with these openings in the side shell, if you would just discuss what they are and also if you could reference where the normal full load water line is approximately in terms of those openings. And I should highlight this is the El Yunque, a sister vessel. So it has identical ventilation system specifications. WIT: Okay. This here that I'm pointing to is I believe the air intakes for the holds as well as the second one that's further forward on the vessel. These openings here are the openings for the air exhausts for the holds. And then somewhere down here, below the level of the pier is the actual Plimsoll mark, the load line assignment. Mr. Stettler: I know it's a little hard to see with a dark photo, but yes you're correct. So the red paint line is nominally where the Plimsoll mark is, yeah it's approximately where your pointer is. Do you know – do you recall having looked at this, the arrangement and the ventilation system drawing what the vertical distance is between the full load draft Plimsoll mark and the bottom of that first ventilation opening?

1 **WIT:** Are you referring to exhaust or the intake? 2 **Mr. Stettler:** The exhaust. 3 WIT: I don't recall what the exact measure to this point is. But that's not considered to 4 be the downflooding point. There's an internal baffle that goes up several feet higher 5 than the opening on the side of the ship. That's the actual downflooding point. 6 Mr. Stettler: Thank you. Yes and I know that question was asked or that was 7 discussed briefly in the previous testimony. Could you clarify a little bit the impact of 8 those baffles on the designation as the downflooding point? 9 WIT: The height of the baffles does not have any impact on the designation of the 10 downflooding point. It just sets the point, the highest point at which water has to reach before it can flood into the vessel. The definition of a downflooding point is dependent 11 12 upon the closure. And in this case as I stated before there's, in accordance with the 13 drawing on the air intakes the closures have gaskets and are deemed as weathertight. 14 To be conservative on the air exhaust where there is no gasket we did not consider 15 them to be weathertight. So they were considered unprotected openings and therefore downflooding points. 16 Mr. Stettler: Okay. So discuss the question of whether or not those ventilators are 17 18 normally closed or normally opened and we've heard previous testimony that from 19 ship's crew that those ventilation openings are never closed other than to test them or in 20 the case of a fire because those are fire dampers. Is any of that covered in any of the 21 regulations that whether or not a, I guess I've asked this, but do you have a personal opinion about whether or not that is – should be covered in the regulations in terms of 22 23 whether or not a ventilation's opening is considered a downflooding point? In other

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

1 words do you, from a – you've been doing this for many years, do you believe that 2 statement that a ventilation that can be closed or an opening that can be closed can be 3 considered not a downflooding point? Do you believe that that's adequate? 4 WIT: I think regardless of what I believe we have to enforce the regulations as put forth 5 by either IMO or the Coast Guard in this case. So it is what it is. 6 Mr. Stettler: Okay, thank you. Mentioned the height of those ventilation openings and I 7 believe it's a fairly straight forward calculation of about 17 feet above the full load water 8 line which would mean that those ventilation openings would submerge at an angle of 9 roll of about 20 degrees in the full load, full load condition. If they were considered 10 downflooding points, you know if they were not so, let's extend idea, would and the 11 vessel was subject to a righting energy criteria would a geometry like that on a vessel 12 meet modern intact stability criteria? 13 **WIT:** Could you repeat that please? Mr. Stettler: Yes. If a vessel had unprotected openings that were, that submerged at a 14 15 20 degree angle, you know a roll or a heel angle would they meet modern intact stability criteria? In other words if the El Faro were built today it would be required to meet 16 modern intact stability criteria, I believe 2008 IS Code, would that meet - would those 17 18 openings meet those requirements? 19 WIT: The – it would still meet the Coast Guard weather criteria. The Coast Guard

Mr. Stettler: Okay, thank you.

20

21

22

righting energy criteria is only for vessels 100 meters in length and below. So it would

not have to meet, even today a CFR based righting energy criteria.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

**LCDR Venturella:** Before I get going on my next section I just wanted to ask one real quick thing for a clarification for myself. You mentioned that the internal baffle would raise the height of that opening. Given the openings on the El Yungue around the longitudinal that were right inside that opening in the hull, wouldn't that negate the effectiveness of the baffle? **WIT:** It would negate the effectiveness of the upper portion of the baffle. But that upper portion of the baffle was not part of what was statutorily required on the vessel. So forcing a repair on that would not have been in accordance with the statutory requirements for stability. LCDR Venturella: Okay. Moving on. Discuss the process at ABS for review and approval of stability documents on behalf of the Coast Guard? WIT: The documents are submitted by either the Naval Architect or another owner's representative for our review on behalf of the Coast Guard. We typically in our first approval letter would send advice to the Coast Guard that we're doing this review on their behalf as required by the NVIC. At that point forward typically one of the first things we get is the inclining procedures, stability test procedure. We would review, send it back, send a copy to the Coast Guard for the Coast Guard advise through the system that they've set up for advising the Coast Guard. I think it's the PRAS system. Everything then that's submitted after that we would do the review, get the submittal, make sure it's complete, review it, issue our approval letter and then advise the Coast Guard that the review was done. **LCDR Venturella:** What are some different types of stability documents that ABS handles?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: Stability test procedures, stability test results, intact stability calculations, damage calculations, stability guidance for the Master, either trim and stability booklet or draft simplified stability letter. **LCDR Venturella:** What is the purpose of a trim and stability booklet and can you speak to its required format or content for a trim and stability booklet? WIT: The trim and stability booklet is a manual onboard that to give guidance to the Master to enable him to let him or her to load the vessel in accordance with the required intact and applicable damage stability criteria. There are several different guidance notes. As far as the regulations go in the C.F.R. I can't, it's in 170. There's a list of items that are to be considered in the development of the booklet. **LCDR Venturella:** Using the El Faro trim and stability booklet as an example what is included in the trim and stability booklet and does it meet the required format and content? If you would like to refer to it it's Exhibit 8. **WIT:** Do you want me to go through step by – page by page, what do you want? **LCDR Venturella:** No. A short answer would be acceptable. Just that it – you can tell me in your review, I'm sure you've looked at it, can you tell me if it meets the required content that you just discussed? WIT: Okay. The format of this trim and stability booklet was originally developed by the Naval Architect who did the original stability on, I guess the class of ships and was originally approved by the Third District in the Coast Guard back in the 70's. The format was updated in 1993 when we approved the stability booklet on behalf of the Coast Guard in accordance with NVIC 3-84 change 1. I accordance with that NVIC the Coast Guard Marine Safety Center then reviewed the document itself and found no problems

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

with it. That format was then revised by the Naval Architect in 2006 when further changes were made to the vessel. And we, again that format was approved by ABS on behalf of the Coast Guard. So it contains the information the Master needs to evaluate the stability of loading conditions in accordance with criteria. **LCDR Venturella:** Sir, that's a good segue. Can you describe how the vessel operator can use the trim and stability booklet to evaluate the stability condition of the vessel? And can you also speak to how realistic that is from your experience that the vessel operator can actually use the trim and stability booklet? **ABS:** To the extent that Mr. Gruber is here to comment on load line and stability of the vessel. You know he would be pleased to answer the question, but you realize he isn't a Captain or a Master or an operator. **LCDR Venturella:** Yes I understand. However, as a reviewer of the trim and stability booklet he would understand it's his job to review it to make sure that the Master has suitable instructions to make the vessel operable. WIT: The booklet has a minimum required GM curve or a series of minimum required GM curves that will when the vessel is loaded in accordance with them will meet the criteria as we discussed earlier. There are instructions for the Master on how to calculate the loading condition. There are blank loading forms for the Master to use to evaluate the loading conditions. There's tank tables in there for him to use for the specific tank loadings. There are blank loading forms, I'm sorry there are sample loading conditions in the manual itself. And some standard and some conservative guidance for the Master to make it simplified. That meets the requirements for a rapid and simple means to evaluate the stability of the vessel. Now granted for a smaller

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

vessel it's going to be easier for them to calculate. In this case there's a lot of containers, there's a lot of RO-RO cargo so there is a lot of calculation by hand that is necessary to fill out the forms. But it does provide the Master with the ability to evaluate the conditions. **LCDR Venturella:** Are there any specific loading conditions provided as examples in the trim and stability booklet? Which ones are provided and what are these used for? WIT: Okay. In the example conditions there's a full load departure and arrival and a ballast departure and a ballast arrival condition shown in the booklet. **LCDR Venturella:** In your opinion does that cover the entire scope of the vessel of operation? WIT: These are the minimum loading conditions that need to be put into the trim and stability booklet. If the owner wants additional conditions in the booklet it's between them and the Naval Architect that they have to – that they've hired to create the trim and stability booklet to put those in the booklet. But at this point they have sample conditions and they have blank loading forms to evaluate conditions that aren't shown in the booklet. So it meets the criteria. LCDR Venturella: In the El Faro's trim and stability booklet how are cargo weights and centers of gravity determined and considered? **WIT:** There are certain instructions for the calculation of the VCG of the cargo. There's guidance on how to do that in the booklet itself. And the containers I believe are done through an outside program and then brought in, you know done by hand. **LCDR Venturella:** So your, okay let me clear that up. So you said the containers are determined through an outside program, is that correct?

1 WIT: That's what I've been told. It's not part of the trim and stability booklet, but that's 2 what I've been told that they instead of evaluating each container by hand they have a 3 program that tallies the numbers. 4 **LCDR Venturella:** So was the review of the trim and stability booklet considering 5 software? **WIT:** No. The booklet has a blank loading form for them to do it by hand. 6 7 **LCDR Venturella:** Okay. How are liquids such as fuel, ballast water and other liquids accounted for including their weights, center of gravity and free surface effect? And can 8 9 you comment specifically on which free surface criteria is used? 10 **WIT:** There are tank capacity tables that were put into the trim and stability booklet. Originally the booklet had used full load centers for the conditions. Later on the booklet 11 12 was modified to have variable centers based upon the actual liquid loadings of the 13 tanks, the sounding tables. So the Master can sound the tanks, go to the tank tables 14 and they'll come up with the weights and centers and free surface requirements from 15 the tank tables. **LCDR Venturella:** Can you comment on which specific regulatory criteria impacted the 16 free surface in the book? The free surface that comes into effect for each of the slack 17 18 tanks. 19 **ABS:** Are you asking how free surface is calculated in slack tanks? 20 **LCDR Venturella:** Yes. I'm saying in the review of the booklet for instance was the 21 free surface done with the intact stability code or with 46 C.F.R. subchapter S criteria?

**WIT:** We did not use the IS code, the IMO intact stability code in review of the booklet.

This was done completely to the Coast Guard criteria and the C.F.R.

22

- LCDR Venturella: Would it be accurate to assume that if the subchapter S free surface
- 2 is used in the trim and stability booklet then the same criteria would be used in the
- 3 software?
- 4 **WIT:** No that would be incorrect.
- 5 **LCDR Venturella:** Okay. I think we're going to get into that later.
- 6 **WIT:** If I could clarify. It's the C.F.R. criteria limits the number of slack tanks and
- 7 requires a maximum free surface of a certain number of tanks. In the CargoMax
- 8 software the program uses at a minimum the free surface requirement from 170.285 I
- 9 believe it is as a baseline. So regardless of how much free surface or how little free
- surface it will always have that minimum requirement. Minimum required free surface.
- 11 It can allow the Master to have more slack tanks than that and it will increase the
- amount of free surface considered in the condition accordingly.
- LCDR Venturella: Thank you for that clarification. What is the minimum required GM
- and how is it determined using the trim and stability booklet?
- WIT: The minimum required GM in the trim and stability booklet as it currently stands is
- based on the Coast Guard weather criteria in 46 C.F.R. 170.170, which is the criteria we
- described before. Do we need to revisit that?
- LCDR Venturella: No. What I would like to do is could we refer to page 16 in Exhibit 8,
- the trim and stability booklet. It's the minimum required GM curve.
- 20 WIT: Okay.
- LCDR Venturella: Can you explain specifically how the user would use these curves
- that are developed?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: Okay. Based – these – there's 5 different required GM curves and they're based upon the wind profile of the loaded ship based on how many containers there are and how many tiers of containers. So if they're only carrying a maximum of 1 tier of containers on deck then the lowest curve labeled as 1 tier would be the required GM. If there's any containers – any container tiers that are two high regardless of how many, it could be 1 it could be all of them then the second, then the curve labeled 2 tiers would be applicable. And then there's labels for each of the curves to show when those curves would be used. LCDR Venturella: Thank you. And based on that I assume that if containers are arranged with a number of different levels in different bay's that the user isn't permitted to do some form of interpolation that they are to assign a conservative value as you suggested, right? **WIT:** In accordance with the trim and stability booklet, yes. **LCDR Venturella:** But you're, I assume from the way you answered that it's allowed to be different for the stability instrument again? WIT: Yes. LCDR Venturella: Okay. Thank you. **CAPT Neubauer:** Can I ask a clarification here? Sir, does that mean that the CargoMax software which is stability instrument would allow the vessel to operate outside the Federal Regulations without some kind of warning or notice? WIT: No, sir, that would be incorrect. The CargoMax program has a feature that allows the Master to input the container loading and then based upon the actual wind profile of the loaded containers would calculate, excuse me, the required GM in accordance with

1 46 C.F.R. 170.170. So it would be in accordance with the required intact stability 2 criteria. 3 **CAPT Neubauer:** How about in regard to the slack tank criteria? 4 WIT: The CargoMax criteria – CargoMax stability instrument, the purpose of the 5 stability instrument is to allow the Master to have more flexibility in the loading of the 6 ship. The free surface requirement that's in the trim and stability booklet is in there as a 7 conservative measure for the stability calculations. The stability instrument allows a 8 Master to have greater flexibility in the calculation process. So while the vessel is not in 9 accordance with the trim and stability booklet it is in accordance with the applicable 10 regulations. 11 **CAPT Neubauer:** So is it your understanding that a vessel can be outside compliance 12 with the trim and stability book, but be in compliance with Federal Regulations? 13 WIT: Yes, sir. And that's a commonplace. I mean that's what these stability 14 instruments were developed for. The guidelines on developing them and reviewing 15 them specifically talked to different types of programs which include actually running the 16 calculations, the required calculations to show compliance with the criteria. **CAPT Neubauer:** Thank you. 17 **LCDR Venturella:** Okay. I'm going to continue a little bit here. First of all I did want to 18 19 ask one question. What is considered primary, the trim and stability booklet or the 20 stability instrument software? **WIT:** The stability instrument is a supplement to the approved stability documentation. 21

It cannot be approved in place of the written trim and stability booklet. And that's

1 documented in the intact stability code as well as IACS Unified Requirement number 5, 2 L5. 3 **LCDR Venturella:** Is the stability instrument a requirement for the El Faro? 4 WIT: No it is not. 5 **LCDR Venturella:** Okay, thank you. In the previous testimony we've heard the term 6 GM margin mentioned a lot. Please explain what that is and how it relates to the 7 minimum required GM calculated in the trim and stability booklet for El Faro. 8 WIT: In the statutory regulations there is no such thing as a GM margin. There's a 9 required GM which is what's incorporated on page 16 of the trim and stability booklet, if 10 the owner or the operator decides to operate at a higher GM than that based upon ship 11 handling, ship – their experience that is entirely up to them. But there is no margin 12 above the requirement that they have to meet. 13 LCDR Venturella: What are damage control plans and damage control booklets? And 14 was the El Faro required to have them? 15 WIT: Damage control plans and damage control booklets are – come into effect with the SOLAS regulations. They are there to show the closing appliances, the watertight 16 and boundaries of the vessel. And what needs to be done if the vessel has to, in a 17 damage condition. It's a quick reference to where the closing appliances are. It is a 18 19 document that is required to be onboard, but is not required to be approved. Therefore, 20 it was in this case it was up to the OCMI to require the damage control plan to be 21 onboard the vessel. That was outside the scope of the ABS review. 22 Mr. Stettler: Captain Neubauer this is probably a good time to pause and provide an 23 opportunity for the board members and the NTSB and PII's to ask some additional

- questions. We've covered three basic topic areas, basic roles and responsibilities, load
- 2 line certification and a general stability. After the break we'll also cover stability tests
- 3 just for everybody's knowledge, we'll get into more depth in stability test and inclining
- 4 and deadweight surveys. And we will also spend some time on stability instruments,
- 5 the loading software that we've been discussing as well. Captain.
- 6 **CAPT Neubauer:** Thank you. At this time does the NTSB have any questions? Mr.
- 7 Stolzenberg.
- 8 Mr. Stolzenberg: Good afternoon Mr. Gruber, Eric Stolzenberg, NTSB. Okay. Earlier
- 9 you stated the, and I apologize if I jump around a bit due to my colleagues previous
- statements. I just want to touch on a few points and get some clarifications. Earlier you
- stated that exhaust ventilation trunks were the downflooding point, is that correct?
- 12 **WIT:** That is correct.
- 13 **Mr. Stolzenberg:** And that was because they were the first, the lowest opening or the
- deemed opening that could not be made weathertight or watertight?
- 15 **WIT:** That's correct.
- Mr. Stolzenberg: Okay. And the supply ventilation trunks could be made weathertight
- according to your statements and therefore they were not the designated downflooding?
- 18 **WIT:** That's correct.
- 19 **Mr. Stolzenberg:** Okay. So if the vessel's underway should the supply ventilation
- trunk fire dampers to the main cargo holds, if they are closed does the vessel meet load
- 21 line requirements? And if they're open does it not meet load line requirements?
- WIT: They are permitted to be open at the discretion of the Master.

- 1 Mr. Stolzenberg: Okay. And then per applicable rules and regulations to the El Faro 2 where would the required documented information regarding the closure of these 3 dampers be furnished to the Master or to the vessel shore side operations personnel? 4 WIT: The openings are actually listed on the load line form condition of assignment 5 that's onboard the vessel. Instructions on when – on closing them are – it's up to the 6 discretion of the Master. We don't – there's no requirement on operation of the vessel 7 itself in the Load Line Convention. 8 Mr. Stolzenberg: So the Master would have to have the availability of the load line 9 documentation to make that determination? 10 **WIT:** That document is – that document lists all of the openings. It is actually onboard the vessel and maintained onboard the vessel. 11 12 Mr. Stolzenberg: Okay. Would that information be furnished in the stability booklet? 13 **WIT:** That is not in the stability booklet, no. Mr. Stolzenberg: Is it typically in a stability booklet in your experience for ocean going 14 15 vessels? WIT: I have seen where information like that has been included and where it hasn't 16 been included. 17 Mr. Stolzenberg: Thank you. Earlier you mentioned that the El Faro, and if I misquote 18 19 you please correct me. You mentioned the El Faro would still meet current Load Line 20 Conventions even if righting energy was considered because that energy criteria was
- 22 **WIT:** Could you repeat that please?

only for smaller vessels, is that correct?

1 Mr. Stolzenberg: Earlier you mentioned the El Faro would meet current Load Line 2 Conventions that included the righting arm criteria because that criteria is not applicable 3 to the El Faro at this time. 4 WIT: You're confusing it. You're saying – at one point you're saying its required and 5 the next sentence you're saying it's not required. Mr. Stolzenberg: Okay I'll rephrase it. Would the El Faro meet the righting arm energy 6 7 requirements under – if it was built today? 8 WIT: For the size of the vessel there are no CFR righting energy requirements for it to 9 meet today. 10 Mr. Stolzenberg: Okay. Additionally do the side shell and covered freeboard deck 11 ventilation openings on the El Faro present any typical – an atypical design that the 12 international load line rules and the ABS Load Line Technical Manual did not effectively 13 account for? 14 WIT: No, I mean the openings in the, are you talking about the openings in the side 15 shell for cargo or the opening for the vents? Mr. Stolzenberg: I'm specifically referring to the supply and exhaust ventilation 16 17 openings, sir. WIT: Provided they were, based on the load line tech manual, provided the gaskets 18 19 were put on the exhaust vents it would meet the current regulations of the - the current 20 Load Line Convention and Coast Guard interpretations of that. Any decisions that were

made when the vessel was built would have to be looked at with regards to those

21

22

gaskets.

- 1 Mr. Stolzenberg: Okay. Is the arrangement to have large ventilation openings in a
- 2 covered freeboard deck typical for vessels of this size and major, or is this an atypical
- design? In your experience.
- 4 **WIT:** I don't recall seeing this similar design on other vessels. But I can't say that it's
- 5 not out there.
- 6 **Mr. Stolzenberg:** Another follow up question during the fire dampers that had come up
- earlier, in the original design drawings, I think it's Exhibit 203 they're listed as watertight
- fire dampers. But earlier in the decision around 1993 and I believe you stated they were
- 9 weathertight fire dampers. Can you give me the history or do you know the history how
- originally they were fire tight, or excuse me watertight dampers and became
- weathertight dampers?
- WIT: I believe the drawings say WT which I believe you're assuming to be watertight.
- 13 **Mr. Stolzenberg:** In the detail of the drawing it says watertight on the drawing.
- 14 **WIT:** Okay. From the stability standpoint we considered those to be weathertight which
- is all the intact stability requirements or downflooding points requires. We didn't make a
- distinction that it was weathertight.
- Mr. Stolzenberg: Okay, thank you. So to clarify in '93 when ABS first does a stability
- assessment, or a load line those are just considered weathertight and the original
- designation of the drawing is not necessary?
- 20 **WIT:** Correct. The intakes were considered weathertight.
- 21 **Mr. Stolzenberg:** Thank you.
- WIT: Just to further clarify on that. The stability calculations were then submitted to the
- 23 Coast Guard Marine Safety Center for a full independent review under NVIC 3-84

- change 1. And the Coast Guard had no comments on those calculations. By that we
- 2 take it that the Coast Guard agreed with the how we applied the openings as
- 3 weathertight and non-tight.
- 4 **Mr. Stolzenberg:** Okay. A follow up along that same line. Earlier you described how
- 5 ABS interfaces with Coast Guard during the stability letters and issuing a load line.
- 6 Does the Coast Guard perform routine and non-routine oversight of your stability
- 7 reviews?
- 8 **WIT:** Yes they do.
- 9 **Mr. Stolzenberg:** And which division performs those?
- WIT: It depends on the division in the Marine Safety Center. We differ, ABS differs
- from the Marine Safety Center in that our load line stability group handles all types of
- vessels except for offshore units. In the Marine Safety Center they have a large and
- small vessel group, they have an offshore group, so it depends on which division in the
- Marine Safety Center is doing the review, or doing the oversight.
- 15 **Mr. Stolzenberg:** Is that oversight conducted independently of and concurrently with
- 16 ABS?
- 17 **WIT:** It is conducted independent of our review after our review is completed.
- Mr. Stolzenberg: Okay. Do you have an idea in your experience of the percentage of
- 19 your stability reviews that are then provided oversight review?
- WIT: I don't have any idea of how many the Coast Guard does now.
- 21 **Mr. Stolzenberg:** Are you aware of any non-routine stability reviews by the Coast
- 22 Guard of ABS stability reviews?
- 23 **WIT:** Can you define what you mean by non-routine?

1 Mr. Stolzenberg: Specifically I'm referring to NVIC 3-97 which was brought up earlier. 2 Non-routine might be due to a problem or a determination of an issue in a stability 3 review. 4 WIT: I'm not aware of any specific reviews that are – or oversight that's being done in 5 that regard. Mr. Stolzenberg: Okay. Are you aware if the Coast Guard attended the El Faro 6 7 stability test, the most recent one? 8 WIT: I would have to check to see if they're on the list of attendees in the approved 9 report. I believe that's one of the MBI Exhibits. 10 Mr. Stolzenberg: Okay, thank you. We can check that later then. And lastly along the same lines does the Coast Guard provide ABS with guidance and or stability letter 11 12 formats illustrating current Coast Guard policies concerning stability letters for various vessel classes? 13 14 WIT: When I was in charge of the load line stability group we were in constant contact 15 with the Marine Safety Center and there was a free flow of information back and forth with that regard and we did receive sample stability letters. I honestly I do not know 16 with the, it's been several years since I've been in charge of the load line and stability 17 group, so I don't know the answer to that at the current time. 18 19 Mr. Stolzenberg: At the time you were in charge of the group how did ABS promulgate 20 that Coast Guard guidance to Naval Architecture firms?

WIT: We did not provide that to Naval Architecture firms. Sample stability letters were

given to ABS because we were issuing those stability letters on behalf of the Coast

Guard. So it was for internal ABS guidance, not for the guidance of the Naval

21

22

1 Architects. There is guidance on a presentation for the stability of information to 2 Master's which is in Coast Guard NVIC 3-89. And that's out there for public 3 consumption. 4 Mr. Stolzenberg: In your experience running the group did you return or reject 5 submitted, any submitted stability books based on incompleteness or not following Coast Guard guidance? 6 7 WIT: We rarely stamped them resubmitted required. We would typically contact the 8 Naval Architect, go over what deficiencies were in the booklet and they would resubmit 9 the booklet to us. 10 Mr. Stolzenberg: Okay, thank you. CAPT Neubauer: Mr. Kucharski. 11 12 Mr. Kucharski: Good afternoon Mr. Gruber. My questions will be a little bit less 13 technical and maybe just try to gain some insight on the instructions contained in the 14 stability manual and some of the other documentation. Can you tell us if there was an 15 approval letter for the 2007 revision E of the trim and stability book? **WIT:** Yes. If a booklet is approved there is an associated letter that goes along with it. 16 Mr. Kucharski: Okay even if there's just notation on the load line certificate that says it 17 complies with, would there still be a letter out on that? 18 19 WIT: We would issue a, there's two different letters. There's a stability approval letter 20 which is how we document what we have done and we answer the Naval Architect or

the submitter with what we've done. And then for certain vessels there is a another

stability letter that's addressed the to Master and that would go along with the booklet

onboard the vessel. In accordance with 46 C.F.R. 170.110 pretty much all of the time

21

22

- we had a trim and stability booklet we dispensed with the stability letter and just
- 2 referenced the approved booklet onboard on the load line certificate. And that comment
- 3 was in our stability approval letter.
- 4 **Mr. Kucharski:** Okay. So there is a stability letter and we can get a copy of that?
- 5 **WIT:** You've already got a copy of it.
- 6 **Mr. Kucharski:** Okay, thank you. I believe you said that the trim and stability book is
- the primary tool for assessing stability of the vessel, the El Faro?
- 8 WIT: Yes.
- 9 **Mr. Kucharski:** And were all the calculations in the trim and stability book reviewed by
- 10 ABS and confirmed?
- 11 **WIT:** The calculations for the required GM curve and the loading conditions were
- checked, yes.
- 13 **Mr. Kucharski:** Would it be a fair statement to say that CargoMax or the stability
- instruments, stability computer was based on the trim and stability calculations for the El
- Faro? Taken out of the trim and stability book.
- 16 **WIT:** There's two parts to the CargoMax program. There's one that reads the required
- 17 GM curves from the trim and stability booklet. There's another that an auto wind heel, I
- believe it's called that will actually allow the Master to allow the Master to push a
- button on the program to have the program calculate the required GM based on the
- 20 Coast Guard weather criteria and the actual wind profile. So that's not in the trim and
- 21 stability booklet.
- 22 **Mr. Kucharski:** And why is that not in the trim and stability booklet if it's the primary
- source?

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

WIT: The trim and stability booklet provides a rapid and simple means to the Master to evaluate the stability. Is it not permitted to put stability calculations like that in the trim and stability booklet. That is delineated in the Coast Guard NVIC 3-89. The - to allow the Master greater flexibility in loading the stability computer does permit the Master to load differently, but still evaluates to the applicable stability criteria. Mr. Kucharski: I just want to make sure I understand your statement that I believe you just said, it's - the stability booklet is a quick assessment the Master to determine stability, is that correct? WIT: The trim and stability booklet provides a rapid and simple means to evaluate the stability. Mr. Kucharski: And would you consider doing a long hand form with the forms at the end of the stability book a quick method of determining stability? WIT: Rapid and simple considers the actual calculation of compliance with the intact stability criteria. For a vessel – instead of having the Master calculate the wind profile of the vessel and calculate the GM for the different conditions or for a vessel where there is a righting energy criteria, having to calculate the righting arms, draw out the curve, evaluate the areas under the curve, that would not be considered a rapid and simple means to evaluate stability. In either case the Master still has to input the loading condition of the vessel. There's no way around that. Mr. Kucharski: Okay. So using the trim and stability booklet, how would the Master then calculate quickly how to determine if you had – if there was ample stability or GM?

1 **WIT:** Once the condition is put in the resulting GM is compared to the required GM 2 curve. Either it's above the curve and it's acceptable or it's below the curve and 3 unacceptable. 4 Mr. Kucharski: Okay. So once you say it's put in are there numbers that physically 5 have to be put in on a sheet, some kind of a sheet, weights and everything else to 6 determine what the GM is of that vessel? 7 WIT: Yes. There are blank loading forms where the Master inputs the loading 8 condition. 9 Mr. Kucharski: Okay. So I'm a little bit confused. That's a rapid using method, is a 10 rapid way of determining it? WIT: It's a rap, sorry, it's a rapid and simple means to evaluate the condition in 11 12 accordance with the stability criteria. 13 Mr. Kucharski: Have you ever performed taking those sheets to your Naval Architect, 14 could you give us an idea how long it takes to put all of those numbers in there and get 15 that rapid assessment and you know, get all the – get the GM of the vessel? 16 WIT: I did not do the review on this, but I've done it on other vessels. As I stated before for smaller vessels with simpler cargo – simpler cargo loading arrangements it is 17 quicker. In this vessel because of the amount of containers it is a long hand operation. 18 But it's no different from any other container ship that is out on the ocean right now. 19 20 Mr. Kucharski: Would you consider using the CargoMax computer a rapid way to go 21 ahead and simplify the calculations then?

ABS: Are you asking what he considers or what ABS or what the Coast Guard

considers to be a rapid and simple means?

22

- 1 Mr. Kucharski: No I would ask him what he considers the CargoMax, if it's a very rapid 2 way to go ahead and determine the stability of the vessel. 3 WIT: The CargoMax program, the Master still has to input the different weights of each 4 container of the RO-RO cargo. That still has to be input. What makes it simpler is the 5 comparison with the GM curve becomes automatic or in the case of the auto heel, auto 6 wind heel, the evaluation of the criteria based upon the specific loading is – becomes a 7 rapid and simple means of evaluating stability. 8 Mr. Kucharski: Just briefly, I don't want to get too far into the CargoMax software, but 9 what was the standard of review for the CargoMax software? Can you speak to that? 10 Was it all the calculations reviewed? WIT: Could you repeat that again, I'm sorry? 11 12 Mr. Kucharski: Yeah, the CargoMax software when that was submitted, we have a 13 letter I believe it's Exhibit 16, but we'll come to that, it's a letter that you signed on the CargoMax, about the CargoMax software. Can you tell us the level of review for the 14 15 CargoMax software? In other words it was provided by a third party to ABS for review. Were all the calculations reviewed? 16 WIT: Our, the plan review engineer that worked for me at the time did an in-depth 17 review of the calculations and the operation of the program. 18 19 Mr. Kucharski: Would you look at Exhibit 8, I'm sure you've looked at it quite a bit, and 20 that's the approved 2007 trim and stability book? And would you look at pages 6 21 through 8, starting with 6, table that's entitled instructions roll on, roll off vessel trim and
- 23 WIT: Yes.

stability? Do you see that?

- 1 Mr. Kucharski: Was the El Faro considered a roll on, roll off vessel after the adding
- of all the containers which is a revision D I believe it is?
- WIT: It was a combination, it was a roll on, roll off and a container vessel.
- 4 **Mr. Kucharski:** Well I'm going to skip a little bit there then. Exhibit 40, page 7 has the
- 5 definition of standardized, non-standardized, or semi-standardized and non-
- 6 standardized cargo.
- 7 **ABS:** What exhibit number?
- 8 **Mr. Kucharski:** Exhibit 40 please. It's a securing manual and I apologize for jumping
- 9 to it, but at page 7 it has the definitions of what standard cargo is, semi-standard, do
- 10 you see that at the bottom of page 7? It says standardized cargo means, then it has
- semi-standardized and non-standardized.
- WIT: He's opening it up. The cargo securing manual is reviewed by a different
- department at ABS. That had absolutely nothing to with the load line and stability
- department. So I was not, neither I nor any of my engineers were a part of this review.
- So answering questions this should be directed to that department.
- Mr. Kucharski: Okay. So you're still maintaining the answer that it was roll on, roll off
- 17 vessel and not something else? Is that correct? Under the trim and stability book.
- 18 **WIT:** It had roll on, roll off cargo and container ship and container cargo.
- 19 Mr. Kucharski: Please look at Exhibit 16, it's a letter signed by you regarding the
- submission of documentation for approval of the CargoMax software. And it mentions
- item 2 of the documentation submitted, it talks about wind heel, is this the wind heel
- criteria where it says Dear Mr. Newton and we have received the following documents,

- 1 direct calculation of required GM for U.S. Coast Guard wind heel. So is this the wind 2 heel criteria we're talking about? 3 WIT: Yes. I was referring to the auto wind heel, but that is documentation that supports 4 the program. 5 Mr. Kucharski: Was the wind heel criteria calculations included or added to the trim 6 and stability book? 7 WIT: The wind heel criteria is in the trim and stability booklet. There's required GM curves in the trim and stability booklet. The direct calculation that's referred to in here is 8 9 the opportunity for the Master to have the program evaluate conditions based upon the 10 actual wind loading profile. Not the generic profiles that are in the trim and stability 11 booklet. A little conservative approach in the trim and stability booklet. 12 Mr. Kucharski: So can you point me anywhere in the revisions of the trim and stability booklet where it talks about the auto wind heel calculations being included in there? 13 14 **WIT:** They're not in the trim and stability booklet. Why would we refer to them? 15 Mr. Kucharski: Okay. Okay, so the wind heel calculations are not in the trim and stability booklet? 16 WIT: Which wind heel calculations are you talking about? 17 Mr. Kucharski: The auto wind heel. The wind heel criteria within the CargoMax 18 19 loading program. Is that wind heel criteria in the trim and stability booklet?
  - different things.

21

22

**WIT:** That option is not in the trim and stability booklet. There are GM required values

in accordance with the GM, the weather criteria in the T&S booklet. There's two

- 1 Mr. Kucharski: Can you tell us what those values are then in the trim and stability
- 2 booklet? What wind values are actually in there?
- WIT: Do I need to repeat this or can we go back to the original ----
- 4 **Mr. Kucharski:** Give me velocity. Can you tell me a velocity in there that -----
- 5 **WIT:** The velocity I believe was calculated to be about 54 knots if I'm not mistaken.
- 6 **Mr. Kucharski:** Is this mentioned anywhere in the trim and stability book and
- 7 instructions or anything to the Master?
- 8 **WIT:** No. Details of the actual calculations are not to be put in the trim and stability
- 9 booklet in accordance with the Coast Guard guidance in NVIC 3-89.
- Mr. Kucharski: And you consider the wind speed as a detail?
- 11 **WIT:** That's never been put into a booklet that we've approved or that I've seen
- approved by the Coast Guard. And it was not in the Coast Guard approved booklets for
- the El Faro or any of the sisters that I've seen.
- Mr. Kucharski: The, so you said you've never seen the wind heel or the wind speed in
- an ABS approved trim and stability booklet, is that correct?
- 16 **WIT:** Not that I can recall, sorry.
- 17 **Mr. Kucharski:** Okay. The U.S. Coast Guard weather criteria, does this include sea
- state and wind? If not what does it actually include?
- WIT: It includes the wind speed that's derived partly on the basis of the vessel's length.
- So as I said in this vessel I believe, is it 54 or 55 knot wind, I don't recall off hand.
- Mr. Kucharski: Were there changes made to the load line, and we've talked a lot
- about it, was it approximately a 2 foot change to the load line from the 1993 stretch to
- where the containers were added on the deck? Was it approximately 2 foot?

*Under 46 U.S. Code §6308, no part of a report of a marine casualty investigation shall be admissible as evidence in any civil or administrative proceeding, other than an administrative proceeding initiated by the United States.* 

- 1 **ABS:** In 2006, you're referring to the conversion?
- 2 **Mr. Kucharski:** Yeah, correct.
- WIT: Yes there was approximately 2 foot increase in draft.
- 4 **Mr. Kucharski:** So that so that means the ship sits, simplistically sits 2 feet deeper in
- 5 the water?
- 6 **WIT:** Yes, sir.
- 7 Mr. Kucharski: Please look at Exhibit 204. And I think we've talked about it quite a bit
- 8 or you've mentioned it, this is the actual C.F.R. section, I think it's subpart D. It says
- 9 stability instructions for operating personnel. You can start on page 1 of Exhibit 204.
- 10 Do you see that?
- 11 **WIT:** Yes.
- Mr. Kucharski: Okay. This is 2006 version. I also have the 2007 version. If you could
- tell me which one of these two would apply to the 2007 I believe it is, was it 2007 or 6, I
- think it was 2007 when the stability manual, the trim and stability book was submitted for
- 15 approval.
- WIT: They're both the same and they haven't changed they were both it was also
- the same when we did the review back in 1993, so.
- Mr. Kucharski: Great thank you. You make it a little bit easier. I didn't see any
- changes myself, but I just wanted to be clear. Who would you consider the operating
- 20 personnel onboard the vessel?
- 21 **WIT:** The Master and the Mates.
- Mr. Kucharski: Okay. Would you look at section 170.110, it's entitled stability booklet,
- do you see that?

- 1 WIT: Yes.
- 2 **Mr. Kucharski:** Okay. Then go to section D. And at the bottom of section D, well
- section D says the format of the stability booklet, do you see that paragraph where it
- 4 starts there?
- 5 WIT: Yes.
- 6 Mr. Kucharski: And then reading a little bit further down it says in developing the
- stability booklet consideration must be given to including the following information.
- 8 WIT: Yes.
- 9 **Mr. Kucharski:** Would you skip down to number 11 where it states general precautions
- for preventing unintentional flooding? Could you tell us what unintentional flooding
- would be?
- WIT: Unintentional flooding in a general sense would be the entrance of water into the
- watertight and weathertight envelope of the vessel.
- Mr. Kucharski: Okay. So would that be, included in that would be vents or the fire
- dampers on the hull there? Would that be if water came in through that would it be
- 16 considered unintentional flooding?
- 17 **WIT:** Yes.
- Mr. Kucharski: So I'm a little bit confused. Are there any instructions or general
- 19 precautions in the trim and stability, in the instructions that warn about general
- 20 precautions like any kind of closures?
- WIT: There are none in the trim and stability booklet either approved in 2006 or in the
- 22 previous approval that was reviewed by ABS and the Marine Safety Center.

- 1 Mr. Kucharski: Looking at the same section, 170.110 would you look at please at item
- 2 number 15? And could you read this to us please?
- WIT: Any other necessary guidance for the safe operation of the vessel under normal
- 4 and emergency conditions.
- 5 **Mr. Kucharski:** Thank you. Would guidance on the effective wind on the vessel,
- 6 especially in an emergency situation, would that not be considered necessary
- 7 guidance?
- 8 **WIT:** In the guidance that we've received from the Coast Guard and based on previous
- 9 reviews and oversights that's never been an issue that's come up as a deficiency. So
- it's not we typically do not put the wind speed in the trim and stability booklet.
- 11 **Mr. Kucharski:** Thank you. No further questions. Thank you, Mr. Gruber.
- 12 **CAPT Neubauer:** Mr. Gruber we've been going for a long time. I plan to just go to the
- parties in interest and then we'll take a break. Does that sound okay, sir?
- 14 **WIT:** That's fine, thank you.
- 15 **CAPT Neubauer:** Tote do you have any questions at this time?
- 16 **Tote Inc:** We don't have any questions, sir.
- 17 **CAPT Neubauer:** ABS?
- ABS: Yes, sir. Mr. Gruber you described GM, there's been discussions during the
- course of the week about GM and the margin, or GM margin. Firstly could you describe
- what the terms tender and what the term stiff means in connection with how a vessel
- 21 behaves?

- WIT: A vessel is tender when it tends to roll over and recovers slowly. And that's
- typical of a lower GM, higher KG value. A vessel is stiff when it has a lower KG value or
- a higher GM and it tends to roll back faster.
- 4 **ABS:** Okay. So if the vessel's stiff it's tendency to right itself is faster?
- 5 **WIT:** Correct.
- 6 **ABS:** Okay. And the forces of the accelerations with a stiff vessel would be increased,
- 7 correct?
- 8 WIT: Correct.
- 9 ABS: Now with regard to GM and the minimum GM that's required for the stability of
- the vessel is it fair to say that under the stability requirements the minimum GM for a
- particular condition of loading would need to be maintained for the entire voyage?
- 12 **WIT:** The minimum GM is the loading condition is calculated and compared to the
- minimum GM for that draft. It is up to the Master or whoever he designates to evaluate
- the conditions along the voyage to account for the fuel oil burn off to ensure that the
- vessel in that condition meets the associated the required GM associated with that
- 16 draft.
- 17 **ABS:** Okay. So again just to be clear there is no requirement for a GM margin? The
- requirement is to maintain the GM through the course of the voyage regardless of how
- much fuel might be burnt off.
- 20 **WIT:** To maintain a required GM in accordance with that draft.
- 21 **ABS:** Okay. And so if a vessel maintains its GM, its required GM for a particular draft
- during the course of a voyage, does it matter if it's tender or stiff as far as the stability
- requirements go?

- 1 **WIT:** No that has nothing to do with the required GM.
- ABS: Okay. So if a vessel is tender that doesn't mean it doesn't have adequate
- 3 stability, correct?
- 4 **WIT:** That is correct.
- 5 **ABS:** And if a vessel is stiff that doesn't mean that it has too much stability?
- 6 **WIT:** No, it doesn't mean that.
- 7 **ABS:** And so can you describe what the what considerations generally go into
- 8 whether a vessel withdrawn. To the extent a vessel does have too much GM or a
- high GM if the vessel is very stiff, why might that not be a good condition for a vessel?
- To have excess GM or too much GM, or to be too stiff.
- WIT: As long as it meets the required GM then it's up to the Master to determine how
- much GM they want in excess of that. That's an operational issue, that's not covered by
- the regulations.
- 14 **ABS:** You indicated that the ventilator arrangement was reviewed in accordance with
- the Load Line Convention, correct?
- 16 **WIT:** Yes.
- 17 **ABS:** And based on your review sitting here today was the ventilation arrangement
- properly approved in accordance with the Load Line Convention?
- 19 **WIT:** Yes it was.
- ABS: Can you again describe what a damage control plan is and by whom it would be
- required by?
- WIT: The damage control plan is described in the SOLAS convention as a document
- that shows the watertight boundaries of the vessel internal and external as well as the

- closure devices and location of these closure devices if the Master needs to get to them
- in the case of an emergency. It is SOLAS does not require the documents to be
- approved, just to be onboard the vessel which puts it to the OCMI at that point to require
- 4 to be onboard.
- 5 **ABS:** Nothing further.
- 6 **ABS:** Captain Neubauer, I'm sorry Brian Eisenhower for ABS if I may add a question
- 7 before we move on to the next party in interest?
- 8 **CAPT Neubauer:** Yes, sir.
- 9 **ABS:** Thank you, sir. Mr. Gruber you were answering some questions from Captain
- 10 Kucharski a moment ago about Exhibit 204 the section on subpart D, and specifically
- we were in 170.110 about the stability booklet. And he read to you a particular
- sentence and I know there were a number of items below it, and quote in developing the
- stability booklet consideration must be given to including the following information and it
- continues from there. Mr. Gruber do you consider those items to be mandatory items
- for inclusion in the stability booklet based on the C.F.R.?
- WIT: No. The C.F.R. says they need to be considered, but not required to be included.
- 17 **ABS:** Thank you Captain, no further questions.
- 18 **CAPT Neubauer:** Mrs. Davidson?
- 19 **Ms. Davidson:** No questions.
- 20 **CAPT Neubauer:** Herbert Engineering?
- 21 **HEC:** No questions.

23

22 **CAPT Neubauer:** At this time we'll take a recess and reconvene at 5:15.

The hearing recessed at 1704, 19 May 2016

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

inclining.

The hearing was called to order at 1716, 19 May 2016 **CAPT Neubauer:** The hearing is now back in session. For everyone's planning purposes we're not going to be able to finish completely with your testimony Mr. Gruber today. So we were planning to just focus on the inclining test for the El Faro for the remainder of the day and then cover CargoMax issues tomorrow morning if you're able to come back at that time, sir? WIT: I'll be here. I don't fly home until Friday afternoon, Friday evening, so. CAPT Neubauer: Excellent. Doctor Stettler. Mr. Stettler: Thank you Captain. Mr. Gruber so we're going to talk about stability test which the El Faro underwent in 2006 I believe, I don't remember the exact date of the test, but the stability test report was signed in early 2006. Also called an inclining experiment and a deadweight survey. So I just have some questions regarding that for you. To start out with could you please explain the purpose of a stability test or an inclining experiment? And when one is performed? **WIT:** Okay. The purpose of an inclining experiment is to determine the lightship weight and vertical and longitudinal center of gravity of the vessel. It is typically done when a vessel is finishing completion just prior to delivery when the vessel's complete. And it's also done on cargo ships when there's a major modification. Passenger ships are handled a little bit differently. According to SOLAS they have to have periodic light weight surveys to verify any changes during that process. But for cargo ships it's just required at this point when there's a change to the lightship weight that requires the

1 Mr. Stettler: And what is a deadweight survey when you use that term? 2 WIT: A deadweight survey is typically done as part of an inclining. It's the first part of 3 the inclining experiment where the vessel's weight is determined by taking freeboard 4 readings along the vessel's length at five different points on each side. And determining 5 the weight and the LCG of the vessel. Mr. Stettler: Are they always conducted in conjunction with one another? 6 7 WIT: A deadweight survey is always with an inclining, but it can be done separately to 8 confirm detailed weight calculations. 9 Mr. Stettler: Okay, thank you. What are – could you discuss a few of the requirements 10 for conducting a stability test? In other words what are the governing documents and what sets the procedures? Are there procedure and requirements on conducting a 11 12 stability test? 13 WIT: The requirements come in 46 C.F.R. subchapter S, it's in 170. There are 14 requirements for the stability test. I don't know the exact number of the regulation, but 15 it's in subchapter S. And it does require an inclining procedure to be submitted beforehand by the Naval Architect. That procedure delineates where the vessel is 16 going to be done, who's in charge, what the condition of the vessel is going to be or 17 18 intended to be. Where the freeboard readings are going to take – be taken. If it's an 19 inclining experiment it will go into the details of the inclining experiment. Position of the 20 weights, the pendulums or other reading devices. And that's submitted to the reviewing authority prior to the test and it's approved by either Coast Guard or ABS on behalf of 22 the Coast Guard prior to the test.

1 Mr. Stettler: You mentioned a C.F.R. section which provides some requirements. Are 2 there any procedural guidelines or any other documents that are commonly used? 3 WIT: The ASTM standard for conducting inclining experiments, F1321 and there's 4 different versions of it depending on when it was approved. The most recent version 5 was from 2014. That's the Coast Guard's guidance for stability test. That's also ABS's 6 quidance as well. 7 **Mr. Stettler:** So just to confirm that is guidance though, correct? 8 WIT: That's delineated by the Coast Guard as to the stability test has to be done in 9 accordance with that document. And it's in our procedures as well for U.S. Flagged 10 vessels and foreign flagged vessels. Mr. Stettler: Could you please provide just a basic description of the process, overview 11 12 of the process for conducting a stability test, what uh, you know step by step what does 13 the folks do that actually do the test? 14 **WIT:** The test is conducted by the Naval Architect or the shipyard. The ABS is there, 15 we have a surveyor there as a witness only similar to what a U.S. Coast Guard inspector would be attending as. The vessel is prepped for the test prior to the 16 attendance of the ABS or the witness. Like I said the procedure is already done and 17 approved. But everybody gets onboard, typically there's a meeting to go over what's 18 19 going to happen. They look – they start surveying the vessel for weights to add, deduct 20 and relocate to bring the vessel from as the inclined condition to the lightship condition. So there's a full survey of the vessel top to bottom, stem to stern. The tankage is all sounded to make sure that it's in accordance with the requirements for slack tanks. 22 23 Typically at that point the inclining weights are put onboard the vessel, if they're not

already on. The pendulums should have already been set up and are checked. At that point they take the freeboard readings along the vessel's length, typically five equally spaced points starting at the stem going back to the stern on both sides of the vessel. The waterline is then plotted at an exaggerated scale to make sure that all the points are in line. When everybody is in agreement the inclining experiment will start. Where they'll start shifting weights from the initial condition, typically three movements to the port side, back to the original point, three movements to the starboard side and then back to the original point. And the pendulum readings are taken to determine the heel angle based on each weight movement.

**Mr. Stettler:** Could you describe those pendulums please?

WIT: Typically it is a washer suspended on some type of knife edge from somewhere near the overhead. It drops down it's typically a weighted bob down in a tub of oil and there's a batten stretched across the top of that. When the initial condition is marked it's marked on the batten. And then for each weight movement once the movement is done, the vessel's settled out the deflection is marked on the batten based on the pendulum reading. That's done at three different locations along in the vessel. This is a requirement for three different reading devices.

Mr. Stettler: What is the, you mentioned an ABS surveyor witnesses the test. What is his role other than witnessing the test? Is he participating in any way in that test?

WIT: The ABS surveyor is there to witness the test to ensure that it's performed in accordance with the approved procedure and the ASTM standard. He's there to answer any questions about small minor deviations to the test procedure that typically occur at the last minute. As far as ABS is concerned our surveyors collect the same data that

the Naval Architect collects and submits that back to the engineering department in a

special report immediately following the test. They don't have any – they cannot stop

the test at all. That's up to the person conducting the test. They can make suggestions,

but it's up to the person conducting the test. That's where their responsibility for the test

lies.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Mr. Stettler: I should have asked, approximately how long does, for a large vessel like

the El Faro, how long would an inclining typically take for that?

WIT: It could take several hours to half a day.

Mr. Stettler: Could you describe the role of the engineering review conducted? So you

mentioned the surveyor witnesses the test and then the engineering, the load line

stability group reviews. Could you discuss what they do as part of the review in the

engineering department?

**WIT:** The review of the results?

Mr. Stettler: Yes.

WIT: The Naval Architect will submit the results to ABS. We will have previously received the report from the surveyor. The first thing we do is take a look at the report side by side to make sure that the data taken from the day of the test is accurately reflected in the report. Most of the time, if there's differences typically it's an oversight or a mistype in the report that will get fixed. But the first thing you do is to make sure that the report reflects the day of the test. The engineer then takes the model, the computer model, verifies the draft, the drafts along the vessel's length that are submitted in the report. Inputs them into the GHS program to verify the as inclined weight from the report.

- 1 Mr. Stettler: Is that a, you said the model in GHS is that some kind of calculation to
- verify what the Naval Architect is doing?
- WIT: Yes. We're taking the same data and doing an independent check to verify the
- 4 results of the report.
- 5 **Mr. Stettler:** So this is a completely separate computer model of the vessel from what
- 6 the Naval Architect is submitting, is that correct?
- 7 **WIT:** That's correct.
- 8 **Mr. Stettler:** How close do the results need to be if you're comparing the results of the
- 9 Naval Architect and the results that your engineers obtained in doing their analysis?
- How close do they have to be for acceptance? Or do you have something that you look
- at? What are your requirements?
- WIT: Typically we look at less than 1 percent difference between the two. If it's greater
- than that we'll start investigating why there's such a difference.
- 14 **Mr. Stettler:** One percent of what?
- 15 **WIT:** The lightship weight.
- Mr. Stettler: Okay. How about KG or the height of the center of gravity?
- 17 **WIT:** Typically ----
- 18 **Mr. Stettler:** How do you compare those?
- 19 **WIT:** Typically it's less than an inch. No more than an inch and a half.
- 20 **Mr. Stettler:** What happens if the results are slightly different? So say it's 2 inches,
- what happens then?
- WIT: We'll investigate why the difference is. Typically it'll lead back to the hydrostatics
- and the ship model in determination. Typically you have two people that will be on

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

opposite sides of the country making their own ship model so there's bound to be some differences that have to be looked at to see if there's inaccuracies. Mr. Stettler: Okay. What do you typically determine that it's somewhere in the middle or one is wrong and the other is right? Or how do you resolve that discrepancy in those cases? WIT: It's done on a case by case basis. I can't tell you one – that there's a standard way of doing it. It depends on where we find the discrepancy. Mr. Stettler: Does the process for the load line stability group review vary depending on whether or not the Coast Guard is involved or whether or not a vessel is - ABS is acting on the Coast Guard's behalf under a NVIC or the alternate compliance program? Are there any differences with the way that ABS handles an incline experiment? WIT: I'm not sure exactly. If the Coast Guard is involved, do you mean that the Marine Safety Center is performing the review? Mr. Stettler: Yes. Or during the actual inclining itself. Would a Coast Guard inspector be aboard to witness the inclining itself? Under what – I guess under what conditions or what situations would the Coast Guard be involved either as a witness to the inclining or in reviewing the results? WIT: If we're doing a review on behalf of the Coast Guard either under ACP or NVIC 3-97 the Coast Guard's not involved in review until the oversight process. So they would - there would not be a concurrent review happening. As far as the surveyors if it's being done under, again ACP or the NVIC 3-97 the ABS witness is the official witness. The Coast Guard is obviously welcome to be there and can offer suggestions but the official witness is the ABS witness.

Mr. Stettler: I believe it was asked previously whether or not you were aware of a

Coast Guard witness, witness the inclining and I believe your answer was you didn't

know, is that correct?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

WIT: That's correct.

Mr. Stettler: I would like to draw your attention to two exhibits. One is Exhibit 139 which is the most recent stability test report for the El Faro which was reviewed and approved by ABS in 2006. And Exhibit 194 which is the, you mentioned the ASTM standard guide for conducting a stability test which is dated 2004. If you would on page 7 of 29, this is page 7 of the ASTM standard guide. You don't necessarily have to look at it but it states, it talks about the pendulums used in the inclining. I asked you how what generally what they look like or how they work. And there's some statements in there about the pendulums and it says – states they should be used or the pendulums which are used to measure the heel angles should be a minimum, or they should deflect a minimum of 6 inches during their test. There should be 3 pendulums, or a minimum of 3 pendulums and they all should deflect a minimum of 6 inches. And it also goes on to say that the induced angle of heel should be a minimum of 1 degree, maximum of 4 degrees. And I believe the word is preferably or typically achieved angles in the 2 to 3 degrees range. In this test, and if you look at page 13 of 31 in the stability test report it was the case that only 1 of the 3 pendulums used for that stability test on the El Faro reached the desired 6 inches. And the maximum angle was only 1.1 degree, so less than the optimal 2 to 3 degrees. And this can be seen if you look on page 13 of 31 which is the pendulum data down at the movement column list for each of the weight movements, what the obtained deflection on the pendulum was. It doesn't list the angle

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

but it list the tangent of the angle, which and they're all the maximum is about 1.1 degrees. So the question, it's not so much about the specific test but more, you know there doesn't seem any review of this stability test. There doesn't seem to be a justification for why – why one pendulum deflection would be acceptable. Although it makes sense, but I guess the question is, is this type of difference frequently approved where you've got the guide stating that you should have a certain – certain accuracy or a certain level of measure to improve the accuracy of the test. What are the requirements at ABS for approving those types of differences? **WIT:** Those type of difference from the quidance in the ASTM standard have been approved on a case by case basis by both Coast Guard and ABS. We've had numerous discussions with the Coast Guard on whether or not all three have to be 6 inches or one, at least one had to be 6 inches and the rest would be less. And they've accepted the condition as shown in this report. Mr. Stettler: In any of those discussion were there any ever discussions about reduced - reduced accuracy of those results in terms of error that is introduced by using smaller angles or you know smaller deflections? And that the effect of that promulgation of that error in the final result? Is that something that ABS considers in their assessment of those types of exceptions? WIT: No. In our discussions there hasn't been a discussion about that leading to inaccuracies in the report. Typically when we have pendulums of different lengths it's because of the arrangement of the vessel and the availability to the get a pendulum long enough to attain the 6 inch deflection. The larger the vessel the more difficult it is to do that. And to get the heel, the vessel to heel that far over. So having different

- length pendulums is common place. It's actually preferred. In this case they were
- 2 unable to get the 6 inches in all but one.
- 3 **Mr. Stettler:** Is there an assessment done? Or has maybe there's been a study done
- at one point in terms to assess the impact of that on the accuracy of the final results?
- 5 **WIT:** I'm not aware of a study at this point.
- 6 **Mr. Stettler:** Do you have a professional feel on how much the what the accuracy or,
- you know we use the term uncertainty? How certain that result is or what's the error in
- the final result of the KG when it's calculated, inclining experiment with that kind of
- 9 exception? Do you have a feel for how accurate this KG might be in this case?
- WIT: Well all the pendulum movements were accepted as valid in the test. None were
- off to the point where it was obvious that they needed to be discounted. There was
- nothing that happened during the test that required us to ignore a set of marks or a set
- of deflections. When the results are plotted in the moment-tangent plot the line was
- accurate and the R factor which is a way of determining how close the points lie on the
- line showed the result to be very accurate.
- 16 **Mr. Stettler:** But you don't ----
- 17 **WIT:** A factor of 1 would be perfect. This had .9999 accuracy on that on that factor,
- so the results were deemed to be acceptable.
- 19 Mr. Stettler: Okay. That's for that. But you did not produce an error promulgation for
- the actual measurements, is that correct?
- 21 **WIT:** Correct.
- Mr. Stettler: Thank you. Referring to page 21 to 28 of the stability test report which
- 23 Exhibit 139. Which this is the survey you discussed going around and spending time

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

figuring out what's onboard the vessel, all the equipment. You know basically anything that wouldn't be considered lightship you would go around and list and measure their location on the vessel. And so then items, those survey items are listed between pages 21 and 28 on the stability test report. But all of the items have an assigned transverse center of gravity positon of zero in that list. And those are the surveyed items. Suggesting that the actual transverse location of those weight items, whether or not they were port or starboard or centerline is not kept track of during the survey. Does that seem reasonable based on the way you read that? WIT: Yeah. Typically the inclining experiment only determines, is used to determine the lightship weight and the vertical and transverse – the vertical and longitudinal centers of gravity. It's only for very special vessels who have – where there's issues with the transverse center of gravity, typically MODUS, different types of vessels where they have asymmetrical equipment like dive support vessels is where that becomes critical. Fishing vessels is another one. Mr. Stettler: Are you aware if the El Faro and her sister vessels had any asymmetric lightship weight items? WIT: Yes I believe the ramps on the – were on the port side of the vessel. Mr. Stettler: So I do notice if you look at I believe it's page 17 where there's a – the summary of the calculation for the as inclined condition. It shows a calculated location of the transverse center of gravity. But I just wanted to highlight that based on the fact that the survey did not include any transverse locations that that calculated transverse center of gravity location would be inaccurate, is that correct?

**WIT:** That is correct. And that's why we didn't include that in the approval.

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

Mr. Stettler: So and I move on saying that the trim and stability book which uses the output of the inclining experiment in terms of its lightship - vessel's light weight and the center of gravity location does not include any transverse center of gravity information. correct? **WIT:** That is correct. Mr. Stettler: However, and we'll talk in the morning a little bit more about the CargoMax software does indeed keep track of the transverse position of the center of gravity and the lightship weight which was taken from the inclining – was set to zero for the lightship transverse center of gravity. And there's been some testimony on the hearing about the CargoMax calculation being somehow inaccurate in terms of predicting the vessel heel. And I just wanted to point out that in the inclining because of the deadweight survey did not include that transverse information there's a difference there because of those asymmetric ramps, or structures on the vessel. Does that seem reasonable to you? **WIT:** Yes. The transverse center of gravity was not considered in the inclining experiment in 2006, nor was it considered in the inclining experiment in 1993, so. Mr. Stettler: Is it more typical, so this was in 2006? Is it typical these days to have that transverse center of gravity information included in the inclining experiment? WIT: In the, I would say the past 2, 2 ½ years the Coast Guard Marine Safety Center has actually been paying more attention to that and directed ABS to do the same. So these days, yes, we're paying more attention to that based upon the types of vessels and the induced heel that it causes.

1 Mr. Stettler: Okay. I have just a couple more final questions about stability tests for 2 the El Faro. Did you, and you may have answered this already, did you personally 3 review the stability test report in the El Faro in your role in the stability instructions 4 group? Or excuse me the load line and stability group. 5 WIT: No I did not. **Mr. Stettler:** When an engineer or the engineering group reviewed it you said that they 6 7 do – they do independent calculations. What else do they do when they're – to what 8 extent do they do those calculations? Could you describe in a little more detail the 9 engineering check or comparison that is done at ABS? 10 **WIT:** We do a check to verify the weight and LCG and the vertical center of gravity. We re-verify all those calculations. And then we go through – that'll get the condition, 11 12 as inclined condition and then we look at the - all the weights to add and deduct and 13 make sure that they've all been accounted for and the calculation process to go from 14 the as inclined to the lightship is correct. 15 Mr. Stettler: Thank you. Okay. I think Lieutenant Commander Venturella has a couple of follow up questions and then we'll ask questions of the board. 16 **LCDR Venturella:** Okay. I actually just have one question. Just following up on the 17 pendulum length issue. You had mentioned that the Coast Guard has accepted the 18 19 alternative arrangement of having one pendulum if it goes over the 6 inch deflection, I 20 agree. But I just wanted to discuss that a little further. When the Coast Guard and ABS 21 look at alternatives like that wouldn't they typically look at the ability to hang a pendulum 22 with sufficient length as probably the first consideration, would you agree with that?

1 **WIT:** The ability to do that is not something we can verify in the engineering office. 2 That's something that's proposed by the Naval Architect or the person running the test, 3 shipyard to us. We'll typically discuss it with them, approve the procedure and then it's 4 up to the surveyor onboard to verify as the witness that things are done in accordance 5 with the procedure and to – you know if they have a different opinion they can always call and discuss it with us. 6 7 **LCDR Venturella:** Would you agree that giving the pendulums, all three of them sufficient length would generally increase the accuracy of the test? 8 9 **WIT:** I don't find anything wrong with the accuracy of the test that it is. 10 **LCDR Venturella:** Let me ask you this a different way. Please turn to Exhibit 194, page 7 and look at figure 14. And Exhibit 194 is once again the ASTM guide for 11 12 conducting a stability test. And figure 14 includes some sample calculations for the angle of heel versus the pendulum length that will get you there for the 6 inch deflection. 13 14 So what it mentions here is that it says that to get the appropriate 6 inch deflection with 15 a 4 degree angle that 87 inches is acceptable. Are you not with me? **ABS:** Can you give us a page reference once more please? 16 LCDR Venturella: Yes, it's Exhibit 194, page 7, figure 14. 17 WIT: Okay, I'm there. 18 19 **LCDR Venturella:** Okay. So what I was trying to point out is that with a 4 degree angle 20 trying to calculate in the 6 inch deflection, 87 inches is a long enough pendulum. And 21 then they calculate for 3 degrees, 114 inches. And 2 degrees, 172 inches. The

pendulums in the case of this particular test were able to be 199 to 331 inches in length,

well over any of those. Do you agree with that?

22

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

WIT: Yes. **LCDR Venturella:** So what's really at issue is that the Naval Architect was proposing to not heel the vessel to at least 2 degrees. Do you agree with that? WIT: The Naval Architect has to take a lot of things into account when they propose this. One of them is the vessel and the actual stability characteristics of the vessel. The other is going to be what weights are physically available to shift to get the moment to create that heel. So it's not just how high can I hang the pendulum, there's a lot of things that go into that from the Naval Architect standpoint that have to be taken into account in the approval process. **LCDR Venturella:** But understanding that isn't it normally feasible to bring enough weight onboard to get a vessel to a 2 degree angle of heel given that you have appropriate pendulum length? I don't see how that would be a sufficient reason to create an alternative. And I'm just trying to understand. You were – because you were then giving alternative, not only on the 6 inch deflection but also the heel angle as well to allow a 1 degree. So I'm just curious. WIT: When you say allow 1 degree, the maximum heel angle has to be between 1 and 4 degrees. 2 to 3 is optimal. It meets the requirements of 1 to 4 degrees so it's acceptable. We're not giving anything on there. If you want to call it that. The physical capabilities of the shipyard and what's available have to be taken into account. Now I'm not the Naval Architect, I'm not the one responsible for conducting these things. The Naval Architect that was doing this was highly reputable Naval Architect that we've worked with in the past a lot. So when they said, you know when it came up it was

1 something that was understood. It wasn't that we were giving something. It was 2 something that physically couldn't happen. 3 **LCDR Venturella:** I understand. But can you tell me is this typical like for the load line 4 and stability department at ABS, would you say that this is a type of alternative that is 5 allow frequently to, you know allow a very slight heel angle? You know to help the 6 Naval Architect out with not bringing as much weight onboard? Is that type of 7 alternative allowed? 8 WIT: The allowance that I'm referring to as far as not having enough weight is 9 physically having enough weight available. You can't just pull weights out of thin air just 10 because you want. They have to be there to be put onboard the vessel. LCDR Venturella: Okay. 11 12 WIT: Now as far as our approval process when I ran the load line and stability group 13 and stuff like this came up, the first thing I did was call the Coast Guard and we sat 14 there and we discussed it on the telephone. And there was nothing that came out in the 15 stability approval letter out of the ordinary that wasn't discussed beforehand. I consider, when we reviewed on behalf of the Coast Guard we were essentially a branch of the 16 Marine Safety Center performing the same reviews that they did. So the lines of 17 communication were open both ways should something come up. 18 19 **LCDR Venturella:** Alright, thank you. No further questions. **CAPT Neubauer:** Doctor Stettler. 20 Mr. Stettler: Yeah, thank you. I just wanted to have one follow up. And I just don't 21 want to be misunderstood that I'm questioning the accuracy or the appropriateness of 22

the inclining experiment in this particular case. What I – my question really is geared

more towards is whether or not there's an understanding by the people doing the inclining and people reviewing the inclining of how accurate those results are in terms of the uncertainty of that. You know when the ship calculates a value of GM, you know and they calculate that their GM is 2 feet. You know that's 2 feet plus or minus some number. And so what I was asking really is whether or not there's an understanding, you know when an inclining experiment or stability test is completed whether or not there's an understanding when they're waiving or they're reducing or relaxing any of those guidelines, those – the accuracy whether or not there's an understanding of how that's effecting, you know that 2 feet plus or minus half a foot. You know and there is a process to do that, but it seems to me that that's not as appropriate I guess and that's what I was really getting at. Is, you know does ABS when they review those, and the same question then could be directed at the Coast Guard, the Marine Safety Centers, do they think about, you know what's the impact of requiring only one – one pendulum to reach that 6 inches or the 2 to 3 degrees? You know what's the impact of that? And that's really what I was getting at. And I think what I heard is you do not by in terms of process evaluate the uncertainty of the final result. Is that correct?

WIT: We ----

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

**Mr. Stettler:** Quantitatively you don't do an uncertainty assessment, an uncertainty analysis to determine the error in that find KG, is that correct?

**WIT:** We did not find that there was an error. We found the results to be accurate. The pendulum readings, although did not reach the 6 inch deflection, did result in tangents that were plotted to moment-tangent plots and found to be accurate. They were

- checked by the Naval Architect on site, they were checked by the witness and then they
- were re-verified by the engineering staff.
- 3 **Mr. Stettler:** I'll stop my question there. I was only pointing out that that is all looking at
- 4 one very small part of the error in the total propagations. So there's more to it than that,
- 5 but I think we'll stop there, sir.
- 6 **ABS:** I think Mr. Gruber was just finishing up a further comment.
- 7 **WIT:** If you look on Exhibit 194 page 11 there is a section on precision and bias where
- 8 it talks about the accuracy that's expected during the test. So these things have been
- 9 evaluated and looked into in the development of the guidance.
- Mr. Stettler: It does, but what it doesn't do is stipulate what is, it's not clear from the
- stability test report how they end it in terms of these measurements. But more
- importantly it doesn't address what the uncertainty of the final result is. And that's really
- my question. Does -----
- 14 **CAPT Neubauer:** Doctor Stettler I think we should address our contention with the
- 15 NAVARCH or the Marine Safety Center.
- Mr. Stettler: Yes, sir. I just, you know it was a question of whether or not ABS includes
- that in their review. That was my original intent of the question. I have no further
- 18 questions.
- 19 **CAPT Neubauer:** Mr. Gruber the agreement with the Marine Safety Center that only
- one pendulum has to have a 6 inch deflection, is that in writing or is that done on a case
- 21 by case basis for each test?
- 22 **WIT:** When I was doing it would not in this case there was nothing documented in the
- file on it.

1 **CAPT Neubauer:** Do you know since that time has there been a policy or a technical 2 note that addresses that? 3 **WIT:** I'm not aware if there is one or not. 4 **CAPT Neubauer:** When you were discussing the test I believe you said for a stability 5 test it takes between 2 hours and half a day typically. Were you factoring in the 6 deadweight survey into that calculation? 7 WIT: Yes. I mean each test is individual and it's going to depend upon the preparation 8 and how things are done. So I was just giving you an estimate. As far as you've got a 9 Naval Architect coming in on Monday I would suggest that he would probably be able to 10 give you a better answer on the test length based on his experience. CAPT Neubauer: And sir, just one last question. Before this test was conducted it's 11 12 my understanding from your testimony that the procedure would have already accepted 13 the only one pendulum would be 6 inch deflection. Is that agreed on upon before the 14 test? 15 **WIT:** Yes it would be. **CAPT Neubauer:** Thank you. Are there any further questions from NTSB? We – I 16 17

**CAPT Neubauer:** Thank you. Are there any further questions from NTSB? We – I recommend that we could follow up with some basic questions tomorrow for in the interest of time. But I would like to go to the parties in interest before we break for the day. Tote do you have any questions?

Tote Inc: No questions, sir.

21 **CAPT Neubauer:** ABS?

18

19

- ABS: Just one. Mr. Gruber you described that a vessel may have an asymmetrical
- 2 arrangement. Could you repeat once more what the asymmetrical arrangement was on
- 3 the El Faro?
- WIT: On the El Faro there were ramps leading below the deck from the 2<sup>nd</sup> deck that
- were on the port side of the vessel. So the steel to construct that those ramps would
- 6 be asymmetrical.
- 7 **ABS:** To the extent that there's been testimony that the vessel had a natural list with
- the location of the ramps and that asymmetrical arrangement caused a natural list.
- 9 **WIT:** Yes, sir.
- 10 **ABS:** And is there anything unusual or are there any violations of statutes or
- regulations if a vessel has a natural list do to an asymmetrical arrangement?
- 12 **WIT:** At the time of the approvals there was no attention was not given to that.
- 13 Currently it's come around to where we're now paying attention to that.
- 14 **ABS:** Nothing further, thank you.
- 15 **CAPT Neubauer:** Mrs. Davidson?
- 16 **Ms. Davidson:** No questions.
- 17 **CAPT Neubauer:** Herbert Engineering?
- 18 **HEC:** No questions.

- 19 **CAPT Neubauer:** At this time the hearing will recess and reconvene with you tomorrow
- 20 morning Mr. Gruber at 9 O'clock. And the hearing is in recess.
- 21 The hearing recessed at 1757, 19 May 2016.